

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2013-14

Report Dated : 31/03/2022

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
1	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur												Handover
2	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam												Inaugurated 16.7.2017. Handover
3	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya												Inaugurated 16.7.2016. Handover
4	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira												Inaugurated 16.7.2016. Handover
5	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti												Inaugurated 16.7.2016. Handover
6	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj												Inaugurated 16.7.2017. Handover
7	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua												Inaugurated 16.7.2016. Handover
8	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya												Inaugurated 16.7.2017. Handover
9	USSS-111-1	BANKA	Banka	U. M. S. Hasiya												Inaugurated 16.7.2017. Handover
10	USSS-108 (A)	BANKA	Baonsi	M.S Madari												Inaugurated 16.7.2016. Handover
11	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga												Inaugurated 16.7.2017. Handover
12	USSS-112 (A)	BANKA	Belhar	M.S Darshniya												Inaugurated 16.7.2017. Handover
13	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka												Inaugurated 16.7.2017. Handover
14	USSS-109-1	BANKA	Chandan	U.M.S Koriya												Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
15	USSH-109-2	BANKA	Chandan	M.S. Kendwar												Inaugurated 16.7.2016. Handover
16	USSH-106 (A)	BANKA	Katoriya	U.M.S Kerwar												Inaugurated 16.7.2016. Handover
17	USSH-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan												Inaugurated 16.7.2017. Handover
18	USSH-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya												Inaugurated 16.7.2017. Handover
19	USSH-106 (D)	BANKA	Katoriya	M.S Jamdaha												Inaugurated 16.7.2016. Handover
20	USSH-106 (E)	BANKA	Katoriya	M.S Mochanma												Inaugurated 16.7.2016. Handover
21	USSH-106 (F)	BANKA	Katoriya	U.M.S Lila waran												Inaugurated 16.7.2016. Handover
22	USSH-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh												Inaugurated 16.7.2017. Handover
23	USSH-107-1	BANKA	Rajaun	M.S Bhavan Kormama												Inaugurated 16.7.2017. Handover
24	USSH-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur												Handover
25	USSH-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam												Handover
26	USSH-119(A)	DARBHANGA	Biraul	M.S. Kahuaa												Handover
27	USSH-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara												Inaugurated 16.7.2016. Handover
28	USSH-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera												Inaugurated 16.7.2016. Handover
29	USSH-114-2	DARBHANGA	Jale	M.S. Basant												Inaugurated 16.7.2016. Handover
30	USSH-117-1	DARBHANGA	Manigachhi	M.S. Kankpur												Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
31	USSH-121-1	DARBHANGA	Tardih	U.M.S. Kathra												Handover
32	USSH-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya												Inaugurated 16.7.2016. Handover
33	USSH-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa												Handover
34	USSH-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa												Inaugurated 16.7.2016. Handover
35	USSH-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur												Inaugurated 16.7.2016. Handover
36	USSH-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada												Handover
37	USSH-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur												Inaugurated 16.7.2016. Handover
38	USSH-130-1	JEHANABAD	Hulasganj	Middle School, Gangapur												Handover
39	USSH-127 (A)	JAMUI	Gidhaur	M .S. Sewa												Inaugurated 16.7.2017. Handover
40	USSH-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL												Handover
41	USSH-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari												Handover
42	USSH-129 (B)	JAMUI	Laxmipur	U M S Taliyadih												Handover
43	USSH-129 (D)	JAMUI	Laxmipur	U M S Karra												Handover
44	USSH-126 (B)	JAMUI	Sono	M S Sarebad												Inaugurated 16.7.2017. Handover
45	USSH-126 (C)	JAMUI	Sono	M S Agahra												Inaugurated 16.7.2017. Handover
46	USSH-126 (D)	JAMUI	Sono	M.S Charkapathar												Inaugurated 16.7.2017. G+2. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
47	USSH-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola												Inaugurated 16.7.2017. Handover
48	USSH-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa												Inaugurated 16.7.2016.Handover
49	USSH-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para												Inaugurated 16.7.2017. Handover
50	USSH-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol												Handover
51	USSH-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur												Handover
52	USSH-133-1	KATIHAR	Hasanganj	M.S. Padam Pur												Inaugurated 16.7.2016. Handover
53	USSH-134-4	KATIHAR	Kodha	M.S. Rautara												Inaugurated 16.7.2016. Handover
54	USSH-142-1	KATIHAR	Manihari	M.S. Kanta Kosh												Inaugurated 16.7.2016. Handover
55	USSH-139-1	KATIHAR	Kadwa	M.S. Parbheli												Inaugurated 16.7.2016. Handover
56	USSH-136-1	KATIHAR	Sameli	M.S. Nawabganj												Handover
57	USSH-144-1	KISHANGANJ	Kishanganj	UMS Teusa												Inaugurated 16.7.2016. Handover
58	USSH-153-1	MADHEPURA	Bihariganj	M.S. Rahi												Handover
59	USSH-155-1	MADHEPURA	Udakishunganj	M.S.Uda												Inaugurated 16.7.2016. Handover
60	USSH-156-1	MADHUBANI	Benipatti	Middle School Nagwas												Inaugurated 16.7.2017. Handover
61	USSH-157-1	MADHUBANI	Bisfi	Middle School Gaudhol												Inaugurated 16.7.2017. Handover
62	USSH-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi												Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
63	USSH-160(A)	MADHUBANI	Madhepur	Middle School Kurso												Handover
64	USSH-161(A)	MADHUBANI	Madhwapur	Middle School Basuki												Handover
65	USSH-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur												Inaugurated 16.7.2016. Handover
66	USSH-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan												Inaugurated 16.7.2016. Handover
67	USSH-125 (A)	JAMUI	Chakai	M S Saron												Inaugurated 16.7.2016. Handover
68	USSH-125 (B)	JAMUI	Chakai	M S Kiyajori												Inaugurated 16.7.2016. Handover
69	USSH -124 (B)	JAMUI	Khaira	M.S Ghari Bishanpur												Handover
70	USSH-162 (A)	NAWADA	Kawakol	UPS Rupai												Inaugurated 16.7.2017. Handover
71	USSH-162 (B)	NAWADA	Kawakol	UPS Lohgarwa												Inaugurated 16.7.2016. Handover
72	USSH-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart												Inaugurated 16.7.2017. Handover
73	USSH-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi												Handover
74	USSH-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur												Inaugurated 16.7.2016.. Handover
75	USSH-194 (A)	PURNEA	Dagarua	M.S. Kodheli												Inaugurated 16.7.2017. Handover
76	USSH-194 (B)	PURNEA	Dagarua	M.S. Belgchhi												Inaugurated 16.7.2017. Handover
77	USSH-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat												Inaugurated 16.7.2017. Handover
78	USSH-192 (B)	PURNEA	Dhamdaha	M.S.Champawati												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
79	USSH-190 (A)	PURNEA	Rupauli	M.S. Dumri												Inaugurated 16.7.2016. Handover
80	USSH-190 (B)	PURNEA	Rupauli	M.S. Goriar												Handover
81	USSH-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa												Inaugurated 16.7.2017. Handover
82	USSH-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / Constructed at M.S. Bathan												Handover
83	USSH-203(A)	SITAMARHI	Bokhada	M.S.Banaul												Inaugurated 16.7.2017. Handover
84	USSH-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha												Inaugurated 16.7.2017. Handover
85	USSH-200-1	SITAMARHI	Dumara	M.S.Bishanpur												Inaugurated 16.7.2017. Handover
86	USSH-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa												Inaugurated 16.7.2017. Handover
87	USSH-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar												Inaugurated 16.7.2017. Handover
88	USSH-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1												Inaugurated 16.7.2017. Handover
89	USSH-206(B)	SUPAUL	Kishanpur	MS suhashan												Handover
90	USSH-207(C)	SUPAUL	Marauna	MS Hari												Handover
91	USSH-210-2	SUPAUL	Supual	MS kaliganj												Handover
92	USSH-211(B)	SUPAUL	Triveniganj	MS Parsa Garhi												Inaugurated 16.7.2017. Handover
93	USSH-213-1	VAISHALI	Patepur	MS Ajijpur Chande												Inaugurated 16.7.2017. Handover
94	USSH-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwarua												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
95	USSH-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia												Inaugurated 16.7.2017. Handover
96	USSH-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria												Inaugurated 16.7.2017. Handover
97	USSH-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa												Handover
98	USSH-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony												Handover
99	USSH-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari												Handover
100	USSH-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia												Handover
101	USSH-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli												Inaugurated 16.7.2016. Handover
102	USSH-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur												Inaugurated 16.7.2016. Handover
103	USSH-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi												Inaugurated 16.7.2016. Handover
104	USSH-167-1	WEST CHAMPARAN	Majhauilya	MS Birawa												Inaugurated 16.7.2017. Handover
105	USSH-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa												Inaugurated 16.7.2017. Handover
106	USSH-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni												Inaugurated 16.7.2017. Handover
107	USSH-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani												Inaugurated 16.7.2016. Handover
108	USSH-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar												Inaugurated 16.7.2017. Handover
109	USSH-129 (C)	JAMUI	Laxmipur	U M S Bela												Handover
110	USSH-134-1	KATIHAR	Kodha	M.S. Makai Pur												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
111	USSH-110-1	BANKA	Dhauraiya	U.M.S Amjora												Handover
112	USSH-207(B)	SUPAUL	Marauna	MS rasuaar												Handover
113	USSH-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari												Handover
114	USSH-134-5	KATIHAR	Kodha	M.S. Dighree												Handover
115	USSH -124 (A)	JAMUI	Khaira	M S Bujhayat												Handover
116	USSH-132-1	KATIHAR	Dandkhora	M.S. Dwasay												
117	USSH-132-2	KATIHAR	Dandkhora	R M.S. Souriya												Handover
118	USSH-134-2	KATIHAR	Kodha	M.S. Kheria												Handover
119	USSH-134-3	KATIHAR	Kodha	M.S. Pawai												Handover
120	USSH-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur												Handover
121	USSH-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar												Handover
122	USSH-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat												
123	USSH-147-3	KISHANGANJ	Takurganj	M.S Barchondi												
124	USSH-126 (A)	JAMUI	Sono	M. S. Uraktrohaniya												Handover
125	USSH-137-3	KATIHAR	Falka	M.S. Dermahi												Handover
126	USSH-128-2	JAMUI	Jhajha	U M S Chapa												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
127	UOSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa												Handover
128	UOSS-143-1	KHAGARIA	Alauli	MS Icharua												Handover
129	UOSS-125 (D)	JAMUI	Chakai	M S Kewal												Handover
130	UOSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara												Handover
131	UOSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha												Handover
132	UOSS-125 (C)	JAMUI	Chakai	M S Bamdah												Handover
133	UOSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari												Handover
134	UOSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara												Handover
135	UOSS-159-1	MADHUBANI	Khajauli	Middle School Gobraura												Handover
136	UOSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti												
137	UOSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra												Handover
138	UOSS-206(A)	SUPAUL	Kishanpur	MS sisauni												Handover
139	UOSS-205-1	SUPAUL	Chhatapur	MS Bhimpur												Handover
140	UOSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha												Handover
141	UOSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan												Handover
142	UOSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha												

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
143	USSH-195-1	SAHARSA	Navhatta	MS Partaha Barhara												Handover
144	USSH-211(C)	SUPAUL	Triveniganj	MS Mogla Ghat nandana												Handover
145	USSH-128-1	JAMUI	Jhajha	M S Borwa												Handover
146	USSH -124 (C)	JAMUI	Khaira	M S Ghari												Handover
147	USSH-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak												Handover
148	USSH-122-1	DARBHANGA	Gaurbauram	M.S Kothram												
149	USSH-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar												Handover
150	USSH-136-2	KATIHAR	Sameli	M.S. Chakla Khaira												
151	USSH-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan												
152	USSH-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj												
153	USSH-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch												
154	USSH-197-1	SAHARSA	Salkhua	MS Samhar												
155	USSH-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun												
156	USSH-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura												
157	USSH-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura												Debared vide letter no. 1614 dated 10.03.2021
158	USSH-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani												

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
159	USSH-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya												
141	USSH-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar												
161	USSH-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama												Debar vide letter no. BSEIDC/TECH979/2016-16 Dated:-07.02.2020
162	USSH-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)												2nd notice for rescined given to contractor vide letter no. BSEIDC/Tirhut West/EE/2021/669 date 17.11.2021
163	USSH-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha												
164	USSH-146-2	KISHANGANJ	Pothiya	M.S Shitalpur												
165	USSH-146-3	KISHANGANJ	Pothiya	U. M.S Kusiyari												
166	USSH-147-1	KISHANGANJ	Takurganj	M.S Bourigacch												
167	USSH-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa												
168	USSH-145-2	KISHANGANJ	Teda gachh	M.S Kuwari												For Balance work LOA Issued vide letter no. 8065 date 25.11.2021
169	USSH-154-1	MADHEPURA	Madhepura	M.S Bhelva												For Balance work LOA issued vide letter no. 7594 date 3-11-2021
170	USSH-154-2	MADHEPURA	Madhepura	M.S.Gadhiya												For Balance work LOA issued vide letter no. 297 date 10-1-2022

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
171	USSH-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr												सम्बंधित संबेदक द्वारा निर्माण कार्य अब तक बंद रहने के कारण अधोहस्ताक्षरी के पत्रांक - 601/2021, दिनांक -20/12/2021 को एकरानामा विखंडित करने हेतु अनुशंसा की गयी है ।
172	USSH-184 (B)	PURNEA	Amaur	M.S. Talbari												
173	USSH-194 (C)	PURNEA	Dagarua	M.S. Babhni												For Balance work LOA Issued vide letter no. 8066 date 25.11.2021. Work is started
174	USSH-191-1	PURNEA	Kasba	M.S.Bishanpur												
175	USSH-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha												
176	USSH-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti												For Balance Work LOA issued vide letter no. 1122 date 08-02-2022
177	USSH-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha												
178	USSH-204-1	SUPAUL	Basantpur	MS Parmanandpur												Debar
179	USSH-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya												

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
180	USSH-145-1	KISHANGANJ	Teda gachh	M.S Farabari												For Balance work LOA Issued vide letter no. 8065 date 25.11.2021
181	USSH-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi			Request sent to drop vide letter no. 4507 date 16/07/2021 & 704 date 22/01/2022 to the Director									Land not available.
182	USSH-184 (A)	PURNEA	Amaur	M.S. Routi Basha												LOA Issued 1766 17.3.2018. Work not started.
183	USSH-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga												Land not available
184	USSH-112 (C)	BANKA	Belhar	U.M.S Chariya												Land not available. Drop
185	USSH-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math												Land not available
186	USSH-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia												Double scheme - SSSM-2
187	USSH-137-1	KATIHAR	Falka	M.S. Bharsia												Work in progress on First Floor Roof Level under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-5-2). To be drop
188	USSH-131-1	KATIHAR	Katihar	M.S. Bathilli												Complete & handover under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-8-2)
189	USSH-135-1	KATIHAR	Kursela	M.S. Kathria												Completed under Senior Secondary School Scheme (SSS) (Group No. SSS-90-1). To be drop
190	USSH-141-1	KATIHAR	Pranpur	M.S. Budhanagar												Complete & handover under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-7-3)
191	USSH-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara												Land not available
192	USSH-186-1	PURNEA	Bayasi	M.S. Amirganj												Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Tender Process	Physical Status										Remarks	
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
193	USSS-185-1	PURNEA	Vaisha	M.S. Sirsi													Land not available
194	USSS-204-2	SUPAUL	Basantpur	MS Bhawani pur			Request sent to drop vide letter no. 4507 date 16/07/2021 & 704 date 22/01/2022 to the Director										Cancelled
195	USSS-207(A)	SUPAUL	Marauna	MS saroja Bela													Cancelled. Double Scheme under other scheme group no. SSS-362(B) Completed & Handover
196	USSS-208-1	SUPAUL	Nirmali	MS Bela sringarmoti													Cancelled. Double Scheme under other scheme group no. SSS-359-1 . Completed & Handover
197	USSS-209-1	SUPAUL	Saraigarh Bhaptiyahi	MS Lalganj													Cancelled. Double Scheme under other scheme group no. SSS-320-1. Completed & Handover
198	USSS-210-1	SUPAUL	Supual	MS Basbitti													Cancelled. Double Scheme under other scheme group no. SSS-360-2. Completed & Handover
199	USSS-211(A)	SUPAUL	Triveniganj	Durga MS Laharnia													Cancelled
200	USSS-212-1	VAISHALI	Gauraul	Govt. M. S. Baksama													During contract period land was not available for construction. Now land is available
201	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur													
Total No. Of USSS (2013-14)			201		0	22	0	1	2	1	4	1	1	10	159		