

BSEIDC LTD., PATNA																								
Construction of 100 Beded Girls Hostel																								
Administrative Approval Letter no. & Date :										BEPC letter no. KGBV/56/2019-20/1589 & Revised AA letter no. BSEIDC/TECH/24/2021/5342 & AA Amount (Rs. In Lakh) :- 263.087										DATE: 31-03-2023				
Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Physical Status												Remarks
												Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete		
															LL	RL	LL	RL	LL	RL				
1	GH-302	Bhagalpur	Banka	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/ 24.01.22	432 SBD of 2021-22 (22.02.2022)	22-02-2022	15 Months														
		Bhagalpur		Shambhuganj	Block Office Campus Shambhuganj				22-02-2022	15 Months														
		Bhagalpur		Phullidumar	KGBV Campus, Phullidumar				22-02-2022	15 Months														
		Bhagalpur		Amarpur	MS Bharko				22-02-2022	15 Months														
2	GH-303	Bhagalpur	Banka	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/ 24.01.22	07 SBD of 2021-22 /04.04.222	04-04-2022	15 Months														
		Bhagalpur		Katoria	MS Katoria Campus				04-04-2022	15 Months														
		Bhagalpur		Bounsi	C. N. D. High School Baunsi				04-04-2022	15 Months											Land not available			
		Bhagalpur		Barahat	KGBV , Block Office Campus, Barahat				04-04-2022	15 Months														
3	GH-309	Munger	Jamui	Chakai	Middile School, Chakhai	Lal Rupak Kumar Singh	742/ 24.01.22	08 SBD OF 2022-23 Dated-DATED- 04.04.2022	04-04-2022	15 Months														
		Munger		Islamnagar, Aliganj	KGBV Campus, Islamnagar,Aliganj				04-04-2022	15 Months														
		Munger		Laxmipur	KGBV Campus in Block Headquarter, Laxmipur				04-04-2022	15 Months										NOC awaited				
		Munger		Sikandra	Middle School, Sikandra				04-04-2022	15 Months											Insufficient land			
4	GH-322	Munger	Sheikhpura	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01 .2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	15 Months														
		Munger		Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai				08-04-2022	15 Months											Land dispute			
5	GH-304	Magadh	Gaya	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasad singh@gmail.co	3019 date 21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months											Land not available, HM letter no. 210/14.05.22			
		Magadh		Mohra	KGBV Campus, Mohra				06-05-2022	15 Months											Land not available, HM letter no. 213/14.05.22			
		Magadh		Wazirganj	(+2) Kedarnath High School Tarwan				06-05-2022	15 Months														
		Magadh		Tankuppa	Middle School Tankuppa,Campus				06-05-2022	15 Months														
6	GH-305	Magadh	Gaya	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasad singh@gmail.co m	3018 date 21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months														
		Magadh		Belaganj	MS Rauna				06-05-2022	15 Months														
		Magadh		Khizarsarai	M S Khizarsarai				06-05-2022	15 Months											Land available			
		Magadh		Gaya Nagar	KGBV Campus, Gaya Nagar				06-05-2022	15 Months														
		Magadh		Manpur	MS Bhore, Manpur				06-05-2022	15 Months												Land available		
7	GH-308	Magadh	Gaya	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL-	3008 date 20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	15 Months											H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया			
		Magadh		Banke Bazar	Middle School Roshanganj				06-05-2022	15 Months												H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया		

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
		Magadh		Imamganj	MS Pararia	sarojnarayanprasad singh@gmail.com		06-05-2022	06-05-2022	15 Months										H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
8	GH-301	Magadh	Aurangabad	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/ 04.03.22	142 SBD of 2022-23 (19.07.2022)	22-02-2022	15 Months										
		Magadh		Barun	KGBV Campus, Barun				22-02-2022	15 Months										
		Magadh		Daudnagar	H S Akauni				22-02-2022	15 Months										Land dispute
		Magadh		Obra	MS Bharub				22-02-2022	15 Months										
9	GH-312	Tirhut East	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	107 SBD of 2022-23 (26.05.2022)	26-05-2022	15 Months										
		Tirhut East		Bandra	Middle School Vishnupur Mehsi				26-05-2022	15 Months										Waiting for Site specific Drawing
		Tirhut East		Muraul	DIET(KGBV Campus), Muraul				26-05-2022	15 Months										
10	GH-316	Magadh	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/ 23.12.21	172 SBD OF 2022-23 DATE 23-08-2022	23-08-2022	15 Months										
		Magadh		Kouakol	Inter School Kouakol				23-08-2022	15 Months										
11	GH-318	Purnea	Araria	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/ 04.03.22	93 SBD of 2022-23 (20.05.22)	04-03-2022	15 Months										
		Purnea		Bhargama	K.G.B.V. Campus ,Bhargama				04-03-2022	15 Months										
		Purnea		Jokihat	K.G.B.V. Campus, Jokihat				04-03-2022	15 Months										Land problem
		Purnea		Palasi	K.G.B.V. Campus ,Palasi				04-03-2022	15 Months										Land problem
		Purnea		Raniganj	M. S. Raniganj Campus				04-03-2022	15 Months										
12	GH-319	Magadh	Arwal	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.12.21	62 SBD of 2022-23 (06.05.2022)	06-05-2022	15 Months										
		Magadh		Sonbhadra Banshi Survanpur	H. S. Banshi Kalyanpur				06-05-2022	15 Months										
13	GH-320	Tirhut West	East Champaran	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.12.21			15 Months										
		Tirhut West		Chhauradano	K.G.B.V. Campus, Chhauradano					15 Months										

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Startt	Lay-out Foundation	Plinth	G.F. LL RL	F.F. LL RL	S.F. LL RL	Finishing	Complete	Remarks
14	GH-321	Patna West	Kaimur	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03 .2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	15 Months									
		Patna West		Chainpur	K.G.B.V. Campus, Chainpur				09-05-2022	15 Months									
		Patna West		Chand	K.G.B.V. Parisar, Chand				09-05-2022	15 Months									
		Patna West		Mohania	K.G.B.V. Campus, Mohania				09-05-2022	15 Months									
15	GH-306	Magadh	Gaya	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvtltd@g	3007 date 20-04-2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	15 Months									
		Magadh		Dobhi	KGBV Campus, Dobhi				14-07-2022	15 Months									
		Magadh		Barachatti	KGBV Campus, Barachatti				14-07-2022	15 Months									H.M. से पत्रांक -235 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
16	GH-315	Magadh	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05-2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	15 Months									
		Magadh		Nawada	Proj. Kanya Inter High School,Nawada				20-05-2022	15 Months									
		Magadh		Akbarpur	KGBV Campus, Akbarpur				20-05-2022	15 Months									
		Magadh		Govindpur	KGBV Campus, Govindpur				20-05-2022	15 Months									
17	GH-307	Magadh	Gaya	Paraiya	(+)2 Pro. Kanya High School Paraiya	RAJNISH KUMAR SINGH	4578 date 18-06-2022	232 SBD OF 2022-23 date 26-11-2022	26-11-2022	15 Months									
		Magadh		Guraru	M.S. Mathurapur				26-11-2022	15 Months									
		Magadh		Gurua	UHS Rahunath Khap				26-11-2022	15 Months									
18	GH-310	Tirhut East	Muzaffarpur	Kanti	M.S. Madhuban KGBV Campus, Kanti	Shree Ram Enterprises,	4639 date 20-06-2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	15 Months									
		Tirhut East		Marwan	KGBV Campus, Marwan				06-09-2022	15 Months									
		Tirhut East		Kurhani	Buniyadi Abhyasshala,Turki				06-09-2022	15 Months									
		Tirhut East		Mushahari	Navrastra H.S Patahi				06-09-2022	15 Months									
19	GH-313	Tirhut East	Muzaffarpur	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.0 6.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months									
		Tirhut East		Sahebganj	KGBV Campus, Sahebganj				25-07-2022	15 Months									
		Tirhut East		Motipur	S. U. HS Brahmpura				25-07-2022	15 Months									

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Startt	Lay-out	Foundation	Plinth	G.F.	F.F.	S.F.	Finishing	Complete	Remarks
20	GH-317	Patna West	Rohtas	Dawath	Block Office Dawath	M/s Krishan	7597 date 07-10-2022	205 SBD OF 2022-23 date 11-11-2022	11-11-2022	15 Months										
		Patna West		Dinara	Block Office Dinara,				11-11-2022	15 Months										Require Drawing Change (Onen
		Patna West		Kochas	K.G.B.V. Campus, Kochas				11-11-2022	15 Months										Land not available
		Patna West		Rohtas	K.G.B.V. Campus, Rohtas				11-11-2022	15 Months										Require Drawing Change (G+2 To G+3
21	GH-323	Tirhut West	Sheohar	Puranhiya	K.G.B.V. Campus, Puranhiya	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months										
		Tirhut West		Sheohar	Near K.G.B.V. Campus, Sheohar				25-07-2022	15 Months										
		Tirhut West		Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk				25-07-2022	15 Months										Land not available
22	GH-324	Tirhut West	West Champaran	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)					15 Months										NIT-40 (2021-22)
		Tirhut West		Piprasi	K.G.B.V. Campus, Piprasi					15 Months										
		Tirhut West		Madhubani	K.G.B.V. Campus, Madhubani					15 Months										
23	GH-325	Tirhut West	West Champaran	Ramnagar	MS Bakhri	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	7605 / 07-10-2022			15 Months										
		Tirhut West		Gaunaha	K.G.B.V. Campus, Gaunaha					15 Months										
		Tirhut West		Mainatand	Laxmi Narayan High School, Pidari					15 Months										
		Tirhut West		Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj					15 Months										
24	GH-327	Tirhut West	West Champaran	Jogapatti	K.G.B.V. Campus, Jogapatti	GANPATI CONSTRUCTIONS, EAST CHAMPARAN	4641/20-06-2022	275 sbd of 2022-23 date 18-01-2023	18-01-2023	15 Months										
		Tirhut West		Chanpatiya	Buniyadi vidyalay Vrindavan Kanya				18-01-2023	15 Months										
		Tirhut West		Sikta	K.G.B.V. Campus, Sikta				18-01-2023	15 Months										
25	GH-311	Tirhut East	Muzaffarpur	Aurai	Block Campus, Aurai	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022			15 Months										
		Tirhut East		Meenapur	Block Campus, Meenapur					15 Months										
		Tirhut East		Bochahan	Middle School Bochahan					15 Months										
26	GH-314	Magadh	Nawada	Nardiganj	Inter School Nadiganj	PRASAD BUILDERS	4638 date 20-06-2022	189 SBD OF 2022-23 date 21-09-2022	21-09-2022	15 Months										
		Magadh		Hisua	Near KGBV Campus, Hisua				21-09-2022	15 Months										
		Magadh		Narhat	KGBV Campus, Narhat				21-09-2022	15 Months										Land NOC require
		Magadh		Meskaur	Near KGBV Campus, Meskaur				21-09-2022	15 Months										
		Magadh		Sirdala	KGBV Campus, Sirdala				21-09-2022	15 Months										ग्रामीणों के द्वारा दिए गए भूमि पर भवन निर्माण कार्य कनरे पर रोक लगा दी गयी है।

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
															LL	RL	LL	RL	LL	RL			
27	GH-326	Tirhut West	West Champaran	Bettiah	Middile School Singhachhapar	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	160 SBD of 2022-23, 02.08.2022	02-08-2022	15 Months													
		Tirhut West		Majhauriya	K.G.B.V. Campus, Majhauriya				02-08-2022	15 Months													
		Tirhut West		Bairiya	K.G.B.V. Campus, Bairiya				02-08-2022	15 Months													
Total No. of Groups			27	Total No. of Buildings	93	26	26	23	81		44	4	11	9	0	7	2	7	0	7	2	0	