

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 677 Upgraded Higher Secondary Schools (UHSS)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
1	UHSS - 12	AURANGABAD	Barun	Pouthu	Govt. U.H.S.S. Pouthu	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
2	UHSS - 12	AURANGABAD	Barun	Meh	U.H.S.S. Tahal Amba	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
3	UHSS - 12	AURANGABAD	Daudnagar	Chauri	U.H.S.S. Chouri	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Plinth level	
4	UHSS - 12	AURANGABAD	Daudnagar	Belwan	U.H.S.S. Belwan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
5	UHSS - 12	AURANGABAD	Goh	Bazar Berma	U.H.S.S. Bazar Berma	MS Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Plinth level	
6	UHSS - 12	AURANGABAD	Haspura	Koilwan	U.H.S.S. Koilwan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
7	UHSS - 12	AURANGABAD	Obra	Karsawan	U.H.S.S. Karsawan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
8	UHSS - 12	AURANGABAD	Raphiganj	Baur	U.H.S.S. Danai	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Plinth level	
9	UHSS - 12	AURANGABAD	Raphiganj	Charkawan	U.H.S.S. Badopur (Rafiganj)	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Ground Floor Lintel Level	
10	UHSS - 12	AURANGABAD	Raphiganj	Pogar	U.H.S.S. Pogar (Rafiganj)	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	In-Progress		Plinth level	
11	UHSS -21	BHAGALPUR	Gopalpur	Dumariya Chaparhat	U.H.S.S. Kalindinagar	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Foundation	
12	UHSS -22	BHAGALPUR	Goradih	Agarpur	U.H.S.S. Garhotia	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Foundation	
13	UHSS -22	BHAGALPUR	Goradih	Agarpur Machhipur	U.H.S.S. Agarpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Foundation	
14	UHSS -22	BHAGALPUR	Goradih	Goradih	U.H.S.S. Birnoudh	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Foundation	
15	UHSS -22	BHAGALPUR	Jagdishpur	Puraini Tola Sonuchak Puraini	U.H.S.S. Mahammadpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Foundation	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
16	UHSS -21	BHAGALPUR	Kahalgaon	Ghogha	U.H.S.S. Pannuchak	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
17	UHSS -21	BHAGALPUR	Kahalgaon	Kairia	U.H.S.S. Basudeopur Bhalua	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
18	UHSS -21	BHAGALPUR	Kahalgaon	Maheshamunda	U.H.S.S. Maheshamunda Hindi	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
19	UHSS -21	BHAGALPUR	Kharik	Dhodhia Dadpur	U.H.S.S. Dadpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
20	UHSS -21	BHAGALPUR	NathNagar	Rattipur Bairia	U.H.S.S. Ajmeripur Bairiya	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Foundation	
21	UHSS -21	BHAGALPUR	Pirpanti	Ekchari Diyara	U.H.S.S. Ikchari Diara	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
22	UHSS -21	BHAGALPUR	Pirpanti	Rajgaon	U.H.S.S. Mahuadih	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
23	UHSS -21	BHAGALPUR	Sabour	Baijalpur	U.H.S.S. Shivaydih	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	In-Progress		Layout	
24	UHSS - 22-7	BHAGALPUR	Sanhola	Madarganj	U.H.S.S. Madarganj, Bhagalpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Plinth level	
25	UHSS -22	BHAGALPUR	Shahkund	DINDAYALPUR	U.H.S.S. Dindayalpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Layout	
26	UHSS -22	BHAGALPUR	Shahkund	Khaira	U.H.S.S. Khaira	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Layout	
27	UHSS -22	BHAGALPUR	Shahkund	Sarauni	U.H.S.S. Bakchappar	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Layout	
28	UHSS -22	BHAGALPUR	Sultanganj	Bhirkhurd	U.H.S.S. Udhadih	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Layout	
29	UHSS -22	BHAGALPUR	Sultanganj	Karharia	U.H.S.S. Kiranpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Foundation	
30	UHSS -22	BHAGALPUR	Sultanganj	Khanpur	U.H.S.S. Abha Ratanpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	In-Progress		Layout	
31	UHSS - 05	BHOJPUR	Agiaon	Narayanpur	U.H.S.S. Narayanpur	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
32	UHSS - 05	BHOJPUR	Agioan	Rathnarh	U.H.S.S. Berath	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	
33	UHSS - 04	BHOJPUR	Barhara	Bakhorapur	Govt. Basic School Bakhorapur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Foundation	
34	UHSS - 04	BHOJPUR	Barhara	Nekhamtola	U.H.S.S. Shaligram Singh Ka Tola	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Foundation	
35	UHSS - 04	BHOJPUR	Barhara	Pakri	U.H.S.S. S Pakri	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Foundation	
36	UHSS - 05	BHOJPUR	Charpokhari	Koyal	U.H.S.S. Kumhaila	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	
37	UHSS - 05	BHOJPUR	Charpokhari	Sonbarsha	U.H.S.S. Sonversa	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	
38	UHSS - 04	BHOJPUR	Jagdishpur	Chakwa	U.H.S.S. Jangaldawa	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Ground Floor Roof Level	
39	UHSS - 04	BHOJPUR	Jagdishpur	Bimawan	U.H.S.S. Isarhi	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Plinth level	
40	UHSS - 05	BHOJPUR	Jagdishpur	Kakila	U.H.S.S. Kakila	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Layout	
41	UHSS - 04	BHOJPUR	Koilwar	Khesrahiyan	U.H.S.S. Vishunpura	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Layout	
42	UHSS - 05	BHOJPUR	Piro	Tilath	U.H.S.S. Dewchanda	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	
43	UHSS - 04	BHOJPUR	Shahpur	Lalu Ka Dera	U.H.S.S. Lalu Ka Dera	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Foundation	
44	UHSS - 05	BHOJPUR	Tarari	Karath	U.H.S.S. Karath	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	In-Progress		Foundation	
45	UHSS - 04	BHOJPUR	Udawanat Nagar	Karisath	U.H.S.S. Karisath	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	In-Progress		Foundation	Yet to Start
46	UHSS - 04	BHOJPUR	Udwantanagar	Bakri	U.H.S.S. Keshopur Bakri	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	27-07-2022	26-01-2024	In-Progress		Plinth level	
47	UHSS - 09	BUXAR	Dumraon	Kanjharuan	U.H.S.S. Kanjharuan	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	In-Progress		Foundation	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
48	UHSS - 09	BUXAR	Dumraon	Kasiya	U.H.S.S. Karuaj	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	In-Progress		Foundation	
49	UHSS - 09	BUXAR	Dumraon	Nuaon	U.H.S.S. Nuaon, Buxar	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	In-Progress		Foundation	
50	UHSS - 09	BUXAR	Ithari	Basaon Kala	U.H.S.S. Basaon Kala	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	In-Progress		Foundation	
51	UHSS - 09	BUXAR	Ithari	Diwanka Barkagaon	U.H.S.S. Diwan Ke Barka Gaon	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	In-Progress		Foundation	
52	UHSS - 09	BUXAR	Ithari	Harpur Jaipur	U.H.S.S. Harpur	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	In-Progress		Plinth level	
53	UHSS - 09	BUXAR	Rajpur	RASEN KALA	U.H.S.S. Rashen	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	In-Progress		Foundation	Work stopped due to Land dispute after PCC in foundation
54	UHSS - 09	BUXAR	Rajpur	Khiri	U.H.S.S. Khiri	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	In-Progress		Plinth level	
55	UHSS - 41	DARBHANGA	Bahadurpur	Jalwara	U.H.S.S. Kamrauli	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Plinth level	
56	UHSS - 41	DARBHANGA	Bahadurpur	Ughara Mahpara	U.H.S.S. Daing	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	
57	UHSS - 171	DARBHANGA	Benipur	Batho Radhiyam	U.H.S.S. Radhiyam	Koshi Infratech and Developer Pvt. Ltd., Darbhanga	806	27-01-2023	314 f2 of 2022-23	15-02-2023	14-02-2024	In-Progress		Foundation	
58	UHSS - 170	DARBHANGA	Benipur	Ramauli	U.H.S.S. Ramauli	Koshi Infratech and Developer Pvt. Ltd., Darbhanga, 9546107111	807	27-01-2023	313 F2 OF 2022-23	15-02-2023	14-02-2024	In-Progress		Foundation	
59	UHSS - 41	DARBHANGA	Darbhanga Sadar	Pokhran South	U.H.S.S. Balha	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
60	UHSS - 41	DARBHANGA	Hanuman Nagar	Thalwara	U.H.S.S. Thalwara	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
61	UHSS - 41	DARBHANGA	Hanuman Nagar	Taralahi	U.H.S.S. Taralahi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Ground Floor Lintel Level	
62	UHSS - 41	DARBHANGA	Keoti Runway	Keoti	U.H.S.S. Koylasthan	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
63	UHSS - 41	DARBHANGA	Singhwara	Tektar	U.H.S.S. Madhupur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	Old building is to be demolish.

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
64	UHSS - 38	EAST CHAMPARAN	Harsidhi	Ghiwadhar	U.H.S.S. Ghiwadhar	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	In-Progress		Layout	
65	UHSS - 38	EAST CHAMPARAN	Turkauliya	Jaisinghpur East	U.H.S.S. Bishunpurwa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	In-Progress		Layout	
66	UHSS - 38	EAST CHAMPARAN	Turkauliya	Belwa Nariyarwa	U.H.S.S. Belwa Rai	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	In-Progress		Layout	
67	UHSS - 217	GAYA	Barachatti	Jaigir	U.H.S.S. Barwadih	Ravi Kumar, Aurangabad, Mob. 8271721000	1253	10-02-2023	09 F2 of 2023-24	11-04-2023	10-04-2024	In-Progress		Layout	
68	UHSS - 227	GAYA	Bodh Gaya	Bakraur	U.H.S.S. Bataspur	Shreekant Kumar, Gaya, Mob. 7992342488	1339	13-02-2023	39 डि १९ 2023.24	17-04-2023	16-04-2024	In-Progress		Layout	
69	UHSS - 224	GAYA	Bodhgaya	Kurmawan	U.H.S.S. Birhut	Shreekant Kumar, Gaya, Mob. 7992342488	1244	10-02-2023	38 डि १९ 2023.24	17-04-2023	16-04-2024	In-Progress		Layout	
70	UHSS - 216	GAYA	Dobhi	Bari	U.H.S.S. Pirasin	Shreekant Kumar, Gaya, Mob. 7992342488	1245	10-02-2023	37 डि १९ 2023.24	17-04-2023	16-04-2024	In-Progress		Layout	Earth Work
71	UHSS - 215	GAYA	Dumariya	Bhangia	U.H.S.S. Bhangia	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1267	10-02-2023	16 F2 of 2023-24	12-04-2023	11-04-2024	In-Progress		Layout	Earth Work
72	UHSS - 213	GAYA	Imamganj	Bikopur	Urdu U.H.S.S. Kothi	Sunil Kumar Singh, Gaya, Mob. 8409979148	1250	10-02-2023	15 F2 of 2023-24	11-04-2023	10-04-2024	In-Progress		Layout	
73	UHSS - 212	GAYA	Imamganj	Dubhal	U.H.S.S. Karasan Kalan	Twilight Construction, Gaya, Mob. 7903947659	1249	10-02-2023	38 डि १९ 2023.24	26-04-2023	25-04-2024	In-Progress		Layout	
74	UHSS - 55	GAYA	Konch	Kurmawan	U.H.S.S. Ahiyapur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	In-Progress		Layout	Earth Work
75	UHSS - 55	GAYA	Manpur	Sadipur	U.H.S.S. Sadipur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	In-Progress		Layout	
76	UHSS - 55	GAYA	Tekari	Chaita	Urdu U.H.S.S. Vishunpur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	In-Progress		Layout	
77	UHSS - 55	GAYA	Wazirganj	Mahuat	U.H.S.S. Pale	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	In-Progress		Layout	
78	UHSS - 29	GOPALGANJ	Baikunthapur	Bansghat Mansuria	U.H.S.S. Maharani	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
79	UHSS - 29	GOPALGANJ	Baikunthapur	Hakam	U.H.S.S. Devakuli	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
80	UHSS - 29	GOPALGANJ	Baikunthpur	Chamanpura	U.H.S.S. Chamanpura	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	Land insufficient
81	UHSS - 29	GOPALGANJ	Bhore	Domanpur	U.H.S.S. Kuari Dih	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
82	UHSS - 29	GOPALGANJ	Bhorey	Hardiay	U.H.S.S. Sivarajpur	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Plinth level	
83	UHSS - 29	GOPALGANJ	Hathua	Chhap	U.H.S.S. Baraepatti	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
84	UHSS - 29	GOPALGANJ	Hathua	Fatehpur	U.H.S.S. Satai	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Foundation	
85	UHSS - 29	GOPALGANJ	Hathua	Singaha	U.H.S.S. Singaha Tola Bagahi	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
86	UHSS - 29	GOPALGANJ	Kuchaikot	Bankata	U.H.S.S. Varnaiya Rajaram	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
87	UHSS - 29	GOPALGANJ	Kuchaikot	Mateya Khas	U.H.S.S. Mateya	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
88	UHSS - 29	GOPALGANJ	Kuchaikote	Khajuri	U.H.S.S. Mahuawan Hindi	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
89	UHSS - 29	GOPALGANJ	Kuchaikote	Purkhas	U.H.S.S. Purkhas	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Foundation	
90	UHSS - 29	GOPALGANJ	Sidhwalia	Dumariya	U.H.S.S. Dumariya East	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
91	UHSS - 29	GOPALGANJ	Uchkagoan	Luhasi	U.H.S.S. Kaparpura	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Layout	
92	UHSS - 29	GOPALGANJ	Vijaipur	Jagdishpur	U.H.S.S. Mathauli	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	In-Progress		Foundation	
93	UHSS - 18	JAMUI	Chakai	Dulampur	U.H.H.S. Dulampur	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Plinth level	
94	UHSS - 18	JAMUI	E Aliganj	Mirjaganj	U.H.H.S.Mirjaganj	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	
95	UHSS - 18	JAMUI	Jamui	Daulatpur	U.H.H.S.Bhatchak	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
96	UHSS - 18	JAMUI	Jhajha	Baliyadih	U.H.H.S.Shivmandir Baliadih	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Foundation	
97	UHSS - 18	JAMUI	Khaira	Mango Bandar	U.H.H.S.Baghakhar	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Foundation	
98	UHSS - 18	JAMUI	Laxmipur	Harla	U.H.H.S.Harla	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Plinth level	
99	UHSS - 18	JAMUI	Sono	Pairamatihana	U.H.H.S.Paira Matihana	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Layout	
100	UHSS - 18	JAMUI	Sono	Naiyadih	U.H.H.S.Bujhayat	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Foundation	
101	UHSS - 13	JEHANABAD	Jehanabad	Amain	U.H.S.S. Amain	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	In-Progress		Foundation	
102	UHSS - 13	JEHANABAD	Kako	Barwan	U.H.S.S. Bhadasara	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	In-Progress		Foundation	
103	UHSS - 13	JEHANABAD	Kako	Amthua	U.H.S.S. Kaji Sarai	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	In-Progress		Foundation	
104	UHSS-13	JEHANABAD	Makhdumpur	Kohara	U.H.S.S. Kohara	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	In-Progress		Foundation	
105	UHSS - 13	JEHANABAD	Modanganj	Bishunpur Okri	U.H.S.S. Jalalpur	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	In-Progress		Foundation	भूमि उपलब्ध करवाने हेतु पत्रांक-644, दिनांक- 15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
106	UHSS - 51	KATIHAR	Ajamnagar	Jalki	U.H.S.S. Jalki	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
107	UHSS - 51	KATIHAR	Ajamnagar	Arihana	U.H.S.S. Dhena Bagchalla	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
108	UHSS-208	KATIHAR	Barari	Kawar	U.H.S.S. Lakshmipur, Katihar	Arsa Infratech Pvt. Ltd., Patna, Mob. 7992398087	1258	10-02-2023	361 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	In-Progress		Layout	
109	UHSS - 51	KATIHAR	Barsoi	Basalgaon	U.H.S.S. Basalgaon	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
110	UHSS - 51	KATIHAR	Barsoi	Eksalla	U.H.S.S. Dhatta	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
111	UHSS - 201	KATIHAR	Mansahi	Mohanpur	U.H.S.S. Mohanpur, Katihar	Krishnapali Construction Pvt. Ltd., Patna, Mob. 9431020084	1257	10-02-2023	08 12 2023.24	03-04-2023	02-10-2024	In-Progress		Layout	
112	UHSS - 51	KATIHAR	Pranpur	Dharhan	U.H.S.S. Dharhan Dhigonch	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Plinth level	
113	UHSS - 51	KATIHAR	Pranpur	Sahja	U.H.S.S. Kasthavar	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
114	UHSS - 52	KATIHAR	Sameli	Dumar	U.H.S.S. Dumar	Md. Rahid Alam (9934979337)	9509	07-10-2022	279 SBD OF 2022-23	18-01-2023	17-01-2024	In-Progress		Layout	
115	UHSS - 17	KHAGARIA	Alauli	Dahma Khaeri Khutha	U.H.S.S. Khairi Khutaha	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	In-Progress		Foundation	
116	UHSS - 17	KHAGARIA	Alauli	Shumbha	U.H.S.S. Shumbha Gazi Ghat	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	In-Progress		Foundation	
117	UHSS - 17	KHAGARIA	Allauli	Meghouna	U.H.S.S. Meghouna	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	In-Progress		Layout	6 feet deep land
118	UHSS - 17	KHAGARIA	Gogri	Pakrail	U.H.S.S. Pakrail	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	In-Progress		Foundation	H.T. wire passes over through land
119	UHSS - 17	KHAGARIA	Khagaria	Uttar Marar	U.H.S.S. Morkahithana	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	In-Progress		Foundation	Land not available.
120	UHSS - 186	KISHANGANJ	DighalBank	Jagir Padampur	U.H.S.S. Kathal Bari	Aman Adveek Construction, Hajipur, Mob. 9123410462	820	27-01-2023	317 F2 OF 2022-23	15-02-2023	14-02-2024	In-Progress		Plinth level	
121	UHSS - 185	KISHANGANJ	DighalBank	Pattharghatti	U.H.S.S. Kudhaili	Ravi Trading Company, Supaul, Mob. 9955634523	819	27-01-2023	309 f2 of 2022-23	13-02-2023	12-02-2024	In-Progress		Layout	
122	UHSS - 184	KISHANGANJ	DighalBank	Singhimari	U.H.S.S. Singhi Mari	Ravi Trading Company, Supaul, Mob. 9955634523	818	27-01-2023	308 F2 of 2022-23	13-02-2023	12-02-2024	In-Progress		Foundation	
123	UHSS - 183	KISHANGANJ	DighalBank	Tarabari Padampur	U.H.S.S. Jar Jhulla	Aman Adveek Construction, Hajipur, Mob. 9123410462	817	27-01-2023	316 of 2022-23	15-02-2023	14-02-2024	In-Progress		Plinth level	
124	UHSS - 195	KISHANGANJ	Kochadhaman	Haldikhora	U.H.S.S. Haldi Khora	Arbind Rai, Bhojpur, Mob. 7634882808	1254	10-02-2023	338 F2 of 2022-23	27-02-2023	26-02-2024	In-Progress		Foundation	
125	UHSS - 192	KISHANGANJ	Kochadhaman	Deramari	U.H.S.S. Dhanpura	Iftekhar Alam, Araria, Mob. 9934724033	821	27-01-2023	07 12 11 2023.24	27-04-2023	26-04-2024	In-Progress		Layout	
126	UHSS - 180	KISHANGANJ	Tedhagachhi	Dak Pokhar	U.H.S.S. Benugarh	Aman Adveek Construction, Hajipur, Mob. 9123410462	802	27-01-2023	315 F2 OF 2022-23	15-02-2023	14-02-2024	In-Progress		Plinth level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
127	UHSS - 40	MADHUBANI	Babu Barhi	Mishrauliya	U.H.S.S. Barhara	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	
128	UHSS - 40	MADHUBANI	Banipatti	Ganguli	U.H.S.S. Ganguli	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	RCC
129	UHSS - 40	MADHUBANI	Bisfi	Singhaso	U.H.S.S. Singhaso	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	PCC
130	UHSS - 40	MADHUBANI	Jhanjharpur	Lohna North	U.H.S.S. Lohna	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Plinth level	PCC
131	UHSS - 40	MADHUBANI	Khutauna	Ekhatha	U.H.S.S. Ekhattha	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Ground Floor Lintel Level	
132	UHSS - 40	MADHUBANI	Khutauna	Karmegh West	U.H.S.S. Malin Velha	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Foundation	
133	UHSS - 40	MADHUBANI	Laukahi	Ladaniya	U.H.S.S. Kaluahi	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Foundation	
134	UHSS - 40	MADHUBANI	Pandaul	Sripur Hati North	New U. Shridhar U.H.S.S. Shahpur	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Plinth level	
135	UHSS - 40	MADHUBANI	Rajnagar	Patwara North	U.H.S.S. Kewalpatti	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	In-Progress		Plinth level	PCC
136	UHSS - 97	MUNGER	Asarganj	Sajua	U.H.S.S. Masoomganj	M/s Manoj Kumar Singh (8864000170)	106	04-01-2023	306 F2 OF 2022-23	10-02-2023	09-02-2024	In-Progress		Foundation	
137	UHSS - 93	MUNGER	Dharhara	Dharhara Maharna	U.H.S.S. Maharna	Kailash Kumar Singh	440	16-01-2023	312 F2 OF 2022-23	15-02-2023	14-02-2024	In-Progress		Ground Floor Lintel Level	
138	UHSS - 90	MUNGER	Haweli Khadagpur	Gangta	U.H.S.S. Gangta More,	Madhav Infratech (7766950506)	108	04-01-2023	348 F2 OF 2022-23	13-03-2023	12-03-2024	In-Progress		Foundation	
139	UHSS - 136	MUZAFFARPUR	Bandra	Bandra	U.H.S.S. Banda	Rajeev Kumar, Samastipur, Mob. 9308639441	776	25-01-2023	321 F2 OF 2022-23	16-02-2023	15-02-2024	In-Progress		Foundation	High tension electric wire above allotted site.
140	UHSS - 134	MUZAFFARPUR	Bandra	Munni Baingri	U.H.S.S. Sakriman	Jugnoo Kumar, Muzaffarpur, Mob. 8083370525	782	25-01-2023	360 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	In-Progress		Foundation	
141	UHSS - 133	MUZAFFARPUR	Bochahan	Kafen Chawdhary	U.H.S.S. Kafan	Sonu Kumar, Muzaffarpur, Mob. 9431454541	777	25-01-2023	340 F2 of 2022-23	03-03-2023	02-03-2024	In-Progress		Plinth level	
142	UHSS - 129	MUZAFFARPUR	Kurhani	Fakuli	U.H.S.S. Dhodhi Ratan	Gunjan Kumar (7735490393)	130	05-01-2022	290 f2 of 2022-23	24-01-2023	23-01-2024	In-Progress		Ground Floor Roof Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
143	UHSS - 150	MUZAFFARPUR	Minapur	Chatursi	U.H.S.S. Rampur Ratan	Sonu Kumar, Muzaffarpur, Mob. 9431454541	773	25-01-2023	341 F2 of 2022-23	03-03-2023	02-03-2024	In-Progress		Layout	
144	UHSS - 147	MUZAFFARPUR	Motipur	Bariyarpur West	U.H.S.S. Nakta	Shaurya Premier Infrastructure Pvt. Ltd., Mob. 9955993202	463	17-01-2023	304 F2 of 2022-23	09-02-2023	08-02-2024	In-Progress		Foundation	Tie level
145	UHSS - 145	MUZAFFARPUR	Motipur	Mahmadpur Mahmada	U.H.S.S. Mahmada	Sharvjit Kumar, Mob. 9931006125	462	17-01-2023				In-Progress		Foundation	
146	UHSS - 124	MUZAFFARPUR	Sakra	Baji Bujurg	U.H.S.S. Baji Bujurg	Sunil Kumar (9431239248)	9650	26-12-2022	300 F2 OF 2022-23	06-02-2023	05-02-2024	In-Progress		Plinth level	
147	UHSS - 34	MUZAFFARPUR	Sakra	Machhahi	U.H.S.S. Machahi	Raj Kumar (9631032567)	9311	14-12-2022	263 F2of 2022-23 (22.12.22)	22-12-2022	21-12-2023	In-Progress		First Floor Roof Level	
148	UHSS - 35	MUZAFFARPUR	SARAIYA	Gorigama Dih	U.H.S.S. Gorigama Dih	Disha Enterprises	9510	20-12-2022	278 f2 of 2022-23	18-01-2023	17-01-2024	In-Progress		Ground Floor Roof Level	
149	UHSS - 02	NALANDA	Ben	Akauna	U.H.S.S. Akauna	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Foundation	
150	UHSS - 02	NALANDA	Ben	Nohsa	U.H.S.S. Ramganj	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Plinth level	
151	UHSS-60	NALANDA	Biharsharif	Korai	U.H.S.S. Mahanandpur	Pratap Kumar (9431042061)	9517	20-12-2022	299 F2 OF 2022-23	06-02-2023	05-08-2024	In-Progress		Ground Floor Roof Level	
152	UHSS - 74	NALANDA	Biharsharif	Sarbahdi	U.H.S.S. Mazidpur	M/s AK Coudhary (6205619641)	9543	21-12-2022	337 F2 of 2022-23	24-02-2023	23-02-2024	In-Progress		Plinth level	
153	UHSS - 02	NALANDA	Islampur	Kochara	U.H.S.S. Madarganj, Nalanda	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Plinth level	
154	UHSS - 02	NALANDA	Islampur	Dhekwaha	U.H.S.S. Barhmgawan	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Plinth level	
155	UHSS - 72	NALANDA	Katrisarai	Maira Barith	U.H.S.S. Gowardhan Bigha	Chitrnanjan Kumar Sharma, Nawada, 9934883541	1255	10-02-2022	351 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	In-Progress		Layout	
156	UHSS - 71	NALANDA	Katrisarai	Katri	U.H.S.S. Bhagwanpur	Chitrnanjan Kumar Sharma, Nawada, 9934883541	1256	10-02-2023	352 f2 of 2022-23 date 14-03-2023	14-03-2023	13-03-2024	In-Progress		Layout	
157	UHSS - 02	NALANDA	Parwalpur	Chausanda	U.H.S.S. Baburbanna	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Layout	
158	UHSS - 03	NALANDA	Silao	Mahuri	U.H.S.S. Narhar Bigha	Chitrnanjan Kumar Sharma (9934883541)	9306	14-12-2022	353 f2 of 22-23 date 14-03-2023	14-03-2023	13-09-2024	In-Progress		Layout	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
159	UHSS - 10	NAWADA	Akbarpur	Barail	U.H.S.S. Derma	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
160	UHSS - 10	NAWADA	Akbarpur	Gobind Bigha	U.H.S.S. Pharpur	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
161	UHSS - 10	NAWADA	Akbarpur	Panti	U.H.S.S. Kuhila	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
162	UHSS - 10	NAWADA	Hasua	Chitarghatti	U.H.S.S. Bhadseni	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
163	UHSS - 10	NAWADA	Narhat	Khanawan	U.H.S.S. Khanawan	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Ground Floor Lintel Level	
164	UHSS - 10	NAWADA	Nawada	Jamuawan Patwasarai	U.H.S.S. Patwa Sarai	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
165	UHSS - 10	NAWADA	Nawada	Jhunathi	U.H.S.S. Jhunathi	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Foundation	
166	UHSS - 10	NAWADA	Pakriwarama	Gulni	U.H.S.S. Gulni	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Foundation	
167	UHSS - 10	NAWADA	Roh 3	Bhatta	U.H.S.S. Bara Panday	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Plinth level	
168	UHSS - 10	NAWADA	Sirdala	Sandh Manjhgawan	U.H.S.S. Sandh Manjhgawan	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	In-Progress		Ground Floor Lintel Level	
169	UHSS - 69	PATNA	Danapur	Jalalpur	U.H.S.S. Akilpur	Ranjish Kumar (9939920997)	9542	21-12-2022	356 of 2022-23	14-03-2023	13-09-2024	In-Progress		Foundation	
170	UHSS - 68	PATNA	Dhanarua	Kosut	U.H.S.S. Kosoot	Unitek Engineering (979825555)	9544	21-12-2022	335 F2 of 2022-23	23-03-2023	22-09-2024	In-Progress		Foundation	
171	UHSS - 65	PATNA	Fatuha	Jaita	U.H.S.S. Gabaspur	Nidhi Construction (9233552)	9514	20-12-2022	355 f2 of 2022-23 date 14-03-2023	14-03-2023	13-09-2024	In-Progress		Foundation	
172	UHSS - 64	PATNA	Masaurhi	Shahabad	U.H.S.S. Chhata	Nidhi Construction (9233552)	9505	20-12-2022	354 F2 OF 2022-23	14-03-2023	13-09-2024	In-Progress		Foundation	
173	UHSS - 48	PURNEA	Amaur	Dhurpaili	U.H.S.S. Bagdhar	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
174	UHSS - 48	PURNEA	Banmankhi	Ubhay Ram Chakla	U.H.S.S. Janki Nagar Hat	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
175	UHSS - 48	PURNEA	Bhawanipur	Supouli	U.H.S.S. Brahmagyani	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
176	UHSS - 48	PURNEA	Dagarua	Harkheli	U.H.S.S. Mohammadpur Barsouni	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
177	UHSS - 48	PURNEA	Kasba	Sanjheli	U.H.S.S. Kadwa Sanjhely	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
178	UHSS - 48	PURNEA	Krityanand Nagar	Parora	U.H.S.S. Parora	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Foundation	
179	UHSS - 48	PURNEA	Purnia East	Nagar Nigam Purnea	U.H.S.S. Maranga	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	
180	UHSS - 48	PURNEA	Rupauli	Bijay Lal Ganj	U.H.S.S. Lalganj	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	
181	UHSS - 48	PURNEA	Rupauli	Minapur	U.H.S.S. Bairiya	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	In-Progress		Layout	
182	UHSS - 56	SAMASTIPUR	Kalyanpur	Kharsand West	U.H.S.S. Morwara	Kamalnayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	In-Progress		Layout	
183	UHSS - 56	SAMASTIPUR	Samastipur	Lagunia Surya kanth	U.H.S.S. Khori	Kamalnayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	In-Progress		Foundation	
184	UHSS - 111	SARAN	Ekma	Pachua	U.H.S.S. Bhodsa	Jai Durga Construction (8877522909)	133	05-01-2023	334 F2 of 2022-23	22-02-2023	21-02-2024	In-Progress		Foundation	
185	UHSS - 110	SARAN	Ekma	Parsa East Part	U.H.S.S. Betwaniya	Balindar Singh Mob. 8292558873	131	05-01-2023	332 F2 of 2023-24	13-04-2023	12-04-2024	In-Progress		Foundation	
186	UHSS - 14	SHEIKHPURA	Ariari	Husainabad	U.H.S.S. Husainabad	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Layout	
187	UHSS - 14	SHEIKHPURA	Barbiga	Kewti	U.H.S.S. Kewtidih	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
188	UHSS - 14	SHEIKHPURA	Ghat Kushumbha	Bhadousi	U.H.S.S. Bamghat	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Layout	
189	UHSS - 14	SHEIKHPURA	Hathiyawan	Hathiyawan	U.H.S.S. Ramraipur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	
190	UHSS - 14	SHEIKHPURA	Sheikhpura	Audhey	U.H.S.S. Badashahpur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Foundation	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
191	UHSS - 14	SHEIKHPURA	SheKhpura	Gaway	U.H.S.S. Lodipur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	In-Progress		Layout	
192	UHSS - 33	SITAMARHI	Runnisaidpur	Thumma	U.H.S.S. Thumma	Raj Kumar Singh	9312	14-12-2022	331 F2 OF 2022-23	22-02-2023	21-02-2024	In-Progress		Plinth level	
193	UHSS - 26	SIWAN	Andar	Manpur Pateji	U.H.S.S. Patji Bahadur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	In-Progress		Layout	
194	UHSS - 25	SIWAN	Barharia	Hathigain	U.H.S.S. Hathigain	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	In-Progress		Foundation	
195	UHSS - 26	SIWAN	Guthani	Biswar	U.H.S.S. Bangara	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	In-Progress		Layout	
196	UHSS - 25	SIWAN	Hussainganj	Badram	U.H.S.S. Badram	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	In-Progress		Layout	
197	UHSS - 26	SIWAN	Mairwa	Kabirpur	U.H.S.S. Kabirpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	In-Progress		Foundation	Excavation
198	UHSS - 26	SIWAN	Raghunathpur	Karsar	U.H.S.S. Karsar	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	In-Progress		Layout	
199	UHSS - 25	SIWAN	Siwan Sadar	Chanaur	U.H.S.S. Chanaur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	In-Progress		Foundation	
200	UHSS - 25	SIWAN	Siwan Sadar	Baletha	U.H.S.S. Baletha	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	In-Progress		Foundation	
201	UHSS - 25	SIWAN	Siwan Sadar	Sarawe	U.H.S.S. Sarawe	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	In-Progress		Foundation	
202	UHSS - 30	VAISHALI	Bhagwanpur	Madhopur Mahodatt	U.H.S.S. Askaranpur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		Ground Floor Roof Level	
203	UHSS - 123	VAISHALI	Bidupur	Jurawanpur	U.H.S.S. Jurawanpur Gopalpur	Gunjan Kumar (7735490393)	113	04-01-2023	376 F2 OF 2022-23	24-03-2023	23-03-2024	In-Progress		Foundation	
204	UHSS - 30	VAISHALI	Goraul	Katar Mala	U.H.S.S. Islampur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		First Floor Roof Level	
205	UHSS - 30	VAISHALI	Goraul	Bhalpur Urf Bahadurpur	U.H.S.S. Thikahan	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		Ground Floor Roof Level	
206	UHSS - 30	VAISHALI	Hajipur	Thathan Bugurj	U.H.S.S. Kutubpur Ekara	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		First Floor Roof Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
207	UHSS - 121	VAISHALI	Jandaha	Rasulpur Prusotam	U.H.S.S. Rasulpur	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	822	27-01-2023	380 F2 of 2022-23, Dt: 27.03.2023,	27-03-2023	26-09-2024	In-Progress		Foundation	
208	UHSS - 30	VAISHALI	Lalganj	Gurmiya	U.H.S.S. Gurmiyan	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		Foundation	
209	UHSS - 30	VAISHALI	Rajapakar	Bhalui	U.H.S.S. Makhdumpur Pokhraira	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	In-Progress		Ground Floor Lintel Level	
210	UHSS -46	ARARIA	Araria	Bansbari	U.H.S.S. Bansbari							Not started		Not started	
211	UHSS -46	ARARIA	Araria	Paiktola	U.H.S.S. Paiktola							Not started		Not started	
212	UHSS -46	ARARIA	Araria	Araria Basti	U.H.S.S. Araria Basti							Not started		Not started	
213	UHSS -46	ARARIA	Bhargama	Manulaha Patti	U.H.S.S. Raharia							Not started		Not started	
214	UHSS - 43	ARARIA	Forbesganj	Khair Khan	U.H.S.S. Madhubani							Not started		Not started	NIT-34 (2022-23)
215	UHSS - 47	ARARIA	Forbesganj	Musahari	U.H.S.S. Tedhi Mushari							Not started		Not started	
216	UHSS - 47	ARARIA	Forbesganj	Aurahi West	U.H.S.S. Hingna Aurahi							Not started		Not started	
217	UHSS - 47	ARARIA	Forbesganj	Mirzapur	U.H.S.S. Mirzapur							Not started		Not started	
218	UHSS -46	ARARIA	Jokihat	Kesarara	U.H.S.S. Jahan Pur							Not started		Not started	
219	UHSS - 47	ARARIA	Kursakanta	Shankarpur	U.H.S.S. Kaparfora							Not started		Not started	
220	UHSS - 47	ARARIA	Narpatganj	Barhepara	U.H.S.S. Noniya Tola Chakla, Narpatganj							Not started		Not started	
221	UHSS - 47	ARARIA	Narpatganj	Anchara	U.H.S.S. Achara							Not started		Not started	NIT-33 (2022-23)
222	UHSS - 47	ARARIA	Narpatganj	Rewahi	U.H.S.S. Khabdah Dumriya							Not started		Not started	NIT-33 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
223	UHSS -46	ARARIA	Palasi	Sukhsaina	U.H.S.S. Rupail Madhail							Not started		Not started	NIT-33 (2022-23)
224	UHSS -46	ARARIA	Raniganj	Gunwanti	U.H.S.S. Gunwanti							Not started		Not started	NIT-33 (2022-23)
225	UHSS -46	ARARIA	Raniganj	Parmanandpur	U.H.S.S. Parmanand Pur							Not started		Not started	NIT-33 (2022-23)
226	UHSS -46	ARARIA	Raniganj	Koskhapur North	U.H.S.S. Koska Pur							Not started		Not started	NIT-33 (2022-23)
227	UHSS - 47	ARARIA	Sikati	Dhenduaa	U.H.S.S. Sohag Maro							Not started		Not started	NIT-33 (2022-23)
228		AURANGABAD	Daudnagar	Sansa	U.H.S.S. Jamuawan							Not started		Land insufficient	Insufficient Land .
229	UHSS - 11	AURANGABAD	Deo	Bedhani	U.H.S.S. Berhni							Not started		Not started	
230	UHSS - 254	AURANGABAD	Deo	Kharakani	U.H.S.S. Bijauli Deo	Bablu Kumar Singh, Patna, Mob. 9334773855	1551	21-02-2023				Not started		Not started	
231		AURANGABAD	Kutumba	Rishiup	U.H.S.S. Risiap							Not started		Land insufficient	Insufficient Land .
232	UHSS - 255	AURANGABAD	Kutumba	Dumri	U.H.S.S. Mahasu	Bablu Kumar Singh, Patna, Mob. 9334773855	1554	21-02-2023				Not started		Not started	
233	UHSS - 256	AURANGABAD	Kutumba	Jagdishpur	U.H.S.S. Chintavan Bigha	Vishnu Construction, Bihta, Patna, Mob. 7209516518	1550	21-02-2023	47 दि 10/2023.24	21-04-2023	20-10-2024	Not started		Work to be start	
234	UHSS - 257	AURANGABAD	Kutumba	Parta	U.H.S.S. Jhakhari	Ratnesh Kumar, Rohtas, Mob. 995553246	1608	22-02-2023	336 F2 of 2022-23	24-02-2023	23-08-2024	Not started		Work to be start	
235	UHSS - 258	AURANGABAD	Madanpur	Pirwan	U.H.S.S. Pirvan	Shivpatia Nageshwar Infrastructure Pvt. Ltd., Aurangabad, Mob. 9110903541	1612	22-02-2023	48 दि 10/2023.24	21-04-2023	20-10-2024	Not started		Work to be start	
236	UHSS - 259	AURANGABAD	Madanpur	Salaiya	U.H.S.S. Salaiya	Azad Construction, Gaya, Mob. 9546026779	1611	22-02-2023	59 दि 10/2023.24	26-04-2023	25-10-2024	Not started		Work to be start	
237	UHSS - 260	AURANGABAD	Madanpur	South Umga	U.H.S.S. Jurahi	Azad Construction, Gaya, Mob. 9546026779	1610	22-02-2023				Not started		Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
238	UHSS - 261	AURANGABAD	Nawinagar	Soree	U.H.S.S. Parariya							Not started		Not started	Retender NIT-18 (2022-23)
239		AURANGABAD	Obra	Sarsauli	U.H.S.S. Shankarpur							Not started		Land insufficient	Insufficient Land .
240		AURANGABAD	Obra	Sonhuli	U.H.S.S. Ratwar							Not started		Land insufficient	Insufficient Land .
241		AURANGABAD	Rafiganj	Baligaon	U.H.S.S. Kharokhar							Not started		Land insufficient	Insufficient Land .
242	UHSS - 23	BANKA	Amarpur	Bhadariya	U.H.S.S. Bhadariya	Maa Kamakhya Tirupati Real Build Pvt. Ltd., Bhagalpur, Mob. 6200384263	3273	10-04-2023				Not started		Not started	
243	UHSS - 23	BANKA	Amarpur	Sultanpur	U.H.S.S. Surihari							Not started		Not started	Retender NIT-24 (2022-23)
244	UHSS - 279	BANKA	Barahat	Bhurna	U.H.S.S. Saharna	Kumar Rajiv Ranjan, Mob. 9471622711	3284	10-04-2023				Not started		Not started	
245	UHSS - 265	BANKA	Belhar	Bahorna	U.H.S.S. Nagel	Shailendra Kumar Singh, Jamui, Mob. 9955432581	1698	24-02-2023	56 दि ति 2023.24	26-04-2023	25-07-2024	Not started		Work to be start	
246	UHSS - 264	BANKA	Belhar	Hathiya Darha	U.H.S.S. Hathiya Darha	Jeewan Kishore Singh, Samastipur, Mob. 9934795831	1699	24-02-2023	54 दि ति 2023.24	25-04-2023	24-07-2024	Not started		Work to be start	
247	UHSS - 280	BANKA	Bounsi	Sanga	U.H.S.S. Bishanpur	Tirap Construction Pvt. Ltd., Hajipur, Mob. 9101506394	3283	10-04-2023				Not started		Not started	
248	UHSS - 263	BANKA	Chandan	Asuraha	U.H.S.S. Asuda Mukunda							Not started		Not started	Retender NIT-18 (2022-23)
249	UHSS - 23	BANKA	Dhoraiya	Sijhat Baliyas	U.H.S.S. Bhatuachak	Patliputra Construction, Patna , Mob. 7992460916	3278	10-04-2023				Not started		Not started	
250	UHSS - 282	BANKA	Dhoraiya	Loungay	U.H.S.S. Jakha	Anand Kumar Mob. 9934062407	3277	10-04-2023				Not started		Not started	
251	UHSS - 262	BANKA	Katoriya	Bhorshar-Belwa	U.H.S.S. Bhorsar	Parmanand Singh, Jamui, Mob. 9162522819	1609	22-02-2023	01 F2 of 2023-24	01-04-2023	31-03-2024	Not started		Work to be start	
252	UHSS - 23	BANKA	Rajaun	Sanjha Shyampur	U.H.S.S. Chkmunniya							Not started		Not started	Retender NIT-24 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
253	UHSS - 23	BANKA	Rajaun	MAJHGAIN DARPA	U.H.S.S. Majhgan	Pramod Kumar, Jamui, Mob. 9199836262	3282	10-04-2023				Not started		Not started	
254	UHSS - 24	BANKA	Shambhuganj	Parmanadpur	U.H.S.S. Rajghat	Madhav Infratech, Patna, Mob. 7766950506	1555	21-02-2023	358 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	Not started		Work to be start	
255	UHSS - 19	BEGUSARAI	Bachhawara	Dadupur	U.H.S.S. Dadupur							Not started		Not started	NIT-34 (2022-23)
256	UHSS - 19	BEGUSARAI	Bachhwara	Fateha	U.H.S.S. Fateha							Not started		Not started	NIT-34 (2022-23)
257	UHSS - 107	BEGUSARAI	Bakhari	Ghaghra	U.H.S.S. Ghaghra	M/s Sanjay Kumar (9430003830)	135	05-01-2023				Not started		Not started	
258		BEGUSARAI	Balia	Bhawanandpur	U.H.S.S. Madhusudanpur							Not started		Land insufficient	Insufficient Land .
259		BEGUSARAI	Barauni	Bathauli	U.H.S.S. Bathauli							Not started		Land insufficient	Insufficient Land 45 X 65 ft.
260	UHSS - 108	BEGUSARAI	Begusarai	Suja	U.H.S.S. Bharra	Abhay Kumar Singh, Begusarai, Mob. 8789994351	3462	18-04-2023				Not started		Not started	
261	UHSS - 106	BEGUSARAI	Begusarai	Haibatpur	U.H.S.S. Basudevpur	Sanjay Kumar, Mob. 9430003830	460	17-01-2023				Not started		Not started	
262	UHSS - 19	BEGUSARAI	Bhagwanpur	Mokhtiyarpur	U.H.S.S. Mokhtiyarpur							Not started		Not started	NIT-34 (2022-23)
263		BEGUSARAI	Cheriya Bariyarpur	SAKARBASA	U.H.S.S. Sakarwasa							Not started		Land insufficient	Insufficient Land 70 X 35 ft.
264	UHSS - 19	BEGUSARAI	Chhaurahi	Narayan Pipar	U.H.S.S. Pansalla							Not started		Not started	NIT-34 (2022-23)
265	UHSS - 19	BEGUSARAI	Chhaurahi	Sihma	U.H.S.S. Sihma							Not started		Not started	NIT-34 (2022-23)
266	UHSS - 105	BEGUSARAI	Dandari	Katarmala West	U.H.S.S. Katarmala	M/s Sanjay Kumar (9430003830)	136	05-01-2023				Not started		Not started	
267	UHSS - 104	BEGUSARAI	Garhpura	Mauji Harisingh	U.H.S.S. Gudar	Rajnish Vats (8051666426)	137	05-01-2023	17 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
268	UHSS - 19	BEGUSARAI	Khodawantpur	Daulatpur	U.H.S.S. Begampur							Not started		Not started	NIT-34 (2022-23)
269	UHSS - 103	BEGUSARAI	Matihani	RAMDIRI -I	U.H.S.S. Jagatpura	Sunil Enterprises (92.70406)	114	04-01-2023	02 F2 of 2023-24	03-04-2023	02-10-2024	Not started		Work to be start	
270	UHSS - 102	BEGUSARAI	Matihani	Ramdiri-04	U.H.S.S. Rachiyaahi Naya Tol	Pushpendra Kumar (04.01.2023)	104	04-01-2023	289 F2 OF 2022-23	24-01-2023	23-01-2024	Not started		Work to be start	
271	UHSS - 20	BEGUSARAI	Nawakothi	Rajakpur	U.H.S.S. Rajakpur	M/s Binod Kumar	9307	14-12-2022	288 F2 OF 2022-23	24-01-2023	23-01-2024	Not started		Work to be start	
272	UHSS - 19	BEGUSARAI	Teghra	Gaura-01	U.H.S.S. Gaura							Not started		Not started	NIT-34 (2022-23)
273		BHAGALPUR	Goradih	Sarath Daharpur	U.H.S.S. Danda Bazar							Not started		Land insufficient	Insufficient Land 53 X 45 ft.
274	UHSS - 21	BHAGALPUR	Ismailpur	Narayanpur Lakshmipur	U.H.S.S. Lakshmipur, Bhagalpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	Not started		Work to be start	Drawing to be change
275	UHSS -21	BHAGALPUR	Kahalgaon	Ekdara	U.H.S.S. Ekdara	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	Not started		Work to be start	Drawing to be change
276	UHSS -21	BHAGALPUR	Kahalgaon	Kairia	U.H.S.S. Sour	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	Not started		Work to be start	Drawing to be change
277	UHSS -21	BHAGALPUR	Nath Nagar	Bhuwalpur	U.H.S.S. Fatahpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	Not started		Work to be start	Drawing to be change
278		BHAGALPUR	Pirpainti	SHRIMATPUR HAJUR NAGAR	U.H.S.S. Dilouri							Not started		Land insufficient	Insufficient Land 32 X 32 ft.
279		BHAGALPUR	Pirpainti	Bandhu Jayram	U.H.S.S. Laxmipur, Bhagalpur							Not started		Land insufficient	Insufficient Land .
280		BHAGALPUR	Pirpainti	Rifatpur Simanpur	U.G.H.S.S. Mahadeo Tikar							Not started		Land insufficient	Insufficient Land .
281		BHAGALPUR	Pirpainti	Srimatpur Gopalichak	U.H.S.S. Moultoila							Not started		Land insufficient	Insufficient Land 32 X 32 ft.

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
282	UHSS - 21	BHAGALPUR	Rangrachauk	Murli	U.H.S.S. Murli	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	Not started		Work to be start	
283		BHAGALPUR	Sabaur	Baijalpur	U.H.S.S. Kurpat							Not started		Land insufficient	Insufficient Land .
284	UHSS - 04	BHOJPUR	Ara	Basantpur	U.H.S.S. Basantpur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	Not started		Approach road not available	Work not start due to approach road not available due to croaps.
285	UHSS - 04	BHOJPUR	Barhara	Nargada	U.H.S.S. Kudariya Parshurampur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	Not started		Land insufficient	
286		BHOJPUR	Barhara	Purvi Gundi	U.H.S.S. Gundi							Not started		Land insufficient	Insufficient Land - 40' x 50'
287		BHOJPUR	Bihiya	Gaudarh Rudranagar	U.H.S.S. Rudra Nagar							Not started		To be demolished	Possible, after dismantling.
288		BHOJPUR	Bihiyan	Ghagha	U.H.S.S. Kauriya							Not started		To be demolished	Possible, after dismantling.
289	UHSS - 06	BHOJPUR	Bihiyan	Tiyar	U.H.S.S. Sikariya	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3289	10-04-2023				Not started		Land insufficient	Insufficient Land - 56' x 60'
290		BHOJPUR	Charpokhari	Mukundpur	U.H.S.S. Mukundpur							Not started		Land insufficient	Insufficient Land - 70' x 28'
291		BHOJPUR	Garhani	Baroura	U.H.S.S. Aslan Bahadurpur							Not started		Land insufficient	Insufficient Land - 80' x 40'
292		BHOJPUR	Garhani	Kaup	U.H.S.S. Kaup							Not started		Land not available	Land not available
293	UHSS - 04	BHOJPUR	Koilwar	Khangaon	U.H.S.S. Khangaon	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	Not started		Land not available	
294		BHOJPUR	Koilwar	Khesrahiya	U.H.S.S. Khesrahiya							Not started		Land not available	Land not available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
295	UHSS - 05	BHOJPUR	Piro	Tar	U.H.S.S. Tar	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Work to be start	
296	UHSS - 05	BHOJPUR	Sahar	Baruhi	U.H.S.S. Baruhi	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Land insufficient	
297		BHOJPUR	Sahar	Baruhin	U.H.S.S. Nawada							Not started		Land insufficient	Insufficient Land -80' x 35'
298		BHOJPUR	Shahpur	Damodarpur	U.H.S.S. Jawainiya							Not started		Land insufficient	Insufficient Land -110' x 30'
299		BHOJPUR	Shahpur	Suhiya	U.H.S.S. Suhiya							Not started		Land not available	Land not available
300		BHOJPUR	Tarari	Bagar	U.H.S.S. Bagar							Not started		Land insufficient	Insufficient Land - 75' x 55'
301	UHSS - 113	BHOJPUR	Tarari	Chakiya	U.H.S.S. Chakiya	Vikash Kumar Yadav, Mob. 6206821855	459	17-01-2023				Not started		Land insufficient	Insufficient Land -65' x 75'
302	UHSS - 05	BHOJPUR	Tarari	Jethwar	U.H.S.S. Jethwar	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Land NOC awaited	
303	UHSS - 05	BHOJPUR	Tarari	Jethwar	U.H.S.S. Gaharuan	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Land NOC awaited	
304	UHSS - 05	BHOJPUR	Tarari	Kurmuri	U.H.S.S. Kurmuri	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Land not available	
305	UHSS - 05	BHOJPUR	Tarari	Tarari	U.H.S.S. Tarari	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	Not started		Land insufficient	
306	UHSS - 04	BHOJPUR	Udawanat Nagar	Ekawna	U.H.S.S. Chaurai	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	Not started		Land not available	
307		BHOJPUR	Udawanat Nagar	Nawada Ben	U.H.S.S. Nawadaben							Not started		Land insufficient	Insufficient Land - 70' x 32' & 92' x 75'
308	UHSS - 09	BUXAR	Buxar	Kamarpur	U.H.S.S. Kritpura	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	Not started		Work to be start	Only 20 x 11m Structure available.New construction possible only after dismantling

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
309	UHSS - 09	BUXAR	Buxar	Nadaon	U.H.S.S. Nadaon	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	Not started		Land NOC awaited	
310		BUXAR	Chousa	Banarpur	U.H.S.S. Banar Pur							Not started		Land not available	Land not available
311	UHSS - 09	BUXAR	Dumraon	Bhojpur Kadim	U.H.S.S. Purana Bhojpur (E)	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	Not started		Land NOC awaited	
312	UHSS - 09	BUXAR	Dumraon	Chhatanwar	U.H.S.S. Rampur Mathiya	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	Not started		Land NOC awaited	
313	UHSS - 09	BUXAR	Dumraon	Mathila	U.H.S.S. Mathila	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	Not started		Land Dispute	
314	UHSS - 09	BUXAR	Itarhi	Diwanka Barkagaon	U.H.S.S. Baikunthpur							Not started		Land not available	Land not available
315		BUXAR	Nawanagar	Roopsagar	U.H.S.S. Dhanbakhara							Not started		Land not available	Land not available
316		BUXAR	Nawanagar	Parmanpur	U.H.S.S. Parmanpur							Not started		Land not available	Land not available
317	UHSS - 09	BUXAR	Simri	Dhakaich	U.H.S.S. Dhakaich	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	Land issue resolved work would be starting soon
318	UHSS - 173	DARBHANGA	Alinagar	Garaul	U.H.S.S. Garaul Chakka							Not started		Not started	NIT-21 (2022-23)
319	UHSS - 172	DARBHANGA	Alinagar	Harsinghpur	U.H.S.S. Jayantipur	Kavita Singh, Supaul, Mob. 9432245642	810	27-01-2023				Not started		Not started	
320		DARBHANGA	Baheri	Hawidih South	U.H.S.S. Bijuliya							Not started		Not started	Not required of new building.
321		DARBHANGA	Biraul	Pataniya	U.H.S.S. Pataniya							Not started		Not started	Not required of new building.
322		DARBHANGA	Biraul	Kamarkala	U.H.S.S. Koylajan							Not started		Not started	Not required of new building.

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
323	UHSS- 169	DARBHANGA	Biraul	Pokhram South	U.H.S.S. Balha	Chandra Sekhar Mahto, Madhubani, Mob. 9472294277	815	27-01-2023	221 SBD OF 2022-23	12-04-2023	11-04-2024	Not started		Work to be start	
324	UHSS - 168	DARBHANGA	Ghanshyampur	Tumaul	U.H.S.S. Tumaul							Not started		Not started	NIT-21 (2022-23)
325	UHSS - 41	DARBHANGA	Kewati	Chhachha Pachadhi	U.H.S.S. Pachadhi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	Not started		Land NOC awaited	NOC not yet provided by HM.
326	UHSS - 167	DARBHANGA	Kusheshwar Asthan East	Ujua Simartoka	U.H.S.S. Mahadev Math	Shree Jagannath Solution (8986355057)	825	27-01-2023	62 F2 of 2023-24	26-04-2023	25-10-2024	Not started		Work to be start	
327	UHSS - 166	DARBHANGA	Kusheshwar Asthan West	Dinmo	U.H.S.S. Madhuban	Shree Jagannath Solution (8986355057)	824	27-01-2023	61 F2 of 2023-24	26-04-2023	25-10-2024	Not started		Work to be start	
328	UHSS - 165	DARBHANGA	Kusheshwarsthan West	Bishahariya Mohim Bujurg	U.H.S.S. Bishahariya							Not started		Not started	NIT-21 (2022-23)
329	UHSS - 164	DARBHANGA	Kusheshwarsthan East	Itahar	U.H.S.S. Baraniya	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	823	27-01-2023	07 F2 of 2023-24	03-04-2023	02-04-2024	Not started		Work to be start	
330	UHSS - 42	DARBHANGA	Manigachhi	Raghopur West	U.H.S.S. Raghopur Deyodhi							Not started		Not started	NIT-21 (2022-23)
331	UHSS - 41	DARBHANGA	Singheshwar	Katka	U.H.S.S. Katka	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	Not started		Land not available	Land not available.
332	UHSS - 41	DARBHANGA	Singheshwar	Sanahpur Buzurg	U.H.S.S. Sanahpur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	Not started		To be demolished	Old building is to be demolish.
333	UHSS - 38	EAST CHAMPARAN	Adapur	Sirsiya Kala	U.H.S.S. Beldarwa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
334	UHSS - 163	EAST CHAMPARAN	Areraj	Radhiya	U.H.S.S. Radhiya	Niraj Kumar Singh, Mob. 9431299456	813	27-01-2023	326 F2 of 2022-23	16-02-2023	15-02-2024	Not started		Work to be start	
335	UHSS - 38	EAST CHAMPARAN	BANJARIYA	Rohiniya	U.H.S.S. Kukurjari	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
336	UHSS - 160	EAST CHAMPARAN	Bara Chakiya	Chakbara	U.H.S.S. Ghanshyam Pakari	Niraj Kumar Singh, Mob. 9431299456	457	17-01-2023	30 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
337	UHSS - 159	EAST CHAMPARAN	Chakiya	Chintamanpur	U.H.S.S. Chintamanpur	Niraj Kumar Singh, Mob. 9431299456	1268	10-02-2023	324 F2 of 2022-23	16-02-2023	15-02-2024	Not started		Work to be start	
338	UHSS - 162	EAST CHAMPARAN	Chiraiya	Parewa	U.H.S.S. Parewa	Niraj Kumar Singh, Mob. 9431299456	1785	27-02-2023	31 F2 of 2023-24	12-04-2023	11-04-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
339		EAST CHAMPARAN	Dhaka	Chandanbara	U.H.S.S. Chandanbara							Not started		Land not available	Land not available
340		EAST CHAMPARAN	Ghorasahan	Samanpur	U.H.S.S. Samanpur							Not started		Land not available	Land not available
341	UHSS - 161	EAST CHAMPARAN	Ghorasahan	Laukhan	U.H.S.S. Laxmipur Laukhan	Niraj Kumar Singh, Mob. 9431299456	458	17-01-2023	325 F2 of 2022-23	16-02-2023	15-02-2024	Not started		Work to be start	
342	UHSS - 158	EAST CHAMPARAN	Kesariya	Bijdhari Sundarrpur West	U.H.S.S. Sundarapur	Guthani Infracon Pvt. Ltd., Patna, 9431283625	779	25-01-2023				Not started		Not started	
343	UHSS - 157	EAST CHAMPARAN	Kotwa	Ahairaulia	U.H.S.S. Ahiraulia	Parwati Construction, East Champaran, Mob. 9504532141	780	25-01-2023				Not started		Not started	
344		EAST CHAMPARAN	Madhuban	Rupani	U.H.S.S. Gurmiya							Not started		Land not available	Land not available
345	UHSS - 156	EAST CHAMPARAN	Mehshi	Jhitkahiya	U.H.S.S. Jhitkahiya							Not started		Not started	
346		EAST CHAMPARAN	Motihari	Amar Chhatauni	U.H.S.S. Jamla							Not started		Land not available	Land not available
347	UHSS - 38	EAST CHAMPARAN	Motihari	Ram Singh Chhatauni	U.H.S.S. Basatpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
348	UHSS - 38	EAST CHAMPARAN	Paharpur	Siswa East	Sri Bharat Singh U.H.S.S. Siswa Bazar	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
349	UHSS - 155	EAST CHAMPARAN	Pakridayal	Ajgarwa Sishani	U.H.S.S. Sishani	Akhilesh Kumar Prasad	3252	10-04-2023				Not started		Not started	
350		EAST CHAMPARAN	Patahi	Betauna	U.H.S.S. Betauna							Not started		Land not available	Land not available
351		EAST CHAMPARAN	Piprakothi	Salempur	U.H.S.S. Jhakhara Colony							Not started		Land not available	Land not available
352	UHSS - 38	EAST CHAMPARAN	Raxaul	Harnahi	U.H.S.S. Gonaha	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
353	UHSS - 154	EAST CHAMPARAN	Sangrampur	Barwa	U.H.S.S. Shyampur	Niraj Kumar Singh, Mob. 9431299456	456	17-01-2023	323 F2 of 2022-23	16-02-2023	15-02-2024	Not started		Work to be start	
354	UHSS - 38	EAST CHAMPARAN	Sugauli	Mansingha South	U.H.S.S. Muswa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
355	UHSS - 38	EAST CHAMPARAN	Sugauli	Bagahi	U.H.S.S. Chainpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
356	UHSS - 39	EAST CHAMPARAN	Tetariya	Bahiara Gopi Singh	U.H.S.S. Maniyarpur	Shweta Kushwaha (9934624047)	9310	14-12-2022	301 F2 OF 2022-23	07-02-2023	06-08-2024	Not started		Work to be start	
357	UHSS - 38	EAST CHAMPARAN	Turkauliya	Jaisinghpur South	U.H.S.S. Jaisinghpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	Not started		Work to be start	
358	UHSS - 218	GAYA	Amas	Jhari	U.H.S.S. Baliyari	R. K. Construction and company, Aurangabad, 9899308973	1240	10-02-2023				Not started		Not started	
359	UHSS - 55	GAYA	Belaganj	Akthu Kanchanpur	U.H.S.S. Amjhar	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
360	UHSS - 55	GAYA	Belaganj	Chiraila	U.H.S.S. Chiraila	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
361	UHSS - 226	GAYA	Bodh Gaya	Moratal	U.H.S.S. Moratal	Chandan Singh Infrabuild Private Limited, Aurangabad, Mob. 9939018001	1301	13-02-2023				Not started		Not started	
362	UHSS - 225	GAYA	Bodh Gaya	Kanhaul	U.H.S.S. Titoiya	Sidhnath Construction, Gaya, Mob.- 9973159410	1248	10-02-2023				Not started		Not started	
363	UHSS - 223	GAYA	Fatehpur	South Lodhwe	U.H.S.S. Bapugram	Prins Kumar, Nawada, Mob. 9431442287	1242	10-02-2023				Not started		Not started	
364	UHSS - 222	GAYA	Fatehpur	Nagwan	U.H.S.S. Nagwan	R. K. Construction and company, Aurangabad, 9899308973	1241	10-02-2023				Not started		Not started	
365	UHSS- 221	GAYA	Fatehpur	Naudiha Sultanpur	U.H.S.S. Khajuri	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1239	10-02-2023				Not started		Not started	
366	UHSS - 214	GAYA	Guraru	Pahra	U.H.S.S. Manjhar	Rekha Devi, Parariya, Gaya, Mob. 9771630573	1251	10-02-2023	69 12 11 2023-24	28-04-2023	27-04-2024	Not started		Work to be start	
367	UHSS - 55	GAYA	Guruaa	Paluhara	U.H.S.S. Chansi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
368	UHSS - 211	GAYA	Imamganj	Nagwan	U.H.S.S.Ujiyar Bahera	Sanju Kumari, Gaya, Mob. 9430676434	1270	10-02-2023				Not started		Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
369	UHSS - 210	GAYA	Imamganj	Naudiha	U.H.S.S. Navdiha	Sanju Kumari, Gaya, Mob. 9430676434	1261	10-02-2023				Not started		Not started	
370	UHSS - 53	GAYA	Imamganj	Salaiya	U.H.S.S. Salaiya	Sanju Kumari, 9430676434	9508	07-10-2022				Not started		Not started	
371	UHSS - 55	GAYA	Khizarsarai	Kurwa	U.H.S.S. Adampur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
372	UHSS - 55	GAYA	Khizarsarai	Rauniya	U.H.S.S. Sonas	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
373	UHSS - 55	GAYA	Konch	Simra	U.H.S.S. Digghi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
374	UHSS - 55	GAYA	Konch	Korap	U.H.S.S. Gauri Bigha	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
375	UHSS - 55	GAYA	Manpur	Kaiya	U.H.S.S. Kaiya	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
376	UHSS - 220	GAYA	Mohanpur	Amkola	U.H.H.S. Amkola	Shreekant Kumar, Gaya, Mob. 7992342488	1243	10-02-2023				Not started		Not started	
377	UHSS - 55	GAYA	Nagar Nigam	Churi	U.H.H.S. Churi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
378	UHSS - 55	GAYA	Neem Chak Bathani	Mai	G.B.S.Rdhui	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
379	UHSS - 55	GAYA	Neem Chak Bathani	Singhaul	U.H.H.S. Karubigha	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
380	UHSS - 219	GAYA	Tankauppa	Gajadharpur	U.H.H.S. Gajadharpur	Rajnandan Sharma, Patna, Mob. 9534007777	1238	10-02-2023	381 F2 of 2022-23	28-03-2023	27-03-2024	Not started		Work to be start	
381	UHSS - 54	GAYA	Tankauppa	Utlia Bara	U.H.H.S. Utlia Bara	Shreekant Kumar (7992342488)	9513	20-12-2022				Not started		Not started	
382	UHSS - 55	GAYA	Tekari	Nepa	U.H.H.S. Tepa Fatehpur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	Not started		Work to be start	
383		GOPALGANJ	Baikunthpur	Bandhauli Banaura	U.H.S.S. Banaura							Not started		Land insufficient	35.05 m × 12.19 m Available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
384		GOPALGANJ	Baikunthpur	Katalpur	U.H.S.S. Gandhua							Not started		Land insufficient	Insufficient Land .
385		GOPALGANJ	Kateya	Rudrapur	U.H.S.S. Rudrapur							Not started		Land insufficient	Insufficient Land .
386		GOPALGANJ	Kuchaikot	Ahirauli Dubauli	U.H.S.S. Chhatarpatti							Not started		Land insufficient	Only 70' x 60' Area available
387	UHSS - 29	GOPALGANJ	Thawe	Lachhwar	U.H.S.S. Lachhwar	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	Not started		Land not available	
388	UHSS - 13	JEHANABAD	Hulasganj	Tirra	U.H.S.S. Birra	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	Not started		Land not available	भूमि उपलब्ध करवाने हेतु पत्रांक-644, दिनांक- 15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
389	UHSS - 13	JEHANABAD	Jehanabad	Kalpa	U.H.S.S. Bazar Tali	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	Not started		Land not available	भूमि उपलब्ध करवाने हेतु पत्रांक-644, दिनांक- 15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
390		JEHANABAD	Kako	Derhasaiya	U.H.S.S. Derhasaiya							Not started		Land insufficient	Insufficient Land .
391	UHSS - 08	KAIMUR	Bhabhua	Kudasan	U.H.S.S. Kurasan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
392	UHSS - 08	KAIMUR	Bhabhua	Kudasan	U.H.S.S. Mahesua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
393	UHSS - 08	KAIMUR	Bhabhua	Mahuyat	U.H.S.S. Piyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
394	UHSS - 08	KAIMUR	Bhabhua	Mahuyat	U.H.S.S. Mohan Darwan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
395	UHSS - 08	KAIMUR	Bhabhua	Mew Sukharipur	U.H.S.S. Mion	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
396	UHSS - 08	KAIMUR	Chainpur	Jagriya	U.H.S.S. Kewa	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
397	UHSS - 08	KAIMUR	Durgawati	Sawath	U.G.H.S.S. Durgawati	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
398	UHSS - 08	KAIMUR	Durgawati	Masodha	U.H.S.S. Nuaon, Kaimur	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
399	UHSS - 08	KAIMUR	Kudra	Behara	U.H.S.S. Auraiya	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
400	UHSS - 08	KAIMUR	Mohania	Katrakala	U.H.S.S. Katra Kala	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
401	UHSS - 08	KAIMUR	Nuwaw	Teraitha	U.H.S.S. Musiyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
402	UHSS - 08	KAIMUR	Ramgarh	Sijuha	U.H.S.S. Kalani	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
403	UHSS - 08	KAIMUR	Ramgarh	Ahiwas	U.H.S.S. Upari	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	Not started		Work to be start	
404	UHSS - 08	KAIMUR	Ramgarh	Sijuha	U.H.S.S. Sijhua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 (19.10.2022)	19-10-2022	18-04-2024	Not started		Work to be start	
405	UHSS - 51	KATIHAR	Ajamnagar	Arihana	U.H.S.S. Arihana	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		Land Low	
406	UHSS - 51	KATIHAR	Amdabad	Baida	U.H.S.S. Deva Lakshampur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		Work to be start	
407	UHSS - 209	KATIHAR	Barari	Baisa Govindpur	U.H.S.S. Anarkali	Ranjeet Kumar, Nalanda, Mob. 9308564725	1266	10-02-2023				Not started		Not started	
408	UHSS - 51	KATIHAR	Barsoi	Barsoi (Nagar Panchayat)	U.H.S.S. Barsoighat	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		Work to be start	
409	UHSS - 207	KATIHAR	Falka	Hathwara	U.H.S.S. Jhagruchak	Radha Krishna Enterprises, Patna, Mob. 7739925232	1259	02-10-2023	369 f2 of 2022-23 date 23-03-2023	23-03-2023	22-03-2024	Not started		Work to be start	
410	UHSS - 206	KATIHAR	Hasanganj	Rampur	U.H.S.S. Hasanganj	Premier Techno India Pvt. Ltd., Katihar, Mob. 7992409265	2453	20-03-2023				Not started		Not started	
411	UHSS - 205	KATIHAR	Kadwa	Gopi Nagar	U.H.S.S. Asiyani	Sonu Kumar, Patna, Mob. 9471879689	1264	10-02-2023				Not started		Not started	
412	UHSS - 204	KATIHAR	Kadwa	Gethaura	U.H.S.S. Dukhiram Chandpur	Sonu Kumar, Patna, Mob. 9471879689	1263	10-02-2023				Not started		Not started	
413	UHSS - 203	KATIHAR	Korha	Bishariya	U.H.S.S. Shishiya	Radha Krishna Enterprises, Patna, Mob. 7739925232	1260	10-02-2023	347 f2 of 2022-23 date 13-03-2023	13-03-2023	12-03-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
414	UHSS - 202	KATIHAR	Korha	Rampur	U.H.S.S. Marwa Najra Chowki	Ranjeet Kumar, Nalanda, Mob. 7870413806	3469	18-04-2023				Not started		Not started	
415	UHSS - 51	KATIHAR	Manihari	Narayanpur	U.H.S.S. Patninarayanpur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		To be demolished	
416	UHSS - 51	KATIHAR	Manihari	Baghar	U.H.S.S. Mirjapur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		Work to be start	
417	UHSS - 200	KATIHAR	Phalka	Morsanda	U.H.S.S. Morsanda	Chaudhary Enterprises, Patna, Mob. 9472617295	2894	28-03-2023				Not started		Not started	
418	UHSS - 17	KHAGARIA	Beldaur	Kurwan	U.H.S.S. Kurban	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	Not started		Ground not Clear	There is small temple
419	UHSS - 17	KHAGARIA	Chautham	Telaunchh	U.H.S.S. Paharchak	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	Not started		Land Dispute	Land dispute
420	UHSS - 17	KHAGARIA	Khagaria	Rahimpur Dakshni	U.H.S.S. Mathar	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	Not started		Land Dispute	Land dispute
421	UHSS - 17	KHAGARIA	Khagaria	Rahimpur Madhya	U.H.S.S. Nanhkumandal Tola	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	Not started		Land Dispute	Land dispute
422	UHSS - 17	KHAGARIA	Parbatta	Parbatta	U.H.S.S. Karna	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Land insufficient	Insufficient land
423		KHAGARIA	Parbatta	Lagar	U.H.S.S. Timapur Lagar							Not started		Land insufficient	Insufficient Land .
424	UHSS - 187	KISHANGANJ	Bahadurganj	Durgapur Bangama	U.H.S.S. Haribhasha	Avishak Kumar, Patna, Mob. 7979763695	2459	20-03-2023				Not started		Not started	
425	UHSS - 182	KISHANGANJ	Dighalbank	Dighalbank	U.H.S.S. Haruwa Danga	Krishna Construction Company, Gopalganj, Mob. 7562021251	812	27-01-2023				Not started		Not started	
426	UHSS - 199	KISHANGANJ	Kishanganj	Chakla	U.H.S.S. Chakla Ghat	Md. Arfin, Araria Mob. 7909002063	1262	10-02-2023				Not started		Not started	
427	UHSS - 198	KISHANGANJ	Kishanganj	Daula	U.H.S.S. Daula	Saheb Alam, Kishanganj, Mob. 9801660786	3466	18-04-2023				Not started		Not started	
428	UHSS - 197	KISHANGANJ	Kishanganj	Gachhpara	U.H.S.S. Gachhpara	Choudhary Enterprises, Patna, Mob. 9472617295	1269	10-02-2023	349 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
429	UHSS - 196	KISHANGANJ	Kishanganj	Mahingaow	U.H.S.S. Mahingaon	Masir Alam, Kishanganj, Nob. 9123254360	1236	10-02-2023				Not started		Not started	
430	UHSS - 194	KISHANGANJ	Kochadhaman	Katha Matha	U.H.S.S. Dhanpat Ganj	Avishak Kumar, Patna, Mob. 7979763695	1265	10-02-2023	343 F2 of 2022-23	03-03-2023	02-03-2024	Not started		Work to be start	
431	UHSS - 193	KISHANGANJ	Kochadhaman	Nazarpur	U.H.S.S. Maudho	Avishak Kumar, Patna, Mob. 7979763695	814	27-01-2023	342 F2 of 2022-23	03-03-2023	02-03-2024	Not started		Work to be start	
432	UHSS - 191	KISHANGANJ	Pothia	Gorukhal	U.H.S.S. Hari Pokhar Kantigachh	Avishak Kumar, Patna, Mob. 7979763695	2452	20-03-2023	36 डि १९ २०२३.२४	13-04-2023	12-04-2024	Not started		Work to be start	
433	UHSS - 190	KISHANGANJ	Pothiya	Kasba Kaliaganj	U.H.S.S. Kalia Ganj	Choudhary Enterprises, Digha, Patna, Mob. 9472617295	2458	20-03-2023	52 डि १९ २०२३.२४	25-04-2023	24-04-2024	Not started		Work to be start	
434	UHSS - 189	KISHANGANJ	Pothiya	Koltha	U.H.S.S. Maria	Avishak Kumar, Patna, Mob. 7979763695	2455	20-03-2023	35 डि १९ २०२३.२४	13-04-2023	12-04-2024	Not started		Work to be start	
435	UHSS - 188	KISHANGANJ	Pothiya	Mirzapur	U.H.S.S. Dalua Hat	Avishak Kumar, Mokama, Patna, Mob. 7979763695	2456	20-03-2023	34 डि १९ २०२३.२४	13-04-2023	12-04-2024	Not started		Work to be start	
436	UHSS - 50	KISHANGANJ	Pothiya	Raipur	U.H.S.S. Rai Pur							Not started		Not started	
437	UHSS - 181	KISHANGANJ	Tedhagachhi	Baigna	U.H.S.S. Baigana	Sanjay Kumar, Madhepura, Mob. 7562021251	811	27-01-2023	57 डि १९ २०२३.२४	26-04-2023	25-04-2024	Not started		Work to be start	
438	UHSS - 179	KISHANGANJ	Tedhagachhi	Dhaweli	U.H.S.S. Kamati	Md Arfin, Araria, Mob. 7909002063	808	27-01-2023				Not started		Not started	
439	UHSS - 178	KISHANGANJ	Tedhagachhi	Khaniabad	U.H.S.S. Bairia	Sanjay Kumar, Madhepura, Mob. 7562021251	816	27-01-2023				Not started		Not started	
440	UHSS - 177	KISHANGANJ	Thakurganj	Bhatgaon	U.H.S.S. Galgalia	Tunjee Mishra, Buxar, Mob. 9546383296	1780	27-02-2023	13 F2 of 2023-24	10-04-2023	09-04-2024	Not started		Work to be start	
441	UHSS - 176	KISHANGANJ	Thakurganj	Malingaon	U.H.S.S. Rajagaon	Tunjee Mishra, Buxar, Mob. 9546383296	1778	27-02-2023	12 F2 of 2023-24	10-04-2023	09-04-2024	Not started		Work to be start	
442	UHSS - 175	KISHANGANJ	Thakurganj	Rasia	U.H.S.S. Rasia	ENTS Enterprise, Saharsa, Mob. 996804322	1997	04-03-2023	66 डि १९ २०२३.२४	27-04-2023	26-04-2024	Not started		Work to be start	
443	UHSS - 174	KISHANGANJ	Thakurganj	Tatpaua	U.H.S.S. Kadogaon	Premier Techno India Pvt. Ltd., Katihar, Mob. 8292969994	2009	03-04-2023				Not started		Not started	
444	UHSS - 49	KISHANGANJ	Thakurganj	Patharia	U.H.S.S. Janglabhitha							Not started		Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
445	UHSS - 101	LAKHISARAI	Barahiya	Khutha(E)	U.H.S.S. Lal Diyara							Not started		Not started	NIT-28 (2022-23)
446	UHSS - 100	LAKHISARAI	Barahiya	Pali	U.H.S.S. Pali	Bipul Kumar , Mob. 8757380208	461	17-01-2023	60 दि. ति. 2023.24	25-04-2023	24-04-2024	Not started		Work to be start	
447	UHSS - 99	LAKHISARAI	Lakhisarai	Kachhiyana	U.H.S.S. Kachhiyana	Manish Kumar (9304796475)	105	04-01-2023				Not started		Not started	
448	UHSS - 98	LAKHISARAI	Pipariya	Saidpura	U.H.S.S. Pavai	Sunil Kumar Mob. 9852382149	436	16-01-2023				Not started		Not started	
449	UHSS - 16	LAKHISARAI	Suryagarha	Chaura Rajpur	U.H.S.S. Lahasorba	Vijay Kumar (9546109122)	9309	14-12-2022				Not started		Not started	
450	UHSS - 248	MADHEPURA	Alamnagar	Bargaon	U.H.S.S. Bargaon	Jagannath Solutions Supaul, Mob. 8986355057	1342	13-02-2022	64 दि. ति. 2023.24	26-04-2023	25-04-2024	Not started		Work to be start	
451	UHSS - 247	MADHEPURA	Chausa	Loualagan East	Lalji U.H.S.S. Loualagan	Jagannath Solutions Supaul, Mob. 8986355057	1338	13-02-2023	63 दि. ति. 2023.24	26-04-2023	25-04-2024	Not started		Work to be start	
452	UHSS - 252	MADHEPURA	Ghailarh	Chitti	U.H.S.S. Chiknotwa	Carvez Construction Private Ltd., Patna, Mob. 7909003752	1465	17-02-2023				Not started		Not started	
453	UHSS - 251	MADHEPURA	Kumarkhand	Israin Khurd	U.H.S.S. Karuwaili							Not started		Not started	NIT-21 (2022-23)
454	UHSS -62	MADHEPURA	Murliganj	Parwa Navtol	U.H.S.S. Parwa Navtol	Amit Kumar Singh,Mob.9430088144	2460	20-03-2023				Not started		Not started	
455	UHSS - 250	MADHEPURA	Sigheshwar	Rapauli	U.H.S.S. Singiyon	Shree Jagannath Solution (8986355057)	1341	13-02-2023	65 दि. ति. 2023.24 ति. ति. 26.04.2023	26-04-2023	25-04-2024	Not started		Work to be start	
456	UHSS - 249	MADHEPURA	Singheshwar	Kamargama	U.H.S.S. Barhari	Rudransh Arya Construction , Araria, Mob. 9334521145	1305	13-02-2023				Not started		Not started	
457	UHSS - 45	MADHEPURA	Udakishanganj	Laskari	U.H.S.S. Barateni							Not started		Not started	NIT-26 (2022-23)
458	UHSS - 40	MADHUBANI	Ghoghradih	Gangdwar	U.H.S.S. Gangdwar	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	Not started		Work to be start	
459	UHSS - 40	MADHUBANI	Jaynagar	Barhi	U.H.S.S. Silanath Barhi	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	Not started		To be demolished	
460	UHSS - 40	MADHUBANI	Rajnagar	Mangrauni North	U.H.S.S. Mangrauni	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	Not started		Land problem	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
461	UHSS - 96	MUNGER	Asarganj	Amaiya	U.H.S.S. Chakhand	Jeewan Kishore Singh, Samastipur	774	25-01-2023	53 12 11 2023.24	25-04-2023	24-04-2024	Not started		Work to be start	
462	UHSS - 95	MUNGER	Asarganj	Jorari	U.H.S.S. Beraian	Anand Kumar Mob. 9334166940	107	04-01-2023				Not started		Not started	
463	UHSS - 94	MUNGER	Bariyarpur	Ratanpur	U.H.S.S. Ratanpur							Not started		Not started	NIT-26 (2022-23)
464	UHSS - 92	MUNGER	Haweli Khadagpur	Dariyapur 1	U.H.S.S. Jamuhat	Anand Kumar Mob. 9334166940	439	16-01-2023				Not started		Not started	
465	UHSS - 91	MUNGER	Haweli Khadagpur	Gangta	U.H.S.S. Gangta,	Kumar Rajiv Ranjan, Mob. 9471622711	430	16-01-2023				Not started		Not started	
466	UHSS - 89	MUNGER	Haweli Khadagpur	Majhgayain	U.H.S.S. Chotki Majhgayain	Shailendra Kumar Singh Mob. 8825146956	431	16-01-2023	55 12 10 2023.24	26-04-2023	25-04-2024	Not started		Work to be start	
467		MUNGER	Sangrampur	Dadri Jala	U.H.S.S. Bhikhadih							Not started		Land insufficient	Insufficient Land .
468		MUNGER	Sangrampur	Katiyari	U.H.S.S. Kanchanpur Katiyari							Not started		Land insufficient	Insufficient Land .
469	UHSS - 15	MUNGER	Tarapur	Khaira	U.H.S.S. Mahmadpur	Amit Verma, Bhagalpur, 8050100000	112	04-01-2023	305 F2 OF 2022-23	10-02-2023	09-02-2024	Not started		Work to be start	
470	UHSS - 137	MUZAFFARPUR	Aurai	Bishunpur Gokhul	U.H.S.S. Baigna	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	2457	20-03-2023				Not started		Not started	
471		MUZAFFARPUR	Aurai	Babhangaman	U.H.S.S. Chahuta							Not started		Land insufficient	Insufficient Land 50 X 50 ft.
472		MUZAFFARPUR	Aurai	Rajkhand South	U.H.S.S. Rajkhand							Not started		Land insufficient	Insufficient Land 46 X 47 ft.
473	UHSS - 135	MUZAFFARPUR	Sakra	Keshopur	U.H.S.S. Keshopur	NRS manufacturer & developers Pvt. Ltd., Patna, Mob. 9304499886	775	25-01-2023	70 12 11 2023.24	28-04-2023	27-04-2024	Not started		Work to be start	
474		MUZAFFARPUR	Bandra	Munni Baingri	U.H.S.S. Munni Baingari							Not started		Land insufficient	Insufficient Land 50 X 50 ft.

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
475		MUZAFFARPUR	Bochahan	Jhapahan	U.H.S.S. Shivraha Majhulia							Not started		Land insufficient	Insufficient Land 50 X 50 ft.
476		MUZAFFARPUR	Gaighat	Ladaur	U.H.S.S. Pura Nankar							Not started		Land insufficient	Insufficient Land 75 X 40 ft.
477		MUZAFFARPUR	Gaighat	Baghakhal	U.H.S.S. Dahila							Not started		Land insufficient	Insufficient Land 70 X 50 ft.
478		MUZAFFARPUR	Gaighat	Balaur Nidhi	U.H.S.S. Balaur Bhatgama							Not started		Land insufficient	Insufficient Land 65 X 50 ft.
479	UHSS - 132	MUZAFFARPUR	Gaighat	Maithi	U.H.S.S. Kothia	Amit Kumar Anal, Muzaffarpur, Mob. 9162066867	464	17-01-2023	378 F2 of 2022-23	27-03-2023	26-03-2024	Not started		Work to be start	
480	UHSS - 131	MUZAFFARPUR	Katra	Tehwara	U.H.S.S. Budhkara							Not started		Not started	NIT-21 (2022-23)
481		MUZAFFARPUR	Katra	Sonepur	U.H.S.S. Bakhari							Not started		Land insufficient	Insufficient Land 60 X 48 ft.
482	UHSS - 130	MUZAFFARPUR	Kurhani	Chhitrauli	U.H.S.S. Chhitrauli	Ravish Kumar, Muzaffarpur, Mob. 9199855071	1549	21-02-2023				Not started		Not started	
483		MUZAFFARPUR	Kurhani	Dariyapur Kafan	U.H.S.S. Dariapur Kafan							Not started		Land not available	Land not available
484	UHSS - 128	MUZAFFARPUR	Kurhani	Kinaroo	U.H.S.S. Jhikty	Reliable, Muzaffarpur, Mob. 7979030191	1557	21-02-2023	46 F2 of 2023-24	21-04-2023	20-04-2024	Not started		Work to be start	
485	UHSS - 127	MUZAFFARPUR	Kurhani	Kishunpur Mohini	U.H.S.S. Balbhadrapur							Not started		Not started	
486	UHSS - 153	MUZAFFARPUR	Marwan	Shubhankarpur	U.H.S.S. Repura							Not started		Not started	NIT-21 (2022-23)
487	UHSS - 152	MUZAFFARPUR	Marwan	Bishunpur	U.H.S.S. Bishunpur	Rajnish Vats, Patna, Mob. 8051666426	767	25-01-2023	21 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
488	UHSS - 151	MUZAFFARPUR	Minapur	Jamin Mathiya	U.H.S.S. Jamin Mathiya							Not started		Not started	NIT-21 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
489	UHSS - 149	MUZAFFARPUR	Minapur	Ranikhaira Urf Banua	U.H.S.S. Rani Khaira							Not started		Not started	NIT-21 (2022-23)
490	UHSS - 148	MUZAFFARPUR	Motipur	Barji	U.H.S.S. Barjidihi	Rajnish Vats (8051666426)	768	25-01-2023	20 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
491	UHSS - 146	MUZAFFARPUR	Motipur	Jataulia	U.H.S.S. Semra							Not started		Not started	NIT-26 (2022-23)
492		MUZAFFARPUR	Muraul	Pilkhi Gajpatti	U.H.S.S. Pilkhi							Not started		Land insufficient	Insufficient Land 50 X 40 ft.
493	UHSS - 126	MUZAFFARPUR	Mushahari	Kanhauli Bishundat	U.H.S.S. Dighra	Akhilesh Kumar Chaudhary, Sitamarhi, Mob. 9431415700	3467	18-04-2023				Not started		Not started	
494	UHSS - 125	MUZAFFARPUR	Mushhari	Jhapahan	U.H.S.S. Dronpur	Rajnish Vats, Patna, Mob. 8051666426	766	25-01-2023	18 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
495	UHSS - 144	MUZAFFARPUR	Paroo	Laluchhapra	U.H.S.S. Laloo Chapra							Not started		Not started	NIT-26 (2022-23)
496	UHSS - 143	MUZAFFARPUR	Paroo	Bishunpur Saraiya	U.H.S.S. Bhojpatti							Not started		Not started	
497	UHSS - 142	MUZAFFARPUR	Paroo	Saraiya	U.H.S.S. Chandpura	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3160	06-04-2023	02 1/2 10' 2023.24	03-04-2023	02-04-2024	Not started		Work to be start	
498	UHSS - 141	MUZAFFARPUR	Sahebganj	Bisunpur Patti	U.H.S.S. Rajwara							Not started		Not started	NIT-21 (2022-23)
499	UHSS - 140	MUZAFFARPUR	Sahebganj	Gulabpatti	U.H.S.S. Bhagwanpur Kashi	Rajnish Vats, Patna, Mob. 8051666426	1995	04-03-2023	19 F2 of 2023-24	10-04-2023	09-04-2024	Not started		Work to be start	
500	UHSS - 139	MUZAFFARPUR	Sahebganj	Pakari Basarat	U.H.S.S. Jita Chapra	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3517	19-04-2023				Not started		Not started	
501	UHSS - 138	MUZAFFARPUR	Sahebganj	Hussepur	U.H.S.S. Shahpur Patti							Not started		Not started	NIT-21 (2022-23)
502		NALANDA	Biharsharif	Singthu	U.H.S.S. Singthu							Not started		Land insufficient	Insufficient Land - 20' x 35'
503	UHSS -253	NALANDA	Chandi	Bhagwanpur	U.H.S.S. Sumka	Raushan Kumar, Nalanda	1556	21-02-2023	363 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
504	UHSS - 73	NALANDA	Giriyak	Gajipur	U.H.S.S. Sakuchisarai	Darwar Tour & Travels	9540	21-12-2022				Not started		Not started	
505	UHSS - 02	NALANDA	Hilsa	Akbarapur	U.H.S.S. Akbarpur	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	Not started		Land not available	
506	UHSS - 02	NALANDA	Hilsa	Akbarapur	U.H.S.S. Rasai Bigha	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	Not started		Land not available	
507	UHSS - 02	NALANDA	Islampur	Mahmuda	U.H.S.S. Banbag	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	In-Progress		Plinth level	
508	UHSS - 70	NALANDA	Noorsarai	Paparnausa	U.H.S.S. Mirchayganj Sakrauha	M/s AK Coudhary (6205619641)	9541	21-12-2022				Not started		Not started	
509		NALANDA	Rajgir	Naipokhar	U.H.S.S. Lahuar							Not started		Land insufficient	Insufficient Land - 30' x 50'
510	UHSS - 75	NALANDA	Sarmera	Sasaur	U.H.S.S. Singhual	Mahadeo Buildicon Construction (9431450585)	9654	26-12-2022				Not started		Not started	
511		NALANDA	Silao	Barakar	U.H.S.S. Barakar							Not started		Land Dispute	Dispute in 1st phase construction of USS .
512		NAWADA	Govindpur	Baksoti	U.H.S.S. Rampur							Not started		Land insufficient	Insufficient Land 70 X 35 ft.
513		NAWADA	Pakribarawan	Dheodha	U.H.S.S. Dheodha							Not started		Land insufficient	Insufficient Land .
514		NAWADA	Pakribarawan	Ukaura	U.H.S.S. Ukaura							Not started		Land insufficient	Insufficient Land 70 X 90 ft.
515		NAWADA	Rajauli	Sabaia Tand	U.H.S.S. Baratand Savia							Not started		Land insufficient	Insufficient Land 60 X 40 ft.
516		NAWADA	Roh	Dumri	U.H.S.S. Shikharpur							Not started		Land insufficient	Insufficient Land .
517	UHSS - 10	NAWADA	Warisaliganj	Makanpur	U.H.S.S. Masuda	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	Not started		Approach road not available (Land available)	खेत से हो कर रास्ता होने के कर्ण फसल काटने के बाद कार्य प्रारंभ होगा।

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
518		PATNA	Barh	Dhanawa Mubarakpur	U.H.S.S. Mubarakpur							Not started		Land insufficient	Insufficient Land - 59' x 32'
519		PATNA	Barh	Ibrahimpur	U.H.S.S. Pashchami Malahi							Not started		Land insufficient	Insufficient Land - 40' x 70'
520		PATNA	Dhanrua	Satparsi	U.H.S.S. Gawaspur Dubhara							Not started		Land insufficient	Insufficient Land - 50' x 30'
521	UHSS - 67	PATNA	Fatuha	Bali	U.H.S.S. Pachrukiya	Ranjeet Kumar (7870400000)	9518	20-12-2022				Not started		Not started	
522	UHSS - 66	PATNA	Fatuha	Dumari	U.H.S.S. Dumari	Renu Singh (9334123290)	9519	20-12-2022	366 f2 of 2022-23 date 21-03-2023	21-03-2023	20-09-2024	Not started		Land insufficient	Insufficient Land .
523		PATNA	Naubatpur	Deora	U.H.S.S. Ahuara							Not started		Land insufficient	Insufficient Land - 135' x 30'
524		PATNA	Patna Sadar	Dumri	U.H.S.S. Khokhana							Not started		Land insufficient	Insufficient Land - 51' x 30'
525		PATNA	Patna Sadar	Marchi	U.H.S.S. Marchi							Not started		Land insufficient	Insufficient Land - 61' x 28'
526	UHSS - 01	PATNA	Phulwarisarif	Kurthaul	U.H.S.S. Kurthaul							Not started		Not started	NIT-26 (2022-23)
527	UHSS - 59	PATNA	Punpun	Kalyanpur	U.H.S.S. Kalyanpur	Bikash Kumar (9546680874)	9511	20-12-2022	374 f2 of 2022-23 date 24-03-2023	24-03-2023	23-09-2024	Not started		To be demolished	
528		PATNA	Punpun	Paimar	U.H.S.S. Paimar Ghat							Not started		Land insufficient	Insufficient Land - 50' x 95'
529		PATNA	Sampatchak	Lanka Kachhuara	U.H.S.S. Lanka Kachhuara							Not started		Land insufficient	Insufficient Land - 45' x 58'
530	UHSS - 152	PURNEA	Dhamdaha	Bishunpur	U.H.S.S. Bishunpur	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	Not started		Work to be start	
531	UHSS-48-07	PURNEA	Krityanand Nagar	Guasi	U.H.S.S. Guasi	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
532	UHSS - 88	ROHTAS	Akorhigola	Baradhi	U.H.S.S. Chapra	Rohit Varma, Mob. 6202606106	432	16-01-2023	27 F2 of 2023-24	12-04-2023	11-04-2024	Not started		Work to be start	
533	UHSS - 87	ROHTAS	Bikramganj	Ghosiyakala	U.H.S.S. Ghusiya Kala	Raju Kumar Pandey (9304192684)	109	04-01-2023	327 F2 of 2022-23	17-02-2023	16-02-2024	Not started		Work to be start	
534	UHSS - 06	ROHTAS	Chenari	Kenarkala	U.H.S.S. Chandrakaiti	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3276	10-04-2023				Not started		Not started	
535	UHSS - 266	ROHTAS	Chenari	Malhipur	U.H.S.S. Ramgarh	Chandra Kishor, Rohtas, Mob. 8789022539	3272	10-04-2023				Not started		Not started	
536	UHSS - 86	ROHTAS	Dehri	Gangauli	U.H.S.S. Gangauli	Rohit Varma, Mob. 6202306106	429	16-01-2023	26 F2 of 2023-24	12-04-2023	11-04-2024	Not started		Work to be start	
537	UHSS - 85	ROHTAS	Dinara	Karanj	U.H.S.S. Sarna	Raju Kumar Pandey Mob. 9304192684	433	16-01-2023	359 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	Not started		Work to be start	
538	UHSS - 84	ROHTAS	Dinara	Baliya	U.H.S.S. Baliya	Sanjay Kumar Singh, Mob. 7991124322	434	16-01-2023				Not started		Not started	
539	UHSS - 83	ROHTAS	Dinara	Lilwach	U.H.S.S. Baradhi	Tunjee Mishra, Mob. 9546383296	435	16-01-2023	11 F2 of 2023-24	10-04-2023	09-04-2024	Not started		Work to be start	
540	UHSS - 82	ROHTAS	Dinara	Saraon	U.H.S.S. Saraon	Tunjee Mishra (9546383296)	110	04-01-2023	10 F2 of 2023-24	22-11-2022	21-11-2023	Not started		Work to be start	
541	UHSS - 81	ROHTAS	Karakat	Mohanpur	U.H.S.S. Mohanpur, Rohtas	Maa Banjari Construction & Co. (9955253887)	9651	26-12-2022				Not started		Not started	
542	UHSS - 80	ROHTAS	Karakat	Dev Markandey	U.H.S.S. Dev Markandey	Rohit Varma (6202606106)	9656	26-12-2022	25 F2 of 2023-24	12-04-2023	11-04-2024	Not started		Work to be start	
543	UHSS - 79	ROHTAS	Karakat	Motha	U.G.H.S.S. Motha	Rajeev Ranjan (9931628095)	9652	26-12-2022				Not started		Not started	
544	UHSS - 267	ROHTAS	Kargahar	Rivan	U.H.S.S. Torani	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3288	10-04-2023				Not started		Not started	
545	UHSS - 268	ROHTAS	Kargahar	Araruwa	U.H.S.S. Gogahara	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3269	10-04-2023				Not started		Not started	
546	UHSS - 269	ROHTAS	Kargahar	Rampur	U.H.S.S. Rampur Naresh	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3268	10-04-2023				Not started		Not started	
547	UHSS -61	ROHTAS	Kargahar	Semri	U.H.S.S. Khanethi	M/s Vishnu Construction	7732	12-10-2022	197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	Not started		Work to be start	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
548	UHSS - 270	ROHTAS	Kochas	Kapasiya	U.H.S.S. Mahuari	Sarvesh Kumar, Bhojpur, 8252098142	3255	10-04-2023				Not started		Not started	
549	UHSS - 271	ROHTAS	Kochas	Balthari	U.H.S.S. Balathari	Vindhyawasini Construction, Rohtas, Mob. 9431483359	3254	10-04-2023				Not started		Not started	
550	UHSS - 272	ROHTAS	Kochas	Kuchhila	U.H.S.S. Kuchhila	Sarvesh Kumar, Bhojpur, 8252098142	3253	10-04-2023				Not started		Not started	
551	UHSS- 61	ROHTAS	Kochas	Redia	U.H.S.S. Ubadhi	M/s Vishnu Construction	7732	12-10-2022	197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	Not started		Work to be start	
552	UHSS - 78	ROHTAS	Nasriganj	Khiriaw	U.H.S.S. Paiga	Rajeev Ranjan (9931628095)	9653	26-12-2022	375 f2 of 2022-23 date 24-03-2023	24-03-2023	23-03-2024	Not started		Work to be start	
553	UHSS - 77	ROHTAS	Nasriganj	Pawani	U.H.S.S. Pawani	Rajeev Ranjan, Aurangabad, Mob. 9931628095	778	25-01-2023				Not started		Not started	
554	UHSS - 76	ROHTAS	Nokha	Chatauna	U.H.S.S. Ghordihan	Anil Kumar Singh (9430434803)	9655	26-12-2022	307 F2 OF 2022-23	11-02-2023	10-02-2024	Not started		Work to be start	
555	UHSS - 273	ROHTAS	Nouhatta	Jayantipur	U.H.S.S. Anandichak	Shushil Kumar Singh, Rohtas, Mob. 9431483002	3287	10-04-2023				Not started		Not started	
556	UHSS - 274	ROHTAS	Sasaram	Tiyar	U.H.S.S. Sikariya	Sarvesh Kumar, Bhojpur, 8252098142	3289	10-04-2023				Not started		Not started	
557	UHSS - 275	ROHTAS	Sasaram	Akashi	U.H.S.S. Akashi	Sushil Kumar Singh, Rohtas, Mob. 9431483002	3271	10-04-2023				Not started		Not started	
558	UHSS - 276	ROHTAS	Sheosagar	Alampur	U.H.S.S. Alampur	Manoj Kumar Singh, Rohtas, Mob. 9430440381	3279	10-04-2023				Not started		Not started	
559	UHSS - 277	ROHTAS	Sheosagar	Sonhar	U.H.S.S. Sonhar	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3280	10-04-2023				Not started		Not started	
560	UHSS - 07	ROHTAS	Surajpura	Agrer	U.H.S.S. Agrer Khurd	Raju Kumar Pandey (9304192684)	111	04-01-2023				Not started		Not started	
561	UHSS - 44	SAHARSA	Banma Ithari	Itahari	U.H.S.S. Itahari							Not started		Not started	NIT-34 (2022-23)
562	UHSS - 63	SAHARSA	Mahishi	Jhara	U.H.S.S. Jhara	Shree Jagannath Solution (8986355057)	9506	20-12-2022	60 f2 of 2023,24	26-04-2023	25-04-2024	Not started		Work to be start	
563	UHSS - 44	SAHARSA	Nauhatta	Kedli	U.H.S.S. Kedlipatti							Not started		Not started	NIT-34 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
564	UHSS - 44	SAHARSA	Salkhua	Gordah	U.H.S.S. Pipra Bagewa							Not started		Not started	NIT-34 (2022-23)
565	UHSS - 44	SAHARSA	Simri Bakhtiyarpur	Ghoghsam	U.H.S.S. Ghoghsam							Not started		Not started	NIT-34 (2022-23)
566	UHSS - 44	SAHARSA	Sonbarsa	Mokma	U.H.S.S. Pachlakh							Not started		Not started	NIT-34 (2022-23)
567	UHSS - 221	SAHARSA	Sour Bazar	Naudiha Sultanpur	U.H.S.S. Khajuri	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1239	10-02-2023				Not started		Not started	
568	UHSS - 236	SAMASTIPUR	Bibhutipur	Desri Karrah	U.H.S.S. Desri	Rajnish Vats, Patna, Mob. 8051666426	3460	18-04-2023				Not started		Not started	
569	UHSS - 235	SAMASTIPUR	Bibhutipur	Patailiya	U.H.S.S. Patailiya							Not started		Not started	NIT-26 (2022-23)
570	UHSS - 234	SAMASTIPUR	Bithan	Narpa	U.H.S.S. Chhechhani	Rajnish Vats, Patna, Mob. 8051666426	1467	17-02-2023	23 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
571	UHSS - 232	SAMASTIPUR	Dalsinghsarai	Malpur Purwari Patti	U.H.S.S. Malpur	Chandra Prakash, Samastipur, Mob. 9934453468	1471	17-02-2023				Not started		Not started	
572	UHSS - 233	SAMASTIPUR	Hasanpur	Paridah	U.H.S.S. Mahuli	Rajnish Vats, Patna, Mob. 8051666426	1468	17-02-2023	22 F2 of 2023-24	11-04-2023	10-04-2024	Not started		Work to be start	
573	UHSS - 231	SAMASTIPUR	Mohiuddinnagar	Bochaha	U.H.S.S. Bochaha							Not started		Not started	NIT-21 (2022-23)
574	UHSS - 230	SAMASTIPUR	Mohiuddinnagar	Mahamamdipur	U.H.S.S. Maniyar	Bridge Engicon Pvt. Ltd., Patna , Mob. 9113379836	3459	18-04-2023				Not started		Not started	
575	UHSS - 56	SAMASTIPUR	Morwa	Indrawara	U.H.S.S. Purushotampur	Kamalnayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	Not started		Land Demarcation	Demarkation of land is underprocess.
576		SAMASTIPUR	Pusa	Dhobgama	U.H.S.S. Malikaur							Not started		Land insufficient	Insufficient Land 61 X 70 ft.
577		SAMASTIPUR	Shivajinagar	Ghiwahi	U.H.S.S. Shripur Majrahiya							Not started		Land insufficient	Insufficient Land 32 X 50 ft.
578		SAMASTIPUR	Shivajinagar	Rani Parti	U.H.S.S. Raniparti							Not started		Land insufficient	Insufficient Land 60 X 30 ft.

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
579	UHSS - 58	SAMASTIPUR	Shivajinagar	Bhataura	U.H.S.S. Bhataura							Not started		Not started	NIT-21 (2022-23)
580	UHSS - 229	SAMASTIPUR	Ujiyarpur	Angar Ghat	U.H.S.S. Angar Ghat	Hitech Construction & developers Pvt. Ltd., Patna, Mob. 9334489249	3461	18-04-2023				Not started		Not started	
581	UHSS - 228	SAMASTIPUR	Ujiyarpur	Pateli West	U.H.S.S. Korbatha Pataily							Not started		Not started	NIT-26 (2022-23)
582	UHSS - 57	SAMASTIPUR	Vidhapatinagar	Simria	U.H.S.S. Simri Kanya	Raj Kumar (9631032567)	9507	20-12-2022	350 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-09-2024	Not started		Work to be start	
583	UHSS - 113	SARAN	Chhapra Sadar	Chakiya	U.H.S.S. Chakiya	Vikash Kumar Yadav, Mob. 6206821855	459	16-01-2023				Not started		Land insufficient	
584		SARAN	Dariyapur	Dariyapur	U.H.S.S. Dhongaha							Not started		Land insufficient	Insufficient Land .
585	UHSS - 27	SARAN	Dariyapur	Manpura	U.H.S.S. Saraiya							Not started		Not started	NIT-34 (2022-23)
586	UHSS - 27	SARAN	Dariyapur	Natha Chapra	U.H.S.S. Barka Baneya							Not started		Not started	NIT-34 (2022-23)
587		SARAN	Ekma	Deopura	U.H.S.S. Deo Pura							Not started		Land insufficient	Insufficient Land .
588	UHSS - 112	SARAN	Ekma	Eksar	U.H.S.S. Eksaar	Santosh Kumar singh (9709707191)	132	05-01-2023				Not started		Not started	
589		SARAN	Garkha	Itwa	U.H.S.S. Itawa							Not started		Land insufficient	Insufficient Land .
590		SARAN	Jalalpur	Baruhin	U.H.S.S. Nawada							Not started		Land insufficient	Insufficient Land -80' x 35'
591	UHSS - 109	SARAN	Lahladpur	Basahi	U.H.S.S. Basahi Urdu Aadarsh	Raj Bhushan Singh (6201556473)	134	05-01-2023	04 F2 of 2023-24	03-04-2023	02-04-2024	Not started		Work to be start	
592	UHSS - 28	SARAN	Lahladpur	Mirjapur	U.H.S.S. Mirjapur Murarpur	Balindar Singh Mob. 8292558873	441	16-01-2023				Not started		Not started	
593	UHSS - 27	SARAN	Madhaura	Salimapur	U.H.S.S. Nethua							Not started		Not started	NIT-34 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
594	UHSS - 27	SARAN	Maker	Bhatha	U.H.S.S. Hasanpura							Not started		Not started	NIT-34 (2022-23)
595		SARAN	Manjhi	Dumari	U.H.S.S. Dumari							Not started		Land insufficient	Insufficient Land .
596	UHSS - 27	SARAN	Mashrakh	Durgauli	U.H.S.S. Dumduma							Not started		Not started	NIT-34 (2022-23)
597	UHSS - 27	SARAN	Panapur	Mohmmadpur	U.H.S.S. Panapur							Not started		Not started	NIT-34 (2022-23)
598	UHSS - 27	SARAN	Parsa	Baligaon	U.H.S.S. Bahlolpur							Not started		Not started	NIT-34 (2022-23)
599	UHSS - 27	SARAN	Parsa	Pachlakh	U.H.S.S. Bankerwan Bhaw							Not started		Not started	NIT-34 (2022-23)
600		SARAN	Riwilganj	Kachnar	U.H.S.S. Shekhpura							Not started		Land insufficient	Insufficient Land .
601		SARAN	Sonpur	Shikarpur	U.H.S.S. Shikar Pur							Not started		Land insufficient	31.39 m × 12.19 m Available
602	UHSS - 27	SARAN	Taraiya	Bhatagai	U.H.S.S. Parouna Balak							Not started		Not started	NIT-34 (2022-23)
603	UHSS - 14	SHEIKHPURA	Chewara	Lahna	U.H.S.S. Lahna	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	Not started		Land insufficient	Insufficient Land
604	UHSS - 246	SHEOHAR	Dumri Katsari	Phulkhan	U.H.S.S. Basant Phulkhan	Md. Naushad Alam, Sitamarhi, Mob. 8825220354	3470	18-04-2023				Not started		Not started	
605	UHSS - 245	SHEOHAR	Purnhiya	Basant Jagjivan	U.H.S.S. Basant Jagjivn	Dhananjay Kumar, Sheohar, Mob. 9955256683	3458	18-04-2023				Not started		Not started	
606	UHSS - 37	SHEOHAR	Tariyani	Kumharar	U.H.S.S. Gangadhrampur	M/s Niraj Kumar Sigh (9431299456)	9308	14-12-2022	322 F2 of 2022-23	16-02-2023	15-02-2024	Not started		Work to be start	
607	UHSS - 32	SITAMARHI	Bathanaha	Sahpur Sitalpatti	U.H.S.S. Dihthi							Not started		Not started	NIT-34 (2022-23)
608	UHSS - 32	SITAMARHI	Bathnaha	Maudah	U.H.S.S. Belahi Jairam							Not started		Not started	NIT-34 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
609	UHSS - 244	SITAMARHI	Belsand	Pachnaur	U.H.S.S. Pachnaur	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1298	13-02-2023				Not started		Not started	
610	UHSS - 243	SITAMARHI	Bokhara	Chakauti	U.H.S.S. Chakauti	Abhishek, Sitamarhi, 9661575939	2454	20-03-2023				Not started		Not started	
611	UHSS - 32	SITAMARHI	Dumri	Bhasar Machhan North	U.H.S.S. Pakri Sanskrit							Not started		Not started	NIT-34 (2022-23)
612	UHSS - 242	SITAMARHI	Nanpur	Gaura	U.H.S.S. Batara	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1299	13-02-2023	51 12 11 2023.24	25-04-2023	24-04-2024	Not started		Work to be start	
613	UHSS - 241	SITAMARHI	Nanpur	Koili	U.H.S.S. Koili Balak	Manoj Kumar Azad, Sitamarhi, Mob. 8789711049	1300	13-02-2023	49 12 11 2023.24	24-04-2023	23-04-2024	Not started		Work to be start	
614	UHSS - 32	SITAMARHI	Parihar	Sirsia	U.H.S.S. Sirsia Bazar							Not started		Not started	NIT-34 (2022-23)
615	UHSS - 240	SITAMARHI	Parsauni	Gisara	U.H.S.S. Gisara							Not started		Not started	
616	UHSS - 239	SITAMARHI	Pupri	Awapur North	U.H.S.S. Maulanagar	Sushil Kumar Jha, East Champaran, Mob. 8340161090	1303	13-02-2023	362 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	Not started		Work to be start	
617	UHSS - 32	SITAMARHI	Riga	Riga II	U.H.S.S. Yogwana							Not started		Not started	NIT-34 (2022-23)
618	UHSS - 32	SITAMARHI	Riga	Sirauli II	U.H.S.S. Ramnagra							Not started		Not started	NIT-34 (2022-23)
619	UHSS - 238	SITAMARHI	Runni Saidpur	Bahilwara Urf Garha	U.H.S.S. Dhanushi							Not started		Not started	
620	UHSS - 237	SITAMARHI	Runnisaidpur	Bishunpur Bakhri	U.H.S.S. Balua	P. D. Construction	1466	17-02-2023				Not started		Not started	
621	UHSS - 32	SITAMARHI	Sonbarsa	Khap Khopraha	U.H.S.S. Itharwa							Not started		Not started	NIT-34 (2022-23)
622	UHSS - 32	SITAMARHI	Suppi	Akhta East	U.H.S.S. Akhta							Not started		Not started	NIT-34 (2022-23)
623	UHSS - 32	SITAMARHI	Sursand	Srikhandi Bhittha East	U.H.S.S. Bhittha Bazar							Not started		Not started	NIT-34 (2022-23)

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
624		SIWAN	Andar	Asawan	U.H.S.S. Barwan							Not started		Land insufficient	Insufficient Land .
625	UHSS - 26	SIWAN	Andar	Balia	U.H.S.S. Bangra Ujjain	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	Not started		Land not available	
626		SIWAN	Basantpur	Sarey Srikant	U.H.S.S. Cum Inter Coll. Sekhpura							Not started		Land not available	sufficient Land .
627	UHSS - 26	SIWAN	Darauli	Dumrahr Bujurg	U.H.S.S. Dumarahar Buzurg	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	Not started		Work to be start	
628		SIWAN	Goriya Kothi	Ageyan	U.H.S.S. Ageyan							Not started		Land insufficient	Insufficient Land .
629	UHSS-26-06	SIWAN	Gudhani	Belaur	U.H.S.S. Belaur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	Not started		Work to be start	
630		SIWAN	Husainganj	Chhata	U.H.S.S. Hata Tola Chhata							Not started		Land insufficient	Insufficient Land .
631		SIWAN	Mahrajganj	Balaun	U.H.S.S. Balaun Boys							Not started		Land insufficient	Insufficient Land .
632	UHSS - 25	SIWAN	Mahrajganj	Sarangpur	U.H.S.S. Shahpur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	Not started		Work to be start	
633	UHSS - 25	SIWAN	Navtan	Angauta	U.H.S.S., Angauta	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	Not started		Land not available	
634	UHSS - 26	SIWAN	Raghunathpur	Gopi Patiaon	U.H.S.S. Kanhauli	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	Not started		Land not available	
635	UHSS - 06	SIWAN	Siswan	Malhipur	U.H.S.S. Ramgarh							Not started		Land insufficient	Insufficient Land .
636	UHSS - 26	SIWAN	Siswan	Gyaspur	U.H.S.S. Gayashpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	Not started		Land Demarcation	
637	UHSS - 25	SIWAN	Siwan Sadar	Sarsar	U.H.S.S. Sarsar	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	Not started		Land not available	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
638	UHSS - 43	SUPAUL	Basantpur	Balbhadarpur	U.H.S.S. Bhawanipur							Not started		Not started	NIT-34 (2022-23)
639	UHSS - 43	SUPAUL	Chhattapur	Khair Khan	U.H.S.S. Madhubani							Not started		Not started	NIT-34 (2022-23)
640	UHSS - 43	SUPAUL	Kishanpur	Andauli	U.H.S.S. Fulwaria							Not started		Not started	NIT-34 (2022-23)
641	UHSS - 43	SUPAUL	Marauna	Pariconch	U.H.S.S. Priconch							Not started		Not started	NIT-34 (2022-23)
642	UHSS - 43	SUPAUL	Pipra	Ramngar	U.H.S.S. Ramnagar							Not started		Not started	NIT-34 (2022-23)
643	UHSS - 43	SUPAUL	Raghopur	Hariraha	Lakhichand Sahu U.H.S.S. Simrahi							Not started		Not started	NIT-34 (2022-23)
644	UHSS - 43	SUPAUL	Supaul	Kariho	U.H.S.S. Kariho							Not started		Not started	NIT-34 (2022-23)
645	UHSS - 43	SUPAUL	Triveniganj	Simiriya	U.H.S.S. Kumiyahi							Not started		Not started	NIT-34 (2022-23)
646	UHSS - 122	VAISHALI	Desari	Bhikhanapura	U.H.S.S. Bhikhana Pura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	781	25-01-2023				Not started		Not started	
647	UHSS - 30	VAISHALI	Hajipur	Chakunda Urf Milki	U.H.S.S. Loma	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	Not started		Work to be start	
648	UHSS - 120	VAISHALI	Jandaha	Loma	U.H.S.S. Shahpur Rohua	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	771	25-01-2023	29 F2 of 2023-24	12-04-2023	11-04-2024	Not started		Work to be start	
649	UHSS - 119	VAISHALI	Jandaha	Mahisaur	U.H.S.S. Mahisaur Jandaha	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	770	25-01-2023				Not started		Not started	
650	UHSS - 118	VAISHALI	Jandaha	Mansingpur Bijhrauli	U.H.S.S. Bijhrauli	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	769	25-01-2023				Not started		Not started	
651	UHSS - 30	VAISHALI	Lalgañj	Purainiya	U.H.S.S. Sathiouta	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	Not started		To be demolished	
652	UHSS - 30	VAISHALI	Lalgañj	Rikhar	U.H.S.S. Parmanandpur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	Not started		To be demolished	
653	UHSS - 117	VAISHALI	Mahnar	Karnouti	U.H.S.S. Kamla Kanya Karnouti	Dinesh Kumar, Vaishali, Mob. 7250178998	3468	18-04-2023				Not started		Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
654	UHSS - 116	VAISHALI	Patepur	Bhaira Khara	U.H.S.S. Afzalpur Puraina	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	772	25-01-2023	28 F2 of 2023-24	10-04-2023	09-10-2024	Not started		Work to be start	
655	UHSS - 115	VAISHALI	Raghopur	Virpur Purbi	U.H.S.S. Birpur	Jai Durga Construction , Patna , 9576911111	1558	21-02-2023				Not started		Not started	
656	UHSS - 114	VAISHALI	Raghopur	Paharpur Pachiimi	Project Girls High School Paharpur, Vaishali	Jai Durga Construction , Patna , 9576911111	1581	21-02-2023				Not started		Not started	
657		VAISHALI	Raghopur	Terasiya	U.H.S.S. Terasiya							Not started		Land not available	Land not available
658	UHSS - 31	VAISHALI	Sahadei Bujurg	Majrohi Urf Sahariya	U.H.S.S. Toi Math							Not started		Not started	NIT-21 (2022-23)
659		VAISHALI	Sahdei bujurg	Chakfaiz	U.H.S.S. Rampur Kumhar Kol							Not started		Land not available	Land not available
660		WEST CHAMPARAN	Bagha-1	Kolhua Choutarawa	Govt. U.H.S.S. Kolhua Chautarawa							Not started		Land not available	Land not available
661		WEST CHAMPARAN	Bagha-2	Nayagaon Rampurwa	Govt. U.H.S.S. Rampur							Not started		Land insufficient	Insufficient Land 103 X 45 ft.
662	UHSS - 36	WEST CHAMPARAN	Bairia	Bathana	U.H.S.S. Bathana	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
663	UHSS - 36	WEST CHAMPARAN	Gaunaha	Gaunaha	Govt. U.H.S.S. Guanaha Kanya	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
664		WEST CHAMPARAN	Lauria	Dhobini	Govt. U.H.S.S. Dhobini							Not started		Land not available	Land not available
665	UHSS - 36	WEST CHAMPARAN	Lauriya	Langari Kateya	Govt. U.H.S.S. Phulwaria	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
666		WEST CHAMPARAN	Madhubani	Daunaha	U.H.S.S. Pakrihawa Khotahwa							Not started		Land insufficient	Insufficient Land 103 X 45 ft.
667		WEST CHAMPARAN	Mainatand	Bhangaha	Govt. U.H.S.S. Siswa Tajpur							Not started		Land not available	Land not available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Physical Status	Completion Date	Physical Description1	Remarks
668		WEST CHAMPARAN	Mainatand	Sukhalahi	Govt. U.H.S.S. Sukhalahi							Not started		Land insufficient	Insufficient Land 20 X 30 ft.
669	UHSS - 36	WEST CHAMPARAN	Mainatand	Damarapur	Govt. U.H.S.S. Damrapur	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
670	UHSS - 36	WEST CHAMPARAN	Majhaulia	Ahwar Kuria	Govt. U.H.S.S. Ahawar Shekh	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
671	UHSS - 36	WEST CHAMPARAN	Majhaulia	Bahuarawa	Govt. U.H.S.S. Parsa Bahuarwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
672		WEST CHAMPARAN	Narkatiaganj	Somgarh Samhauta	Govt. U.H.S.S. Somgarh							Not started		Land insufficient	Insufficient Land 50 X 30 ft.
673	UHSS - 36	WEST CHAMPARAN	Narkatiyaganj	Bheriharwa	Govt. U.H.S.S. Bherharwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
674	UHSS - 36	WEST CHAMPARAN	Nautan	Mangalpur Kala	U.H.S.S. Mangalpur Kalan	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
675		WEST CHAMPARAN	Ramnagar	Bankatwa Karmahia	Govt. U.H.S.S. Serhawa Done							Not started		Land insufficient	Insufficient Land 90 X 45 ft.
676	UHSS - 36	WEST CHAMPARAN	Sikta	Jhakhara Baisakhawa	Govt. U.H.S.S. Baisakhwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
677	UHSS - 36	WEST CHAMPARAN	Yogapatti	Bhawanipur	Govt. U.H.S.S. Kohara	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	Not started		Work to be start	
TOTAL					677	488	488	676	389			677		677	

Current Status	Total
No. Of Handover	0
No. Of Completed	0
No. Of In-progress	210
Not Started	467
G.Total	677