

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA.

SUMMARY OF PROJECTS

As On:- 31/05/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 31.05.2016	Financial Achievement (%)									
				Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start													
							LL	RL	LL	RL	LL	RL																	
1	DIET Institutional-	26	25	1	6	1	0	1	1	2	0	1	5	4	18	3	0	38944.59	23371.08	60.01%									
	DIET Boys Hostel-	26	25	2	4	2	1	1	1	2	0	3	6	3	22	0	0												
	DIET Girls Hostel-	26	25	1	5	2	2	0	0	0	0	0	6	4	16	5	0												
	DIET Principal Quarter-	26	25	0	2	2	1	0	0	0	0	0	4	1	9	15	0												
2	PTEC Institutional-	22	21	1	3	1	1	3	0	4	0	1	5	1	19	1	0				38944.59	23371.08	60.01%						
	PTEC Boys Hostel-	22	21	1	2	1	1	3	0	1	1	0	9	1	19	1	0												
	PTEC Girls Hostel-	22	21	1	3	2	1	1	0	0	0	1	9	1	18	2	0												
	PTEC Principal Quarter-	22	21	0	2	2	2	4	0	0	0	0	8	0	18	3	0												
3	CTE Institutional-	6	5	0	1	1	0	0	0	0	0	0	0	0	2	3	0							38944.59	23371.08	60.01%			
	CTE Boys Hostel-	6	5	0	1	1	0	0	0	1	0	0	0	0	3	2	0												
	CTE Girls Hostel-	6	5	0	0	1	0	1	0	1	0	0	0	0	3	2	0												
	CTE Principal Quarter-	6	5	0	1	0	0	0	0	0	0	0	1	0	2	3	0												
4	BITE Institutional-	4	4	0	1	1	0	1	0	0	0	0	0	0	3	1	0										38944.59	23371.08	60.01%
	BITE Boys Hostel-	4	4	0	0	0	0	2	0	0	0	0	0	0	2	2	0												
	BITE Girls Hostel-	4	4	1	1	0	0	2	0	0	0	0	0	0	4	0	0												
	BITE Principal Quarter-	4	4	1	0	1	0	0	0	0	0	0	0	0	2	2	0												