

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2013-14

Report Dated : 31/05/2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Layo ut	Foun dation	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
1	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur											Handover
2	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam											Inaugurated 16.7.2017. Handover
3	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya											Inaugurated 16.7.2016. Handover
4	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira											Inaugurated 16.7.2016. Handover
5	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti											Inaugurated 16.7.2016. Handover
6	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj											Inaugurated 16.7.2017. Handover
7	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua											Inaugurated 16.7.2016. Handover
8	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya											Inaugurated 16.7.2017. Handover
9	USSS-111-1	BANKA	Banka	U. M. S. Hasiya											Inaugurated 16.7.2017. Handover
10	USSS-108 (A)	BANKA	Baonsi	M.S Madari											Inaugurated 16.7.2016. Handover
11	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga											Inaugurated 16.7.2017. Handover
12	USSS-112 (A)	BANKA	Belhar	M.S Darshniya											Inaugurated 16.7.2017. Handover
13	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
14	USSS-109-1	BANKA	Chandan	U.M.S Koriya											Inaugurated 16.7.2016. Handover
15	USSS-109-2	BANKA	Chandan	M.S. Kendwar											Inaugurated 16.7.2016. Handover
16	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar											Inaugurated 16.7.2016. Handover
17	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan											Inaugurated 16.7.2017. Handover
18	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya											Inaugurated 16.7.2017. Handover
19	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha											Inaugurated 16.7.2016. Handover
20	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma											Inaugurated 16.7.2016. Handover
21	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran											Inaugurated 16.7.2016. Handover
22	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh											Inaugurated 16.7.2017. Handover
23	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama											Inaugurated 16.7.2017. Handover
24	USSS-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur											Handover
25	USSS-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam											Handover
26	USSS-119(A)	DARBHANGA	Biraul	M.S. Kahuaa											Handover
27	USSS-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara											Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
28	UOSS-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera											Inaugurated 16.7.2016. Handover
29	UOSS-114-2	DARBHANGA	Jale	M.S. Basant											Inaugurated 16.7.2016. Handover
30	UOSS-117-1	DARBHANGA	Manigachhi	M.S. Kankpur											Inaugurated 16.7.2017. Handover
31	UOSS-121-1	DARBHANGA	Tardih	U.M.S. Kathra											Handover
32	UOSS-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya											Inaugurated 16.7.2016. Handover
33	UOSS-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa											Handover
34	UOSS-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa											Inaugurated 16.7.2016. Handover
35	UOSS-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur											Inaugurated 16.7.2016. Handover
36	UOSS-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada											Handover
37	UOSS-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur											Inaugurated 16.7.2016. Handover
38	UOSS-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur											Handover
39	UOSS-127 (A)	JAMUI	Gidhaur	M .S. Sewa											Inaugurated 16.7.2017. Handover
40	UOSS-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL											Handover
41	UOSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
42	UOSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadih											Handover
43	UOSS-129 (D)	JAMUI	Laxmipur	U M S Karra											Handover
44	UOSS-126 (B)	JAMUI	Sono	M S Sarebad											Inaugurated 16.7.2017. Handover
45	UOSS-126 (C)	JAMUI	Sono	M S Agahra											Inaugurated 16.7.2017. Handover
46	UOSS-126 (D)	JAMUI	Sono	M.S Charkapathar											Inaugurated 16.7.2017. S.F.R.L.(G+2). Handover
47	UOSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola											Inaugurated 16.7.2017. Handover
48	UOSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa											Inaugurated 16.7.2016.Handover
49	UOSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para											Inaugurated 16.7.2017. Handover
50	UOSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol											Handover
51	UOSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur											Handover
52	UOSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur											Inaugurated 16.7.2016. Handover
53	UOSS-134-4	KATIHAR	Kodha	M.S. Rautara											Inaugurated 16.7.2016. Handover
54	UOSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh											Inaugurated 16.7.2016. Handover
55	UOSS-139-1	KATIHAR	Kadwa	M.S. Parbheli											Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
56	UOSS-136-1	KATIHAR	Sameli	M.S. Nawabganj											Handover
57	UOSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa											Inaugurated 16.7.2016. Handover
58	UOSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi											Handover
59	UOSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda											Inaugurated 16.7.2016. Handover
60	UOSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas											Inaugurated 16.7.2017. Handover
61	UOSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol											Inaugurated 16.7.2017. Handover
62	UOSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi											Inaugurated 16.7.2017. Handover
63	UOSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso											Handover
64	UOSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki											Handover
65	UOSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur											Inaugurated 16.7.2016. Handover
66	UOSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan											Inaugurated 16.7.2016. Handover
67	UOSS-125 (A)	JAMUI	Chakai	M S Saron											Inaugurated 16.7.2016. Handover
68	UOSS-125 (B)	JAMUI	Chakai	M S Kiyajori											Inaugurated 16.7.2016. Handover
69	UOSS -124 (B)	JAMUI	Khaira	M.S Ghari Bishanpur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
70	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai											Inaugurated 16.7.2017. Handover
71	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa											Inaugurated 16.7.2016. Handover
72	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart											Inaugurated 16.7.2017. Handover
73	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi											Handover
74	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur											Inaugurated 16.7.2016.. Handover
75	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli											Inaugurated 16.7.2017. Handover
76	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi											Inaugurated 16.7.2017. Handover
77	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat											Inaugurated 16.7.2017. Handover
78	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati											Handover
79	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri											Inaugurated 16.7.2016. Handover
80	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar											Handover
81	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa											Inaugurated 16.7.2017. Handover
82	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / Constructed at M.S. Bathan											Handover
83	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
84	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha											Inaugurated 16.7.2017. Handover
85	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur											Inaugurated 16.7.2017. Handover
86	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa											Inaugurated 16.7.2017. Handover
87	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar											Inaugurated 16.7.2017. Handover
88	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1											Inaugurated 16.7.2017. Handover
89	USSS-206(B)	SUPUAL	Kishanpur	MS sukhashan											Handover
90	USSS-207(C)	SUPUAL	Marauna	MS Hari											Handover
91	USSS-210-2	SUPUAL	Supual	MS kaliganj											Handover
92	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi											Inaugurated 16.7.2017. Handover
93	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande											Inaugurated 16.7.2017. Handover
94	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwaria											Handover
95	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia											Inaugurated 16.7.2017. Handover
96	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria											Inaugurated 16.7.2017. Handover
97	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
98	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony											Handover
99	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari											Handover
100	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia											Handover
101	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli											Inaugurated 16.7.2016. Handover
102	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur											Inaugurated 16.7.2016. Handover
103	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi											Inaugurated 16.7.2016. Handover
104	USSS-167-1	WEST CHAMPARAN	Majhauriya	MS Birawa											Inaugurated 16.7.2017. Handover
105	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa											Inaugurated 16.7.2017. Handover
106	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni											Inaugurated 16.7.2017. Handover
107	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani											Inaugurated 16.7.2016. Handover
108	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar											Inaugurated 16.7.2017. Handover
109	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela											Handover
110	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur											Handover
111	USSS-110-1	BANKA	Dhauraiya	U.M.S Amjora											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
112	USSS-207(B)	SUPUAL	Marauna	MS rasuaar											Handover
113	USSS-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari											
114	USSS-134-5	KATIHAR	Kodha	M.S. Dighree											Handover
115	USSS -124 (A)	JAMUI	Khaira	M S Bujhayat											Handover
116	USSS-132-1	KATIHAR	Dandkhora	M.S. Dwasay											
117	USSS-132-2	KATIHAR	Dandkhora	R M.S. Souriya											Handover
118	USSS-134-2	KATIHAR	Kodha	M.S. Kheria											Handover
119	USSS-134-3	KATIHAR	Kodha	M.S. Pawai											Handover
120	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur											Handover
121	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar											Handover
122	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat											
123	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi											
124	USSS-126 (A)	JAMUI	Sono	M. S. Uraktrohaniya											Handover
125	USSS-137-3	KATIHAR	Falka	M.S. Dermahi											Handover
126	USSS-128-2	JAMUI	Jhajha	U M S Chapa											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
127	USSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa											Handover
128	USSS-143-1	KHAGARIA	Alauli	MS Icharua											Handover
129	USSS-125 (D)	JAMUI	Chakai	M S Kewal											Handover
130	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara											
131	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha											Handover
132	USSS-125 (C)	JAMUI	Chakai	M S Bamdah											Handover
133	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari											Handover
134	USSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara											
135	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobaura											
136	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti											
137	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra											Handover
138	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni											Handover
139	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur											Handover
140	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
141	USSS-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar											
142	USSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan											Handover
143	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha											
144	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara											Handover
145	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana											Handover
146	USSS-128-1	JAMUI	Jhajha	M S Borwa											Handover
147	USSS -124 (C)	JAMUI	Khaira	M S Ghari											Handover
148	USSS-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak											
149	USSS-122-1	DARBHANGA	Gaurbauram	M.S Kothram											
150	USSS-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar											Handover
151	USSS-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura											Expected date of completion 30 March 2021
152	USSS-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun											Expected date of completion 30 Jan 2021
153	USSS-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama											Expected date of completion 30 Jan 2021
154	USSS-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)											Expected date of completion 31 May 2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
155	UOSS-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani											Expected date of completion 30 March 2021
156	UOSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira											Expected date of completion 30 March 2021
157	UOSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan											Expected date of completion 30 March 2021
158	UOSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj											Expected date of completion 30 March 2021
159	UOSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch											Expected date of completion 30 March 2021
160	UOSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha											Expected date of completion 30 Sep 2021
161	UOSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya											Expected date of completion 30 Mar 2021
162	UOSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur											Expected date of completion 30 Nov 2021
163	UOSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiari											Expected date of completion 30 Nov 2021
164	UOSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch											Expected date of completion 30 Sep 2021
165	UOSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa											Expected date of completion 30 Sep 2021
166	UOSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari											Expected date of completion 31 Dec 2021
167	UOSS-154-1	MADHEPURA	Madhepura	M.S Bhelva											After Recind for Balance work retender NIT-16 (2020-21)

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
168	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya											After Recind for Balance work retender NIT-16 (2020-21)
169	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura											Expected date of completion 30 March 2021
170	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr											Expected date of completion 30 Apr 2021
171	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari											Expected date of completion 30 Sep 2021
172	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni											Rescind
173	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur											Expected date of completion 30 May 2021
174	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha											Expected date of completion 30 March 2021
175	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti											Rescind
176	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha											Expected date of completion 30 May 2021
177	USSS-197-1	SAHARSA	Salkhua	MS Samhar											Expected date of completion 30 Jun 2021.
178	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur											Debar. Recommendation for rescind
179	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya											
180	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi											Land not available.

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
181	UOSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha											LOA Issued
182	UOSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga											Land not available
183	UOSS-112 (C)	BANKA	Belhar	U.M.S Chariya											Land not available. Drop
184	UOSS-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math											Land not available
185	UOSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia											Double scheme - SSSM-2
186	UOSS-137-1	KATIHAR	Falka	M.S. Bharsia											Work in progress on First Floor Roof Level under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-5-2)
187	UOSS-131-1	KATIHAR	Katihar	M.S. Bathilli											Complete & handover under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-8-2)
188	UOSS-135-1	KATIHAR	Kursela	M.S. Kathria											Completed under Senior Secondary School Scheme (SSS) (Group No. SSS-90-1)
189	UOSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar											Complete & handover under Senior Secondary School Minority Scheme (MSDP) (Group No. SSSM-7-3)
190	UOSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara											Land not available
191	UOSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari											Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Star t	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finis hing	Compl ete	
									LL	RL	LL	RL			
192	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj											Land not available
193	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi											Land not available
194	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur											Cancelled
195	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela											Cancelled. Double Scheme under other scheme group no. SSS-362(B) Completed & Handover
196	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti											Cancelled. Double Scheme under other scheme group no. SSS-359-1 . Completed & Handover
197	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj											Cancelled. Double Scheme under other scheme group no. SSS-320-1. Completed & Handover
198	USSS-210-1	SUPUAL	Supual	MS Basbitti											Cancelled. Double Scheme under other scheme group no. SSS-360-2. Completed & Handover
199	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia											Cancelled
200	USSS-212-1	VAISHALI	Gauraul	Govt. M. S. Baksama											During contract period land was not available for construction. Now land is available
201	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur											Land not available
Total No. Of USSS (2013-14)			201		22	0	2	3	4	1	2	3	14	150	