

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of schools building under Additional Class Room (ACR) 280 schemes

Report Date : 31-05-2023

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	ACS-NL1	Nalanda	Bind	High School Bind	205	07-01-2022		395 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
2	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	201/ 07.01.22	07-01-2022		340 F2 of 2021-22 Dt-18.01.22	18-01-2022	17-04-2023	15	Handover	Handover	
3	ACS-PT	Patna	Danapur	Baliga High School Khagaul	268	01-10-2022		394 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
4	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	263/ 10.01.22	10-01-2022		57 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	Handover	Handover	
5	ACS-SP2	Samastipur	Sarairanjan	H.School Rupouli	623	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	Completed	Completed	
6	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	2430	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
7	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauri	2430	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
8	ACS-AU	AURANGABAD	Aruangabad	Kishori Sinha Girls High School, Aurangabad	210/ 07.01.22	07-01-2022		169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
9	ACS-AU	AURANGABAD	Barun	Rajkiyakrit +2 High School, Siris	210/ 07.01.22	07-01-2022		169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
10	ACS-AU	AURANGABAD	Rafiganj	High School Arthua	210/ 07.01.22	07-01-2022		169 F2 of 2022-23	08-08-2022	07-11-2023	15	In-Progress	Layout	
11	ACS-BK1	BANKA	Amarpur	Adarsh Balika High School Amarpur	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Foundation	
12	ACS-BK1	BANKA	Banka	Sarvajanik H.S. Sarvoday Nagar	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Layout	
13	ACS-BK1	BANKA	Barhat	Dr. Harihar Choudhary H.S., Barahat	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Roof Level	
14	ACS-BK1	BANKA	Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Foundation	Land problem
15	ACS-BK1	BANKA	Fulli Dumar	High School Khesar	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	
16	ACS-BK1	BANKA	Rajoun	Rashtriya High School Dhouni	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Lintel Level	
17	ACS-BS1	BEGUSARAI	Begusarai	Sita Ram Roy High School Rajaura	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
18	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	R.B.D. High School	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
19	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
20	ACS-BS1	BEGUSARAI	Naokothi	Rajkiyakrit A.P.S. High School	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
21	ACS-BS2	BEGUSARAI	Bachhwara	High School, Bagwara	3607/ 11-05-2022	11-05-2022		206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Lintel Level	
22	ACS-BS2	BEGUSARAI	Teghra	S.P.N.S. High School	3607/ 11-05-2022	11-05-2022		206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Roof Level	
23	ACP-BS3	BEGUSARAI	Begusarai	GMS Pachamba	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Finishing	
24	ACS-BL1	BHAGALPUR	Bihpur	High School Gouripur Lattipur	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	
25	ACS-BL1	BHAGALPUR	Bihpur	Madhusudan Sarvoday High School, Bihpur	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	Finishing	
26	ACS-BL1	BHAGALPUR	Kharik	Model High School	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
27	ACS-BL1	BHAGALPUR	Naranpur	High School,Narayanpur	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
28	ACS-BL2	BHAGALPUR	Jagdishpur	Inter Level Marwari Pathshala	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
29	ACS-BL2	BHAGALPUR	Pirpanti	Laxmi Narayan High School	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
30	ACS-BL2	BHAGALPUR	Sabour	High School,Sabour	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
31	ACS-BL2	BHAGALPUR	Sanhaura	S.C.M.L.K.P. High School	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
32	ACS-BL2	BHAGALPUR	Sanhaura	Bari Adarsh High School	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
33	ACS-BP1	BHOJPUR	Barbahara	High School Gaziapur, Bhojpur	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	Plinth level	
34	ACS-BP1	BHOJPUR	Bihiya	High School, Jadopur	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	Ground Floor Lintel Level	Ground Floor Lintel casted
35	ACS-BP1	BHOJPUR	Piro	R.D. yadav High School, Jitaura	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	First Floor Lintel Level	
36	ACS-BP1	BHOJPUR	Tarari	Ram Pyari Smarak +2 School, Sikrahta	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	In-Progress	First Floor Roof Level	
37	ACP-BX3	BUXAR	Dumraon	U.H.S MATHILA	214/ 07.01.22	07-01-2022		56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Foundation	Earthwork excavation is in progress
38	ACP-BX3	BUXAR	Nawanagar	M.S. BELAON	214/ 07.01.22	07-01-2022		56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Foundation	Brickwork in foundation is in progress
39	ACS-DB1	DARBHANGA	Darbhangha Urban	.,+2 B.K.D. Boys High School	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	
40	ACS-DB1	DARBHANGA	Darbhangha Urban	Raj Higher Secondary School	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
41	ACS-DB1	DARBHANGA	Darbhangha Urban	.,+2 M.C. High School	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
42	ACS-DB1	DARBHANGA	Hanuman Nagar	Dev Narayan High School	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Plinth level	
43	ACS-DB1	DARBHANGA	Manigachhi	High School Nehra, Darbhanga	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	
44	ACS-DB2	DARBHANGA	Gaura Bauram	J.M. High School	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Plinth level	
45	ACS-DB2	DARBHANGA	Gaura Bauram	High School, ASI	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Foundation	
46	ACS-DB2	DARBHANGA	Ghanshyamkpur	Janta High School Shivanagar	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Plinth level	
47	ACS-EC1	EAST CHAMPARAN	Adapur	Banshi Dhar High School	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Plinth level	
48	ACS-EC1	EAST CHAMPARAN	Chauradano	S. Hemaraj Raj Das High School	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Finishing	
49	ACS-EC1	EAST CHAMPARAN	Chauradano	B.L.S.S.P. High School	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	In-Progress	Finishing	First Floor Sill Level
50	ACP-EC3	EAST CHAMPARAN	Kalyanpur	G.M.S. Bakarpur	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Plinth level	
51	ACP-EC3	EAST CHAMPARAN	Phenhara	G.M.S. Phenhara	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Layout	
52	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Mokhlisipur	3127/26.04.20 22	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Finishing	
53	ACP-EC4	EAST CHAMPARAN	Sugauli	G.M.S. Sugauli Boys	3127/26.04.20 22	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Roof Level	
54	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Shree Mahabir Luathahan	3127/26.04.20 22	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Lintel Level	
55	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Gauri Shankar	3127/26.04.20 22	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Lintel Level	
56	ACS-GY	GAYA	Bodh Gaya	High School, Bodh Gaya	184/ 07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	First Floor Roof Level	
57	ACS-GY	GAYA	Dumaria	Janta High School	184/ 07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
58	ACS-GY	GAYA	Tikari	H.S. Bumuar Mohanpur (Gaya)	184/ 07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
59	ACS-JM1	JAMUI	Jamui	.+2 Janta High School Satayan, Jamui	576/ 19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
60	ACS-JM1	JAMUI	Jhajha	.+2 K.H.B.H.S. Keshopur	576/ 19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
61	ACS-JM1	JAMUI	Khaira	.+2 Project Girls High School, Khaira	576/ 19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	
62	ACS-JM1	JAMUI	Laxmipur	.+2 High School Jinhara Lakshmipur	576/ 19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Roof Level	
63	ACS-JM1	JAMUI	Laxmipur	High School Bangardih Lakshmipur	576/ 19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	
64	ACS-KM1	KAIMUR	Babhua	H.S. kamhari Mnihari	2770/08.04.20 22	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	First Floor Lintel Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
65	ACS-KM1	KAIMUR	Babhua	A.B.S. High School, Bhabua	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Foundation	Tie beam
66	ACS-KM1	KAIMUR	Chand	Ram Dulari Jagdeep High School	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Ground Floor Roof Level	
67	ACS-KM1	KAIMUR	Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Foundation	
68	ACS-KT1	KATIHAR	Ajam Nagar	High School Salmari	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
69	ACS-KT1	KATIHAR	Barsoi	H.S. Abadpur	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Finishing	
70	ACS-KT1	KATIHAR	Katihar	High School Haflaganj	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Ground Floor Roof Level	
71	ACS-KT2	KATIHAR	Kursela	Sampat Rajdevi Girl High School	202/ 07.01.22	07-01-2022		328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
72	ACS-KT2	KATIHAR	Kursela	Ayodhya Parshad High School	202/ 07.01.22	07-01-2022		328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
73	ACS-KH	KHAGARIA	Parbatta	Shree Krishna High School	191/ 07.01.22	07-01-2022		109 F2 of 2022-23 (30.04.2022)	30-04-2022	29-04-2023	15	In-Progress	Foundation	
74	ACS-KG2	KISHANGANJ	Thakur Ganj	Project Girls High School, Thakurganj	197/ 07.01.22	07-01-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
75	ACS-KG2	KISHANGANJ	Thakur Ganj	High School Thakurganj	197/ 07.01.22	07-01-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
76	ACP-MB2	MADHUBANI	Phulparas	U.H.S. Mahthaur Khurd	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Layout	
77	ACP-MB2	MADHUBANI	Madhepur	U.H.S. Prasad	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Foundation	
78	ACP-MB2	MADHUBANI	Rajnagar	U.H.S. Kewalpatti	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Ground Floor Lintel Level	
79	ACS-MF	Muzaffarpur	Bandra	Sarvodaya High School, Piar	2439/ 28.03.2022	28-03-2022		262 F2 of 2022-23	22-12-2022	21-03-2024	15	In-Progress	Foundation	Tie beam
80	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Ground Floor Roof Level	
81	ACP-NL2	Nalanda	Islampur	M.S. Sudhi	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
82	ACP-NL2	Nalanda	Biharsharif	M.S. Deepnagar	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Plinth level	
83	ACP-NL2	Nalanda	Noorsarai	M.S. Makanpur	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
84	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	Soil Excavation

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
85	ACS-NW1	Nawada	Meskaur	Lato Yadav Inter School	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Foundation	
86	ACS-NW1	Nawada	Narhat	Inter School,Narhat	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	
87	ACS-NW1	Nawada	Warisaliganj	S.G.B.K. Sahu Inter School	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Plinth level	
88	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Ground Floor Roof Level	
89	ACS-PU1	Purnea	Banmankhi	Sumrit High School Banmankhi	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Foundation	Land Problem
90	ACS-PU1	Purnea	Dhamdaha	High School Dhamdaha	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	First Floor Roof Level	
91	ACS-RH2	ROHTAS	Chenari	Sarvodaya High School, Saraiya	262/ 10.01.22	10-01-2022		39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
92	ACS-RH2	ROHTAS	Nawhatta	High School Baulia	262/ 10.01.22	10-01-2022		39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
93	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhwa	260/ 10.01.22	10-01-2022		428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	Finishing	
94	ACS-SP1	Samastipur	Singhia	K.G.Academy Singhia	260/ 10.01.22	10-01-2022		428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	First Floor Roof Level	
95	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Ground Floor Roof Level	
96	ACS-SP2	Samastipur	Mohanpur	Sri Shankar High School,Rasalpur	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	First Floor Lintel Level	
97	ACS-SP2	Samastipur	Sarairanjan	H.S.Sarai Ranjan	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
98	ACS-SP2	Samastipur	Vidyapatnagar	V.P.High School Mow Bazidpur (South)	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
99	ACS-SA	SARAN	Chapra Sadar	H S Kajipur	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	In-Progress	Finishing	
100	ACS-SA	SARAN	Taraiya	S.N.G High School	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	In-Progress	Finishing	
101	ACP-SA2	SARAN	Masrak	M.S. Adarsh Masrak	3125/26.04.20 22	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Plinth level	
102	ACP-SA2	SARAN	Revelganj	M.S. Teknivas	3125/26.04.20 22	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Ground Floor Lintel Level	
103	ACP-SA2	SARAN	Baniapur	U.M.S. Satua Hindi	3125/26.04.20 22	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	First Floor Roof Level	
104	ACS-SK	SHEIKHPURA	Shekhpura	High School Mehur	261/ 10.01.22	10-01-2022		473 F2of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	Finishing	
105	ACS-SK	SHEIKHPURA	Shekhpura	D.M.High School	261/ 10.01.22	10-01-2022		473 F2of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	First Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
106	ACS-SM1	SITAMARHI	Dumra	Kamla Girls High School,Dumra	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Foundation	
107	ACS-SM1	SITAMARHI	Dumra	Sitamarhi Higher Secondary School,Dumra	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Lintel Level	
108	ACS-SM1	SITAMARHI	Dumra	Sundari Ramawatar Higher School Bariyarpur	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Plinth level	
109	ACS-SM1	SITAMARHI	Runni Saidpur	Ramdaun High School,Morsand	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Layout	
110	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Lalpur Kauria	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Plinth level	
111	ACP-SM4	SITAMARHI	Parsauni	M.S. Parsurampur	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
112	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Saidpur	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Foundation	
113	ACP-SM4	SITAMARHI	Dumra	M.S. Social Club	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
114	ACP-SM4	SITAMARHI	Dumra	M.S. Pak Tola	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Ground Floor Lintel Level	
115	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
116	ACS-SW1	Siwan	Bhagwanpur Hatt	Indra Singh High School Hilsar	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Ground Floor Lintel Level	
117	ACS-SW1	Siwan	Bhagwanpur Hatt	High School Maghar	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
118	ACS-SW1	Siwan	Gorea Kothi	Rajendra High School Pahlejpur	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
119	ACS-SW1	Siwan	Gorea Kothi	Tapi Prasad High School	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
120	ACS-SW1	Siwan	Gorea Kothi	Narayan Karmyogi High School	2771/08.04.20 22	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Foundation	
121	ACS-SW2	Siwan	Andar	High School,Andar	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
122	ACS-SW2	Siwan	Siswan	Hare Ram Brahmchari High School	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
123	ACS-SW2	Siwan	Siwan	V.M High School cum Inter college	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
124	ACP-SW3	Siwan	Pachrukhi	M.S. Tarwara	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Layout	
125	ACP-SW3	Siwan	Barharia	M.S. Dindayalpur	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Layout	
126	ACP-SW3	Siwan	Barharia	M.S. Bhamopali	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
127	ACP-SW4	Siwan	Bhagwanpur Hatt	M.S. Mora	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	Layout
128	ACP-SW4	Siwan	Maharajganj	M.S. Resaura	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Foundation	Tie beam
129	ACP-SW4	Siwan	Maharajganj	M.S. Guar	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
130	ACP-SW4	Siwan	Raghunathpur	U.M.S. Murarpatti	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23 कंसम.15*11*2022 १२23186032%	15-11-2022	14-02-2024	15	In-Progress	Plinth level	Dismelting require

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
131	ACS-SU1	SUPAUL	Basantpur	Govt.High School	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Layout	
132	ACS-SU1	SUPAUL	Chhatapur	Surpat Singh High School,Surpatganj	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
133	ACS-SU1	SUPAUL	Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
134	ACS-SU1	SUPAUL	Pratapganj	Haji Najibullah High School	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
135	ACS-SU1	SUPAUL	Pratapganj	Public High School	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
136	ACS-SU1	SUPAUL	Raghopur	S.S.H.R.High School Ganpatganj	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
137	ACS-SU1	SUPAUL	Raghopur	Lakhichand Sahu High School,Simri Bazar	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
138	ACS-SU1	SUPAUL	Raghopur	Janta Bachha High School	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
139	ACS-SU1	SUPAUL	Tribeniganj	High School Jagdiya	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
140	ACS-SU1	SUPAUL	Tribeniganj	High School Koriyapati	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
141	ACS-SU1	SUPAUL	Tribeniganj	R.K.B.A. High School	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Foundation	
142	ACP-SU4	SUPAUL	Raghopur	Gandhi High School Barmotra	257/ 10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
143	ACP-SU4	SUPAUL	Chhatapur	U.H.S. Madhubani	257/ 10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
144	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	620/ 20.01.22	20-01-2022		90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	In-Progress	Ground Floor Roof Level	
145	ACS-WC2	WEST CHAMPARAN	Jogapatti	Baidya Nath High School, Lakshimpur	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
146	ACS-WC2	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pirari	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
147	ACS-WC2	WEST CHAMPARAN	Narkatiaganj	High School, Sathi	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	Finishing	
148	ACS-AR1	ARARIA	Forbisganj	.+ 2 Lee Academy	3129 / 20-04-2022	20-04-2022					15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
149	ACS-AR1	ARARIA	Forbisganj	B.D.G. Girls High School	3129 / 20-04-2022	20-04-2022					15	Not Started	Not Started	
150	ACS-AR1	ARARIA	Narpatganj	Kunkun Devi High School	3129 / 20-04-2022	20-04-2022					15	Not Started	Not Started	
151	ACS-AR1	ARARIA	Palasi	L.B.S.S. High School, Palasi	3129 / 20-04-2022	20-04-2022					15	Not Started	Not Started	
152	ACP-AR2	ARARIA	Narpatganj	MS Narpatganj	213/ 07.01.22	07-01-2022					15	Not Started	Not Started	
153	ACP-AR2	ARARIA	Narpatganj	UHS Khabdah Dumriya	213/ 07.01.22	07-01-2022					15	Not Started	Not Started	
154	ACP-AR2	ARARIA	Forbisganj	MS Karbaladhatta	213/ 07.01.22	07-01-2022					15	Not Started	Not Started	
155	ACS-AW1	ARWAL	Kurtha	Ram Ratan High School, Sachai	212/ 07.01.22	07-01-2022		5 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	Not Started	Land not available	H.M. से पत्रांक -73 दिनांक 09.03.2022 एवं पत्रांक -201 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
156	ACP-AW2	ARWAL	Kurtha	M.S. Kurtha	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -77 दिनांक 09.03.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
157	ACP-AW2	ARWAL	Kurtha	M.S. Manikpur	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -72 दिनांक 09.03.2022 एवं पत्रांक -204 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
158	ACP-AW2	ARWAL	Sonbhadra Bansi Surajpur	M.S.Sonbhadra	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -71 दिनांक 09.03.2022 एवं पत्रांक -205 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
159	ACP-BK2	BANKA	Amarpur	A.M.S. Amarpur (BOYS)	190/ 07.01.22	07-01-2022					15	Not Started	Not Started	
160	ACP-BK2	BANKA	Bounsi	UMS Dahua Urdu	190/ 07.01.22	07-01-2022					15	Not Started	Not Started	
161	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	S.R.L. High School Sakarauli	2264/21.03.22	21-03-2022					15	Not Started	Land NOC awaited	NOC awaited
162	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Bikrampur	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land Insufficient	Land Insufficient
163	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Siuri	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land not available	Land Insufficient
164	ACS-BL1	BHAGALPUR	Nath Nagar	High School, Kajraili	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
165	ACP-BP2	BHOJPUR	Piro	M.S.Nonar	208/ 07.01.22	07-01-2022					15	Not Started	Land not available	Land not available
166	ACS-BX1	BUXAR	Brahampur	High School Nimez Buxar	209/ 07.01.22	07-01-2022					15	Not Started	Not Started	
167	ACS-BX2	BUXAR	Chousa	Girls High School Chausa, Buxar	373/ 13.01.22	13-01-2022					15	Not Started	Land not available	Non-availability of land
168	ACS-EC2	EAST CHAMPARAN	Harsiddhi	Gandhi High School	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	
169	ACS-EC2	EAST CHAMPARAN	Kotwa	Jata Singh High School	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
170	ACS-EC2	EAST CHAMPARAN	Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	
171	ACP-EC3	EAST CHAMPARAN	Tetaria	G.M.S. Madhuaha Brit	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
172	ACP-EC3	EAST CHAMPARAN	Pakridayal	G.M.S. Pakridayal Girl	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
173	ACP-EC3	EAST CHAMPARAN	Mehsi	G.M.S. Bahadurpur	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
174	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Chailaha	3127/26.04.20 22	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	Not Started	Not Started	
175	ACP-JM2	JAMUI	Jhajha	Adarsh Asartha M.S.Moahaniya	203/ 07.01.22	07-01-2022					15	Not Started	Not Started	
176	ACP-KM2	KAIMUR	Chainpur	M.S. Hata	2768/08.04.20 22	08-04-2022		05 th 07 th 2023.24	03-04-2023	02-07-2024	15	Not Started	Not Started	
177	ACP-KM2	KAIMUR	Mohania	Abhay Asartha M.S. Mohaniya	2768/08.04.20 22	08-04-2022		05 th 07 th 2023.24	03-04-2023	02-07-2024	15	Not Started	Not Started	
178	ACP-KM2	KAIMUR	Bhabua	M.S. Kunj	2768/08.04.20 22	08-04-2022		05 th 07 th 2023.24	03-04-2023	02-07-2024	15	Not Started	Not Started	
179	ACP-KM2	KAIMUR	Mohania	Sanskrit M.S. Mohaniya	2768/08.04.20 22	08-04-2022		05 th 07 th 2023.24	03-04-2023	02-07-2024	15	Not Started	Not Started	
180	ACS-KG1	KISHANGANJ	Kishanganj	Girls High School	192/ 07.01.22	07-01-2022					15	Not Started	Not Started	
181	ACS-KG1	KISHANGANJ	Kishanganj	Inter School, Kishanganj	192/ 07.01.22	07-01-2022					15	Not Started	Not Started	
182	ACS-KG1	KISHANGANJ	Kocha Dhaman	Karlun Lal M High School	192/ 07.01.22	07-01-2022					15	Not Started	Not Started	
183	ACS-MP	MADHEPURA	Ghailad	Govt. Durga High School Ghailad							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
184	ACS-MP	MADHEPURA	Madhepura East	S.N.P.M.S.S. School Madhepura							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
185	ACS-MP	MADHEPURA	Madhepura East	Ras Bihari High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
186	ACS-MP	MADHEPURA	Madhepura East	Sri Baldeo Bandelal High School Godhaila							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
187	ACS-MP	MADHEPURA	Murliganj	Yogendra High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
188	ACS-MP	MADHEPURA	Shankarpur	Kari Anant High School (+2)							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
189	ACS-MP	MADHEPURA	Singheshwar	Project Girls High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
190	ACS-MP	MADHEPURA	Uda-Kishanganj	S.B.J.S. High School							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
191	ACS-MB1	MADHUBANI	Andharathadhi	M.R.G. High School,	577/	19-01-2022		383 SBD OF 2022-	28-03-2023	27-06-2024	15	Not Started	Not Started	
192	ACS-MB1	MADHUBANI	Babubarhi	J.B.N.S. High School Madneswar Asthan	577/ 19.01.22	19-01-2022		383 SBD OF 2022- 23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
193	ACS-MB1	MADHUBANI	Harlakhi	High School, Khirhar	577/ 19.01.22	19-01-2022		383 SBD OF 2022- 23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
194	ACS-MB1	MADHUBANI	Harlakhi	Project Girls High School Umgaon	577/ 19.01.22	19-01-2022		383 SBD OF 2022- 23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
195	ACS-MB1	MADHUBANI	Rahika	R.P.D.T. High School, Jitwar	577/ 19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
196	ACS-MB1	MADHUBANI	Rahika	Shiv Ganga Girls High School, Madhubani	577/ 19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
197	ACP-MB2	MADHUBANI	Madhwapur	U.H.S. Bihari	5519/20.07.22	20-07-2022					15	Not Started	Not Started	
198	ACP-MG	MUNGER	Bariarpur	M.S. Shakahara Tola	198/ 07.01.22	07-01-2022					15	Not Started	Not Started	
199	ACP-MG	MUNGER	Tarapur	M.S. Tarapur	198/ 07.01.22	07-01-2022					15	Not Started	Not Started	
200	ACP-MG	MUNGER	Dharhara	M.S. Itwa	198/ 07.01.22	07-01-2022		128 sbd of 2021-22(14.07.2022)			15	Not Started	Not Started	
201	ACS-MF	Muzaffarpur	Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	2439/ 28.03.2022	28-03-2022					15	Not Started	Not Started	Notice issued to Contractor for agreement- BSEIDC/EE/TIRHUT EAST/2022-347; Date- 10.06.2022
202	ACP-NL2	Nalanda	Rahui	M.S. Rahui	578/ 19.01.22	19-01-2022			14-07-2022	13-10-2023	15	Not Started	Land not available	Land not available
203	ACP-NL2	Nalanda	Harnaut	U.M.S. Chero	578/ 19.01.22	19-01-2022			14-07-2022	13-10-2023	15	Not Started	Land Insufficient	Insufficient land
204	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura							15	Not Started	Not Started	Retender NIT-10/22-23
205	ACS-PU2	Purnea	Jalalgarh	N.D.Ruungta High School							15	Not Started	Not Started	Retender NIT-10/22-23
206	ACS-PU2	Purnea	Kasba	Kala Nand High School Kasba							15	Not Started	Not Started	Retender NIT-10/22-23
207	ACS-PU2	Purnea	Purnea	Zila School Purnea							15	Not Started	Not Started	Retender NIT-10/22-23
208	ACS-PU2	Purnea	Sri Nagar	Govt.High School Sri Nagar Purnea							15	Not Started	Not Started	Retender NIT-10/22-23
209	ACS-RH1	ROHTAS	Akodhigola	High School PremNagar Akhorigola	5564/21.07.20 22	21-07-2022					15	Not Started	Not Started	Again Re Tender NIT-40/21-22
210	ACS-RH1	ROHTAS	Dehari	A.K.J.H.S Darihat	5564/21.07.20 22	21-07-2022					15	Not Started	Not Started	Again Re Tender NIT-40/21-22
211	ACS-RH1	ROHTAS	Dehari	High School Diliyan	5564/21.07.20 22	21-07-2022					15	Not Started	Not Started	Again Re Tender NIT-40/21-22
212	ACS-RH1	ROHTAS	Rajpur	Shri Jagjeevan High School Vishnupur	5564/21.07.20 22	21-07-2022					15	Not Started	Not Started	Again Re Tender NIT-40/21-22
213	ACS-RH1	ROHTAS	Suryapura	Raj Rajeswari H S Suryapura	5564/21.07.20 22	21-07-2022					15	Not Started	Not Started	Again Re Tender NIT-40/21-22
214	ACP-SP3	Samastipur	Khanpur	M.S. Siropati							15	Not Started	Not Started	Retender NIT-06/22-23
215	ACP-SP3	Samastipur	Sarairanjan	U.M.S Lat Baspura							15	Not Started	Not Started	Retender NIT-06/22-23
216	ACP-SP3	Samastipur	Samastipur	Upgd. M.S. Musapur Bangra							15	Not Started	Not Started	Retender NIT-06/22-23
217	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Bhasingpur							15	Not Started	Not Started	Retender NIT-06/22-23
218	ACP-SP3	Samastipur	Shivaji Nagar	U.M.S. Parashuram							15	Not Started	Not Started	Retender NIT-06/22-23

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
219	ACP-SP3	Samastipur	Patori	U.M.S. Kanya Shahpur Undi							15	Not Started	Not Started	Retender NIT-06/22-23
220	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Nawada							15	Not Started	Not Started	Retender NIT-06/22-23
221	ACP-SP3	Samastipur	Samastipur	U.M.S. Bejha							15	Not Started	Not Started	Retender NIT-06/22-23
222	ACS-SA	SARAN	Sonepur	S.P.S Seminary	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
223	ACS-SA	SARAN	Sonepur	Raghubir Singh High School	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land not available	Land not available
224	ACS-SA	SARAN	Sonepur	Gogal Singh High School	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
225	ACS-SM1	SITAMARHI	Bajpatti	S.R.P.N High School Bajpatti	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
226	ACS-SM1	SITAMARHI	Belsand	Sri Guru Sharan High School Belsand	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
227	ACS-SM1	SITAMARHI	Dumra	Sri Mathura High School	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
228	ACS-SM1	SITAMARHI	Nanpur	High School Bela Shanti Kutir	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
229	ACS-SM1	SITAMARHI	Nanpur	S.B.L.C High School,Raipur	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
230	ACS-SM1	SITAMARHI	Sursand	Saryu High School,Sursand	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
231	ACS-SM1	SITAMARHI	Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	7658 / 10-10-2022	10-10-2022		195 SBD of 2022-23	19-10-2022		15	Not Started	Work to be Start	
232	ACS-SM2	SITAMARHI	Bairgania	Jauharimal High School Bairgania							15	Not Started	Not Started	Retender NIT-10/2022-23
233	ACS-SM2	SITAMARHI	Bathnaha	Shree Ram Prasad High School Purnahiya							15	Not Started	Not Started	Retender NIT-10/2022-23
234	ACS-SM2	SITAMARHI	Bathnaha	Rajkiyakrit High School,Bathnaha							15	Not Started	Not Started	Retender NIT-10/2022-23
235	ACS-SM2	SITAMARHI	Parihar	Shree Gandhi High School,Parihar							15	Not Started	Not Started	Retender NIT-10/2022-23
236	ACS-SM2	SITAMARHI	Sonbarsa	Rajkiyakrit Shree Jageshwar High School,Bhutahi							15	Not Started	Not Started	Retender NIT-10/2022-23
237	ACS-SM2	SITAMARHI	Sonbarsa	Project Girls High School ,Bhutahi							15	Not Started	Not Started	Retender NIT-10/2022-23
238	ACP-SM3	SITAMARHI	Sonbarsa	M.S. Bagha	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	
239	ACP-SM3	SITAMARHI	Sonbarsa	U.H.S. Marpa Kachor	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	
240	ACP-SM3	SITAMARHI	Majorganj	M.S. Dumri Kala	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	
241	ACP-SM3	SITAMARHI	Bairgania	M.S. Akhta Bazar Urdu	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	
242	ACP-SM3	SITAMARHI	Suppi	M.S. Barharwa	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	
243	ACP-SM3	SITAMARHI	Parihar	M.S. Sukki Musahrnia	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Work to be Start	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
244	ACP-SM4	SITAMARHI	Dumraon	M.S. Nagarpalika Bhawdepur	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
245	ACP-SM4	SITAMARHI	Dumra	M.S. Mehsaul Hindi	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
246	ACP-SM4	SITAMARHI	Dumra	M.S. Simra	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
247	ACS-SW2	Siwan	Hussainganj	Sr.Secondary High School Nabiganj Bazar	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	
248	ACS-SW2	Siwan	Maharajganj	S.B.High School	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	
249	ACS-SW2	Siwan	Raghunathpur	C.B.High School	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	To be demolished	Dismelting in process
250	ACP-SW3	Siwan	Siwan Sadar	D.A.V.M. School Siwan	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
251	ACP-SW3	Siwan	Siwan Sadar	M.S. Jiyay	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
252	ACP-SW3	Siwan	Hussainganj	M.S. Hussainganj Boys	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
253	ACP-SW3	Siwan	Siwan Sadar	M.S. Kachahari Siwan	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
254	ACS-SU2	SUPAUL	Marauna	Shitalmani High School,Barhara	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
255	ACS-SU2	SUPAUL	Nirmali	N.K.High School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
256	ACS-SU2	SUPAUL	Nirmali	High School,Nirmali	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
257	ACS-SU2	SUPAUL	Pipra	Satya Dev High School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
258	ACS-SU2	SUPAUL	Pipra	Jawahar Premlal High School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
259	ACS-SU2	SUPAUL	Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
260	ACS-SU2	SUPAUL	Supaul	Supaul Higher Secondary School Supaul	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
261	ACS-SU2	SUPAUL	Supaul	B.B.Girls High School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
262	ACS-SU2	SUPAUL	Supaul	Hazari Senior Secondary School	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
263	ACP-SU3	SUPAUL	Supoul	M.S. Laukha	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
264	ACP-SU3	SUPAUL	Pipra	U.H.S. Ram Nagar	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
265	ACP-SU3	SUPAUL	Supaul	U.H.S. Basbitti	584/19.01.22	19-01-2022					15	Not Started	Not Started	
266	ACP-SU3	SUPAUL	Kishanpur	U.H.S. Fulwariya	584/19.01.22	19-01-2022					15	Not Started	Not Started	
267	ACP-SU3	SUPAUL	Marauna	M.S. Parsauni	584/19.01.22	19-01-2022					15	Not Started	Not Started	
268	ACP-SU4	SUPAUL	Saraigarh	U.H.S. Pipra Khurd	257/10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
269	ACS-VS1	Vaishali	Bidupur	High School Chandpura	258/10.01.22	10-01-2022		130 f2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	Not Started	To be demolished	Old Building desmentaling in progress.
270	ACS-VS1	Vaishali	Mahua	Y.S.High School,Harpur	258/10.01.22	10-01-2022		130 f2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	Not Started	Work to be Start	
271	ACP-VS2	Vaishali	Hajipur	GM.S. Dighi Kala	620/20.01.22	20-01-2022		90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Work to be Start	Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022
272	ACP-VS3	Vaishali	Bidupur	GM.S. Bajidpur	621/20.01.22	20-01-2022		382 f2 of 2022-23	28-03-2023	27-06-2024	15	Not Started	Work to be Start	
273	ACS-WC1	WEST CHAMPARAN	Ramnagar	Gutti Lal G.H.S. Ramnagar	2430/28.03.2022	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
274	ACS-WC2	WEST CHAMPARAN	Chanpatia	H.S. Chanpatia	267/10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	Not Started	The tree is	The Tree is
275	ACP-NL2	Nalanda	Biharsharif	Urdu M.S. Bari Dargah	578/19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
276	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	621/20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
277	ACP-VS3	Vaishali	Bidupur	G.M.S. Panapur Dharmapur	621/20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
278	ACP-VS3	Vaishali	Mahua	G.M.S. Mahua Balak	621/20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
279	ACP-VS3	Vaishali	Patepur	GM.S. Dabhaich	621/20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
280	ACP-VS3	Vaishali	Mahua	Gmm Nilkanthpur	621/20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
				280	253	253		204						