

Bihar State Educational Infrastructure Development Corporation Limited, Patna

Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Date as on : 30.11.2017

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status								Remarks		
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
1	USSS-6 (A)	Araria	Middle School Mangalwar Chariya													
2	USSS-6 (B)	Araria	Middle School Maldwar East			1									Land clearance in progress	
3	USSS-37 (A)	Aurangabad	Middle School, Kusumbasdiha												Land available	
4	USSS-37 (B)	Aurangabad	Middle School, Pandu			1									LOA Issue. Land not available	
5	USSS-38-1	Aurangabad	Middle School, Gamharia			1									Insufficient Land.	
6	USSS-38-2	Aurangabad	Middle School, Sondiha												G+1	
7	USSS-38-3	Aurangabad	Middle School, Rasipur			1									Insufficient Land	
8	USSS-39-1	Aurangabad	Middle School, Chourahi			1									Insufficient Land	
9	USSS-39-2	Aurangabad	Middle School, Sonbarsa			1									Insufficient Land	
10	USSS-39-3	Aurangabad	Middle School, Dandwan			1									Insufficient Land	
11	USSS-40 (A)	Aurangabad	Middle School, Meh			1									LOA Issue	
12	USSS-40 (B)	Aurangabad	Middle School, Tamoli													
13	USSS-20 (A)	Banka	Middle School kairi													
14	USSS-20 (B)	Banka	Middle School Bank			1									Not Started. NIT-46 (2015-16)	
15	USSS-20 (C)	Banka	Middle School Pathdda			1									LOA Issue	

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks	
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
16	USSS-32-1	Bhabhua Kaimur	Middle School, Dhardihan														
17	USSS-32-2	Bhabhua Kaimur	Upgraded Middle School, Chouri														Encroachment
18	USSS-32-3	Bhabhua Kaimur	Middle School, Dadar														Inaugurated 16.7.2016. Handover
19	USSS-32-4	Bhabhua Kaimur	Middle School, Lohandi														
20	USSS-32-5	Bhabhua Kaimur	Middle School, Badhani														
21	USSS-17 (A)	Bhagalpur	Middle School Kishanpur														
22	USSS-17 (B)	Bhagalpur	Middle School Tarchha			1											Not Strated
23	USSS-18-1	Bhagalpur	Middle School Ghanshyamchak			1											LOA Issue
24	USSS-19-1	Bhagalpur	Middle School Kalgiganj														Inaugurated 16.7.2016. Handover
25	USSS-19-2	Bhagalpur	Middle School Dayalpur														Inaugurated 16.7.2016. Handover
26	USSS-19-3	Bhagalpur	Middle School Siya														Inaugurated 16.7.2016. Handover
27	USSS-19-4	Bhagalpur	Middle School Kishunichak														Inaugurated 16.7.2016. Handover
28	USSS-29-1	Bhojpur	Govt. Middle School, Kudariya Parshurampur			1											Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
29	USSS-29-2	Bhojpur	Upgraded Middle School, Paiga			1											Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
30	USSS-29-3	Bhojpur	Upgraded Middle School, Barouli			1											Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
31	USSS-29-4	Bhojpur	Middle School, Barka Dumra			1											Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)

S.N.	Group No.	Name of District	Name of School	Ret ren der	Tend er Proc ess	Physical Status										Remarks
						Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
										LL	RL	LL	RL			
32	USSS-29-5	Bhojpur	Upgraded Middle School, Dadiyabag			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
33	USSS-29-6	Bhojpur	Upgraded Middle School, Bhoparpur			1										स्थल उपलब्ध कराने हेतु HM से L.No.-584 /20.11.16 द्वारा अनुरोध किया गया. 46/2013-19
34	USSS-30-1	Bhojpur	Middle School, Sara													GL
35	USSS-30-2	Bhojpur	Middle School, Bhakura													Foundation RCC
36	USSS-30-3	Bhojpur	Middle School, Dhanpura													Foundation RCC
37	USSS-30-4	Bhojpur	Middle School, Perhap			1										DEO से पत्रांक 661 दिनांक 24.12.16
38	USSS-30-5	Bhojpur	Middle School, Nonuar			1										स्थल उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 द्वारा अनुरोध किया गया है
39	USSS-30-6	Bhojpur	Middle School, Purhara													Foundation RCC
40	USSS-31 (A)	Buxar	Middle School, Bhadwar													
41	USSS-31 (B)	Buxar	Girl Middle School, Akraasi													
42	USSS-11 (A)	Darbhanga	Upgraded Middle School Raj kharwar													
43	USSS-11 (B)	Darbhanga	Upgraded Middle School Tilleshwar Sthan													
44	USSS-11 (C)	Darbhanga	Upgraded Middle School Raipur													
45	USSS-2-1	East Champaran	Middle School Mali			1										Not Started
46	USSS-2-2	East Champaran	Middle School Chand parsa													

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks	
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
47	USSS-2-3	East Champaran	Middle School Sitalpur														
48	USSS-41 (A)	Gaya	Middle School, Shyamnagar Nima			1											Not Started. NOC not available
49	USSS-41 (B)	Gaya	Middle School, Khajuria														G+1
50	USSS-41 (C)	Gaya	Middle School, Parsawan Khurd														G+2
51	USSS-41 (D)	Gaya	Middle School, Belauti														G+1
52	USSS-41 (E)	Gaya	Middle School, Bindhua			1											LOA Issue. Land not available
53	USSS-42 (A)	Gaya	Middle School, Sondiha														G+2
54	USSS-42 (B)	Gaya	Middle School, Angara														G+2
55	USSS-42 (C)	Gaya	Middle School, Punakalan			1											N.O.C. not available
56	USSS-42 (D)	Gaya	Middle School, Noni														
57	USSS-43-1	Gaya	Upgraded Middle School, Pater														Inaugurated 16.7.2017
58	USSS-43-2	Gaya	Middle School, Bitho			1											Local Dispute
59	USSS-36 (A)	Jahanabad	Middle School, Ahiyasa														G+1
60	USSS-36 (B)	Jahanabad	Middle School, Sewnon		1												NIT-46 (2015-16). Land not available
61	USSS-36 (C)	Jahanabad	Middle School, Dewra														G+1
62	USSS-45 (A)	Jamaui	Upgraded Middle School, Harla														
63	USSS-45 (B)	Jamaui	Middle School, Kairakado			1											Double Scheme. Match to SSS 184

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks	
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
64	USSS-45 (C)	Jamaui	Middle School, Shobhakhan														
65	USSS-45 (D)	Jamaui	Middle School, Abgila Chourasa			1											LOA Issue
66	USSS-9-1	katihar	Middle School Belwa														Inaugurated 16.7.2017
67	USSS-9-2	katihar	Middle School Kharsauta														FF sill level
68	USSS-9-3	katihar	Middle School Kalyan Gaon														
69	USSS-9-4	katihar	Middle School Rampur														
70	USSS-7-1	Kishanganj	Middle School Daula			1											H.M. not giving permission to construct the building
71	USSS-25-1	ks[kiqjk	Middle School, Akrama														
72	USSS-23-1	Lakhisarai	Middle School, Bahachha														
73	USSS-23-2	Lakhisarai	Middle School Tarhari														
74	USSS-23-3	Lakhisarai	Middle School Nongarh														
75	USSS-23-4	Lakhisarai	Upgraded Middle School Surari														
76	USSS-24 (A)	Lakhisarai	Upgraded Middle School Bihraura														
77	USSS-24 (B)	Lakhisarai	Middle School Pokhrama														
78	USSS-24 (C)	Lakhisarai	Upgraded Middle School Dhoni Kundi														
79	USSS-5-1	Madhubani	Govt. Middle School Rudrapur														inugurated
80	USSS-5-2	Madhubani	Govt. Middle School Bhatra Ghat														

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
81	USSS-21 (A)	Munger	Middle School Harinmar Bishunpur		1											NIT-46 (2015-16)
82	USSS-21 (B)	Munger	Middle School Manik Mandal Tola		1											NIT-46 (2015-16)
83	USSS-21 (C)	Munger	Middle School Kalyanpur			1										Insufficient Land
84	USSS-21 (D)	Munger	Middle School Teghara		1											NIT-46 (2015-16)
85	USSS-21 (E)	Munger	Middle School Dhudhaladih	1												No Bidder. NIT-46 (2015-16)
86	USSS-22 (A)	Munger	Middle School Ramcharit Maidan													UPTO TIE BEAM
87	USSS-22 (B)	Munger	Middle School Madhura / Katiyari		1											NIT-46 (2015-16)
88	USSS-22 (C)	Munger	Middle School, Dhobai	1												Retender. Land not available
89	USSS-22 (D)	Munger	Middle School Nabgoi			1										Not Started. Land available
90	USSS-47 (A)	Munger	Middle School Parra													
91	USSS-47 (B)	Munger	Middle School Lauchhe	1												NIT-46 (2015-16). Retender
92	USSS-47 (C)	Munger	Middle School Kharmauli													
93	USSS-47 (D)	Munger	Middle School Hira Tol			1										LOA Issue
94	USSS-47 (E)	Munger	Middle School Makdhampur	1												No Bidder. NIT-46 (2015-16)
95	USSS-48-1	Munger	Middle School Akaha													
96	USSS-48-2	Munger	Middle School Bhitsari	1												Tender Process
97	USSS-12-1	Muzaffarpur	Middle School Bariyarpur													Inaugurated 16.7.2017

S.N.	Group No.	Name of District	Name of School	Ret render	Tend er Proc ess	Physical Status										Remarks
						Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
										LL	RL	LL	RL			
98	USSS-12-2	Muzaffarpur	Middle School Dhabauli			1										Insufficient land
99	USSS-12-3	Muzaffarpur	Middle School Lakhanpur			1										Insufficient land
100	USSS-13 (A)	Muzaffarpur	Middle School Bhatauna													PCC Done
101	USSS-13 (B)	Muzaffarpur	Middle School Sirkohiya													Tie beam level.
102	USSS-26 (A)	Nalanda	Middle School, Basuan	1												Land Available DEO से पत्रांक 660 दिनांक 24.12.16 द्वारा अनुरोध किया गया
103	USSS-26 (B)	Nalanda	Middle School, Malikpur							1						Shuttering
104	USSS-26 (C)	Nalanda	Middle School, Mohaddinpur				1									Foundation PCC
105	USSS-26 (D)	Nalanda	Middle School, Jagdishpur Tayari								1					
106	USSS-26 (E)	Nalanda	Middle School, Puraini			1										LOA Issue. Land not available, स्थल उपलब्ध कराने हेतु HM से L.No.-578 /20.11.16 द्वारा अनुरोध किया गया है
107	USSS-26 (F)	Nalanda	Middle School, Lodipur			1										Land not available, स्थल उपलब्ध कराने हेतु HM से L.No.-577 /20.11.16 द्वारा अनुरोध किया गया है
108	USSS-44 (A)	Nawada	Middle School, Bardhauna			1										LOA Issue. Land available
109	USSS-44 (B)	Nawada	Upgraded Middle School, Puraini			1										LOA Issue. Land available
110	USSS-44 (C)	Nawada	Middle School, Kalound													G+1
111	USSS-44 (D)	Nawada	Middle School, Paingari			1										Not Started. Land available
112	USSS-44 (E)	Nawada	Upgraded Middle School, Bhatta			1										Not Started. Land available

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
113	USSS-27 (A)	Patna	Middle School, Diwra									1			Plastering Work in Progress	
114	USSS-27 (B)	Patna	Middle School, Samstichak							1					RC	
115	USSS-27 (C)	Patna	Middle School, Pirbarhouna			1									LOA Issue. Available Land 40'-0" x 120'-0"	
116	USSS-27 (D)	Patna	Middle School, Gangachak		1										NIT-46 (2015-16)	
117	USSS-28-1	Patna	Middle School, Karai			1									स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है	
118	USSS-8 (A)	Purnea	Middle School Rupauli			1									LOA Issue. Land not registered in the name of school	
119	USSS-8 (B)	Purnea	Middle School Rampur Tilak East		1										Double Scheme	
120	USSS-8 (C)	Purnea	Middle School ,Mahendra Nagar Diyara	1											Retender. No Bidder	
121	USSS-33 (A)	Rohtas	Middle School, Parmdiha													
122	USSS-33 (B)	Rohtas	Middle School, Hathini													
123	USSS-33 (C)	Rohtas	Middle School, Itdhiyan													
124	USSS-34-1	Rohtas	Middle School, Gobardhanpur												Inaugurated 16.7.2017	
125	USSS-34-2	Rohtas	Middle School, Tandwa												Inaugurated 16.7.2017	
126	USSS-34-3	Rohtas	Middle School, Danwar												Inaugurated 16.7.2017	
127	USSS-35 (A)	Rohtas	Upgraded Middle School, Rehari													
128	USSS-35 (B)	Rohtas	Middle School, Majhiyawan												G+2, Second Floor Linter Level	

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
129	USSF-35-3	Rohtas	Middle School, Ghordihi													
130	USSF-10 (A)	Saharsa	Middle School Dhamsaina			1										LOA Issue
131	USSF-16-1	Samastipur	Middle School Isar Tola													
132	USSF-25-2	Sheikhpura	Upgraded Middle School, Diha													WORK STOPPED BY DIST ADMN (upto FF sill level)
133	USSF-25-3	Sheikhpura	Middle School, Kutout													Inaugurated 16.7.2017. Handover
134	USSF-3 (A)	Sheohar	Middle School Dhankaul													
135	USSF-3 (B)	Sheohar	Middle School Narayanpur			1										LOA Issue
136	USSF-3 (C)	Sheohar	Middle School Khairadarp			1										LOA Issue
137	USSF-4 (A)	Sitamarhi	Middle School Sutihara			1										LOA Issue. Land Dispute
138	USSF-4 (B)	Sitamarhi	Middle School Bhantawari													Brick work above lintel is running
139	USSF-4 (C)	Sitamarhi	Middle School Rajwara													SHUTTERING OF GF IN PROGRESS
140	USSF-14-1	Siwan	Middle School Sahadulpur													
141	USSF-14-2	Siwan	Middle School Gamiyar													
142	USSF-14-3	Siwan	Middle School Daraunda													Inaugurated on 16.07.2016. Handed Over
143	USSF-14-4	Siwan	Middle School, Baluya													Inaugurated 16.7.2017
144	USSF-14-5	Siwan	Middle School Barka Manjha													Inaugurated 16.7.2017
145	USSF-46-1	Siwan	Middle School Sikatiya			1										Land not available

S.N.	Group No.	Name of District	Name of School	Retender	Tender Process	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
146	USSS-46-2	Siwan	Middle School Kilpur													
147	USSS-46-3	Siwan	Middle School Pratapur													
148	USSS-46-4	Siwan	Middle School Shivpur Sakra			1										Land Problem. No Self Land of School.
149	USSS-46-5	Siwan	Middle School Balaipur													
150	USSS-15 (A)	Vaishali	Upgraded Middle School Panapur Silaut													Brick work up to tie band
151	USSS-15 (B)	Vaishali	Upgraded Middle School Totha													
152	USSS-15 (C)	Vaishali	Middle School Shital Bhakurhar													
153	USSS-1 (A)	West Champaran	Govt. Middle School Kumhiya			1										LOA Issue
154	USSS-1 (B)	West Champaran	Middle School Panchgawa			1										LOA Issue
155	USSS-1 (C)	West Champaran	Middle School Donwar								1					
156	USSS-1 (D)	West Champaran	Ugraded middle school malahi tola			1										LOA Issue
Total No. of Construction of USSS 2011-12				7	7	51	7	14	6	3	13	5	11	14	18	