

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT
Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on 30/11/18

Sanction :	Total no. Projects sanctioned	Total 260	BRC 185	DIET 32	CTE 14	PTEC 22	BITE 4	SCERT 3
	Administrative Approval (Rs. In lac)	97594.277	16278.890	35969.474	17931.767	22000.00	2760.000	2654.146

Financial Achievement :	Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	75774.478	Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)	64005.998	Utilisation w.r.t Amount Released	84.47%
--------------------------------	--	-----------	--	-----------	-----------------------------------	--------

		Total No. (sanctioned)	Contract Awarded	Work in Progress											Work Not Started			Remarks		
				Total No. (Work started)	Work in progress at stage											Total no. (work not started)	Reason for not start			
					Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed		NIT / Tender		Due to Land problem	Other problem
DIET District Institute of Teacher Education	IB	32	32	28			2		1		3			2	20	4			4	Sanctioned 32 Completed 20 Ongoing 11 Work not Started 1
	BH	32	32	28		1			1	1	1			2	2	4			4	
	GH	32	32	29			2	1	1		1			1	3	20	3		3	
	PQ	17	17	14					1						1	12	3		3	
CTE College of Teacher Education	IB	14	14	12	1	2	2		1	1	1			2	2	2			2	Sanctioned 14 Completed 3 Ongoing 11 Work not Started 0
	BH	14	14	11	1	1	2		2		1			1	3	3			3	
	GH	14	14	11		2		1				1	1	3	3	3			3	
	PQ	14	14	11		2	2	1	1					3	2	3			3	
PTEC College of Primary Teacher Education	IB	22	22	22	1						2				19					Sanctioned 22 Completed 18 Ongoing 4 Work not Started 0
	BH	22	22	21			1							2	18	1			1	
	GH	22	22	21										2	1	18	1		1	
	PQ	22	22	20					1					1	18	2			2	
BITE Block Institute of Teacher Education	IB	4	4	4											4					Sanctioned 4 Completed 4
	BH	4	4	4											4					
	GH	4	4	4											4					
	PQ	4	4	4											4					
BRC Block Resources Center	185	183	174	7	4	3	5	8	2	14	9	10	12	100	11	157	13			Sanctioned 185 Completed 100 Ongoing 74 Work not Started 11
Total	257	255												145	12					

SCERT Related Project	3	2	2		1	1									1	1				
---------------------------------	---	---	---	--	---	---	--	--	--	--	--	--	--	--	---	---	--	--	--	--

ICT Lab, Renewal Energy Installation ICT LAB (in DIET / BITE / PTEC / CTE) : 25 site completed. ; ICT Lab in BRC -348 site completed.
 Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.

Total No. of Completed TE Scheme --- 145