

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2013-14**

**Report Dated :30/11/2018**

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
1	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur												
2	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam												Inaugurated 16.7.2017
3	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya												Inaugurated 16.7.2016. Handover
4	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira												Inaugurated 16.7.2016. Handover
5	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti												Inaugurated 16.7.2016. Handover
6	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj												Inaugurated 16.7.2017
7	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua												Inaugurated 16.7.2016. Handover
8	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya												Inaugurated 16.7.2017
9	USSS-111-1	BANKA	Banka	U.M.S Hasiya												Inaugurated 16.7.2017. Handover
10	USSS-108 (A)	BANKA	Baonsi	M.S Madari												Inaugurated 16.7.2016. Handover
11	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga												Inaugurated 16.7.2017. Handover
12	USSS-112 (A)	BANKA	Belhar	M.S Darshniya												Inaugurated 16.7.2017. Handover
13	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka												Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
14	USSS-109-1	BANKA	Chandan	U.M.S Koriya											Inaugurated 16.7.2016. Handover
15	USSS-109-2	BANKA	Chandan	M.S. Kendwar											Inaugurated 16.7.2016. Handover
16	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar											Inaugurated 16.7.2016. Handover
17	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan											Inaugurated 16.7.2017. Handover
18	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya											Inaugurated 16.7.2017. Handover
19	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha											Inaugurated 16.7.2016. Handover
20	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma											Inaugurated 16.7.2016. Handover
21	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran											Inaugurated 16.7.2016. Handover
22	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh											Inaugurated 16.7.2017. Handover
23	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama											Inaugurated 16.7.2017. Handover
24	USSS-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur											
25	USSS-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam											
26	USSS-119(A)	DARBHANGA	Biraul	M.S. Kahuaa											
27	USSS-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara											Inaugurated 16.7.2016
28	USSS-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera											Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
29	USSS-114-2	DARBHANGA	Jale	M.S. Basant											Inaugurated 16.7.2016. Handover
30	USSS-117-1	DARBHANGA	Manigachhi	M.S. Kankpur											Inaugurated 16.7.2017. Handover
31	USSS-121-1	DARBHANGA	Tardih	U.M.S. Kathra											
32	USSS-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya											Inaugurated 16.7.2016.
33	USSS-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa											
34	USSS-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa											Inaugurated 16.7.2016.
35	USSS-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarपुर											Inaugurated 16.7.2016.
36	USSS-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada											Handover
37	USSS-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur											Inaugurated 16.7.2016. Handover
38	USSS-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur											Handover
39	USSS-127 (A)	JAMUI	Gidhaur	M .S. Sewa											Inaugurated 16.7.2017
40	USSS-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL											
41	USSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari											
42	USSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadih											
43	USSS-129 (D)	JAMUI	Laxmipur	U M S Karra											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
44	USSS-126 (B)	JAMUI	Sono	M S Sarebad											Inaugurated 16.7.2017
45	USSS-126 (C)	JAMUI	Sono	M S Agahra											Inaugurated 16.7.2017
46	USSS-126 (D)	JAMUI	Sono	M.S Charkapathar											Inaugurated 16.7.2017. S.F.R.L.(G+2)
47	USSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola											Inaugurated 16.7.2017. Handover
48	USSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa											Inaugurated 16.7.2016.Handover
49	USSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para											Inaugurated 16.7.2017. Handover
50	USSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol											Handover
51	USSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur											Handover
52	USSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur											Inaugurated 16.7.2016. Handover
53	USSS-134-4	KATIHAR	Kodha	M.S. Rautara											Inaugurated 16.7.2016.
54	USSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh											Inaugurated 16.7.2016. Handover
55	USSS-139-1	KATIHAR	Kadwa	M.S. Parbheli											Inaugurated 16.7.2016. Handover
56	USSS-136-1	KATIHAR	Sameli	M.S. Nawabganj											
57	USSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa											Inaugurated 16.7.2016.
58	USSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
59	USSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda												Inaugurated 16.7.2016 Handover
60	USSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas												Inaugurated 16.7.2017
61	USSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol												Inaugurated 16.7.2017
62	USSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi												Inaugurated 16.7.2017
63	USSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso												
64	USSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki												Handover
65	USSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur												Inaugurated 16.7.2016. Handover
66	USSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan												Inaugurated 16.7.2016. Handover
67	USSS-125 (A)	MUNGER	Chakai	M S Saron												Inaugurated 16.7.2016
68	USSS-125 (B)	MUNGER	Chakai	M S Kiyajori												Inaugurated 16.7.2016
69	USSS -124 (B)	MUNGER	Khaira	M.S Ghari Bishanpur												
70	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai												Inaugurated 16.7.2017. Handover
71	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa												Inaugurated 16.7.2016. Handover
72	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart												Inaugurated 16.7.2017. Handover
73	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi												

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
74	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur											Inaugurated 16.7.2016.. Handover
75	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli											Inaugurated 16.7.2017. Handover
76	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi											Inaugurated 16.7.2017. Handover
77	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat											Inaugurated 16.7.2017
78	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati											
79	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri											Inaugurated 16.7.2016.
80	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar											
81	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa											Inaugurated 16.7.2017
82	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / M.S. Bathan											<b>Constructed at M.S. Bhathan</b>
83	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul											Inaugurated 16.7.2017. Handover
84	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha											Inaugurated 16.7.2017. Handover
85	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur											Inaugurated 16.7.2017. Handover
86	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa											Inaugurated 16.7.2017. Handover
87	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar											Inaugurated 16.7.2017. Handover
88	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
									LL	RL	LL	RL			
89	USSS-206(B)	SUPUAL	Kishanpur	MS sukhashan											Handover
90	USSS-207(C)	SUPUAL	Marauna	MS Hari											Handover
91	USSS-210-2	SUPUAL	Supual	MS kaliganj											Handover
92	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi											Inaugurated 16.7.2017. Handover
93	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande											Inaugurated 16.7.2017. Handover
94	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwaria											
95	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia											Inaugurated 16.7.2017. Handover
96	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria											Inaugurated 16.7.2017. Handover
97	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa											
98	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony											
99	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari											
100	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia											
101	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli											Inaugurated 16.7.2016. Handover
102	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur											Inaugurated 16.7.2016. Handover
103	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi											Inaugurated 16.7.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing	Comp lete	
									LL	RL	LL	RL			
104	USSS-167-1	WEST CHAMPARAN	Majhauriya	MS Birawa											Inaugurated 16.7.2017
105	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa											Inaugurated 16.7.2017. Handover
106	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni											Inaugurated 16.7.2017
107	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani											Inaugurated 16.7.2016. Handover
108	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar											Inaugurated 16.7.2017. Handover
109	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela											Handover
110	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur											Handover
111	USSS-110-1	BANKA	Dhauraiya	U.M.S Amjora											2nd Letter For Debar to Contractor
112	USSS-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak											Letter for Debar
113	USSS-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura											
114	USSS-122-1	DARBHANGA	Gaurbaoram	M.S Kothram											
115	USSS-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun											
116	USSS-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari											
117	USSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara											
118	USSS-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama											



S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shing	Comp lete		
									LL	RL	LL	RL				
119	USSS-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)												2nd Floor Roof Level
120	USSS-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar												
121	USSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa												
122	USSS-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar												
123	USSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan												Work Stopped.
124	USSS-128-1	JAMUI	Jhajha	M S Borwa												DISTURB AREA WORK STOPPED
125	USSS-128-2	JAMUI	Jhajha	U M S Chapa												
126	USSS-126 (A)	JAMUI	Sono	Uraktrohaniya												
127	USSS-132-1	KATI HAR	Dandkhora	M.S. Dwasay												Letter issued to contractor to speed up the work.
128	USSS-132-2	KATI HAR	Dandkhora	R M.S. Souriya												Letter issued to contractor to speed up the work.
129	USSS-137-2	KATI HAR	Falka	M.S. Mohammad Nagar Rajdhani												
130	USSS-137-3	KATI HAR	Falka	M.S. Dermahi												
131	USSS-134-2	KATI HAR	Kodha	M.S. Kheria												
132	USSS-134-3	KATI HAR	Kodha	M.S. Pawai												
133	USSS-134-5	KATI HAR	Kodha	M.S. Dighree												

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
134	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur												
135	USSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira												
136	USSS-143-1	KHAGARIA	Alauli	MS Icharua												
137	USSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan												
138	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar												
139	USSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj												
140	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat												
141	USSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch												Work stopped
142	USSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga												Work stopped
143	USSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha												Work stopped by contractor since long time, letter issued
144	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha												
145	USSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya												Work progress slow , contractor already debare , rescined notice also sent to contractor
146	USSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur												work progress slow , contractor already debare , rescined notice also sent to contractor
147	USSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiya												work progress slow , contractor already debare , rescined notice also sent to contractor

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Start	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
148	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi												
149	USSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch												Work progress slow , contractor already debare , rescined notice also sent to contractor
150	USSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa												work progress slow , contractor already debare , rescined notice also sent to contractor
151	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi												work progress slow , contractor already debare , rescined notice also sent to contractor
152	USSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari												
153	USSS-154-1	MADHEPURA	Madhepura	M.S Bhelva												Work stopped
154	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya												Work stopped, Recommendation for Debar
155	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha												Work stopped
156	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura												
157	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobraura												
158	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti												
159	USSS-125 (C)	MUNGER	Chakai	M S Bamdah												
160	USSS-125 (D)	MUNGER	Chakai	M S Kewal												

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
161	USSS -124 (A)	MUNGER	Khaira	M S Bujhayat												
162	USSS -124 (C)	MUNGER	Khaira	M S Ghari												G+2
163	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari												
164	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr												Tie Beam Work is in Progress
165	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari												Work is slow , Notice has sent to contractor to speed up the work.
166	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha												
167	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni												
168	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur												
169	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha												work progress slow by contractor , 3rd debar notice sent to contractor.
170	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti												Debar
171	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha												Work stoped by the contractor , Letter issued to speed up the work
172	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara												work stop (RC) (Koshi river, water logging)
173	USSS-197-1	SAHARSA	Salkhua	MS Samhar												Koshi river (water logging)
174	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra												Koshi river (water logging)

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
175	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara												
176	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur												Work stop
177	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur												Water Logging
178	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni												
179	USSS-207(B)	SUPUAL	Marauna	MS rasuaar												
180	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana												Shuttering work in progress

181	USSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha												Retender process. Land available
182	USSS-112 (C)	BANKA	Belhar	U.M.S Chariya												Land not available. Drop
183	USSS-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math												Cancel. No Agreement
184	USSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia												Double scheme - SSSM-2
185	USSS-137-1	KATIHAR	Falka	M.S. Bharsia												Double scheme -SSSM-5
186	USSS-131-1	KATIHAR	Katihar	M.S. Bathilli												Double scheme work progress under SSSM-8-2
187	USSS-135-1	KATIHAR	Kursela	M.S. Kathria												Double scheme - SSS 90
188	USSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar												Double scheme - SSSM-7

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks	
					Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete		
									LL	RL	LL	RL				
189	USSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara												Land available recently ,letter issued to contractor for work start
190	USSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari												Land not available
191	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya												Land dispute (Local Issue)
192	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj												LOA Issue. Land available in the bed of river.
193	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi												Old building to be demolished. Permission not given by H.M. till
194	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur												Cancelled
195	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela												Cancelled
196	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti												Cancelled
197	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj												Cancelled
198	USSS-210-1	SUPUAL	Supual	MS Basbitti												Cancelled
199	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia												Cancelled
200	USSS-212-1	VAISHALI	Gauraul	Govt. M. S. Baksama												Project Drop due to unavailability of land currently land available
201	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur												Land not available
<b>Total No. Of USSS (2013-14)</b>			<b>201</b>		<b>21</b>	<b>2</b>	<b>4</b>	<b>5</b>	<b>2</b>	<b>4</b>	<b>4</b>	<b>10</b>	<b>39</b>	<b>110</b>		