

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
Physical status of Construction of Tharuhath Project (100 Bedded Residential School)

Report Dated: 30.11.2019

S. No.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks		
					No t Start	Lay out	Fou nd ation	PL	Ground Floor		1st Floor		2nd Floor			Fini shing	Com plete
									LL	RL	LL	RL	LL	RL			
1	THARU-7-1	West Champaran	Madhubani	100 BED Hostel Madhubani												Expected Completion end of December 2019	
2	THARU-8-1	West Champaran	Kadmahwa	100 BED Hostel Madhubani												Expected Completion January 2020	
3	THARU-9-1	West Champaran	Belsandi	100 BED Hostel Madhubani												Expected Completion January 2020	
4	THARU-9-1	West Champaran	Dhamura	100 BED Hostel Madhubani												Expected Completion June 2020	
5	THARU-10-1	West Champaran	Bhirbhiriya	100 BED Hostel Madhubani	1											Land not available.	
Total No. Of Tharuhath Projects (100 Bedded Residential School)					1	0	0	0	0	0	0	0	0	1	3	0	