

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-79

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा													Handed Over
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर													Handed Over
3	3	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया													Handed Over
4	4	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही													Handed Over
5	5	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा													
6	6	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा													Handed Over
7	7	SSSM-4(B)	कटिहार	बलरामपुर	म०वि० फतेहपुर													Handed Over
8	8	SSSM-4(C)	कटिहार	बलरामपुर	उ०म०वि० बालूगंज हिन्दी													Handed Over
9	9	SSSM-5-2	कटिहार	फलका	म०वि० भरसिया													
10	10	SSSM-6-1	कटिहार	कोढ़ा	अभ्यास म०वि० मुसापुर													
11	11	SSSM-7-1	कटिहार	प्राणपुर	उ०म०वि० रामचन्द्रपुर													Handed Over
12	12	SSSM-7-2	कटिहार	प्राणपुर	म०वि० महादेवपुर													Handed Over
13	13	SSSM-7-3	कटिहार	प्राणपुर	म०वि० बुद्ध नगर													Handed Over
14	14	SSSM-8-1	कटिहार	कटिहार	उ०म०वि० मनिया													Handed Over
15	15	SSSM-8-2	कटिहार	कटिहार	म०वि० बठैली													Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks				
						Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete	Not Started	
									LL	RL	LL	RL					
Name of Scheme :- High School Building						Empowered Committee-96											
98	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर												Handed Over
99	2	SSSM-271	कटिहार	कोढ़ा	उत्क० म० वि० बौरा												Handed Over
100	3	SSSM-272	कटिहार	कादवा	उत्क० म० वि० सागरथ												Handed Over
101	4	SSSM-273	कटिहार	बलरामपुर	उत्क० म० वि० सदीयन आदमपुर										1		LOA ISSUED
102	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा												Handed Over
103	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा												Handed Over
104	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर												Handed Over
105	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर												Handed Over
106	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज										1		LOA ISSUED
107	10	SSSM-281	कटिहार	बरारी	म० वि० बकिया												Handed Over
108	11	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर												Handed Over
109	12	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District -Darbhanga												G+2
110	13	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District - Darbhanga												
111	14	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga												Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks			
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started		
									LL	RL	LL	RL						
119	3	SSSM-297	East Champaran	Dhaka	Upgraded High School Building at Musoradha												Handed Over	
120	4	SSSM-298			Upgraded High School at saphi													Handed Over
121	5	SSSM-299			Upgraded High School at Chandanwada (Urdu)													
122	6	SSSM-302	East Champaran	Aadapur	High School at Nakardeye												Handed Over	
123	7	SSSM-303			High School at Dhabiya Dakshin													Handed Over
124	8	SSSM-306			High Schhol at Boldarwa													
125	9	SSSM-307	Madhubani	Rahika	High School at Jitbarpur (High School at Malangiya)												According to Office Order no.-140, dated-06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya (Handed Over)	
126	10	SSSM-308			High School at Laxmipur													Handed Over
127	11	SSSM-311		Kaluahi	High School at Madhopur													
			TOTAL		11	0	0	0	0	0	0	0	1	10	0			
Name of Scheme :- High School Building												Empowered Committee-127						
128	1	SSSM-313	Araria	Araria	High School Building at Gayari										1	Letter Issue to Contractor to Start the Work		
129	2	SSSM-315	Banka	Dhoraiya	High School Building at Saguniya Urdu													

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
130	3	SSSM-316	Purnia	Baisi	High School Building at Malharia										1	Land encroachment
131	4	SSSM-317	Purnia	Dagrua	High School Building at Sindhiya										1	Letter Issue to Contractir to Start the Work
132	5	SSSM-318	Purnia	Dagrua	High School Building at Lasanpur											
133	6	SSSM-319	Purnia	Amour	High School Building at Partiya										1	LOA ISSUED
134	7	SSSM-320	Purnia	Amour	High School Building at Gangoli										1	Land not available.
135	8	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul											G+2
136	9	SSSM-322	Madhubani	Bisfi	High School Building at Singiya											G+2
137	10	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa											G+2
138	11	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur											G+2
139	12	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya											G+2
140	13	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut											G+2 (Handed Over)
141	14	SSSM-328	East Champaran	Adapur	High School Building at Koraiya											Handed Over
142	15	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu											G+2
143	16	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar											
144	17	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu										1	Land not available/Work Order 1418/05.03.2019

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks		
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
									LL	RL	LL	RL					
145	18	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya										1	Land not available	
146	19	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhan Sen												
147	20	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar										1	LOA ISSUED	
148	21	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya												Handed Over
149	22	SSSM-337	Katihar	Kadwa	High School Building at Rauniya												Handed Over
150	23	SSSM-338	Katihar	Kadwa	High School Building at Kadwa										1		
151	24	SSSM-339	Katihar	Kadwa	High School Building at Kurum										1		
152	25	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur										1		
153	26	SSSM-341	Katihar	Kadwa	High School Building at Badhwa												G+2 (2nd.F.R.L)
154	27	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya												
155	28	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur										1		LOA ISSUED
			TOTAL		28	1	1	0	0	1	0	1	3	9	12		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status							Remarks			
						Layout	Foundation	PL	Ground floor		1st Floor			Finishing	Complete	Not Started
									LL	RL	LL	RL				
Name of Scheme :- High School Building						Empowered Committee-122										
156	1	SSSM-348	Araria	Araria	High School Building at Araria									1	Letter Issue to Contractir to Start the Work	
157	2	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat										Handed Over	
158	3	SSSM-350	Araria	Jokihaat	High School Building at Malheria										G+2 (2nd F. R.L)	
159	4	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra											
160	5	SSSM-353	Araria	Jokihaat	High School Building at Bhansi											
161	6	SSSM-357	Darbhanga	Darbhanga Sadar	High School Building at Dularpur									1	LOA ISSUED	
162	7	SSSM-359	Darbhanga	Hayaghat	New High School Building at Anadpur										G+2	
163	8	SSSM-360	Darbhanga	Manigachi	New High School Building at Mobehat											
164	9	SSSM-361	Darbhanga	Keotriranway	High School Building at Khirma										Handed Over	
			TOTAL		9	0	0	1	1	0	0	0	2	3	2	
Name of Scheme :- High School Building						Empowered Committee-110										
165	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa									1	land Donation Work in Progress	
166	2	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha											
			TOTAL		2	0	0	0	0	0	0	0	1	0	1	
Name of Scheme :- High School Building						Empowered Committee-129										

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
167	1	SSSM-365	अररिया	फारबिसगंज	Construction of High School building in Jogbani											1	LOA ISSUED
168	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj												
169	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora											1	Letter issue To contractor to Start The Work
170	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur												G+2 Handed Over
171	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman												G+2 Handed Over
172	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi												
173	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan											1	LOA ISSUED
174	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki												
175	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva											1	LOA ISSUED
TOTAL					9	0	1	0	0	2	0	0	0	2	4		
Name of Scheme :- High School Building												Empowered Committee-135					
176	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara												G+2 (2nd.F.R.L)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks		
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete		Not Started	
									LL	RL	LL	RL					
177	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ											G+2	
178	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर										1	LOA ISSUED	
179	4	SSSM-377		अररिया	मध्य विद्यालय महिषाकोल											1	LOA ISSUED
180	5	SSSM-378		अररिया	अररिया	मध्य विद्यालय फराहसुत										1	LOA ISSUED
181	6	SSSM-379		अररिया	सिकटी	मध्य विद्यालय कचना										1	LOA ISSUED
182	7	SSSM-380		अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर											
183	8	SSSM-381		अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा											
				TOTAL		8	0	0	0	0	0	0	2	1	1	4	

Name of Scheme :- High School Building

Empowered Committee-14/2019-20

184	1	SSSM-382	Purnia	Purnia (HQ)	Construction of Anchit Shah higher school building, Bilori										1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020
185	2	SSSM-383	Purnia	Purnia (HQ)	Construction of School building of middle school, Raniganj										1	LOA ISSUED
186	3	SSSM-384	Purnia	K Nagar	Construction of School building of Higher school, Alinagar, Satkodariya										1	LOA ISSUED

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks		
						Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started			
									LL	RL	LL	RL						
187	4	SSSM-385	Purnia	K Nagar	Construction of School building of Higher school, Alinagar, Kamakhya												1	LOA ISSUED
188	5	SSSM-386	Purnia	Kasba	Construction of School building of K.D girls high school												1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020
189	6	SSSM-387	Purnia	Dagarua	Construction of High School building of Abul Kalam high school, Mohammadia												1	LOA ISSUED
190	7	SSSM-388	Purnia	Dagarua	Construction of High School building of Bhola Nath high school, Sahkol												1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020
191	8	SSSM-389	Purnia	Dagarua	Construction of High School building of High school, Barsoni												1	LOA ISSUED
192	9	SSSM-390	Purnia	Dagarua	Construction of High School building of High school, Kanhariya												1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020
193	10	SSSM-391	Purnia	Amour	Construction of building in Higher school, Hafniya												1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundation	PL	Ground floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
194	11	SSSM-392	West Champaran	Manatand	Construction of high school building in middle school, Ghorpakri											1	LOA ISSUED
195	12	SSSM-393	East Champaran	Banjariya	Construction of New building at Jatva Urdu high school											1	LOA ISSUED
196	13	SSSM-394	East Champaran	Choradano	Construction of New building at BLSSPKL, Narktia high school											1	LOA ISSUED
197	14	SSSM-395	East Champaran	Ramgarhwa	Construction of New building at high secondary school, Ahiroliya											1	Tender Invited NIT-99/2019-20. Dated:-31.01.2020 Again Re-Tender NIT-07/2020-21. Dated:-02.07.2020
			TOTAL		14	0	0	0	0	0	0	0	0	0	0	14	
			Grand Total		197	1	3	1	1	3	2	8	16	121	41		