

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Model School (2009-10 & 2010-11)

Report Dated :30/11/2021

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
1	MS-36-1	Araria	Raniganj	H. S. Raniganj	15 Months													Inaugurated 16.07.2016. Handover
2	MS-36-2	Araria	Farebisganj	Govt. Basic School Haripur	15 Months													Handover.
3	MS-36-3	Araria	Bhargama	H. S. Bhargama	15 Months													Inaugurated 16.07.2016. Handover
4	MS-27-1	Arwal	Karpi	Govt. Basic School, Pariyahi Bazar	15 Months													Handover
5	MS-27-2	Arwal	Kaler	H. S. Kaler	15 Months													Handover
6	MS-182-1	Aurangabad	Aurangabad	Govt. M. S, Babhandi	15 Months													Inaugurated 16.07.2016. Handover
7	MS-182-2	Aurangabad	Baraun	R.D.B. H. S, Sunderganj	15 Months													Inaugurated 16.07.2016. Handover
8	MS-184-1	Aurangabad	Haspura	Govt. Basic School, Dindir	15 Months													Inaugurated 2017. Handover
9	MS-133-1	Banka	Rajaun	Govt. Basic School, Chilkawar	15 Months													Inaugurated 16.07.2016. Handover
10	MS-133-2	Banka	Dhoraiya	Tribhuwan Academy	15 Months													Inaugurated 16.07.2016. Handover
11	MS-8-1	Banka	Katoriya	Govt. Basic School Karjhausa	15 Months													Inaugurated. Handover
12	MS-8-2	Banka	Bounsi	H. S. Maniyarpur	15 Months													Inaugurated. Handover
13	MS-23-1	Begusarai	Begusarai	Govt. Basic School, Ulao	15 Months													Inaugurated. Handover
14	MS-23-2	Begusarai	Gadhpora	H. S. Mortar	15 Months													Inaugurated. Handover
15	MS-23-3	Begusarai	Navkothi	H. S. Samsa	15 Months													Inaugurated. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
16	MS-134-1	Begusarai	Balia	Govt. H. S, Sadanandpur	15 Months													Inaugurated 2017. Handover	
17	MS-134-2	Begusarai	Teghara	Govt. Basic School, Bajatpur	15 Months													Inaugurated 2017. Handover	
18	MS-7-1	Bhagalpur	Sanhaura	Govt. Basic School Bhuriya	15 Months													Inaugurated. Handover	
19	MS-7-2	Bhagalpur	Kahalgaon	Govt. Basic School Shobhnathpur	15 Months													Inaugurated. Handover	
20	MS-7-3	Bhagalpur	Pirpaiti	Govt. Basic School Panchrukhi	15 Months													Inaugurated. Handover	
21	MS-204-1	Bhagalpur	Sabaur	H. S. Parsadih Simri	15 Months													Inaugurated 16.07.2016. Handover	
22	MS-204-2	Bhagalpur	Jagdispur	Loknath H. S. Jagdishpur	15 Months													Inaugurated 2017. Handover	
23	MS-204-3	Bhagalpur	Nathnagar	H. S. Shapur	15 Months													Inaugurated 2017. Handover	
24	MS-205-1	Bhagalpur	Goradih	H. S. Jamin Murhan Hat	15 Months													Inaugurated 2017. handover	
25	MS-205-2	Bhagalpur	Shahkund	Govt. Basic School, Hajipur	15 Months													Inaugurated 2017. Handover	
26	MS-205-3	Bhagalpur	Sultanganj	H. S. Karharia	15 Months													Inaugurated 2017. Handover	
27	MS-206-1	Bhagalpur	Bihpur	M.S. H. S. Bihpur	15 Months													Inaugurated. Handover	
28	MS-206-2	Bhagalpur	Kharik	Govt. Basic School, Telghi	15 Months													Inaugurated. Handover	
29	MS-207-1	Bhagalpur	Navgachhiya	H. S. Sahu Parbatta	15 Months													Inaugurated 16.07.2016. Handover	
30	MS-207-2	Bhagalpur	Gopalpur	Govt. Basic School, Tintanga	15 Months													Inaugurated 16.07.2016. Handover	
31	MS-136-1	Bhojpur	Koilawar	M. B. H. S. Kulhariya	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
32	MS-136-3	Bhojpur	Charpokhari	Macha H. S. Barami	15 Months													Inaugurated 2017. Handover	
33	MS-137-1	Bhojpur	Sahar	H. S. Sahar, Bhojpur	15 Months													Inaugurated. Handover	
34	MS-137-2	Bhojpur	Sandesh	H. S. Sandesh	15 Months													Inaugurated. Handover	
35	MS-138-1	Bhojpur	Garhani	R.D.H.S. Garhani	15 Months													Inaugurated.	
36	MS-138-2	Bhojpur	Agiaon	Govt. Basic School, Agiaon	15 Months													Inaugurated 16.07.2016. Handover	
37	MS-107-1	Buxar	Buxar	Govt. Basic School, Karhansi	15 Months													Inaugurated 16.07.2016. Handover	
38	MS-107-3	Buxar	Dumraon	(+2) Raj H. S. Dumraon	15 Months													Inaugurated 16.07.2016. Handover	
39	MS-9-1	Darbhanga	Bahadur	Govt. Basic School Ughara	15 Months													Inaugurated. Handover	
40	MS-9-2	Darbhanga	Baheri	Govt. Basic School Machchhi	15 Months													Inaugurated. Handover	
41	MS-9-3	Darbhanga	Darbhanga	H. S. Atihar	15 Months													Inaugurated. Handover	
42	MS-198-1	Darbhanga	Benipur	Jayanand H. S. Bahera	15 Months													Inaugurated 16.07.2016. Handover	
43	MS-199-1	Darbhanga	Ghanshyampur	Janta H. S. Shivrinar Gah	15 Months													Inaugurated. Handover	
44	MS-199-2	Darbhanga	Gaurboram	H. S. Azi	15 Months													Inaugurated 16.07.2016. Handover	
45	MS-200-1	Darbhanga	Kewati	R. J. H. S. Keoti Baubari	15 Months													Inaugurated 16.07.2016. Handover	
46	MS-200-2	Darbhanga	Jale	Govt. Basic School, Daughara	15 Months													Inaugurated. Handover	
47	MS-201-1	Darbhanga	Tardih	Govt. Basic School, Narayanpur	15 Months													Inaugurated 16.07.2016. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
48	MS-201-2	Darbhanga	Manigachhi	High School, Nehra	15 Months													Inaugurated 16.07.2016. Handover	
49	MS-202-1	Darbhanga	Hayaghat	Govt. Basic School, Sree rampur	15 Months													Inaugurated 16.07.2016. Handover	
50	MS-202-2	Darbhanga	Singhwara	Govt. Basic School, Haripur Ladaur	15 Months													Inaugurated. Handover	
51	MS-202-3	Darbhanga	Hanuman Nagar	Govt. Basic School, Goraipatti	15 Months													Inaugurated. Handover	
52	MS-31-1	East Champaran	Kalyanpur	Govt. Basic School Madhopur Govind	15 Months													Inaugurated. Handover	
53	MS-31-2	East Champaran	Chakiya	B.A.A.P. H. S. Barachakia	15 Months													Inaugurated. Handover	
54	MS-123-1	East Champaran	Pipara Kothi	Govt. Basic School, Piprakothi	15 Months													Inaugurated. Handover	
55	MS-123-2	East Champaran	Kotwa	H. S. Machh-agargawa	15 Months													Inaugurated. Handover	
56	MS-124-1	East Champaran	Mehasi	High School, Mehsi	15 Months													Inaugurated 16.07.2016. Handover	
57	MS-124-2	East Champaran	Keshariya	High School, Kesariya	15 Months													Inaugurated 16.07.2016. Handover	
58	MS-125-1	East Champaran	Turkoliya	S.R.R. H. S, Turkaulia	15 Months													Handover	
59	MS-125-2	East Champaran	Sugauli	Nand High School, Sugauli	15 Months													Inaugurated 16.07.2016. Handover	
60	MS-125-3	East Champaran	Banjaria	H. S. Mokhlispur	15 Months													Handover	
61	MS-126-1	East Champaran	Raxual	H. S. Purandara Bhelahi	15 Months													Inaugurated 2017. Handover	
62	MS-126-2	East Champaran	Ramgadhwa	Govt. Basic School, Siswaniya	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
63	MS-126-3	East Champaran	Chauradano	H. S. Chhoradano	15 Months													Inaugurated 16.07.2016. Handover	
64	MS-129-1	East Champaran	Madhuban	H. S. Madhuban	15 Months													Inaugurated 16.07.2016. Handover	
65	MS-129-2	East Champaran	Tetriya	H. S. Tetaria	15 Months													Inaugurated 16.07.2016. Handover	
66	MS-129-3	East Champaran	Pakaridayal	H. S. Barkawan	15 Months													Inaugurated 16.07.2016. Handover	
67	MS-130-1	East Champaran	Areraj	H. S. Areraj	15 Months													Inaugurated. Handover	
68	MS-130-2	East Champaran	Sangrampur	H. S. Sangrampur	15 Months													Inaugurated. Handover	
69	MS-131-1	East Champaran	Harsidhi	Govt. Basic School, Kritpur Mathiya	15 Months													Inaugurated 16.07.2016. Handover	
70	MS-131-2	East Champaran	Panarpur	Govt. Basic School, Baluahar Siddhi	15 Months													Inaugurated 2017. Handover	
71	MS-159 -1	Gaya	Atri	H. S. Tetua	15 Months													Handover	
72	MS-159 -2	Gaya	Bathani	Govt. Basic School, Rahui	15 Months													Inaugurated 2017. Handover	
73	MS-159 -3	Gaya	Khijarsarai	H. S. Khijarsarai	15 Months													Handover	
74	MS-6 -1	Gopalganj	Uchkagoan	H. S. Rahua Jamsar	15 Months													Inaugurated. Handover	
75	MS-6 -2	Gopalganj	Barauli	H. S. Sher	15 Months													Inaugurated. Handover	
76	MS-19 -1	Jamui	Chakaie	H. S. Chakai	15 Months													Handover	
77	MS-19 -2	Jamui	Kaira	Govt. Basic School, Dawilgadh	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
78	MS-19 -3	Jamui	Sono	M. S Batiya	15 Months													Inaugurated 2017. Handover	
79	MS-173 -1	Jamui	Jamui	Janta H. S, Sataya	15 Months													Inaugurated 16.07.2016. Handover	
80	MS-173 -2	Jamui	Sikandara	J.S.P.S. H. S. Lachhuar	15 Months													Inaugurated. Handover	
81	MS-173 -3	Jamui	Islamnagar Aliganj	M. R. P. H. S. Tajpur	15 Months													Inaugurated 16.07.2016. Handover	
82	MS-174 -1	Jamui	Barhat	Govt. Basic School, Barhat	15 Months													Inaugurated 16.07.2016. Handover	
83	MS-174 -2	Jamui	Laxmipur	Govt. Basic School, Kajinhara	15 Months													Inaugurated 16.07.2016. Handover	
84	MS-175-1	Jamui	Gidhaur	M. C. Vidya Mandir, Gidhour	15 Months													Inaugurated 16.07.2016. Handover	
85	MS-161 -1	Jehanabad	Ghoshi	H. S. Ghoshi	15 Months													Inaugurated 2017. Handover	
86	MS-161 -2	Jehanabad	Jehanabad	H. S.Pandooe	15 Months													Inaugurated 2017. Handover	
87	MS-162 -1	Jehanabad	Modanganj	H. S. Okari, Modanganj	15 Months													Inaugurated. Handover	
88	MS-162 -2	Jehanabad	Ratanifaridpur	H. S. Sarta	15 Months													Inaugurated.	
89	MS-37 -3	Katihar	Manihari	H. S. Nawabganj	15 Months													Inaugurated 16.07.2016. Handover	
90	MS-170-1	Katihar	Sameli	D. G. H. S. Krishna Ngr	15 Months													Inaugurated 16.07.2016. Handover	
91	MS-171 -2	Katihar	Kursela	A.P. H. S Ayodhyaganj	15 Months													Inaugurated 16.07.2016. Handover	
92	MS-22 -1	Khagaria	Khagaria	Govt. Basic School , Durgapur	15 Months													Inaugurated 16.07.2016. Handover	
93	MS-22 -2	Khagaria	y	Govt. Basic School , Basua	15 Months													Inaugurated 16.07.2016. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
94	MS-176-3	Khagaria	Chautham	Brahma H. S. Pipra	15 Months													Handover	
95	MS-38 -1	Kishanganj	Dighal Bank	H. S. Tulsiya	15 Months													Inaugurated. Handover	
96	MS-38 -2	Kishanganj	Thakur ganj	H. S. Thakurganj	15 Months													Inaugurated. Handover	
97	MS-20 -1	Lakhisarai	Surajgarha	Govt. Basic School, Kiranpur	15 Months													Inaugurated 2017. Handover	
98	MS-20 -2	Lakhisarai	Halsi	H. S. Halsi	15 Months													Handover	
99	MS-208 -1	Lakhisarai	Ramgarh Chowk	Govt. Basic School, Nandnama	15 Months													Inaugurated 2017. Handover	
100	MS-208 -2	Lakhisarai	Chanan	R.S. +2 H.S., Mananpur	15 Months													Inaugurated 2017. Handover	
101	MS-209 -1	Lakhisarai	Pipiriya	M.R.M.P. +2 H.S., Ramchandrapur	15 Months													Inaugurated 2017. Handover	
102	MS-209 -2	Lakhisarai	Barahiya	Govt. Basic School, Bispur	15 Months													Inaugurated 2017. Handover	
103	MS-2-1	Madhepura	Kumarkhand	High School Kumarkhand	15 Months													Handover	
104	MS-2-2	Madhepura	Madhepura	Shiv Nandan Pd.+2 School	15 Months													Inaugurated 16.07.2016. Handover	
105	MS-2-3	Madhepura	Alamnagar	A.K.M. H. S Shah Alam Nagar	15 Months													Inaugurated 16.07.2016. Handover	
106	MS-10 -1	Madhubani	Benipatti	Govt. Basic School Shahpur/ Lalidhar H.S. Benipatti *	15 Months													Inaugurated. Handover	
107	MS-10 -2	Madhubani	Andarathadhi	H. S. Andhra Thari	15 Months													Inaugurated. Handover	
108	MS-115 -2	Madhubani	Lakhnaur	High School, Lakhnaur	15 Months													Inaugurated. Handover	
109	MS-117 -1	Madhubani	Ghoghradidiha	High School, Devadh	15 Months													Inaugurated 16.07.2016. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
110	MS-117 -2	Madhubani	Laukahi	High School, Laukhi	15 Months													Inaugurated 16.07.2016.	
111	MS-117 -3	Madhubani	Phulparas	High School, Phulparas	15 Months													Inaugurated 16.07.2016. Handover	
112	MS-118 -3	Madhubani	Khajuali	High School, Khajauli	15 Months													Handover	
113	MS-119 -1	Madhubani	Khutauna	High School, Khutauna	15 Months													Inaugurated 16.07.2016. Handover	
114	MS-119 -2	Madhubani	Ladhniya	High School, Matha Ladania	15 Months													Inaugurated 16.07.2016. Handover	
115	MS-18 -2	Munger	Haveli Kharagpur	Govt. Basic School, Khand Bihari	15 Months													Handover	
116	MS-29-1	Muzaffarpur	Kurhni	H. S. Chhajan Mohini	15 Months													Inaugurated. Handover	
117	MS-29-2	Muzaffarpur	Sakra	Govt. Basic School, Rapeura	15 Months													Inaugurated. Handover	
118	MS-29-3	Muzaffarpur	Mushhari	H. S. Meghmath	15 Months													Inaugurated. Handover	
119	MS-13 -1	Nalanda	Asthawa	Govt. Basic School, Balwapur	15 Months													Inaugurated 16.07.2016. Handover	
120	MS-13 -2	Nalanda	Rahuie	H. S. Mauriyachak Supasan	15 Months													Handover	
121	MS-13 -3	Nalanda	Hilsa	H. S. Hilsa	15 Months													Inaugurated 2017. Handover	
122	MS-140 -1	Nalanda	Katari Sarai	H. S. Badi	15 Months													Inaugurated. Handover	
123	MS-140 -2	Nalanda	Giriak	H. S. Giriak Adampur	15 Months													Inaugurated. Handover	
124	MS-141-2	Nalanda	Chandi	Govt. Basic School, Kurnawa	15 Months													Inaugurated. Handover	
125	MS-142 -1	Nalanda	Tharthari	H. S. Bhathar	15 Months													Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
										LL	RL	LL	RL	LL	RL			
126	MS-142 -2	Nalanda	Noorsarai	H. S. Noorsarai	15 Months													Handover
127	MS-143 -1	Nalanda	Islampur	Govt. Basic School, Sanda	15 Months													Inaugurated. Handover
128	MS-143 -2	Nalanda	Ben	H. S. Eksara	15 Months													Inaugurated. Handover
129	MS-143 -3	Nalanda	Ekangasarai	S.S. Academy, Ekangarsarai	15 Months													Inaugurated. Handover
130	MS-144 -1	Nalanda	Harnaut	Govt. Basic School, Gokulpur Math	15 Months													Inaugurated 16.07.2016. Handover
131	MS-144 -2	Nalanda	Sarmera	H. S. Sarmera	15 Months													Inaugurated. Handover
132	MS-144 -3	Nalanda	Bind	H. S. Bind	15 Months													Inaugurated. Handover
133	MS-28-1	Nawada	Sirdala	H. S. Sirdala	15 Months													Handover
134	MS-28-2	Nawada	Rajauli	H. S. Chiraita	15 Months													Handover
135	MS-28-3	Nawada	Hisua	Govt. Basic School Wagodar	15 Months													Handover
136	MS-178 -2	Nawada	Kashichak	Inter School, Chandinawa	15 Months													Inaugurated 2017. Handover
137	MS-179 -1	Nawada	Govindpur	Inter School, Govindpur	15 Months													Inaugurated 2017. Handover
138	MS-179 -2	Nawada	Pakribarawan	Inter School, Pakribarawan	15 Months													Inaugurated 2017. Handover
139	MS-180 -1	Nawada	Narhat	Inter School, Narhat	15 Months													Inaugurated 16.07.2016. Handover
140	MS-180 -2	Nawada	Akabarpur	Govt. Basic School, Gopalpur	15 Months													Inaugurated 16.07.2016. Handover
141	MS-101 -2	Patna	Bihta	R.T.P. H. S, Bihta (Anandpur)	15 Months													Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
142	MS-101 -3	Patna	Bikram	D. D. S. H. S. Morlawar	15 Months													Inaugurated. Handover	
143	MS-102 -1	Patna	Danapur	R.G.S.S. School, khagaul	15 Months													Inaugurated 2017. Handover	
144	MS-102 -2	Patna	Dulhin Bazar	Basidhar H. S. Bharatpur	15 Months													Inaugurated. Handover	
145	MS-102 -3	Patna	Naubatpur	Govt. H. S. Amarpur (Chiraura)	15 Months													Inaugurated 2017. Handover	
146	MS-103-1	Patna	Dhanrua	H. S. Biroiyara	15 Months													Inaugurated 2017. Handover	
147	MS-103-2	Patna	Khusrupur	Mahadeo H. S. Khusrupur	15 Months													Inaugurated 2017. Handover	
148	MS-104 -2	Patna	Fathua	A.N.S. H. S, Usfa	15 Months													Inaugurated 2017. Handover	
149	MS-105 -1	Patna	Belchi	Govt. H. S, Saksohars	15 Months													Inaugurated. Handover	
150	MS-105 -2	Patna	Mokama	R.A. H. S, Mokama	15 Months													Inaugurated. Handover	
151	MS-105 -3	Patna	Pandark	P.B.M. H. S, Pandark	15 Months													Inaugurated 16.07.2016. Handover	
152	MS-106-1	Patna	Ghoswari	Govt. H. S, Kurmichak	15 Months													Handover	
153	MS-106-2	Patna	Bakhtiyaarpur	Govt. H. S, Sawani	15 Months													Inaugurated. Handover	
154	MS-106-3	Patna	Baadh	Govt. H. S, Badhna	15 Months													Handover	
155	MS-166 -1	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj	15 Months													Inaugurated 2017. Handover	
156	MS-166 -2	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur	15 Months													Inaugurated 2017. Handover	
157	MS-166 -3	Purnea	Kasba	Govt. Basic School, Sabdalpur	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
158	MS-169 -1	Purnea	Bhawanipur	Govt. Basic School, Barhari	15 Months													Inaugurated 16.07.2016. Handover	
159	MS-167 -1	Purnea	Jalalgarh	N.D. Rungta H. S, Jalalgarh	15 Months													Inaugurated. Handover	
160	MS-167 -2	Purnea	Srinagar	Govt. Basic School, Srinagar	15 Months													Inaugurated 16.07.2016. Handover	
161	MS-167 -3	Purnea	Dagurwa	H. S. Soura	15 Months													Inaugurated 16.07.2016. Handover	
162	MS-168-1	Purnea	Baisi	H. S. Baisi	15 Months													Inaugurated 16.07.2016. Handover	
163	MS-168-2	Purnea	Baisa	T.N.H.S, Piyaji	15 Months													Inaugurated. Handover	
164	MS-169 -2	Purnea	Rupali	Govt. Basic School, Sapaha	15 Months													Inaugurated 16.07.2016. Handover	
165	MS-15 -2	Rohtas	Karhagar	Govt. Basic School, Sawan Bahar	15 Months													Inaugurated. Handover	
166	MS-145 -1	Rohtas	Akodhigola	H.S. Prem Nagar, Akodhigola	15 Months													Inaugurated. Handover	
167	MS-145 -2	Rohtas	Dehari	H.S. Dihri-on-sone, Dehri	15 Months													Inaugurated. Handover	
168	MS-148-1	Rohtas	Nokha	H.S. Garh Nokha, Nokha	15 Months													Inaugurated 16.07.2016 . Handover	
169	MS-148-2	Rohtas	Karakat	S.S.D.H.S. Amauna, Karakat	15 Months													Inaugurated 16.07.2016. Handover	
170	MS-148-3	Rohtas	Nasariganj	Basant H.S. Itimiha Karma	15 Months													Inaugurated 16.07.2016. Handover	
171	MS-149-1	Rohtas	Chenari	R.D.G.H.S. Chenari	15 Months													Inaugurated 16.07.2016. Handover	
172	MS-149-2	Rohtas	Sheosagar	S.D.H.S. Sheo Sagar	15 Months													Inaugurated 16.07.2016. Handover	
173	MS-150 -1	Rohtas	Nauhatta	H.S.Boulian	15 Months													Inaugurated. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
174	MS-151 -1	Rohtas	Tilauthu	H.S.Tilauthu	15 Months												Inaugurated. Handover		
175	MS-1 -3	Saharsa	Attar Kataiya	High School Menha	15 Months												Inaugurated. Handover		
176	MS-11 -1	Samastipur	Kalyanpur	Govt. Basic School, Janardanpur	15 Months												Inaugurated. Handover		
177	MS-11 -2	Samastipur	Samastipur	Govt. Basic School, Chatauna	15 Months												Inaugurated. Handover		
178	MS-196 -1	Samastipur	Ujiyarpur	Govt. Basic School, Kariyara	15 Months												Inaugurated. Handover		
179	MS-196 -2	Samastipur	Morwa	Govt. Basic School, Mariya	15 Months												Inaugurated. Handover		
180	MS-196 -3	Samastipur	Rosera	Govt. Basic School, Dharpur	15 Months												Inaugurated. Handover		
181	MS-197-1	Samastipur	Dalsingh Sarai	Govt. Basic School, Salkhani	15 Months												Inaugurated. Handover		
182	MS-197-2	Samastipur	Bibhutipur	L. L. H. S. Sirsi	15 Months												Inaugurated. Handover		
183	MS-4 -1	Saran	Manjhi	M. S. Tajpur	15 Months												Inaugurated. Handover		
184	MS-4 -2	Saran	Garkha	H. S. Rampur Birbhan	15 Months												Inaugurated. Handover		
185	MS-4 -3	Saran	Dariyapur	Govt. Basic School Bhagwanpur	15 Months												Inaugurated. Handover		
186	MS-21 -1	Sheikhpura	Barbiga	Govt. Basic School Sarba	15 Months												Inaugurated 16.07.2016. Handover		
187	MS-21 -2	Sheikhpura	Shekhpura	M. S. Sheikhpura	15 Months												Inaugurated 16.07.2016. Handover		
188	MS-132 -1	Sheikhpura	Chewara	H. S. Chewara	15 Months												Inaugurated. Handover		
189	MS-34-2	Sheohar	Sheohar	Govt. Basic School Bishahi	15 Months												Handover		

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
										LL	RL	LL	RL	LL	RL			
190	MS-34-3	Sheohar	Purnihiya	H. S. Sonoul Sultan	15 Months													Handover
191	MS-33-1	Sitamarhi	Runnisaidpur	H. S. Morsand	15 Months													Inaugurated. Handover
192	MS-33-2	Sitamarhi	Sonbarsa	H. S. Sonbarsha	15 Months													Inaugurated. Handover
193	MS-5 -1	Siwan	Panchrukhi	H. S. Pachrukhi	15 Months													Inaugurated. Handover
194	MS-5 -2	Siwan	Andar	Govt. Basic School Jayjor	15 Months													Inaugurated. Handover
195	MS-5 -3	Siwan	Raghunathpur	Govt. Basic School Sarhara	15 Months													Inaugurated. Handover
196	MS-193 -1	Siwan	Hasanpur	C. B. H. S. Usari Dhanauti	15 Months													Inaugurated 16.07.2016. Handover
197	MS-193 -2	Siwan	Darauli	H. S. Don	15 Months													Inaugurated. Handover
198	MS-194 -1	Siwan	Zeradei	Mahendra H. S, Zeradei	15 Months													Inaugurated. Handover
199	MS-194 -2	Siwan	Lakari Nabiganj	Govt. Basic School, Jalalpur	15 Months													Inaugurated. Handover
200	MS-3-1	Supual	Triveniganj	M. S. Daparkha	15 Months													Inaugurated. Handover
201	MS-3-2	Supual	Basantpur	H. S. Hirdya Nagar	15 Months													Inaugurated 16.07.2016. Handover
202	MS-163 -1	Supual	Kishanpur	H. S. Kishanpur	15 Months													Inaugurated 16.07.2016. Handover
203	MS-163 -2	Supual	Supual	H. S. Sukhpur	15 Months													Inaugurated. Handover
204	MS-163 -3	Supual	Pipara	Govt. Basic School, Basaha	15 Months													Inaugurated 16.07.2016. Handover
205	MS-164 -2	Supual	Pratapganj	Public H. S. Pratapganj	15 Months													Inaugurated 16.07.2016. Handover

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
206	MS-165 -1	Supual	Saraigarh Bhaptiyahi	B.G H.S. Bhaptiyahi	15 Months													Inaugurated 16.07.2016. Handover	
207	MS-109 -1	Vaishali	Raghopur	T. R. S. S. H. S Jurawanpur	15 Months													Inaugurated 2017. Handover	
208	MS-109 -2	Vaishali	Mahnar	Govt. Basic School, Karnauti	15 Months													Inaugurated. Handover	
209	MS-110-1	Vaishali	Vaishali	H.S. Chintamanipur	15 Months													Inaugurated. Handover	
210	MS-110-2	Vaishali	Pathehi Belsar	Govt. Basic School, Surhattha	15 Months													Inaugurated. Handover	
211	MS-110-3	Vaishali	Lalganj	Govt. Basic School, Michagadh	15 Months													Inaugurated. Handover	
212	MS-111 -1	Vaishali	Bhagwanpur	Govt. Basic School, Warispur	15 Months													Inaugurated. Handover	
213	MS-111 -2	Vaishali	Garaul	Govt. Basic School, Kanhauli	15 Months													Inaugurated. Handover	
214	MS-111 -3	Vaishali	Chehra Kala	B.N. H. S. Sehan	15 Months													Inaugurated. Handover	
215	MS-112 -1	Vaishali	Raja Pakar	Govt. Basic School, Narayanpur	15 Months													Inaugurated. Handover	
216	MS-112 -3	Vaishali	Sahde Bujarag	Gandhi H. S. Sahadai Buzurg	15 Months													Inaugurated. Handover	
217	MS-32-1	West Champaran	Bagha-1	Govt. Basic School Patilar	15 Months													Inaugurated 16.07.2016. Handover	
218	MS-32-2	West Champaran	Narkatiyaganj	H. S. Mathura Gokhula	15 Months													Inaugurated 16.07.2016. Handover	
219	MS-32-3	West Champaran	Majhauriya	Govt. Basic School Mahna Mirjapur	15 Months													Inaugurated 16.07.2016. Handover	
220	MS-187-1	West Champaran	Yogapatti	Govt. Basic School, Balua	15 Months													Inaugurated 2017. Handover	
221	MS-187-2	West Champaran	Chanpatiya	Govt. Basic School, Chaubetola	15 Months													Inaugurated 2017. Handover	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
222	MS-187-3	West Champaran	Sikta	Janta H. S. Sikta	15 Months												Inaugurated 2017. Handover		
223	MS-188 -1	West Champaran	Ramnagar	H. S. Harinagar	15 Months												Inaugurated 16.07.2016. Handover		
224	MS-189 -2	West Champaran	Madhubani	M. S. Tamkuhwa	15 Months												Handover		
225	MS-171-1	Katihar	Falka	Govt. Basic School, Mangha	15 Months								X	X			Handover		
226	MS-17-3	Kaimur (Bhabhua)	Durgawati	H. S. Kampura	15 Months												Handover		
227	MS-24-1	Gaya	Fathehpur	H. S. Fatehpur	15 Months								X	X			Handover		
228	MS-177-1	Nawada	Kauvakol	Govt. Basic School, Baraun Bajitpur	15 Months												Handover		
229	MS-147 -2	Rohtas	Dinara	M.H.S. Basdihan, Dinara	15 Months												Handover		
230	MS-16 -2	Buxar	Itarhi	Govt. Basic School, Unwas	15 Months												Handover		
231	MS-17 -1	Kaimur (Bhabhua)	Mohaniya	Govt. Basic School, Mohaniya	15 Months												Handover		
232	MS-17 -2	Kaimur (Bhabhua)	Bhabhua	H. S. Akhlashpur	15 Months												Handover		
233	MS-176-1	Khagaria	Beldaur	Gandhi H. S. Beldaur	15 Months												Handover		
234	MS-146-2	Rohtas	Suryapura	R.R. H.S. Suryappura	15 Months												Handover		
235	MS-25-1	Aurangabad	Madanpur	H. S. Beri	15 Months								X	X			Handover		
236	MS-24 -2	Gaya	Bajirganj	H. S. Wazirganj	15 Months								X	X			Handover		
237	MS-154 -2	Gaya	Konch	G. H. S. Konch	15 Months								X	X			Handover		

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
238	MS-154 -3	Gaya	Paraiya	A. H. S. Paraiya	15 Months													Handover	
239	MS-118 -2	Madhubani	Kaluaahi	High School, Narar	15 Months									X	X				
240	MS-18 -1	Munger	Dharhara	Govt. Basic School, Ghatwari	15 Months													Handover	
241	MS-16 -1	Buxar	Rajpur	H. S. Rajpur	15 Months									X	X			Handover	
242	MS-177 -2	Nawada	Roh	Inter School, Roh	15 Months													Handover	
243	MS-116 -1	Madhubani	Babubarahi	J. N. H. S. Babubarhi	15 Months													Handover	
244	MS-116 -2	Madhubani	Pandaual	Govt. Basic School, Maukarampur	15 Months													Handover	
245	MS-146 -3	Rohtas	Dawat	R.P.S. H.S.Kabai, Dawath	15 Months													Handover	
246	MS-146 -1	Rohtas	Bikram Ganj	Govt. Basic School, Kabhai	15 Months													Handover	
247	MS-154 -1	Gaya	Tikari	Govt. Basic School, Bhawanpur	15 Months														
248	MS-116 -3	Madhubani	Rajnagar	Govt. Basic School, Nakati	15 Months													Handover	
249	MS-1 -2	Saharsa	Sonbarsa	Govt. Basic School Sohath	15 Months													Handover	
250	MS-147 -1	Rohtas	Kochas	H.S. Kochas	15 Months													Handover	
251	MS-153 -1	Gaya	Manpur	H. S. Rasalpur	15 Months									X	X			G+1, Handover	
252	MS-153 -2	Gaya	Bodhgaya	H. S. Bodhgaya	15 Months									X	X			G+1	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
253	MS-118 -1	Madhubani	Jaynagar	High School, Jainagar	15 Months								X	X	X	X			
254	MS-113-2	Madhubani	Bisti	Govt. Basic School, Simari	15 Months														
255	MS-113-1	Madhubani	Basopatti	Govt. Basic School, Sukhasi	15 Months														
256	MS-1-1	Saharsa	Sonbarsa	High School Sonbarsha	15 Months														
257	MS-189 -1	West Champaran	Piparasi	Govt. Basic School, Manjhariya	15 Months										X	X			Handover
258	MS-153 -3	Gaya	Belaganj	A.H.S. Belaganj	15 Months										X	X			G+1
259	MS-164 -3	Supual	Chhatapur	S. S. H. S, Sukhpur, Surpatganj	15 Months														
260	MS-164 -1	Supual	Raghopur	L. S. H. S, Simrahi Bazar, Raghopur	15 Months														
261	`MS-160-1	Gaya	Chandouti	H. S. Chandaouti	15 Months										X	X			
262	MS-25-3	Aurangabad	Kutumba	Govt. Basic School, Rampur Parsa	15 Months							X	X	X	X				
263	MS-121 -2	Sitamarhi	Choraut	S.L.N.S H. S. Chorout	15 Months														
264	MS-135 -2	Bhojpur	Bihiya	(+2) H. S. Bihia	15 Months										X	X			Handover
265	MS-156 -2	Gaya	Mohanpur	H. S. Mohanpur	15 Months										X	X			
266	MS-108-2	Buxar	Simri	(+2) H. S. Simri	15 Months										X	X			G+1,

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
267	MS-183 -1	Aurangabad	Dev	Govt. Basic School, Vishnupur	15 Months													Slow construction work reason asked for rescind vide letter no. 544/2021 date 19-11-2021	
268	MS-14 -1	Bhojpur	Piro	Govt. Basic School, Rajaiya	15 Months													For balance work LOA issued 3199 date 12.4.2021	
269	MS-14 -2	Bhojpur	Tarari	H. S. Barkagaon	15 Months													For balance work LOA issued 3200 date 13.4.2021	
270	MS-108-1	Buxar	Brampur	(+2) B. N. H. S, Brahampur	15 Months									X	X			Debared Vide letter no. 6777	
271	MS-108 -3	Buxar	Kesath	(+2) H. S. Kesath	15 Months									X	X			Debared Vide letter no. 6777	
272	MS-127 -1	East Champaran	Aadapur	Govt. Basic School, Bhawanati	15 Months													2nd notice for Rescined given E.E. Letter No. BSEIDC/Tirhut West/2021/668 Dt. 17.11.2021	
273	MS-127 -2	East Champaran	Ghorasahan	Govt. Basic School, Bhelwa Circle	15 Months													2nd notice for Rescined given E.E. Letter No. BSEIDC/Tirhut West/2021/668 Dt. 17.11.2021	
274	MS-127 -3	East Champaran	Dhaka	H. S. Dhaka	15 Months													Debared vide letter no. 1295 date 01-03-2021. 2nd notice for Rescined given E.E. Letter No. BSEIDC/Tirhust West/2021/668 Dt. 17.11.2021	
275	MS-128 -1	East Champaran	Phenhara	H. S. Phenhara	15 Months													Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
										LL	RL	LL	RL	LL	RL			
276	MS-128 -2	East Champaran	Chiraiya	M.S. H. S, Chiraiya	15 Months													Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021
277	MS-128 -3	East Champaran	Patahi	H. S. Patahi	15 Months													Rescined vide letter no. BSEIDC/Tirhut West/EE /2021/692 Dt. 2.12.2021
278	MS-156 -1	Gaya	Dobhi	Govt. Basic School, Bajaura	15 Months									X	X			
279	MS-158 -1	Gaya	Amas	H. S. Amas	15 Months									X	X			Rescind. For Remaining work Retender NIT-24 (2021-22). No Bidder. Again Retender NIT-36 (2021-22)
280	MS-158 -2	Gaya	Guruaa	H. S. Bharaundha	15 Months													Rescind. For Remaining work Retender NIT-24 (2021-22). No Bidder. Again Retender NIT-36 (2021-22)
281	MS-26 -1	Jehanabad	Makhdumpur	Govt. Basic School, Meera Bigha	15 Months													For balance work LOA issued 4225 date 19.8.2020. Agreement to be done
282	MS-26 -2	Jehanabad	Hulasganj	Govt. Basic School, Dogra	15 Months													For balance work LOA issued 4226 date 19.8.2020. Agreement in process
283	MS-114 -1	Madhubani	Harlakhi	Govt. Basic School, Hisar	15 Months													BSEIDC/TECH/1897/ 979/2016- 1897 date 06-03-2020
284	MS-114 -2	Madhubani	Madhwapur	Govt. Basic School, Rema	15 Months													BSEIDC/TECH/1897/ 979/2016- 1897 date 06-03-2020

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
										LL	RL	LL	RL	LL	RL			
285	MS-181 -1	Nawada	Meskaur	Inter School, Meskaur	15 Months												Slow construction work reason asked for rescind vide letter no. 545/2021 date 19-11-2021	
286	MS-120-1	Sitamarhi	Reega	T.R.N.H.S, Sahbajpur Kharsan	15 Months												Show cause notice for Rescind vide letter no.-BSEIDC / TECH/135(Part II)/2019-7856 Date-19.11.2021	
287	MS-120-2	Sitamarhi	Parsauni	Govt. Basic School, Raghopur Bhakhari	15 Months												Debared. Show cause notice for Rescind vide letter no.-BSEIDC / TECH/135(Part II)/2019-7856 Date-19.11.2021	
288	MS-121 -1	Sitamarhi	Nanpur	Govt. Basic School, Janipur	15 Months												Debared By Letter No: BSEIDC/TECH/979/2016 (VOL-03)/-5303 Date-16.08.2021. Recommendation for rescind)	
289	MS-122 -1	Sitamarhi	Bajpatti	S.R.P.N. H. S, Bajpatti	15 Months												Rescind By letter no.- BSEIDC/TECH/135(Part II)/2019-6866 Date-06.10.2021)	
290	MS-122 -2	Sitamarhi	Mejarganj	J.B. H. S, Majorganj	15 Months												Rescind By letter no.- BSEIDC/TECH/135(Part II)/2019-6866 Date-06.10.2021)	
291	MS-195-1	Siwan	Nautan	H. S. Nawatan	15 Months												Debared vide letter no. 1294 date 01-03-2021. Recommendation to rescind	

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
292	MS-30 -1	Vaishali	Jandaha	R. B. S. Loma	15 Months													Debared vide letter no. BSEIDC/ TECH/ 979/2016 (VOL-03)/5298 Date-16.08.2021
293	MS-30 -2	Vaishali	Patepur	Govt. Basic School Bardiha	15 Months													Debared vide letter no. BSEIDC/ TECH/ 979/2016 (VOL-03)/-5298 Date- 16.08.2021
294	MS-30 -3	Vaishali	Hajipur	Govt. Basic School Jagdishpur	15 Months													Debared vide letter no. BSEIDC/ TECH/ 979/2016 (VOL-03)/5298 Date-16.08.2021
295	MS-30 -4	Vaishali	Mahua	M.S Singhara	15 Months													Work Stop, Constructed in H.S Singhara Campus As Sufficient Land Not in M.S Singhara.
296	MS-190-2	West Champaran	Mainatand	R. S. H. S. Rampurwa	15 Months													
297	MS-190-1	West Champaran	Gaunaha	Govt. Basic School, Bhithakha	15 Months													LOA Issued. Name of school to be change (Bhhitharwa instead of Bhithakha). Drop
298	MS-152 -1	Arwal	Kurtha	H. S. Kurtha	15 Months		D-LINKED VIDE LETTER NO. BMSP/9/मॉडल-13/2010-949 Dtd. 12/10/2015											Not Started.
299	MS-152 -2	Arwal	Sonbhadra vanshi	H. S. Khatangi	15 Months													Not Started.
300	MS-25-2	Aurangabad	Navi Nagar	H. S. Nabinagar	15 Months													Not Started.
301	MS-183 -2	Aurangabad	Rafiganj	R.B.R. H. S. Rafiganj	15 Months													Not Started

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
302	MS-135 -1	Bhojpur	Barhara	Govt. Basic School, Barhara	15 Months														Not started. School not locate
303	MS-136 -2	Bhojpur	Udwant Nagar	H. S. Udwant Nagar	15 Months														Land dispute
304	MS-107-2	Buxar	Chausa	Govt. Basic School, Saraiya	15 Months														School not locate
305	MS-198 -2	Darbhanga	Kiratpur	H. S. Rasiyari	15 Months														Land not available (required land 293'x250' avaiable land 25'x15')
306	MS-203 -1	Darbhanga	Kusheshwar Sthan purwi	S. K. H. S. Kusheshwar Asthan	15 Months														Not started
307	MS-203 -2	Darbhanga	Kusheshwar Sthan	G.P.H.S. Bhahar	15 Months														Not started
308	MS-203 -3	Darbhanga	Biraul	Onkar H. S. Supaul Bazar	15 Months														Not started
309	MS-24 -3	Gaya	Sherghati	P.T.T.C. Sherghati	15 Months														Land not given by H.M.
310	MS-155 -1	Gaya	Tamnkuppa	Govt. Basic School, Makhdumpur	15 Months														Not Started
311	MS-155 -2	Gaya	Guraru	B. S. H. S. Esmailpur	15 Months														Not Started
312	MS-156 -3	Gaya	Barachhati	Govt. Basic School, Pataluka	15 Months														Not Started.
313	MS-157 -1	Gaya	Emamganj	Govt. Basic School, Wara	15 Months														Not Started.
314	MS-157 -2	Gaya	Dumariya	J. H. S. Dumariya	15 Months														Not Started.
315	MS-158 -3	Gaya	Mohda	Govt. Basic School, Jatian	15 Months														Not Started. (Land given by H.M. Dated - 15.06.15)
316	MS-175-2	Jamui	Jhajha	M. G. S. H. S, Jhajha	15 Months														Land not available. Dropped

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS											REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE	
										LL	RL	LL	RL	LL	RL			
317	MS-37 -1	Katihar	Kotha	Govt. Basic School, Gorawari	15 Months													land litigation . Final bill submitted (Group No.: 37-1,37-
318	MS-37 -2	Katihar	Katihar	P.T.T.C Musapur	15 Months													land litigation
319	MS-170-2	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr	15 Months													Land problem. (villagers claiming the land as raiyati after layout)
320	MS-172 -1	Katihar	Dandkhora	SadaNand H. S, Dumaria	15 Months													Retender
321	MS-176-2	Khagaria	Manasi	Gandhi H. S, Mansi	15 Months													Land not available. Dropped
322	MS-115 -1	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur	15 Months													Land Dispute
323	MS-115 -3	Madhubani	Madhepur	High School, Madhepur	15 Months													Land Dispute
324	MS-139 -1	Nalanda	Silaw	Gandhi h.s.Silaw	15 Months													Not Started
325	MS-139 -2	Nalanda	Rajgir	R.D.H.S. Rajgir	15 Months													Not Started
326	MS-141-1	Nalanda	Nagar Nousa	H.S. Nagarnousa	15 Months													Land problem water logged 8'-0" deep land
327	MS-177 -3	Nawada	Nardiganj	Govt. Basic School, Nadariganj	15 Months													Land not available
328	MS-178 -1	Nawada	Barisliganj	Govt. Basic School, Dariyapur	15 Months													Land not available
329	MS-12 -1	Patna	Masaurhi	H. S. Masaurhi	15 Months													Not Started
330	MS-12 -2	Patna	Punpun	H. S. Punpun	15 Months													Not Started
331	MS-12 -3	Patna	Paliganj	H. S. Chandhosh	15 Months													Not Started

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
332	MS-101 -1	Patna	Maner	M. Y. H. S. Gorakhatola	15 Months														Land not Available Site changed proposal goes to BMSP.
333	MS-104 -1	Patna	Daniyawa	Rajkiyakrit H. S. Daniyawa	15 Months														Land not available
334	MS-35 -1	Purnea	Dhamdaha	Govt. Basic School Purandaha	15 Months														Not Started, aggrement not done
335	MS-35 -2	Purnea	Barhara kothi	Govt. Basic School Diwrawanar	15 Months														Not Started, aggrement not done
336	MS-35 -3	Purnea	Banmankhi	Govt. Basic School Dheema	15 Months														Not Started, aggrement not done
337	MS-15 -1	Rohtas	Sasaram	H. S.Takia	15 Months														Land Dispute
338	MS-191 -1	Saran	Amnaur	Govt. Basic School, Mandroli	15 Months														Not started. Retender
339	MS-191 -2	Saran	Parsa	H. S. Parsa	15 Months														Not started. Retender
340	MS-191 -3	Saran	Madhaur	Govt. Basic School, Agahara	15 Months														Not started. Retender
341	MS-192-1	Saran	Ekma	Govt. Basic School, Rasulpur	15 Months														Not started. EMD Refund
342	MS-34-1	Sheohar	Tariyani	H. S. Taiyari	15 Months														Land not available
343	MS-120-3	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari	15 Months														Not Started. Tree on Land
344	MS-121 -3	Sitamarhi	Sursand	Saryu H. S. Sursand	15 Months														Land Dispute. Field
345	MS-122 -3	Sitamarhi	Parihar	S. G. H. S. Parihar	15 Months														Local dispute.
346	MS-109 -3	Vaishali	Bidupur	Govt. Basic School, Chechar	15 Months														Land Dispute. Old building on Land & Insufficient Land

SL. NO.	GROUP NO.	DISTRICT	BLOCK	NAME OF SCHOOLS	Comple tion Time as per agreeme nt	Not Starte d	PHYSICAL STATUS												REMARKS
							LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING	COMPLE TE		
										LL	RL	LL	RL	LL	RL				
347	MS-112 -2	Vaishali	Desari	S.G.B.B.A.S. H. S. Bhatauliya	15 Months														L P Mandir on land Old Building to be Dismantle
348	MS-185 -1	West Champaran	Bairiya	H. S. Bathna	15 Months														Not Started
349	MS-185 -2	West Champaran	Thakhara	G.M. H. S. Thakaraha	15 Months														Not Started
350	MS-185 -3	West Champaran	Bhithaha	H. S. Ajaynagar Rerha	15 Months														Not Started
351	MS-186 -1	West Champaran	Nautan	Janta H. S. Telua	15 Months														Land not available
352	MS-186 -2	West Champaran	Betiah	B.H.S.S, Bettiah	15 Months														Land not available
353	MS-188 -2	West Champaran	Lauriya	A.H. H. S. Bagahi	15 Months														Land not available
Total Number of MS (2009-10)				98		12	0	0	1	0	2	0	2	0	0	3	78		
Total Number of MS (2010-11)				255		45	0	0	0	0	3	0	7	0	0	12	188		
TOTAL				353		57	0	0	1	0	5	0	9	0	0	15	266		