

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**

**Physical Status of Construction of HSS (Higher Secondary School) Sanc. Year 2013-14**

**Report Dated : 30/11/2022**

Report Date: 16.07.2022

| S.N. | Group No. | Name of District | Name of Block | Name of School                  | Time of Completion | Physical Status |            |                |    |              |    |           |    |               |              | Remarks                          |
|------|-----------|------------------|---------------|---------------------------------|--------------------|-----------------|------------|----------------|----|--------------|----|-----------|----|---------------|--------------|----------------------------------|
|      |           |                  |               |                                 |                    | Not Start       | Layo<br>ut | Foun<br>dation | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                  |
|      |           |                  |               |                                 |                    |                 |            |                |    | LL           | RL | LL        | RL |               |              |                                  |
| 1    | HSS-12-1  | Arwal            | Karpi         | High School, Kinjar             | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 2    | HSS-12-2  | Arwal            | Karpi         | High School, Sahar Telpa        | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 3    | HSS-12-3  | Arwal            | Karpi         | High School, Anandpur           | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 4    | HSS-13-1  | Aurangabad       | Kutumba       | High School, Dumri              | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 5    | HSS-14-1  | Aurangabad       | Haspura       | High School, Pathraur Dewhara   | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 6    | HSS-15-2  | Banka            | Rajoun        | Pro.GHS Dhoni                   | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 7    | HSS-15-3  | Banka            | Chandan       | Pro.GHS Chandan                 | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 8    | HSS-16-1  | Banka            | Barahat       | ASS.HS Kharhara                 | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 9    | HSS-16-2  | Banka            | N/A           | Govt. H. S. Katoriya            | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 10   | HSS-105-1 | Begusarai        | Vihat         | V S S Collegiate, Begusarai     | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 11   | HSS-44-1  | Darbhanga        | Benipur       | High School, Mahinam Pohaddi    | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 12   | HSS-108-1 | Darbhanga        | N/A           | Uchh Vidhayalaya, Nawada        | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 13   | HSS-108-2 | Darbhanga        | Viraul        | Uchh Vidhayalaya, Banda Biraul  | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 14   | HSS-108-3 | Darbhanga        | Benipur       | Uchh Vidhyalaya, Behera Venipur | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 15   | HSS-99-1  | East Champaran   | Ghorasahan    | Uchh Vidhyalaya, Bhelwa Circle  | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover                         |

| S.N. | Group No. | Name of District | Name of Block | Name of School                 | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                          |
|------|-----------|------------------|---------------|--------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|----------------------------------|
|      |           |                  |               |                                |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                  |
|      |           |                  |               |                                |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                  |
| 16   | HSS-99-2  | East Champaran   | Ghorasahan    | Uchh Vidhayalaya, Gorasahan    | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 17   | HSS-101-2 | East Champaran   | Kotwa         | Uchh Vidhayalaya, Bhupatipur   | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 18   | HSS-102-1 | East Champaran   | Kalyanpur     | Uchh Vidhayalaya, Tenua        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 19   | HSS-103-2 | East Champaran   | Chiraiya      | Uchh Vidhayalaya, Siraun       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 20   | HSS-103-3 | East Champaran   | Madhuban      | Uchh Vidhayalaya, Madhuban     | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 21   | HSS-7-2   | Gaya             | Sewtar        | Gandhi High School, Sewtar     | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 22   | HSS-54-2  | Gopalganj        | Vijayipur     | High School, Vijaypur          | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 23   | HSS-55-1  | Gopalganj        | Kateya        | High School, Gaura             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 24   | HSS-55-3  | Gopalganj        | Kateya        | High School, Belhikhas         | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 25   | HSS-56-1  | Gopalganj        | Kuchaikot     | High School, Sashamusa         | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 26   | HSS-58-1  | Gopalganj        | Uchakagaon    | Sahu Jain High School, Mirganj | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 27   | HSS-58-2  | Gopalganj        | Uchakagaon    | Ialamia Urdu Academy, Mirganj  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 28   | HSS-59-1  | Gopalganj        | Barauli       | High School, Sadaua            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 29   | HSS-59-2  | Gopalganj        | Barauli       | High School , Haluaar, Pipra   | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 30   | HSS-59-3  | Gopalganj        | Barauli       | High School, Devapur           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 31   | HSS-60-1  | Gopalganj        | Manjha        | High School, Dharamparsa       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 32   | HSS-60-2  | Gopalganj        | Manjha        | High School , Madhopur         | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |

| S.N. | Group No. | Name of District | Name of Block   | Name of School                    | Time of Completion | Physical Status |        |            |    |              |    |           |    |           |          | Remarks                          |
|------|-----------|------------------|-----------------|-----------------------------------|--------------------|-----------------|--------|------------|----|--------------|----|-----------|----|-----------|----------|----------------------------------|
|      |           |                  |                 |                                   |                    | Not Start       | Layout | Foundation | PL | Ground Floor |    | 1st Floor |    | Finishing | Complete |                                  |
|      |           |                  |                 |                                   |                    |                 |        |            |    | LL           | RL | LL        | RL |           |          |                                  |
| 33   | HSS-61-1  | Gopalganj        | Uchakagaon      | High School, Uchkagaon            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 34   | HSS-61-2  | Gopalganj        | Uchakagaon      | Maya Chota High School, Uchkagaon | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 35   | HSS-62-2  | Gopalganj        | Uchakagaon      | High School, Dahibhatta           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 36   | HSS-63-1  | Gopalganj        | Phulwaria       | High School, Ganeshsthan, Manjha  | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 37   | HSS-63-2  | Gopalganj        | Phulwaria       | High School , Koiladeva           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 38   | HSS-63-3  | Gopalganj        | Hathua          | High School, Kusaundhi            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 39   | HSS-64-1  | Gopalganj        | Shidhawalia     | High School, Sahpur, Sindhwalia   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 40   | HSS-64-2  | Gopalganj        | Barauli         | High School, Sher                 | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 41   | HSS-65-1  | Gopalganj        | Barauli         | High School, Larauli              | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 42   | HSS-65-2  | Gopalganj        | Baikunthpua     | High School, Shirsha              | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 43   | HSS-66-2  | Gopalganj        | Kuchaikot       | High School, Baliwan Sagar        | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 44   | HSS-67-1  | Gopalganj        | Gopalganj       | High School, Bishunpur Yadavpur   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 45   | HSS-67-2  | Gopalganj        | Gopalganj       | M. S. Urdu High School, Gopalganj | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 46   | HSS-68-1  | Gopalganj        | Kuchaikot       | High School, Sonhula              | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 47   | HSS-68-2  | Gopalganj        | Fulwariya       | High School, Bathuwa Bazar        | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 48   | HSS-68-3  | Gopalganj        | Thawe           | High School, Ramchandpur          | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 49   | HSS-69-1  | Gopalganj        | Gopalganj Sadar | D. A. V. High School, Gopalganj   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |

| S.N. | Group No.  | Name of District | Name of Block | Name of School                               | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                          |
|------|------------|------------------|---------------|----------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|----------------------------------|
|      |            |                  |               |                                              |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                  |
|      |            |                  |               |                                              |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                  |
| 50   | HSS-69-2   | Gopalganj        | Manjha        | D. G. High School, Dumaria                   | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 51   | HSS-17-1   | Jamui            | Barhat        | Government High School, Lathlath             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 52   | HSS-6 -1   | Jehanabad        | Modanganj     | High School, Okari                           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 53   | HSS-22-1   | Katihar          | Pranpur       | Gyanda High School, Roshna, Pranpur          | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 54   | HSS-22-2   | Katihar          | Pranpur       | Project Girl's High School, Bastaul, Pranpur | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 55   | HSS-23-1   | Katihar          | Korha         | Project Girl's High School, Korha            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 56   | HSS-23-2   | Katihar          | Falka         | Project Girl's High School, Falka            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 57   | HSS-24-1   | Katihar          | Kadwa         | Project Girl's High School, Kumhri, Kadwan   | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 58   | HSS-24-2   | Katihar          | Barsoi        | Project Girl's High School, Barsoi           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 59   | HSS-24-3   | Katihar          | Ajamnagar     | Project Girl's High School, Ajamnagar        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 60   | HSS-26-1   | Katihar          | Barari        | Jageshwer High School, Grubazar              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 61   | HSS-26-3   | Katihar          | Falka         | Shiv Na. Sarvoday High School, Bareta        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 62   | HSS-20 (A) | Khagaria         | Chautham      | Shiv Maha High School, Chautham              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 63   | HSS- 96-1  | Khagaria         | Parbatta      | Shri Krishna Uchh Vidhayalaya, Naya goan     | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 64   | HSS-27-2   | Kishanganj       | Kishanganj    | Girl's High School, Kishanganj               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 65   | HSS-28-1   | Kishanganj       | Kochadhaman   | High School, Bishanpur                       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 66   | HSS-28-2   | Kishanganj       | Kishanganj    | National High School, Kishanganj             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School                                         | Time of Completion | Physical Status |        |            |    |              |    |           |    |           |          | Remarks                              |
|------|-----------|------------------|---------------|--------------------------------------------------------|--------------------|-----------------|--------|------------|----|--------------|----|-----------|----|-----------|----------|--------------------------------------|
|      |           |                  |               |                                                        |                    | Not Start       | Layout | Foundation | PL | Ground Floor |    | 1st Floor |    | Finishing | Complete |                                      |
|      |           |                  |               |                                                        |                    |                 |        |            |    | LL           | RL | LL        | RL |           |          |                                      |
| 67   | HSS-18-1  | Munger           | Munger Sadar  | Bajjnath Girl's High School, Munger                    | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 68   | HSS-18-2  | Munger           | Jamalpur      | N.C Ghosh Girl's High School, Jamalpur                 | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. G+2. Handover |
| 69   | HSS-30-1  | Muzaffarpur      | N/A           | B. B. Collagiate, Muzaffarpur                          | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 70   | HSS- 83-1 | Muzaffarpur      | Mushahari     | Uchh Vidhayalaya , Jamalabad                           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 71   | HSS-5-1   | Nalanda          | Nalanda       | High School G.M.K, Islampur                            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2015. Handover     |
| 72   | HSS-5-2   | Nalanda          | Nalanda       | High School, Khudaganj                                 | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2015. Handover     |
| 73   | HSS-8 (A) | Nawada           | Warisaliganj  | High School, Chakwai                                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                             |
| 74   | HSS-9-1   | Nawada           | Meskaur       | Inter School, Meskaur                                  | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                             |
| 75   | HSS-9-2   | Nawada           | Meskaur       | High School, Medhukuri                                 | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                             |
| 76   | HSS-10-1  | Nawada           | Narhat        | Inter School, Narhat                                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          |                                      |
| 77   | HSS-10-2  | Nawada           | Sirdala       | Inter School, Laund                                    | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 78   | HSS-10-3  | Nawada           | Nardiganj     | High School, Narpur Pakaria                            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 79   | HSS-11-1  | Nawada           | Targir        | High School, Targir                                    | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2015. Handover     |
| 80   | HSS-11-3  | Nawada           | N/A           | High School, Shahpur                                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover     |
| 81   | HSS-98-1  | Nawada           | Govindpur     | High School, Sudhari                                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover      |
| 82   | HSS-98-2  | Nawada           | Govindpur     | Project Kanya High School, Govindpur                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover      |
| 83   | HSS-1-1   | Patna            | Patna Sadar   | Mahant Hanuman Saran Higher Secondary School, Rajapur, | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2015. Handover     |

| S.N. | Group No.  | Name of District | Name of Block | Name of School                                       | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                          |
|------|------------|------------------|---------------|------------------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|----------------------------------|
|      |            |                  |               |                                                      |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                  |
|      |            |                  |               |                                                      |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                  |
| 84   | HSS-88-1   | Patna            | Nagar         | Aarya Girl's H.S. Naya Tola                          | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 85   | HSS-92-1   | Samastipur       | Bibhutipur    | Uchh Vidhayalaya, Chakhabib Vibhutipur               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 86   | HSS-93-1   | Samastipur       | Shivajinagar  | Gandhi Smarak Da Uchh Vidhayalaya, Ballipur          | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 87   | HSS-51 (B) | Saran            | Ekma          | Alakh Narain Singh High School, Ekma                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 88   | HSS-52 (A) | Saran            | Chhapra       | Zila School, Chhapra                                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 89   | HSS-52 (B) | Saran            | Maraura       | Dr. Ram Bihari Singh High School, Vishnupura         | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 90   | HSS-52-1   | Saran            | Sonepur       | Raghuveer Singh High School, Mahdalichak             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 91   | HSS-89-1   | Saran            | Riwilganj     | Ramkrishna Uchh Vidhayalaya, Simiriya, Riwilganj     | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 92   | HSS-89-2   | Saran            | Chhapra Sadar | Rajkiye Balika Uchh Madhyamik Vidhayalaya , Chhapra  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 93   | HSS-90-1   | Saran            | Chhapra Sadar | Tapsi Singh Uchh Vidhayalaya , Chirand               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 94   | HSS-90-2   | Saran            | Dariyapur     | Anand Uchh Vidhayalaya , Rampur Pratap pur Dariyapur | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 95   | HSS-32-1   | Sitamarhi        | Dumra         | Kamla Girl's High School, Dumra                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 96   | HSS-32-2   | Sitamarhi        | Dumra         | Lakshmi High School, Sitamarhi                       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 97   | HSS-32-3   | Sitamarhi        | Dumra         | M.R.D. Girl's High School,Sitamarhi                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 98   | HSS-33-1   | Sitamarhi        | Dumra         | S. R. High School, Bariyarpur                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 99   | HSS-35-1   | Sitamarhi        | Suppi         | Project Girl's High School, Sasaula Sabha            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 100  | HSS-35-2   | Sitamarhi        | Sursand       | Saryu High School, Sursand                           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |

| S.N. | Group No.  | Name of District | Name of Block | Name of School                              | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                          |
|------|------------|------------------|---------------|---------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|----------------------------------|
|      |            |                  |               |                                             |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                  |
|      |            |                  |               |                                             |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                  |
| 101  | HSS-35-3   | Sitamarhi        | Sursand       | V. R Sahi Girl's High School, Sursand       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 102  | HSS-36 (A) | Sitamarhi        | Parihar       | Shree Gandhi High School, Parihar           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 103  | HSS-36 (B) | Sitamarhi        | Parihar       | High School, Koiriya Pipra                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 104  | HSS-37 (B) | Sitamarhi        | Pupri         | Shree Sutha High School, Balha              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 105  | HSS-38-1   | Sitamarhi        | Dumri         | High School, Dumri                          | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 106  | HSS-38-2   | Sitamarhi        | Sonbarsa      | Ra. Gu. High School, Kanhauli Bhandser      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2015. Handover |
| 107  | HSS-40-1   | Sitamarhi        | Bathnaha      | Project Girl's High School, Majhaulia State | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 108  | HSS-42-1   | Sitamarhi        | Nanpur        | High School, Bela Shanti Kutir              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 109  | HSS-42-2   | Sitamarhi        | Nanpur        | Project Girl's High School, Bahela Jahidpur | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 110  | HSS-43-1   | Sitamarhi        | Choraut       | High School, Choraut                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.7.2017. Handover  |
| 111  | HSS-70-1   | Sitamarhi        | Sonbarsa      | Uchh Vidhayalaya , Singhvahini              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 112  | HSS-70-2   | Sitamarhi        | Sonbarsa      | Uchh Vidhayalaya, Jainagar                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                         |
| 113  | HSS-71-1   | Sitamarhi        | Bathnaha      | Uchh Vidhayalaya, Bathnaha                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 114  | HSS-71-2   | Sitamarhi        | Bathnaha      | Uchh Vidhayalaya, Purnahiya                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 115  | HSS-71-3   | Sitamarhi        | Bathnaha      | Uchh Vidhayalaya, Yogawanabazar             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 116  | HSS-72 (A) | Sitamarhi        | Parihar       | Uchh Vidhayalaya, Bhisva Bazar              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |
| 117  | HSS-72 (B) | Sitamarhi        | Parihar       | Uchh Vidhayalaya, Khairwa Vishnupur         | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Inaugurated 16.07.2016. Handover |

| S.N. | Group No.  | Name of District | Name of Block  | Name of School                      | Time of Completion | Physical Status |        |            |    |              |    |           |    |           |          | Remarks                          |
|------|------------|------------------|----------------|-------------------------------------|--------------------|-----------------|--------|------------|----|--------------|----|-----------|----|-----------|----------|----------------------------------|
|      |            |                  |                |                                     |                    | Not Start       | Layout | Foundation | PL | Ground Floor |    | 1st Floor |    | Finishing | Complete |                                  |
|      |            |                  |                |                                     |                    |                 |        |            |    | LL           | RL | LL        | RL |           |          |                                  |
| 118  | HSS-73 (B) | Sitamarhi        | Runni Saidpur  | Uchh Vidhayalaya, Bishnupur Basudeo | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 119  | HSS-74 (A) | Sitamarhi        | Belsand        | Uchh Vidhayalaya, Chandauli         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 120  | HSS-74 (B) | Sitamarhi        | Belsand        | Uchh Vidhayalaya, Belsand           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 121  | HSS-75 (A) | Sitamarhi        | Nanpur         | Uchh Vidhayalaya, Raipur            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 122  | HSS-75 (B) | Sitamarhi        | Nanpur         | Uchh Vidhayalaya, Janipur           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 123  | HSS-76-1   | Sitamarhi        | Bokhra         | Uchh Vidhayalaya, Kharka            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 124  | HSS-78-1   | Sitamarhi        | Mejarganj      | Uchh Vidhayalaya, Mejarganj         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 125  | HSS-78-2   | Sitamarhi        | Mejarganj      | Uchh Vidhayalaya, Madpa Sirpal      | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 126  | HSS-79-1   | Sitamarhi        | Suppi          | Uchh Vidhayalaya, Suppai            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 127  | HSS-80-1   | Sitamarhi        | Rega           | Uchh Vidhayalaya, Vabhangnwa        | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 128  | HSS- 80-2  | Sitamarhi        | Rega           | Uchh Vidhayalaya, Rewasi            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 129  | HSS- 81-2  | Sitamarhi        | Sursand        | Uchh Vidhayalaya, Radhaur           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 130  | HSS- 81-3  | Sitamarhi        | Sursand        | Uchh Vidhayalaya, Maneshwar Sthan   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.07.2016. Handover |
| 131  | HSS- 82-1  | Sitamarhi        | Choraut        | Uchh Vidhayalaya, Barri Behta       | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |
| 132  | HSS-41-1   | Sitamarhi        | Runni Saidpur  | AA. High School, Madhaul            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 133  | HSS-41-2   | Sitamarhi        | Runni Saidpur  | M. High School, Tilaktajpur         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Handover                         |
| 134  | HSS-48-1   | Siwan            | Lakri Nawiganj | Janta High School, Musaipur         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Inaugurated 16.7.2017. Handover  |

| S.N. | Group No.  | Name of District | Name of Block   | Name of School                                | Time of Completion | Physical Status |         |             |    |              |    |           |    |            |           | Remarks                          |
|------|------------|------------------|-----------------|-----------------------------------------------|--------------------|-----------------|---------|-------------|----|--------------|----|-----------|----|------------|-----------|----------------------------------|
|      |            |                  |                 |                                               |                    | Not Start       | Lay out | Foun dation | PL | Ground Floor |    | 1st Floor |    | Finish ing | Compl ete |                                  |
|      |            |                  |                 |                                               |                    |                 |         |             |    | LL           | RL | LL        | RL |            |           |                                  |
| 135  | HSS-48-2   | Siwan            | Bhagwanpur      | Indira Singh High School, Hilser              | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.7.2017. Handover  |
| 136  | HSS-84-1   | Siwan            | Siwan           | D.A.V.High school Siwan                       | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 137  | HSS-85-1   | Siwan            | Siwan           | High school Basantpur                         | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 138  | HSS-87-1   | Siwan            | Raghunathpur    | High school Rajpur                            | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 139  | HSS-31-1   | Vaishali         | Goraul          | Government High School, Goraul                | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2015. Handover |
| 140  | HSS-31-2   | Vaishali         | Sarsai          | Government High School, Sarsai Fatehpur       | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2015. Handover |
| 141  | HSS-95 (B) | West Champaran   | Sikta           | Pahwari Yadav Uchh Vidhayalaya Jagnathpur     | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 142  | HSS-54-1   | Gopalganj        | Bhorey          | High School, Kalyanpur                        | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 143  | HSS-37 (C) | Sitamarhi        | Bajpatti        | High School, Bajpatti                         | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 144  | HSS-39 (A) | Sitamarhi        | Sonbarsa        | High School, Sonbarsa                         | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 145  | HSS-40-2   | Sitamarhi        | Runni Saidpur   | Project Girl's High School, Manik Chowk       | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 146  | HSS-19 (A) | Munger           | Dharhara        | High School, Sardha                           | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 147  | HSS-51-2   | Saran            | Dariyapur       | Sarvoday High School, Bhagwanpur              | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 148  | HSS-9-3    | Nawada           | Meskaur         | High School, Biju Bigha                       | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 149  | HSS-91-1   | Samastipur       | Vidhapati Nagar | Vidhapati nagar uchh vidhayalaya Mau Bajitpur | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 150  | HSS-34-1   | Sitamarhi        | Bairganiya      | High School, Bairgania                        | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |
| 151  | HSS-34-2   | Sitamarhi        | Bairganiya      | Jauharimal High School, Bairgania             | 15 Months          |                 |         |             |    |              |    |           |    |            |           | Handover                         |

| S.N. | Group No.   | Name of District | Name of Block   | Name of School                                            | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks  |
|------|-------------|------------------|-----------------|-----------------------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|----------|
|      |             |                  |                 |                                                           |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |          |
|      |             |                  |                 |                                                           |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |          |
| 152  | HSS-36 (C)  | Sitamarhi        | Parihar         | Praject Girl's High School, Gorhari                       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 153  | HSS-55-2    | Gopalganj        | Kateya          | High School, Bagahi                                       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 154  | HSS-51-1    | Saran            | Dariyapur       | Durga High School, Sahpur, Sutihar                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 155  | HSS-25-1    | Katihar          | Barsoi          | High School, Abadpur                                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 156  | HSS-25-2    | Katihar          | Kadwa           | A.L. High School, Sonali                                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 157  | HSS-21-1    | Purnea           | Purnea east     | Rajkiya Girl's High School, Purnia                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 158  | HSS-53-1    | Saran            | Ekma            | Medauri Devi High School, Mahammadpur                     | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 159  | HSS-53-2    | Saran            | Nagra           | Rana Pratap High School, Rampur Kala                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 160  | HSS-86-1    | Siwan            | Duraundha       | High School Hadsar Dhanauti                               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 161  | HSS-97-1    | Arwal            | Vanshi Suryapur | High School, Mali Ramgarh                                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 162  | HSS-29-1    | Madhepura        | Murliganj       | B. L. (+2) School, Murliganj                              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 163  | HSS-56-2    | Gopalganj        | Kuchaikot       | High School, Ratanpura                                    | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |          |
| 164  | HSS-57-2    | Gopalganj        | Uchakagaon      | High School, Jamunaha Bazar                               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 165  | HSS-66-1    | Gopalganj        | Kuchaikot       | High School, Nechua Jalalpur                              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 166  | HSS-107 (A) | Lakhisarai       | Badahiya        | Ramjanki Ramdhan Singh Kanya Uchh Vidhayalaya U V Vadhiya | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |
| 167  | HSS-8 (B)   | Nawada           | Warisaliganj    | High School, Kutri                                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |          |
| 168  | HSS-49-2    | Saran            | Sonepur         | Gogal Singh High School, Naya Gaoun, Sonepur              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover |

| S.N. | Group No.   | Name of District | Name of Block | Name of School                                   | Time of Completion | Physical Status |            |                |    |              |    |           |    |               |              | Remarks  |
|------|-------------|------------------|---------------|--------------------------------------------------|--------------------|-----------------|------------|----------------|----|--------------|----|-----------|----|---------------|--------------|----------|
|      |             |                  |               |                                                  |                    | Not Start       | Layo<br>ut | Foun<br>dation | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |          |
|      |             |                  |               |                                                  |                    |                 |            |                |    | LL           | RL | LL        | RL |               |              |          |
| 169  | HSS-49-3    | Saran            | Sonepur       | K. P. S. High School, Gangajal, Sonepur          | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 170  | HSS-039 (C) | Sitamarhi        | Sonbarsa      | Ja. High School, Bhutahi                         | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 171  | HSS-039 (B) | Sitamarhi        | Sonbarsa      | Project Girl's High School, Bhutahi              | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 172  | HSS-095 (A) | West Champaran   | Sikta         | Adarsh Uchh Vidhayalaya, Dukhichhapar            | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 173  | HSS-101-1   | East Champaran   | Kotwa         | Uchh Vidhayalaya, Machhargoan                    | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 174  | HSS-20 (B)  | Khagaria         | Gogari        | Deep Nara Ram Krishna High School, Vasua Koyla   | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 175  | HSS-49-1    | Saran            | Sonepur       | Shiv Dulari High School, Sonepur                 | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 176  | HSS-51 (A)  | Saran            | Ekma          | High School, Parsagarh                           | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 177  | HSS-54-3    | Gopalganj        | Bhorey        | High School, Koreya                              | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 178  | HSS-62-1    | Gopalganj        | Uchakagaon    | High School, Sankhe Ramdas                       | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 179  | HSS-45-2    | Siwan            | Hussaingan    | M. S. High School Cum Inter Collage, Husainganj  | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 180  | HSS-107 (E) | Lakhisarai       | Suryagarh     | Uchh Vidhayalaya Narottampur, Kajra              | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 181  | HSS-15-1    | Banka            | Baunsi        | LND HS Baunsi                                    | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 182  | HSS-45-1    | Siwan            | Ander         | High School, Ander                               | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 183  | HSS-45-3    | Siwan            | Raghunathpur  | Kishan Majdur High School, Tari                  | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 184  | HSS-094-1   | Madhepura        | Madhepura     | Shivnandan Prasad Mandal High School , Madhepura | 15 Months          |                 |            |                |    |              |    |           |    |               |              | Handover |
| 185  | HSS-25-3    | Katihar          | Ajamnagar     | High School, Salmari                             | 15 Months          |                 |            |                |    |              |    |           |    |               |              |          |

| S.N. | Group No.  | Name of District | Name of Block | Name of School                                         | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                                                                               |
|------|------------|------------------|---------------|--------------------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|---------------------------------------------------------------------------------------|
|      |            |                  |               |                                                        |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                                                                       |
|      |            |                  |               |                                                        |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                                                                       |
| 186  | HSS-26-2   | Katihar          | Balrampur     | High School, B. Balrampur                              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                                       |
| 187  | HSS-11-2   | Nawada           | Akbarpur      | Project Girl's High School, Akbarpur                   | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                                                                              |
| 188  | HSS-100-4  | East Champaran   | Pakaridayal   | Uchh Vidhayalaya, Barkagaon                            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                                                                              |
| 189  | HSS-37 (A) | Sitamarhi        | Bajpatti      | Project Girl's High School, Siwaipatti                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                                       |
| 190  | HSS-57-1   | Gopalganj        | Uchakagaon    | Sahu Jain Girl's High School, Mirganj                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                                       |
| 191  | HSS-73 (A) | Sitamarhi        | Runni Saidpur | Uchh Vidhayalaya, Morsand                              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Handover                                                                              |
| 192  | HSS-104-1  | East Champaran   | Areraj        | Uchh Vidhayalaya, Malahi                               | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                                       |
|      |            |                  |               |                                                        |                    |                 |            |                    |    |              |    |           |    |               |              |                                                                                       |
| 193  | HSS-102-2  | East Champaran   | Chakiya       | B.L.S.P Uchh Vidhayalaya, Chakiya                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Rescind letter send H.Q by letter no-758 dt-24.12.2021. show cause notice issued.     |
| 194  | HSS-102-3  | East Champaran   | Mehasi        | Uchh Vidhayalaya, Balakothi                            | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Rescind letter send H.Q by letter no-758 dt-24.12.2021. show cause notice issued.     |
| 195  | HSS-104-2  | East Champaran   | Areraj        | Parwati Kanya Uchh Vidhayalaya, Areraj                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | For remaining work LOA issued vide letter no. 2776 date 8-4-2022                      |
| 196  | HSS-104-3  | East Champaran   | Turkauliya    | Uchh Vidhayalaya, Turkauliya                           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | For remaining work LOA issued vide letter no. 2789 date 8-4-2022. Agreement done      |
| 197  | HSS-2-1    | Patna            | Bakhtiyaarpur | Sri Sunder Devi Higher Secondary School, Rupas Mahaji, | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Estimates of the remaining work have been prepared and submitted to the headquarters. |

| S.N. | Group No.   | Name of District | Name of Block | Name of School                           | Time of Completion | Physical Status |            |                    |    |              |    |           |    |               |              | Remarks                                                         |
|------|-------------|------------------|---------------|------------------------------------------|--------------------|-----------------|------------|--------------------|----|--------------|----|-----------|----|---------------|--------------|-----------------------------------------------------------------|
|      |             |                  |               |                                          |                    | Not Start       | Layo<br>ut | Foun<br>datio<br>n | PL | Ground Floor |    | 1st Floor |    | Finish<br>ing | Compl<br>ete |                                                                 |
|      |             |                  |               |                                          |                    |                 |            |                    |    | LL           | RL | LL        | RL |               |              |                                                                 |
| 198  | HSS-77-1    | Sitamarhi        | Bajpatti      | Uchh Vidhayalaya, Vachopatti narha       | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | For Balance work LOA issued 1129 date 8-2-2022.. Agreement done |
| 199  | HSS-100-1   | East Champaran   | Dhaka         | Kanya Uchh Vidhayalaya, Karmwa           | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                 |
| 200  | HSS-100-2   | East Champaran   | Dhaka         | Alpasankhayak Uchh Vidhayalaya, Khairwa  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              |                                                                 |
| 201  | HSS-100-3   | East Champaran   | Pakaridayal   | Uchh Vidhayalaya, Chaita                 | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | G+2,                                                            |
| 202  | HSS-50-2    | Saran            | Ekma          | High School, Chanwa                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | G+2,                                                            |
|      |             |                  |               |                                          |                    |                 |            |                    |    |              |    |           |    |               |              |                                                                 |
| 203  | HSS-19 (B)  | Munger           | Bariyarpur    | Adarsh High School, Ghorgha              | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | LOA issued but not started                                      |
| 204  | HSS-16-3    | Banka            | Katoriya      | Pro.G. H. S. Katoriya                    | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Short land (80'X60'), contractor not interested (DROP OUT)      |
| 205  | HSS-3-1     | Buxar            | Chausa        | High School, Chausa                      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Land not available                                              |
| 206  | HSS-4-1     | Buxar            | Buxar         | Girl's High School, Chaugain             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Land not available                                              |
| 207  | HSS-106-1   | Buxar            | Dumrao        | M U Balika Uchh Vidhayalaya, Dumrao      | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Land not available                                              |
| 208  | HSS-7-1     | Gaya             | Gaya Sadar    | Zila School, Gaya                        | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Land not available                                              |
| 209  | HSS-20 (C)  | Khagaria         | Khagaria      | C. S High School, Marar                  | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | 8 Feet Deep Land is available                                   |
| 210  | HSS-27-1    | Kishanganj       | Bahadurganj   | N. A. High School, Bishanpur             | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | Request for name change to MS gangihat.                         |
| 211  | HSS-107 (B) | Lakhisarai       | Chann         | R Lal Channan Uchh Vidhyalaya, Lakhochak | 15 Months          |                 |            |                    |    |              |    |           |    |               |              | land is on hill . Construction is not possible.                 |

| S.N.                          | Group No.   | Name of District | Name of Block | Name of School                               | Time of Completion | Physical Status |        |            |    |              |    |           |    |           |          | Remarks                                                    |
|-------------------------------|-------------|------------------|---------------|----------------------------------------------|--------------------|-----------------|--------|------------|----|--------------|----|-----------|----|-----------|----------|------------------------------------------------------------|
|                               |             |                  |               |                                              |                    | Not Start       | Layout | Foundation | PL | Ground Floor |    | 1st Floor |    | Finishing | Complete |                                                            |
|                               |             |                  |               |                                              |                    |                 |        |            |    | LL           | RL | LL        | RL |           |          |                                                            |
| 212                           | HSS-107 (C) | Lakhisarai       | Lakhisarai    | Uchh Vidhyalaya purani bazar, Lakhisarai     | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 213                           | HSS-107 (D) | Lakhisarai       | Suryagarh     | Ghosaith Uchh Vidhayalaya, Piribazar         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Dismentling Required                                       |
| 214                           | HSS-8 (C)   | Nawada           | Warisaliganj  | Project Girl's High School, Pakaribarawan    | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 215                           | HSS-50-1    | Saran            | Sonepur       | S. P. S. High School, Sonepur                | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 216                           | HSS-50-3    | Saran            | Sonepur       | Sishu Sangh High School, Sonepur             | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 217                           | HSS-52-2    | Saran            | Ekma          | High School, Atersan                         | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 218                           | HSS-033-2   | Sitamarhi        | Prasauni      | High School, Parsauni Chowk                  | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land is made available in pond. Construction not possible. |
| 219                           | HSS-043-2   | Sitamarhi        | Pupri         | L. M. High School, Pupri                     | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land dispute                                               |
| 220                           | HSS-080-3   | Sitamarhi        | Rega          | Uchh Vidhayalaya, Sahbajpur Kharsan          | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land Dispute. Local villager dispute                       |
| 221                           | HSS-081-1   | Sitamarhi        | Sursand       | Kamaldas Balika Uchh Vidhyalaya , Sursand    | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Insufficient Land                                          |
| 222                           | HSS-46-1    | Siwan            | Siwan         | Islamia High School, Siwan                   | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 223                           | HSS-46-2    | Siwan            | Siwan         | Smt. Rajvansi Devi Girl's High School, Siwan | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 224                           | HSS-47-1    | Siwan            | Mairwa        | Town High School, Mairwa                     | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 225                           | HSS-47-2    | Siwan            | Raghunathpur  | High School, Nikatikala Raghunath            | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land not available                                         |
| 226                           | HSS-103-1   | East Champaran   | Chiraiya      | Jagnath Uchh Vidhayalaya, Chiraiya           | 15 Months          |                 |        |            |    |              |    |           |    |           |          | Land dispute                                               |
| Total Number of Schools (HSS) |             |                  |               | 226                                          |                    | 24              | 0      | 0          | 0  | 0            | 2  | 0         | 1  | 7         | 192      |                                                            |