

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
WORLD BANK PROJECT
PHYSICAL STATUS OF CONSTRUCTION OF BRC (BLOCK RESOURCE CENTRE)

Report Dated : 31.10.2017

Report Date: 10/01/2024

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
1	Araria	BRC-79	BRC, Narpatganj, Araria			1											5 feet deep land made available, sand filling estimate sent to HQ.	
2	Araria	BRC-80	BRC, Araria			1											Land available.NOC Pending	
3	Araria	BRC-81	BRC, Jokihat, Araria			1											Govt tree plantation over the land , letter issued to c.o. to clear the land	
4	Araria	BRC-82	BRC, Bhargama, Araria															
5	Araria	BRC-83	BRC, Kursakata, Araria															
6	Arwal	BRC-129	BRC Arwal														Stop due to water logged in the site	
7	Arwal	BRC-130	BRC Karpi,Arwal															
8	Aurangabad	BRC-131	BRC,Obra,Aurangabad															
9	Aurangabad	BRC-132	BRC,Dev,Aurangabad															
10	Aurangabad	BRC-133	BRC Madanpur,Aurangabad															
11	Aurangabad	BRC-134	BRC Kutumba,Aurangabad															
12	Banka	BRC-92	BRC Katoria,Banka															
13	Banka	BRC-93	BRC Rajaun,Banka															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
14	Banka	BRC-94	BRC,Barhat,Banka															
15	Banka	BRC-95	BRC Belhar,Banka															
16	Begusarai	BRC-167	BRC,Begusarai			1												Land not avilable
17	Begusarai	BRC-168	BRC,Matihani,Begusarai															
18	Begusarai	BRC-169	BRC, Bhagwanpur,Begusarai															
19	Begusarai	BRC-170	BRC, Bakhri,Begusarai			1												Land not avilable
20	Begusarai	BRC-171	BRC, Mansoorchak,Begusarai			1												Land not avilable
21	Begusarai	BRC-172	BRC, Cheria Bariyarpur,Begusarai			1												Land not avilable
22	Bhagalpur	BRC-102	BRC Naugachhia,Bhagalpur			1												
23	Bhagalpur	BRC-103	BRC Pirpainti,Bhagalpur			1												
24	Bhagalpur	BRC-104	BRC Shahkund,Bhagalpur															
25	Bhojpur	BRC-158	BRC,Jagdishpur,Bhojpur															Plaster Work
26	Bhojpur	BRC-159	BRC ,Charpokhri,Bhojpur															
27	Bhojpur	BRC-160	BRC, Udwantnagar,Bhojpur															Shuttering
28	Bhojpur	BRC-161	BRC,Garhani,Bhojpur															Plaster Work

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
29	Bhojpur	BRC-162	BRC ,Koilar,Bhojpur														B/W upto PL	
30	Buxar	BRC-64	BRC Chakki, Buxar			1											LOA Issue	
31	Buxar	BRC-65	BRC Buxar			1											LOA Issue	
32	Buxar	BRC-66	BRC, Chausa, Buxar			1											LAND IS NOT AVAILABLE.	
33	Darbhanga	BRC-8	BRC,Manigachhi, Darbhanga			1											Not Started. H.T. Cable cross	
34	Darbhanga	BRC-9	BRC, Keoti,Darbhanga															
35	Darbhanga	BRC-10	BRC,kusheshwarsthan,Darbhanga															
36	Darbhanga	BRC-11	BRC, Ghanshyampur, Darbhanga			1											Not Started. NOC Pending	
37	Darbhanga	BRC-12	BRC,Kiratpur, Darbhanga			1											Not Started. NOC Pending	
38	Darbhanga	BRC-13	BRC,Baheri,Darbhanga														Not Started. NOC Pending	
39	Darbhanga	BRC-14	BRC,Hanumannagar, Darbhanga			1											Not Started. NOC Pending	
40	East Champaran	BRC-31	BRC,Sangrampur,E.Champaran															
41	East Champaran	BRC-32	BRC,Kalyanpur,E.Champaran															
42	East Champaran	BRC-33	BRC Chakia,E.Champaran															
43	East Champaran	BRC-34	BRC Sugauli,E.Champaran															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
44	East Champaran	BRC-35	BRC Madhuban,E.Champaran															
45	East Champaran	BRC-36	BRC Patahi,E.Champaran															
46	East Champaran	BRC-37	BRC Raxaul,E.Champaran															
47	East Champaran	BRC-38	BRC Adapur,E.Champaran															
48	East Champaran	BRC-39	BRC Bankatwa,E.Champaran			1												LOA Issue
49	East Champaran	BRC-40	BRC Dhaka,E.Champaran			1												LOA Issue
50	Gaya	BRC-119	BRC, Atari,Gaya															
51	Gaya	BRC-120	BRC, Neemchak,Gaya															
52	Gaya	BRC-121	BRC,Wazirganj,Gaya			1												LOA Issue
53	Gaya	BRC-122	BRC, Mohanpur,Gaya			1												LOA Issue
54	Gaya	BRC-123	BRC, Imamganj,Gaya															Land Available
55	Gaya	BRC-124	BRC Amas,Gaya															
56	Gaya	BRC-125	BRC, Koch,Gaya			1												LOA issue
57	Gopalganj	BRC-55	BRC Uchkagaon,Gopalganj															
58	Gopalganj	BRC-56	BRC Sidhwalia,Gopalganj															

Sl. No.	Name of District	Group No.	Name of School	Retender	Tender Process	Not Started	Physical Status										Remarks	
							Layout	Foundation	Plinth	Ground Floor		First Floor		Second Floor		Finishing		Complete
										LL	RL	LL	RL	LL	RL			
59	Gopalganj	BRC-57	BRC Bhorey,Gopalganj															
60	Gopalganj	BRC-58	BRC,Bijaipur,Gopalganj															
61	Gopalganj	BRC-59	BRC Pachdeuri,Gopalganj	1														Retender
62	Gopalganj	BRC-60	BRC Kuchaikot,Gopalganj			1												LOA Issue
63	Jamui	BRC-96	BRC Jamui															
64	Jamui	BRC-97	BRC Barhat,Jamui			1												LOA Issue
65	Jamui	BRC-98	BRC Chakai,Jamui															
66	Jamui	BRC-99	BRC Gidhour,Jamui			1												Land not avilable
67	Jamui	BRC-100	BRC Sikandra,Jamui															
68	Jehanabad	BRC-126	BRC,Jehanabad															
69	Jehanabad	BRC-127	BRC,Kako,Jehanabad															
70	Jehanabad	BRC-128	BRC,Ghosi,Jehanabad			1												LOA Issue
71	Kaimur	BRC-61	BRC,Ramgarh,Kaimur															
72	Kaimur	BRC-62	BRC Chainpur,Kaimur															
73	Kaimur	BRC-63	BRC Bhagwanpur,Kaimur															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
74	Katihar	BRC-73	BRC, Mansahi, Katihar															
75	Katihar	BRC-74	BRC,Manihar, Katihar			1												Land not given , letter issued to DEO/ DM katihar to make the land available .
76	Katihar	BRC-75	BRC, Pranpur, Katihar			1												Land disputed & NOC not given by BEO / HM
77	Katihar	BRC-76	BRC, Kadwa, Katihar															
78	Katihar	BRC-77	BRC, Barsoi, Katihar															
79	Katihar	BRC-78	BRC, Azamnagar, Katihar															
80	Khagariaa	BRC-173	BRC ,Chuatham,Khagaria			1												LOA issue
81	Khagariaa	BRC-174	BRC ,Gogari,Khagaria															
82	Khagariaa	BRC-175	BRC, Beldour,Khagaria			1												Land allotment in process
83	Khagariaa	BRC-176	BRC,Parbatta,Khagaria															
84	Kishanganj	BRC-89	BRC, Tarhagach, Kishanganj															
85	Kishanganj	BRC-90	BRC, Thakurganj, Kishanganj															Agreement pending
86	Kishanganj	BRC-91	BRC, Pothia, Kishanganj															
87	Lakhisarai	BRC-184	BRC,Barhiya,Lakhisarai			1												LETTER ISSUED TO CONTRACTOR TO START WORK IMMEDIATELY
88	Lakhisarai	BRC-185	BRC ,Alinagar, Suryagarha,Lakhisarai			1												LOA issue

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
89	Madhepura	BRC-105	BRC Puraini,Madhepura															
90	Madhepura	BRC-106	BRC Gwalpada,Madhepura			1												Land not available
91	Madhepura	BRC-107	BRC Kumarkhand,Madhepura															
92	Madhepura	BRC-108	BRC Gailarh,Madhepura															
93	Madhubani	BRC-15	BRC, Lakhsaur,Madhubani			1												Not Started. NOC Pending
94	Madhubani	BRC-16	BRC,Jhanjharpur,Madhubani															
95	Madhubani	BRC-17	BRC,Phulparas,Madhubani			1												LOA Issue
96	Madhubani	BRC-18	BRC,Khutauna,Madhubani															
97	Madhubani	BRC-19	BRC, Khajouli,Madhubani															
98	Madhubani	BRC-20	BRC,Bisfi,Madhubani			1												
99	Madhubani	BRC-21	BRC,Rahika,Madhubani			1												
100	Madhubani	BRC-22	BRC, Harlakhi,Madhubani															
101	Madhubani	BRC-23	BRC,Babubarhi,Madhubani															
102	Munger	BRC-101	BRC Asharganj,Munger															
103	Muzaffarpur	BRC-152	BRC,Motipur,Muzaffarpur			1												Land for work still not given by C.O.

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
104	Muzaffarpur	BRC-153	BRC Gaighat,Muzaffarpur			1												NOC Awaited, Letter Given
105	Muzaffarpur	BRC-154	BRC,Aurai,Muzaffarpur			1												NOC Awaited, Letter Given
106	Muzaffarpur	BRC-155	BRC,Bandra,Muzaffarpur															Brickwork Running
107	Muzaffarpur	BRC-156	BRC,Minapur,Muzaffarpur			1												NOC Awaited, Letter Given
108	Muzaffarpur	BRC-157	BRC,Bhagwanpur,Muzaffarpur			1												No named Block Present Letter Given to HQ
109	Nalanda	BRC-146	BRC, Austhawan ,Nalanda															
110	Nalanda	BRC-147	BRC, Rahui,Nalanda															
111	Nalanda	BRC-148	BRC, Ekangarsarai,Nalanda															
112	Nalanda	BRC-149	BRC,Silaw,Nalanda															
113	Nalanda	BRC-150	BRC, Katrisarai,Nalanda															
114	Nalanda	BRC-151	BRC, Karaiparsurai,Nalanda			1												DPR में अंकित स्थल Road से 11 फीट गहरा है तथा 4 फीट जलजमाव है, नये स्थल हेतु BEO से L.No.- 558 /19.11.16 द्वारा अनुरोध किया गया है
115	Nawada	BRC-141	BRC, Pakribarawan,Nawada															
116	Nawada	BRC-142	BRC,Warisaliganj,Nawada															
117	Nawada	BRC-143	BRC, Akabarpur,Nawada															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
118	Nawada	BRC-144	BRC, Narhat,Nawada															
119	Nawada	BRC-145	BRC, Chandi,Nalanda															
120	Patna	BRC-163	BRC, Fatuhan,Patna															Foundation Earth Excavation in progress (CO के पत्रांक 597 दिनांक 28.07.17 द्वारा भूमि उपलब्ध कराया गया
121	Patna	BRC-164	BRC, Bakhtiyarpur,Patna			1												उपलब्ध कराया गया भूमि पूर्व में किसी अन्य विभाग को आवंटित था पुनः अन्य भूमि उपलब्ध कराने का अनुरोध BEO से L.N.-93/ 03.03.17 एवं 140/ 20.04.17 द्वारा अनुरोध किया गया है तथा DEO पटना द्वारा भी सम्बंधित को निदेशित किया गया
122	Patna	BRC-165	BRC,Naubatpur,Patna															Plaster Work
123	Patna	BRC-166	BRC,Maner,Patna			1												DPR में स्थल अंकित नहीं है स्थल उपलब्ध कराने हेतु BEO से L.No.-574 /20.11.16, L.No.- 33 /20.01.17 एवं 138/ 20.04.17 द्वारा अनुरोध किया गया है तथा DEO पटना द्वारा भी सम्बंधित को निदेशित किया गया
124	Purnea	BRC-85	BRC, Baisi, Purnea															
125	Purnea	BRC-86	BRC, Amour, Purnea															
126	Purnea	BRC-87	BRC, Dhamdaha, Purnea															
127	Purnea	BRC-88	BRC, Banmankhi,Purnea															
128	Purnea East	BRC-84	BRC, Purnea East,															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
129	Rohtas	BRC-67	BRC Dinara, Rohtas															
130	Rohtas	BRC-68	BRC Karahgar, Rohtas															
131	Rohtas	BRC-69	BRC Kochas, Rohtas															
132	Rohtas	BRC-70	BRC Tilauthu, Rohtas															
133	Rohtas	BRC-71	BRC Karakat, Rohtas			1												
134	Rohtas	BRC-72	BRC Dawat, Rohtas															
135	Saharsa	BRC-109	BRC Saurbazar,Saharsa															
136	Saharsa	BRC-110	BRC,Navhatta,Saharsa															
137	Saharsa	BRC-111	BRC Mahensi,Saharsa														Work stop due water logged	
138	Saharsa	BRC-112	BRC Sonbarsa,Saharsa			1											Low Land/Ditch available about 7ft	
139	Saharsa	BRC-113	BRC Simri, Bakhtiyarpur Saharsa															
140	Samastipur	BRC-24	BRC Rosara,Samastipur															
141	Samastipur	BRC-25	BRC Samastipur															
142	Samastipur	BRC-26	BRC, Khanpur,Samastipur			1											LOA Issue	
143	Samastipur	BRC-27	BRC, Hasanpur,Samastipur															

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
144	Samastipur	BRC-28	BRC, Mohanpur,Samastipur															
145	Samastipur	BRC-29	BRC, Patori,Samastipur															
146	Samastipur	BRC-30	BRC, Shivajinagar,Samastipur															
147	Saran	BRC-1	BRC Ekma, Saran															
148	Saran	BRC-2	BRC Baniyapur, Saran			1												LOA Issue
149	Saran	BRC-3	BRC Masrak, Saran			1												LOA Issue
150	Saran	BRC-4	BRC Marhowrah, Saran			1												LOA Issue
151	Saran	BRC-5	BRC Amnour, Saran			1												LOA Issue
152	Saran	BRC-6	BRC, Dariyapur, Saran															
153	Saran	BRC-7	BRC, Garkha, Saran															
154	Shekhpura	BRC-183	BRC,Chewada,Shekhpura															
155	Sitamarhi	BRC-135	BRC, Rega,Sitamarhi			1												Land Available. Agreement Not Done
156	Sitamarhi	BRC-136	BRC,Mesarganj,Sitamarhi			1												Land Available. Agreement Not Done. To be start in this week
157	Sitamarhi	BRC-137	BRC,Pupri,Sitamarhi															Brick work upto plinth
158	Sitamarhi	BRC-138	BRC,Barthnaha,Sitamarhi			1												TO BE START SOON

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
159	Sitamarhi	BRC-139	BRC,Runisaidpur,Sitamarhi															Roof Casted
160	Sitamarhi	BRC-140	BRC,Suppi,Sitamarhi															BRICK WORK ABOVE PL
161	Siwan	BRC-48	BRC Darauli,Siwan															
162	Siwan	BRC-49	BRC Hussainganj,Siwan			1												LOA Issue
163	Siwan	BRC-50	BRC Mairwa,Siwan															
164	Siwan	BRC-51	BRC Basantpur,Siwan															
165	Siwan	BRC-52	BRC Maharajganj,Siwan															
166	Siwan	BRC-53	BRC,Bhagwanpur,Siwan															
167	Siwan	BRC-54	BRC,Hasanpur,Siwan															
168	Supual	BRC-114	BRC Supaul															
169	Supual	BRC-115	BRC Pipra,Supaul															
170	Supual	BRC-116	BRC Pratapganj,Supaul															
171	Supual	BRC-117	BRC Nirmali,Supaul															Work stop due water logged
172	Supual	BRC-118	BRC Raghobpur,Supaul															
173	Vaishali	BRC-177	BRC,Raghobpur,Vaishali			1												Land Available

Sl. No.	Name of District	Group No.	Name of School	Ret en der	Ten der Pro ces	No t Sta rt	Physical Status										Remarks	
							Lay out	Fou nd ati on	Pli nth	Ground Floor		First Floor		Second Floor		Fini shi ng		Co mp let e
										LL	RL	LL	RL	LL	RL			
174	Vaishali	BRC-178	BRC ,Desari,Vaishali														Internal plaster ,sanitary work,m.s grill in window going on	
175	Vaishali	BRC-179	BRC, Bidupur,Vaishali														Brick work upto roof level	
176	Vaishali	BRC-180	BRC,Jandaha,Vaishali														Brick work between lintel and roof level going on	
177	Vaishali	BRC-181	BRC ,Mahua,Vaishali														Parapet running	
178	Vaishali	BRC-182	BRC, Garoul,Vaishali														Internal Plaster, kota flooring, electrical work, plumbing work in progress.	
179	West Champaran	BRC-41	BRC Bairiya,West Champaran			1											LOA Issue	
180	West Champaran	BRC-42	BRC Narkatiaganj,W.Champaran															
181	West Champaran	BRC-43	BRC Sikta,West Champaran															
182	West Champaran	BRC-44	BRC Bhithan, West Champaran			1											LOA Issue	
183	West Champaran	BRC-45	BRC Lauriya, West Champaran															
184	West Champaran	BRC-46	BRC,Piprasi, West Champaran			1											LOA Issue	
185	West Champaran	BRC-47	BRC,Majhaulia, West Champaran															
Total No. of BRC (Block Resource Centre)			185	1	0	59	8	15	4	10	15	5	14	10	20	20	4	