BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA PHYSICAL STATUS OF CONSTRUCTION OF DEGREE COLLEGE

Report Dated: 31-10-2021

	NAME OF DISTRICT	NAME OF COLLEGE	Duration (in Month)					Physical Status								
S.N.				Not Start		tio	PL		Groun d floor		1st floor		nd oor	Fin ish	sh mp let	REMARKS
					ut			LL	RL	LL	RL	LL	RL	ing	е	
1	Darbhanga	Degree College, Benipur, Darbhanga	17 MONTHS													Handover
2	East Champaran	Degree College, Madhuban, East Champaran	17 MONTHS													Handover. Inaugrated 21.02.2019
3	Purnea	Degree College, Vayasi, Purnea	17 MONTHS													Handover
4	Purnea	Degree College, Damdaha, Purnea	17 MONTHS													Handover
5	Nalanda	Degree College, Rajgir	17 MONTHS													Completed
6	Rohtas	Degree College, Nohatta, Rohtas	17 MONTHS													Handover. Inaugrated 21.02.2019
7	West Champaran	Degree College, Bagha Bargoan, West Champaran	17 MONTHS													Handover. Inaugrated 21.02.2019
8	Bhojpur	Degree College, Jagdishpur, Bhojpur	17 MONTHS													Construction of plinth beam is in progress.

	NAME OF DISTRICT	NAME OF COLLEGE			Physical Status											
S.N.			Duration (in Month)	Not Start		Fo un da tio	PL	d fl	oun		or		or	Fin ish ing	Co mp let e	REMARKS
9	Sheohar	Degree College, Sheohar	17 MONTHS			n		LL	RL	LL	RL		KL			Concent for land recently given by Scretrary Edu. Dept. Lt. No15/M 1- 118/2021-2483, Dt.:-18.11.2021 at Nawab High School Sheohar.
10	Arwal	Degree College, Arwal	17 MONTHS													Land transfer matter.Letter given regarding land availability vide letter no. 5885 date 28-08-2021
11	Jamui	Rajkiye Mahila Mahavidhyalaya, Degree College, Jamui	17 MONTHS													The issue of demarcation of available land. Letter given regarding land availability vide letter no. 5885 date 28-08-2021
12	Nawada	Degree College, Rajauli, Nawada	17 MONTHS													Land available under process. Letter given regarding land availability vide letter no. 5885 date 28-08-2021
13	Supaul	Degree College, Triveniganj, Supaul	17 MONTHS													Structural drawing to be provided by Consultant.
14	Begusarai	Degree College, Teghra, Begusarai	17 MONTHS													EMD returned to previous contractor. As per DM letter land available at Basic School Bajalpura (Teghra). Land To be transferred to Degree College from Education Department

	NAME OF DISTRICT	NAME OF COLLEGE		Physical Status												
S.N.			Duration (in Month)	Not Start	уо	Fo un da tio		Groun d floor		1st floor			oor	Fin ish ing	Co mp let	REMARKS
15	Begusarai	Degree College, Bakhari, Begusarai	17 MONTHS		ut	n		LL	RL	LL	RL	LL	RL		е	EMD returned to previous contractor. Recently Land Available.Tender disposal is in progrss. For revised AA letter sent vide L.No5031 Date-04.08.21
16	Begusarai	Degree College, Baliya, Begusarai	17 MONTHS													EMD returned to previous contractor. As per DM letter No. :-3129 dated:- 18.09.2021 2.5 acre land demarcated in G D R Higher Sec. School Bari Baliya for Degree College.
17	Katihar	Degree College, Manihari, Katihar	17 MONTHS													Land not available. Letter given regarding land availability vide letter no. 5886 date 28-08-2021
18	Saharsa	Degree College, Simari Bakhtiyarpur, Saharsa	17 MONTHS													Land not available.DM Saharsa & Secretary Educ. Department requested to provide land.
	Total number of degree college : 18			10	0	0	1	0	0	0	0	0	0	0	7	