

BSEIDC LTD.

PROGRESS REPORT OF CONSTRUCTION OF GIRLS HOSTEL at KGBV

S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Report Dated: 31-10-2022
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
													LL	RL	LL	RL	LL	RL			
1	KGBV (GH)-1	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthatpar@gmail.com, Mob.-7667708129.	98 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	15 Months													
2			Shamho	Construction of Girl's Hostel near KGBV Shamho .			22-09-2021	15 Months											Sufficient land not available		
3	KGBV (GH)-2	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250			15 Months												Agreement not done	
4			Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months										Agreement not done			
5	KGBV (GH)-3	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	304 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months													
6			Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.			05-01-2022	15 Months													
7	KGBV (GH)-4	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	S A B CONSTRUCTION, ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Mob.-7250583221	89 SBD OF 2021-22 Date:- 20-09-2021	20-09-2021	15 Months												जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।	
8			Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .			20-09-2021	15 Months													
9	KGBV (GH)-5	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	SHAILENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	302 SBD OF 2021-22 Date:-04-01-2022	04-01-2022	15 Months												जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।	
10			Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus			04-01-2022	15 Months													
11	KGBV (GH)-6	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.-: 9304375379	111 SBD of 2021-22 Dated:- 04.10.2021	04-10-2021	15 Months				1									
12			Pothia	Construction of Girl's Hostel at KGBV Pothia.			04-10-2021	15 Months								1					
13			Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .			04-10-2021	15 Months	1											Notice issued to contractor for work start	
14	KGBV (GH)-7	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months												Available land approx 15 feet deep	
15			Panapur	Construction of Girl's Hostel at KGBV Panapur .			05-01-2022	15 Months													
16			Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			05-01-2022	15 Months												Insufficient land	
17	KGBV (GH)-8	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	SHAILENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22 Date:- 24-02-2022	24-02-2022	15 Months												Water logged	
18			Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.			24-02-2022	15 Months											Land available 130X52 FEET/REQUIRED LAND 95X75 FEET		
19	KGBV (GH)-9	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com	151 SBD of 2021-22 Date:- 02.11.21	02-11-2021	15 Months							1						
20			Islampur	Construction of Girl's Hostel near KGBV Islampur.			02-11-2021	15 Months											भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।		
21	KGBV (GH)-10	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	M/s DEVENDRA PRASAD SINGH INFRATECH PRIVATE LIMITED, Patna- 800026, Mob.- 9718578594	270 SBD OF 2021-22 Date:- 22-12-2021	22-12-2021	15 Months													
22			Harnaut	Construction of Girl's Hostel at KGBV Harnaut.			22-12-2021	15 Months												भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	

S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Report Dated: 31-10-2022	
									Not Started	Lay-out	Foundation	n	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
														LL	RL	LL	RL	LL	RL			
23	KGBV (GH)-11	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	15 Months														
24			Chandi	Construction of Girl's Hostel at Babu high school Chandi.																		भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
25	KGBV (GH)-12	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	M/S Om Sai Construction Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	24-12-2023	15 Months														भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
26			Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.																		
27	KGBV (GH)-13	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcpibihar@gmail.com, Mob. :- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	07-10-2021	15 Months														Land not available
28			Ziradei	Construction of Girl's Hostel at KGBV Ziradei																		Land not available
29	KGBV (GH)-14	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.-:- 9304125233	183 SBD Of 2021-22 Date:- 25.11.2021	25-11-2021	15 Months														
30			Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .																		
31			Kako	Construction of Girl's Hostel at KGBV Kako .																		D.E.O. जहानाबाद को पत्रांक -154 दिनांक -12.04.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
32	KGBV (GH)-15	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months														
33			Nirmali	Construction of Girl's Hostel at KGBV Nirmali .																		
34			Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .																		
35	KGBV (GH)-16	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	15 Months														Land problem
36			Kesath	Construction of Girl's Hostel near KGBV Kesath .																		
37	KGBV (GH)-17	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	290 SBD of 2021 -22 Date:- 28-12-2021	28-12-2021	15 Months														
38			Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .																		Letter for Land availability to HQ vide letter No. BSEIDC/EE/TIRHUT EAST/2022-282, Dt. 20.05.2022
39	KGBV (GH)-18	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months														
40			Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.																		47
41	KGBV (GH)-19	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	15 Months														4
42			Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.																		
43			Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.																		

S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS														Report Dated: 31-10-2022	
									Not Started	Lay-out	Foundation	n	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks		
														LL	RL	LL	RL	LL	RL					
44	KGBV (GH)-20	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	345 sbd of 2021-22 Date:- 20-01-2022	20-01-2022	15 Months															Land available on 1-7-2022	
45			Singhwara	Construction of Girl's Hostel at KGBV Singhwara.			20-01-2022	15 Months																
46	KGBV (GH)-21	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22 Date:- 22-09-2021	22-09-2021	15 Months																
47			Beldaur	Construction of Girl's Hostel near KGBV Beldaur.			22-09-2021	15 Months																
48			Parbatta	Construction of Girl's Hostel at KGBV Parbatta.			22-09-2021	15 Months																
49	KGBV (GH)-22	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	206 SBD OF 2021-22 Date:- 04-12-2021	04-12-2021	15 Months																
50	KGBV (GH)-23	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com			15 Months															Land Available- Tree Translocation Under Process	
TOTAL				50					23	2	1	3	0	10	1	4	0	1	5	0				