

BSEIDC LTD., PATNA																					
Construction of 100 Beded Girls Hostel																					
Administrative Approval Letter no. & Date : BEPC letter no. KGBV/56/2019-20/1589 & Revised AA letter no. BSEIDC/TECH/24/2021/5342 & AA Amount (Rs. In Lakh) :- 263.087																	DATE: 31-10-2022				
Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Physical Status										Remarks
											Lay-out Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
1	GH-302	Banka	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/24.01.22	432 SBD of 2021-22 (22.02.2022)	22-02-2022	15 Months												
			Shambhuganj	Block Office Campus Shambhuganj				22-02-2022	15 Months												
			Phullidumar	KGBV Campus, Phullidumar				22-02-2022	15 Months												
			Amarpur	MS Bharko				22-02-2022	15 Months												
2	GH-303	Banka	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/24.01.22	07 SBD of 2021-22 /04.04.222	04-04-2022	15 Months												
			Katoria	MS Katoria Campus				04-04-2022	15 Months												
			Bounsi	C. N. D. High School Baunsi				04-04-2022	15 Months										Land not available		
			Barahat	KGBV , Block Office Campus, Barahat				04-04-2022	15 Months												
3	GH-309	Jamui	Chakai	Middile School, Chakhai	Lal Rupak Kumar Singh	742/24.01.22	08 SBD OF 2022-23 Dated-DATED-04.04.2022	04-04-2022	15 Months												
			Islamnagar, Aliganj	KGBV Campus, Islamnagar,Aliganj				04-04-2022	15 Months												
			Laxmipur	KGBV Campus in Block Headquarter, Laxmipur				04-04-2022	15 Months										Land dispute		
			Sikandra	Middle School, Sikandra				04-04-2022	15 Months										Insufficient land		
4	GH-322	Sheikhpura	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01.2022	24 SBD of 2022-23 (08.04.2022)	08-04-2022	15 Months											Insufficient land	
			Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai				08-04-2022	15 Months										Land dispute		
5	GH-304	Gaya	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL-sarojnarayanprasad Singh@gmail.com	3019 date 21-04-2022	59 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months											Land not available, HM letter no. 210/14.05.22	
			Mohra	KGBV Campus, Mohra				06-05-2022	15 Months										Land not available, HM letter no. 213/14.05.22		
			Wazirganj	(+)2 Kedarnath High School Tarwan				06-05-2022	15 Months										मुख्य अभियंता से पत्रांक 435 दिनांक 12.08.22 मार्गदर्शन की मांग की गयी		
			Tankuppa	Middle School Tankuppa,Campus				06-05-2022	15 Months												
6	GH-305	Gaya	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL-sarojnarayanprasad Singh@gmail.com	3018 date 21-04-2022	6 SBD of 2022-23 / Date 06.05.2022	06-05-2022	15 Months											Land available	
			Belaganj	MS Rauna				06-05-2022	15 Months												
			Khizarsarai	M S Khizarsarai				06-05-2022	15 Months										Land available		
			Gaya Nagar	KGBV Campus, Gaya Nagar				06-05-2022	15 Months												
			Manpur	MS Bhore, Manpur				06-05-2022	15 Months											Land available	

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
														LL	RL	LL	RL	LL	RL			
7	GH-308	Gaya	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL-sarojnarayanpradsingh@gmail.com	3008 date 20-04-2022	61 SBD of 2022-23/ Date 06.05.2022	06-05-2022	15 Months													H.M. से पत्रांक -200 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया
			Banke Bazar	Middle School Roshanganj				06-05-2022	15 Months												H.M. से पत्रांक -198 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया	
			Imamganj	MS Pararia				06-05-2022	15 Months												H.M. से पत्रांक -199 दिनांक 13.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया	
LOA ISSUED																						
8	GH-301	Aurangabad	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/ 04.03.22	142 SBD of 2022-23 (19.07.2022)	22-02-2022	15 Months													
			Barun	KGBV Campus, Barun				22-02-2022	15 Months													
			Daudnagar	H S Akauni				22-02-2022	15 Months												Land dispute	
			Obra	MS Bharub				22-02-2022	15 Months													
9	GH-312	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22	107 SBD of 2022-23 (26.05.2022)	26-05-2022	15 Months													
			Bandra	Middle School Vishnupur Mehsi				26-05-2022	15 Months												Demolishing require	
			Muraul	DIET(KGBV Campus), Muraul				26-05-2022	15 Months													
10	GH-316	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/ 23.12.21			15 Months													
			Kouakol	Inter School Kouakol					15 Months													
11	GH-318	Araria	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/ 04.03.22	93 SBD of 2022-23 (20.05.22)	04-03-2022	15 Months													
			Bhargama	K.G.B.V. Campus ,Bhargama				04-03-2022	15 Months													
			Jokihat	K.G.B.V. Campus, Jokihat				04-03-2022	15 Months											Land problem		
			Palasi	K.G.B.V. Campus ,Palasi				04-03-2022	15 Months											Land problem		
			Raniganj	M. S. Raniganj Campus				04-03-2022	15 Months													
12	GH-319	Arwal	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.1 2.21	62 SBD of 2022-23 (06.05.2022)	06-05-2022	15 Months													
			Sonbhadra Banshi Survapur	H. S. Banshi Kalyanpur				06-05-2022	15 Months													
13	GH-320	East Champaran	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.1 2.21			15 Months													
			Chhauradano	K.G.B.V. Campus, Chhauradano					15 Months													

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Lay-out Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks	
													LL	RL	LL	RL	LL	RL				
14	GH-321	Kaimur	Bhabhua	Middle School ,Siwo	Ajay Kumar Singh	1797/4.03. 2022	69 SBD of 2022-23 (09.05.2022)	09-05-2022	15 Months													
			Chainpur	K.G.B.V. Campus, Chainpur				09-05-2022	15 Months											Below tie beam		
			Chand	K.G.B.V. Parisar, Chand				09-05-2022	15 Months											Below tie beam		
			Mohania	K.G.B.V. Campus, Mohania				09-05-2022	15 Months													
15	GH-306	Gaya	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionnvtltd@	3007 date 20-04- 2022	127 SBD of 2022-23 (14.07.2022)	14-07-2022	15 Months													
			Dobhi	KGBV Campus, Dobhi				14-07-2022	15 Months													
			Barachatti	KGBV Campus, Barachatti				14-07-2022	15 Months												H.M. से पत्रांक -235 दिनांक 21.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया	
16	GH-315	Nawada	Warsaliganj	MS Sambe	Vaishnavi Infrazone, Nawada	3606 date 11-05- 2022	92 SBD of 2022-23 (20.05.22)	20-05-2022	15 Months													
			Nawada	Proj. Kanya Inter High School,Nawada				20-05-2022	15 Months												KGBV Nawada द्वारा उपलब्ध कराए गए भूमि पर	
			Akbarpur	KGBV Campus, Akbarpur				20-05-2022	15 Months													
			Govindpur	KGBV Campus, Govindpur				20-05-2022	15 Months													
TENDER PROCESS																						
17	GH-307	Gaya	Paraiya	(+)2 Pro. Kanya High School Paraiya	RAJNISH KUMAR SINGH	4578 date 18-06- 2022			15 Months													
			Guraru	M.S. Mathurapur					15 Months													
			Gurua	UHS Rahunath Khap					15 Months													
18	GH-310	Muzaffarpur	Kanti	M.S. Madhuban KGBV Campus, Kanti	Shree Ram Enterprises,	4639 date 20-06- 2022	182 SBD of 2022-23, Dt. 06.09.2022	06-09-2022	15 Months												Pipal Tree on Site	
			Marwan	KGBV Campus, Marwan				06-09-2022	15 Months													
			Kurhani	Buniyadi Abhyasshala,Turki				06-09-2022	15 Months											Plant on site		
			Mushahari	Navrastra H.S Patahi				06-09-2022	15 Months											Tree on site		
19	GH-313	Muzaffarpur	Paroo	KGBV Campus, Paroo	Dream Earthcon Pvt.Ltd,	4584/18.0 6.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months												Request for land NOC	
			Sahebganj	KGBV Campus, Sahebganj				25-07-2022	15 Months													
			Motipur	S. U. HS Brahmpura				25-07-2022	15 Months													

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Started	Lay-out Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
													LL	RL	LL	RL	LL	RL			
20	GH-317	Rohtas	Dawath	Block Office Dawath					15 Months												
			Dinara	Block Office Dinara,					15 Months												
			Kochas	K.G.B.V. Campus, Kochas					15 Months												
			Rohtas	K.G.B.V. Campus, Rohtas					15 Months												
21	GH-323	Sheohar	Puranhiya	K.G.B.V. Campus, Puranhiya	Dream Earthcon Pvt.Ltd,	4607/18.06.2022	147 SBD of 2022-23 (25.07.2022)	25-07-2022	15 Months												
			Sheohar	Near K.G.B.V. Campus, Sheohar				25-07-2022	15 Months												
			Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk				25-07-2022	15 Months												
22	GH-324	West Champaran	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)					15 Months												NIT-40 (2021-22)
			Piprasi	K.G.B.V. Campus, Piprasi					15 Months												
			Madhubani	K.G.B.V. Campus, Madhubani					15 Months												
23	GH-325	West Champaran	Ramnagar	MS Bakhri	GANPATI CONSTRUCTIONS , EAST CHAMPARAN	7605 / 07-10-2022			15 Months												
			Gaunaha	K.G.B.V. Campus, Gaunaha					15 Months												
			Mainatand	Laxmi Narayan High School, Pidari					15 Months												
			Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj					15 Months												
24	GH-327	West Champaran	Jogapatti	K.G.B.V. Campus, Jogapatti	GANPATI CONSTRUCTIONS , EAST CHAMPARAN	4641 / 20-06-2022			15 Months												
			Chanpatiya	Buniyadi vidyalay Vrindavan Kanya					15 Months												
			Sikta	K.G.B.V. Campus, Sikta					15 Months												
25	GH-311	Muzaffarpur	Aurai	Block Campus, Aurai	HAZRAT BELAL, BHOJPUR	7655 date 10-10-2022			15 Months												
			Meenapur	Block Campus, Meenapur					15 Months												
			Bochahan	Middle School Bochahan					15 Months												
26	GH-314	Nawada	Nardiganj	Inter School Nadiganj	PRASAD BUILDERS	4638 date 20-06-2022			15 Months												
			Hisua	Near KGBV Campus, Hisua					15 Months												
			Narhat	KGBV Campus, Narhat					15 Months												Land NOC require
			Meskaur	Near KGBV Campus, Meskaur					15 Months												
			Sirdala	KGBV Campus, Sirdala					15 Months												

Sl. No.	Group No.	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date of Start	Duration (in Months)	Not Starte	Lay-out Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Remarks	
													LL	RL	LL	RL	LL	RL				
27	GH-326	West Champaran	Bettiah	Middile School Singhachhapar	SARVESHWAR KUMAR OJHA	4640 / 20-06-2022	160 SBD of 2022-23, 02.08.2022	02-08-2022	15 Months													
			Majhauliya	K.G.B.V. Campus, Majhauliya				02-08-2022	15 Months													
			Bairiya	K.G.B.V. Campus, Bairiya				02-08-2022	15 Months													
Total No. of Groups		27	Total No. of Buildings	93	25	25	18	64		55	6	15	2	0	12	0	2	0	1	0	0	