

BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA.

SUMMARY OF PROJECTS

As On:- 30/09/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 30.09.2016	Financial Achievement (%)						
				Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start										
							LL	RL	LL	RL	LL	RL														
1	DIET Institutional-	26	25	1	2	3	1	1	1	1	1	2	3	9	16	0	4	38944.59	31112.35	79.89%						
	DIET Boys Hostel-	26	25	0	2	1	0	3	1	3	0	2	5	6	17	2										
	DIET Girls Hostel-	26	25	1	3	1	2	0	2	2	0	0	4	6	15	4										
	DIET Principal Quarter-	26	25	0	2	0	0	2	0	0	0	0	4	2	8	15										
2	PTEC Institutional-	22	21	0	2	1	0	2	1	2	0	1	8	3	17	1	3				38944.59	31112.35	79.89%			
	PTEC Boys Hostel-	22	21	1	0	0	0	2	0	2	0	3	8	4	16	1										
	PTEC Girls Hostel-	22	21	1	1	2	0	1	1	2	0	0	8	4	16	1										
	PTEC Principal Quarter-	22	21	0	0	0	1	4	0	0	0	0	9	4	14	3										
3	CTE Institutional-	6	5	0	0	1	0	1	0	0	0	0	0	0	2	3	0							38944.59	31112.35	79.89%
	CTE Boys Hostel-	6	5	0	1	0	0	0	0	1	0	0	1	0	3	2										
	CTE Girls Hostel-	6	5	0	0	0	0	0	0	0	0	2	1	0	3	2										
	CTE Principal Quarter-	6	5	0	0	1	1	0	0	0	0	0	1	0	3	2										
4	BITE Institutional-	4	4	0	0	1	0	1	0	1	0	0	1	0	4	0	0	38944.59	31112.35	79.89%						
	BITE Boys Hostel-	4	4	0	0	0	0	1	0	1	0	1	1	0	4	0										
	BITE Girls Hostel-	4	4	0	0	0	0	2	0	0	0	1	1	0	4	0										
	BITE Principal Quarter-	4	4	0	2	0	0	1	0	1	0	0	0	0	4	0										