

BSEIDC LTD.																								
PROGRESS REPORT OF CONSTRUCTION OF GIRLS HOSTEL at KGBV																								
S. N.	Group No.	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS														Report Dated: 30-09-2022
										Not Started	Lay-out	Foundation	n	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks	
															LL	RL	LL	RL	LL	RL				
1	KGBV (GH)-1	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	4010/ 29-06-2021	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthapar@gmail.com, Mob.-7667708129.	98 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	15 Months															
2			Shamho	Construction of Girl's Hostel near KGBV Shamho .				22-09-2021	15 Months												Sufficient land not available			
3	KGBV (GH)-2	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	7186 / 23-10-2021	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250			15 Months										Agreement not done					
4			Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.					15 Months										Agreement not done					
5	KGBV (GH)-3	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	7185 / 23-10-2021	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	304 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months															
6			Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.				05-01-2022	15 Months															
7	KGBV (GH)-4	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	BSEIDC/FIN/42 49/20-21-4009, Date:- 29.06.2021	S A B CONSTRUCTION, ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Mob.-7250583221	89 SBD OF 2021-22 Date:- 20-09-2021	20-09-2021	15 Months										जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।					
8			Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .				20-09-2021	15 Months										1					
9	KGBV (GH)-5	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	7260/ Date 26-10-2021	SHAIENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	302 SBD OF 2021-22 Date:-04-01-2022	04-01-2022	15 Months										जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।					
10			Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus				04-01-2022	15 Months									1						
11	KGBV (GH)-6	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	BSEIDC/FIN/42 50/20-21-4011, Date:- 29.06.2021	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.:- 9304375379	111 SBD of 2021-22 Dated:- 04.10.2021	04-10-2021	15 Months				1											
12			Pothia	Construction of Girl's Hostel at KGBV Pothia.				04-10-2021	15 Months								1							
13			Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .				04-10-2021	15 Months	1											Notice issued to contractor for work start			
14	KGBV (GH)-7	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	7267/ 26-10-2021	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months										Available land approx 15 feet deep					
15			Panapur	Construction of Girl's Hostel at KGBV Panapur .				05-01-2022	15 Months															
16			Taraiya	Construction of Girl's Hostel near KGBV Taraiya .				05-01-2022	15 Months												Insufficient land			
17	KGBV (GH)-8	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	7260 / 26-10-2021	SHAIENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22 Date:- 24-02-2022	24-02-2022	15 Months										Water logged					
18			Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.				24-02-2022	15 Months											Land available 130X52 FEET/REQUIRED LAND 95X75 FEET				
19	KGBV (GH)-9	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	6254/ 14.09.2021	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com	151 SBD of 2021-22 Date:- 02.11.21	02-11-2021	15 Months															
20			Islampur	Construction of Girl's Hostel near KGBV Islampur.				02-11-2021	15 Months											भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।				
21	KGBV (GH)-10	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	4013 / 29-06-2021	M/s DEVENDRA PRASAD SINGH INFRATECH PRIVATE LIMITED, Patna- 800026, Mob.- 9718578594	270 SBD OF 2021-22 Date:- 22-12-2021	22-12-2021	15 Months															
22			Harnaut	Construction of Girl's Hostel at KGBV Harnaut.				22-12-2021	15 Months											भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।				

S. N.	Group No.	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS													Report Dated: 30-09-2022			
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks				
														LL	RL	LL	RL	LL	RL							
23	KGBV (GH)-11	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	7266/26-10-2021	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	15 Months																	
24			Chandi	Construction of Girl's Hostel at Babu high school Chandi.				04-01-2022	15 Months																	
25	KGBV (GH)-12	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	6270/15-09-2021	M/S Om Sai Construction Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	24-12-2023	15 Months																	
26			Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.				24-12-2023	15 Months																	
27	KGBV (GH)-13	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	4015, Date:- 29.06.2021	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcpbihar@gmail.com, Mob. :- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	07-10-2021	15 Months															Land not available		
28			Ziradei	Construction of Girl's Hostel at KGBV Ziradei				07-10-2021	15 Months																	
29	KGBV (GH)-14	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	4016, Date:- 29.06.2021	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.-: 9304125233	183 SBD Of 2021-22 Date:- 25.11.2021	25-11-2021	15 Months																	
30			Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .				25-11-2021	15 Months																	
31			Kako	Construction of Girl's Hostel at KGBV Kako .				25-11-2021	15 Months																	
32	KGBV (GH)-15	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	7253/26-10-2021	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																	
33			Nirmali	Construction of Girl's Hostel at KGBV Nirmali .				28-12-2021	15 Months																	
34			Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .				28-12-2021	15 Months																	
35	KGBV (GH)-16	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	6523/24.09.2021	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	15 Months															Land problem		
36			Kesath	Construction of Girl's Hostel near KGBV Kesath .				17-01-2022	15 Months																	
37	KGBV (GH)-17	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	7257 Date 26-10-2021	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	290 SBD of 2021 -22 Date:- 28-12-2021	28-12-2021	15 Months																	
38			Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .				28-12-2021	15 Months																	Letter for Land availability to HQ vide letter No. BSEIDC/EE/TIRHUT EAST/2022-282, Dt. 20.05.2022
39	KGBV (GH)-18	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	7255/ date 26-10-2022	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																	
40			Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.				28-12-2021	15 Months																	
41	KGBV (GH)-19	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	7254 / 26-10-2021	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	15 Months							1										
42			Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.				28-12-2021	15 Months								1									
43			Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.				28-12-2021	15 Months									1								

S. N.	Group No.	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS														Report Dated: 30-09-2022	
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks			
														LL	RL	LL	RL	LL	RL						
44	KGBV (GH)-20	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	4017, Date:- 29.06.2021	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	345 sbd of 2021-22 Date:- 20-01-2022	20-01-2022	15 Months														Land available on 1-7-2022		
45			Singhwara	Construction of Girl's Hostel at KGBV Singhwara.				20-01-2022	15 Months																
46	KGBV (GH)-21	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	4522/ 19-07-2021	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22 Date:- 22-09-2021	22-09-2021	15 Months																
47			Beldaur	Construction of Girl's Hostel near KGBV Beldaur.				22-09-2021	15 Months																
48			Parbatta	Construction of Girl's Hostel at KGBV Parbatta.				22-09-2021	15 Months																
49	KGBV (GH)-22	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	4008, Date:- 29.06.2021	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	206 SBD OF 2021-22 Date:- 04-12-2021	04-12-2021	15 Months																
50	KGBV (GH)-23	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	7256/ 26-10-2021	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com			15 Months														Land Available- Tree Translocation Under Process		
TOTAL				50						23	2	1	3	0	10	1	4	0	1	5	0				