

BSEIDC, PATNA

Physical Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-79

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | | |
|---------|---------|-----------|------------------|---------------|-------------------------|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|---------|--|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | | |
| 1 | 1 | SSSM-1-1 | कटिहार | अमदाबाद | उ०म०वि० चामा | | | | | | | | | | | | | Handed Over |
| 2 | 2 | SSSM-1-2 | कटिहार | अमदाबाद | म०वि० जनतागोपालपुर | | | | | | | | | | | | | Handed Over |
| 3 | 3 | SSSM-2-1 | कटिहार | आजमनगर | म०वि० सिकटिया | | | | | | | | | | | | | Handed Over |
| 4 | 4 | SSSM-2-2 | कटिहार | आजमनगर | उ०म०वि० बेलराही | | | | | | | | | | | | | Handed Over |
| 5 | 5 | SSSM-2-3 | कटिहार | आजमनगर | उ०म०वि० तेघड़ा | | | | | | | | | | | | | |
| 6 | 6 | SSSM-3(B) | कटिहार | बारसोई | म०वि० खरुआ जमीरा | | | | | | | | | | | | | Handed Over |
| 7 | 7 | SSSM-4(B) | कटिहार | बलरामपुर | म०वि० फतेहपुर | | | | | | | | | | | | | Handed Over |
| 8 | 8 | SSSM-4(C) | कटिहार | बलरामपुर | उ०म०वि० बालूगंज हिन्दी | | | | | | | | | | | | | Handed Over |
| 9 | 9 | SSSM-5-2 | कटिहार | फलका | म०वि० भरसिया | | | | | | | | | | | | | |
| 10 | 10 | SSSM-6-1 | कटिहार | कोढ़ा | अभ्यास म०वि० मुसापुर | | | | | | | | | | | | | |
| 11 | 11 | SSSM-7-1 | कटिहार | प्राणपुर | उ०म०वि० रामचन्द्रपुर | | | | | | | | | | | | | Handed Over |
| 12 | 12 | SSSM-7-2 | कटिहार | प्राणपुर | म०वि० महादेवपुर | | | | | | | | | | | | | Handed Over |
| 13 | 13 | SSSM-7-3 | कटिहार | प्राणपुर | म०वि० बुद्ध नगर | | | | | | | | | | | | | Handed Over |
| 14 | 14 | SSSM-8-1 | कटिहार | कटिहार | उ०म०वि० मनिया | | | | | | | | | | | | | Handed Over |
| 15 | 15 | SSSM-8-2 | कटिहार | कटिहार | म०वि० बठेली | | | | | | | | | | | | | Handed Over |
| 16 | 16 | SSSM-9-1 | कटिहार | मनसाही | रा०म०वि० मंरगी | | | | | | | | | | | | | Handed Over |
| 17 | 17 | SSSM-9-2 | कटिहार | मनसाही | आ०म०वि० रानीपतरा सिंधया | | | | | | | | | | | | | |
| 18 | 18 | SSSM-10-1 | कटिहार | बरारी | उ०म०वि० गिदरमारी | | | | | | | | | | | | | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | Remarks | |
|---------|---------|------------|------------------|---------------|---------------------------|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|---------|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | | Not Started |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 19 | 19 | SSSM-11(A) | कटिहार | मनिहारी | म०वि० सुरापारटाल | | | | | | | | | | | Handed Over |
| 20 | 20 | SSSM-12(A) | कटिहार | कदवा | उ०म०वि० कचैड़ा पूर्व | | | | | | | | | | | Handed Over |
| 21 | 21 | SSSM-12(B) | कटिहार | कदवा | उ०म०वि० बैदा | | | | | | | | | | | Handed Over |
| 22 | 22 | SSSM-13(A) | पूर्णियाँ | अमौर | म०वि० लखनारे | | | | | | | | | | | Handed Over |
| 23 | 23 | SSSM-13(B) | पूर्णियाँ | अमौर | म०वि० बेलका | | | | | | | | | | | Handed Over |
| 24 | 24 | SSSM-13(C) | पूर्णियाँ | अमौर | म०वि० बालूटोला, इस्लामपुर | | | | | | | | | | | Handed Over |
| 25 | 25 | SSSM-14(A) | पूर्णियाँ | कसबा | म०वि० मजगामा | | | | | | | | | | | Handed Over |
| 26 | 26 | SSSM-14(C) | पूर्णियाँ | कसबा | म०वि० मोहनी | | | | | | | | | | | Handed Over |
| 27 | 27 | SSSM-15(A) | पूर्णियाँ | बैसी | म०वि० सानापुर | | | | | | | | | | | Handed Over |
| 28 | 28 | SSSM-15(B) | पूर्णियाँ | बैसी | म०वि० हरेरामपुर | | | | | | | | | | | |
| 29 | 29 | SSSM-15(C) | पूर्णियाँ | बैसी | म०वि० चरेया | | | | | | | | | | | Handed Over |
| 30 | 30 | SSSM-15(D) | पूर्णियाँ | बैसी | म०वि० शीशबाड़ी | | | | | | | | | | | |
| 31 | 31 | SSSM-15(F) | पूर्णियाँ | बैसी | म०वि० नन्दनिया | | | | | | | | | | | |
| 32 | 32 | SSSM-16(A) | पूर्णियाँ | डगरुआ | म०वि० डगरुआ | | | | | | | | | | | Handed Over |
| 33 | 33 | SSSM-16(B) | पूर्णियाँ | डगरुआ | म०वि० चैपड़ा बलुआ | | | | | | | | | | | Handed Over |
| 34 | 34 | SSSM-16(C) | पूर्णियाँ | डगरुआ | म०वि० सियारखम | | | | | | | | | | | Handed Over |
| 35 | 35 | SSSM-17-1 | पूर्णियाँ | जलालगढ़ | म०वि० मतियारपुर | | | | | | | | | | | Handed Over |
| 36 | 36 | SSSM-17-2 | पूर्णियाँ | जलालगढ़ | म०वि० कठैली | | | | | | | | | | | Handed Over |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | | |
|---------|---------|------------|------------------|----------------|-------------------------|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|---------|--|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | | |
| 37 | 37 | SSSM-17-3 | पूर्णियाँ | जलालगढ़ | म०वि० एकम्बा | | | | | | | | | | | | | Handed Over |
| 38 | 38 | SSSM-18-1 | पूर्णियाँ | कृत्यानन्द नगर | म०वि० प्रखंड काँलनी | | | | | | | | | | | | | |
| 39 | 39 | SSSM-18-2 | पूर्णियाँ | कृत्यानन्द नगर | म०वि० प्रसादपुर बेलदारी | | | | | | | | | | | | | |
| 40 | 40 | SSSM-18-3 | पूर्णियाँ | कृत्यानन्द नगर | म०वि० काझा गणेशपुर | | | | | | | | | | | | | |
| 41 | 41 | SSSM-19-1 | पूर्णियाँ | पूर्णियाँ इस्ट | म०वि० पिपरा | | | | | | | | | | | | | Handed Over |
| 42 | 42 | SSSM-19-2 | पूर्णियाँ | पूर्णियाँ इस्ट | म०वि० महाराजपुर | | | | | | | | | | | | | Handed Over |
| 43 | 43 | SSSM-20-1 | पूर्णियाँ | श्रीनगर | म०वि० जगैली | | | | | | | | | | | | | Handed Over |
| 44 | 44 | SSSM-20-2 | पूर्णियाँ | श्रीनगर | म०वि० गंगा भवन खोखा | | | | | | | | | | | | | Handed Over |
| 45 | 45 | SSSM-21(A) | पश्चिम चम्पारण | सिकटा | म०वि० सिरसिया | | | | | | | | | | | | | Handed Over |
| 46 | 46 | SSSM-21(B) | पश्चिम चम्पारण | सिकटा | म०वि० झुमका उर्दू | | | | | | | | | | | | | |
| 47 | 47 | SSSM-21(C) | पश्चिम चम्पारण | सिकटा | उ०म०वि० भवानीपुर उर्दू | | | | | | | | | | | | | |
| 48 | 48 | SSSM-22(B) | पश्चिम चम्पारण | लौरीया | म०वि० देउरवा | | | | | | | | | | | | | Handed Over |
| 49 | 49 | SSSM-22(C) | पश्चिम चम्पारण | लौरीया | उ०म०वि० मुसहरी | | | | | | | | | | | | | Handed Over |
| 50 | 50 | SSSM-22(D) | पश्चिम चम्पारण | लौरीया | म०वि० मठिया | | | | | | | | | | | | | Handed Over |
| 51 | 51 | SSSM-23(A) | पश्चिम चम्पारण | नरकटियागंज | उ०म०वि० चम्पारण | | | | | | | | | | | | | Handed Over |
| 52 | 52 | SSSM-23(B) | पश्चिम चम्पारण | नरकटियागंज | म०वि० सिसवा बहुअरवा | | | | | | | | | | | | | Handed Over |
| 53 | 53 | SSSM-24(A) | पश्चिम चम्पारण | मैनाताँड़ | म०वि० सौकट | | | | | | | | | | | | | |
| 54 | 54 | SSSM-24(B) | पश्चिम चम्पारण | मैनाताँड़ | उ०म०वि० पकुहवा पूर्वी | | | | | | | | | | | | | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|---------|---------|------------|------------------|---------------|---------------------------|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|---------|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | |
| 55 | 55 | SSSM-25-1 | अररिया | नरपतगंज | एम०एस० गोखलापुर बी०एम०एस० | | | | | | | | | | | | Handed Over |
| 56 | 56 | SSSM-25-2 | अररिया | नरपतगंज | एम०एस० बेला रिफूजी | | | | | | | | | | | | Handed Over |
| 57 | 57 | SSSM-25-3 | अररिया | नरपतगंज | एम०एस० चन्दा | | | | | | | | | | | | Handed Over |
| 58 | 58 | SSSM-26(A) | अररिया | रानीगंज | एम०एस० हरीदाएपुर | | | | | | | | | | | | Handed Over |
| 59 | 59 | SSSM-26(B) | अररिया | रानीगंज | एम०एस० नारायणपुर | | | | | | | | | | | | Handed Over |
| 60 | 60 | SSSM-26(C) | अररिया | रानीगंज | यू०एम०एस० दुमारिया बालक | | | | | | | | | | | | Handed Over |
| 61 | 61 | SSSM-27(A) | अररिया | फारबिसगंज | एम०एस० अमौना | | | | | | | | | | | | Handed Over |
| 62 | 62 | SSSM-27(B) | अररिया | फारबिसगंज | एम०एस० पुर्णदाहा | | | | | | | | | | | | Handed Over |
| 63 | 63 | SSSM-28(A) | अररिया | सिक्टी | एम०एस० गोरगच्छ | | | | | | | | | | | | Handed Over |
| 64 | 64 | SSSM-28(B) | अररिया | सिक्टी | यू०एम०एस० दिमहिया | | | | | | | | | | | | Handed Over |
| 65 | 65 | SSSM-29 | अररिया | पलासी | एम०एस० पेचैली | | | | | | | | | | | | Handed Over |
| 66 | 66 | SSSM-30-1 | दरभंगा | दरभंगा सदर | म०वि० ठकुरनियाँ | | | | | | | | | | | | Handed Over |
| 67 | 67 | SSSM-30-2 | दरभंगा | दरभंगा सदर | म०वि० कंशी | | | | | | | | | | | | Handed Over |
| 68 | 68 | SSSM-31 | दरभंगा | मनीगाछी | म०वि० चकचिन्तामणिपुर | | | | | | | | | | | | Handed Over |
| 69 | 69 | SSSM-32 | दरभंगा | अलीनगर | उर्दू म०वि० अलीनगर | | | | | | | | | | | | Handed Over |
| 70 | 70 | SSSM-33-1 | दरभंगा | जाले | म०वि० जहागीर टोल | | | | | | | | | | | | Handed Over |
| 71 | 71 | SSSM-33-2 | दरभंगा | जाले | म०वि० अहियारी गोट | | | | | | | | | | | | Handed Over |
| 72 | 72 | SSSM-34(A) | दरभंगा | सिंहवाड़ा | म०वि० राजो | | | | | | | | | | | | Handed Over |
| 73 | 73 | SSSM-34(B) | दरभंगा | सिंहवाड़ा | उ०म०वि० बहुआरा | | | | | | | | | | | | Handed Over |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | | |
|--------------|---------|------------|------------------|---------------|---------------------------|-----------------|-----------|----------|---------------|----------|-----------|----------|-----------|-----------|-------------|---------|--|-------------------------------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | | |
| 74 | 74 | SSSM-34(C) | दरभंगा | सिंहवाड़ा | उ०म०वि० गौरीनाथ ब्रह्मपुर | | | | | | | | | | | | | Handed Over |
| 75 | 75 | SSSM-35(A) | दरभंगा | केवटी | म०वि० बरही | | | | | | | | | | | | | Non availabiliti of land |
| 76 | 76 | SSSM-35(B) | दरभंगा | केवटी | उ०म०वि० लालगंज | | | | | | | | | | | | | Handed Over |
| 77 | 77 | SSSM-36 | दरभंगा | किरतपुर | म०वि० किरतपुर | | | | | | | | | | | | | Handed Over |
| 78 | 78 | SSSM-37 | दरभंगा | गौराबौराम | म०वि० बौराम | | | | | | | | | | | | | G+2 (2nd.F.R.L). Proposed for Debar |
| TOTAL | | | | | 78 | 0 | 1 | 0 | 0 | 2 | 2 | 2 | 7 | 64 | 0 | | | |

Name of Scheme :- High School Building

Empowered Committee-86

| | | | | | | | | | | | | | | | | | | | |
|----|----|----------|----------|-----------|---------------------------|--|--|--|--|--|--|--|--|--|--|--|--|-------------|------------------------------|
| 79 | 1 | SSSM-38 | सीतामढ़ी | बाजपट्टी | एम० एस० बिलहिया | | | | | | | | | | | | | Handed Over | |
| 80 | 2 | SSSM-39B | मधुबनी | रहिका | एम० एस० मलनगिया | | | | | | | | | | | | | Handed Over | |
| 81 | 3 | SSSM-39C | | रहिका | यू०एम०एस० बाछटोल रामपुर | | | | | | | | | | | | | | Handed Over |
| 82 | 4 | SSSM-40 | मधुबनी | कलुआही | एम० एस० मलमल | | | | | | | | | | | | | Handed Over | |
| 83 | 5 | SSSM-42A | गोपालगंज | थावे | एम० एस० समरा | | | | | | | | | | | | | Handed Over | |
| 84 | 6 | SSSM-43B | | मांझा | यू० एम० एस० शेखपरसा | | | | | | | | | | | | | | Handed Over |
| 85 | 7 | SSSM-43C | | मांझा | यू० एम० एस० कोलहुआ | | | | | | | | | | | | | | Handed Over |
| 86 | 8 | SSSM-44A | गोपालगंज | उचका गांव | यू० एम० एस० हरपुर | | | | | | | | | | | | | | |
| 87 | 9 | SSSM-45A | बांका | धुरैया | उ० म० वि० चलना | | | | | | | | | | | | | Handed over | |
| 88 | 10 | SSSM-45B | | धुरैया | उ० म० वि० ताहिरपुरा कन्या | | | | | | | | | | | | | | DEBAR (now work restarted) |
| 89 | 11 | SSSM-45C | | धुरैया | उ० म० वि० अहिरो | | | | | | | | | | | | | | Handed over |
| 90 | 12 | SSSM-46 | भागलपुर | सनहौला | म० वि० तेलवाड़ा | | | | | | | | | | | | | Handed over | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|--------------|---------|----------|------------------|---------------|------------------------------|-----------------|-----------|----------|---------------|----------|-----------|----------|-----------|-----------|-------------|---------|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | |
| 91 | 13 | SSSM-47A | किशनगंज | बहादुरगंज | म० वि० भीमटोला | | | | | | | | | | | | |
| 92 | 14 | SSSM-47B | | | उ० म० वि० मंडलटोला डोहर | | | | | | | | | | | | |
| 93 | 15 | SSSM-49A | किशनगंज | कोचाधामन | उ० म० वि० कन्हैयाबाड़ी | | | | | | | | | | | | Handed over |
| 94 | 16 | SSSM-49B | | कोचाधामन | उ० म० वि० मोहरा | | | | | | | | | | | | |
| 95 | 17 | SSSM-49C | | कोचाधामन | उ० म० वि० हरिभाषा | | | | | | | | | | | | Handed over |
| 96 | 18 | SSSM-50B | किशनगंज | पोठिया | उ० म० वि० सोनापूर | | | | | | | | | | | | |
| 97 | 19 | SSSM-51 | किशनगंज | टेरागाच्छ | उ० म० वि० आदिवासी टोला भोरहा | | | | | | | | | | | | Handed over |
| TOTAL | | | | | 19 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | 1 | 16 | 0 | | |

Name of Scheme :- High School Building

Empowered Committee-96

| | | | | | | | | | | | | | | | | | |
|-----|---|----------|--------|----------|-----------------------------|--|--|--|--|--|--|--|--|--|--|---|--|
| 98 | 1 | SSSM-270 | कटिहार | कोढ़ा | म० वि० परमानन्दपुर | | | | | | | | | | | | Handed over |
| 99 | 2 | SSSM-271 | कटिहार | कोढ़ा | उत्क्र० म० वि० बौरा | | | | | | | | | | | | |
| 100 | 3 | SSSM-272 | कटिहार | कादवा | उत्क्र० म० वि० सागरथ | | | | | | | | | | | | Handed over |
| 101 | 4 | SSSM-273 | कटिहार | बलरामपुर | उत्क्र० म० वि० सदीयन आदमपुर | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| 102 | 5 | SSSM-274 | कटिहार | बारसोई | म० वि० छोगड़ा | | | | | | | | | | | | Handed over |
| 103 | 6 | SSSM-275 | कटिहार | बारसोई | म० वि० मालापाड़ा | | | | | | | | | | | | Handed over |
| 104 | 7 | SSSM-276 | कटिहार | बारसोई | म० वि० कर्णपुर | | | | | | | | | | | | Handed over |
| 105 | 8 | SSSM-277 | कटिहार | बारसोई | उ० म० वि० हाट बलरामपुर | | | | | | | | | | | | Handed over |
| 106 | 9 | SSSM-278 | कटिहार | आजमनगर | म० वि० बालूगंज | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|---|---------|----------|------------------|---------------|---|-----------------|-----------|----|---------------|----|-----------|-------------------------------|-----------|----------|-------------|---------|--|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | |
| 107 | 10 | SSSM-281 | कटिहार | बरारी | म० वि० बकिया | | | | | | | | | | | | Handed over |
| 108 | 11 | SSSM-282 | कटिहार | बरारी | उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर | | | | | | | | | | | | Handed over |
| 109 | 12 | SSSM-288 | दरभंगा | | Shafi Muslim High School, Benta, District -Darbhanga | | | | | | | | | | | | |
| 110 | 13 | SSSM-289 | दरभंगा | | M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga | | | | | | | | | | | 1 | |
| 111 | 14 | SSSM-290 | दरभंगा | | Vasudev Mishra High School, Simri, District - Darbhanga | | | | | | | | | | | | Handed over |
| 112 | 15 | SSSM-291 | दरभंगा | | (+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga | | | | | | | | | | | | Handed over |
| 113 | 16 | SSSM-292 | दरभंगा | | Ramanand Mishra Balika (+2) School, Laheriyasarai District –Darbhanga | | | | | | | | | | | 1 | Tender Invited NIT-99/2019-20. Dated:-31.01.2020 |
| | | | TOTAL | | 16 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 11 | 4 | |
| Name of Scheme :- High School Building | | | | | | | | | | | | Empowered Committee-97 | | | | | |
| 114 | 1 | SSSM-283 | Vaishali | | High school, Sherpur Jalal,Block Chakra kalan, district Vaisali. | | | | | | | | | | | | |
| 115 | 2 | SSSM-284 | Vaishali | | High school,Taal, Sehan, Block Chakra kalan, district Vaisali. | | | | | | | | | | | | Handed Over |
| 116 | 3 | SSSM-285 | Gopalgaganj | | High school Indrawan Bairan, Block Thawe district Gopalganj. | | | | | | | | | | | | |
| | | | TOTAL | | 3 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 2 | 0 | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | | |
|---|---------|----------|------------------|---------------|---|-----------------|-----------|----|---------------|----|-----------|--------------------------------|-----------|----------|-------------|---------|---|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | | |
| Name of Scheme :- High School Building | | | | | | | | | | | | Empowered Committee-107 | | | | | | |
| 117 | 1 | SSSM-294 | East Champaran | Dhaka | Upgraded High School Building at Bardharwa Fateh Mohammad | | | | | | | | | | | | Handed Over | |
| 118 | 2 | SSSM-296 | | | High School Building at Kundwa Chainpur | | | | | | | | | | | | | Handed Over |
| 119 | 3 | SSSM-297 | | | Upgraded High School Building at Musoradha | | | | | | | | | | | | | Handed Over |
| 120 | 4 | SSSM-298 | | | Upgraded High School at saphi | | | | | | | | | | | | | Handed Over |
| 121 | 5 | SSSM-299 | | | Upgraded High School at Chandanwada (Urdu) | | | | | | | | | | | | | |
| 122 | 6 | SSSM-302 | East Champaran | Aadapur | High School at Nakardeye | | | | | | | | | | | | | |
| 123 | 7 | SSSM-303 | | | High School at Dhabiya Dakshin | | | | | | | | | | | | Handed Over | |
| 124 | 8 | SSSM-306 | | | High Schhol at Boldarwa | | | | | | | | | | | | | |
| 125 | 9 | SSSM-307 | Madhubani | Rahika | High School at Jitbarpur (High School at Malangiya) | | | | | | | | | | | | According to Office Order no.- 140, dated-06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya (Handed Over) | |
| 126 | 10 | SSSM-308 | | | High School at Laxmipur | | | | | | | | | | | | | Handed Over |
| 127 | 11 | SSSM-311 | | Kaluahi | High School at Madhopur | | | | | | | | | | | | | |
| | | | TOTAL | | 11 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 10 | 0 | | |
| Name of Scheme :- High School Building | | | | | | | | | | | | Empowered Committee-127 | | | | | | |
| 128 | 1 | SSSM-313 | Araria | Araria | High School Building at Gayari | | | | | | | | | | | 1 | Letter Issue to Contractor to Start the Work | |
| 129 | 2 | SSSM-315 | Banka | Dhoraiya | High School Building at Saguniya Urdu | | | | | | | | | | | | (2nd.F.R.L) | |
| 130 | 3 | SSSM-316 | Purnia | Baisi | High School Building at Malharia | | | | | | | | | | | 1 | Letter Issue to Contractor to Start the Work | |
| 131 | 4 | SSSM-317 | Purnia | Dagrua | High School Building at Sindhiya | | | | | | | | | | | 1 | Letter Issue to Contractor to Start the Work | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | | |
|---------|---------|----------|------------------|---------------|--|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|---------|---|---|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | | |
| 132 | 5 | SSSM-318 | Purnia | Dagrua | High School Building at Lasanpur | | | | | | | | | | | | | |
| 133 | 6 | SSSM-319 | Purnia | Amour | High School Building at Partiya | | | | | | | | | | | | 1 | No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19). |
| 134 | 7 | SSSM-320 | Purnia | Amour | High School Building at Gangoli | | | | | | | | | | | | | Approach road not available. |
| 135 | 8 | SSSM-321 | Madhubani | Bisfi | High School Building at Shiyaul | | | | | | | | | | | | | G+2 |
| 136 | 9 | SSSM-322 | Madhubani | Bisfi | High School Building at Singiya | | | | | | | | | | | | | G+2 |
| 137 | 10 | SSSM-323 | Samastipur | Tajpur | High School Building at Rajwa | | | | | | | | | | | | | G+2 |
| 138 | 11 | SSSM-324 | Samastipur | Tajpur | High School Building at Udaypur | | | | | | | | | | | | | G+2 |
| 139 | 12 | SSSM-326 | Samastipur | Tajpur | High School Building at Kothiya | | | | | | | | | | | | | G+2 |
| 140 | 13 | SSSM-327 | Samastipur | Tajpur | Jagdev Middle School Building at Adharbhut | | | | | | | | | | | | | G+2 (Handed Over) |
| 141 | 14 | SSSM-328 | East Champaran | Adapur | High School Building at Koraiya | | | | | | | | | | | | | Handed Over |
| 142 | 15 | SSSM-329 | East Champaran | Adapur | High School Building at Bakhri Urdu | | | | | | | | | | | | | G+2 (2nd F R L) |
| 143 | 16 | SSSM-330 | East Champaran | Banjariya | High School Building at Phulwar | | | | | | | | | | | | | N.O.C Made available recently |
| 144 | 17 | SSSM-331 | East Champaran | Banjariya | High School Building at Siswa Urdu | | | | | | | | | | | | 1 | Land not available/Work Order 1418/05.03.2019 |
| 145 | 18 | SSSM-332 | East Champaran | Dhaka | High School Building at Karshiya | | | | | | | | | | | | 1 | No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19). |
| 146 | 19 | SSSM-333 | East Champaran | Dhaka | High School Building at Barharwa Lakan Sen | | | | | | | | | | | | 1 | Work not started /Work Order 1402/05.03.2019 |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|---------|---------|----------|------------------|---------------|-----------------------------------|-----------------|-----------|----------|---------------|----------|-----------|----------|-----------|----------|-------------|---------|--|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | |
| 147 | 20 | SSSM-334 | Katihar | Barsaoi | High School Building at Jalkumar | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| 148 | 21 | SSSM-335 | Katihar | Barsaoi | High School Building at Lahgariya | | | | | | | | | | | | Handed Over |
| 149 | 22 | SSSM-337 | Katihar | Kadwa | High School Building at Rauniya | | | | | | | | | | | | |
| 150 | 23 | SSSM-338 | Katihar | Kadwa | High School Building at Kadwa | | | | | | | | | | | | |
| 151 | 24 | SSSM-339 | Katihar | Kadwa | High School Building at Kurum | | | | | | | | | | | | |
| 152 | 25 | SSSM-340 | Katihar | Kadwa | High School Building at Kumaripur | | | | | | | | | | | | |
| 153 | 26 | SSSM-341 | Katihar | Kadwa | High School Building at Badhwa | | | | | | | | | | | | G+2 (2nd.F.R.L) |
| 154 | 27 | SSSM-343 | Katihar | Azam Nagar | High School Building at Rahuiya | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| 155 | 28 | SSSM-344 | Katihar | Azam Nagar | High School Building at Mangarpur | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| | | | TOTAL | | 28 | 3 | 2 | 0 | 0 | 0 | 2 | 1 | 3 | 7 | 10 | | |

Name of Scheme :- High School Building

Empowered Committee-122

| | | | | | | | | | | | | | | | | | |
|-----|---|----------|--------|----------|----------------------------------|--|--|--|--|--|--|--|--|--|--|---|--|
| 156 | 1 | SSSM-348 | Araria | Araria | High School Building at Araria | | | | | | | | | | | 1 | Letter Issue to Contractir to Start the Work |
| 157 | 2 | SSSM-349 | Araria | Jokihaat | High School Building at Jokihaat | | | | | | | | | | | | G+2 (2nd.F.R.L) |
| 158 | 3 | SSSM-350 | Araria | Jokihaat | High School Building at Malheria | | | | | | | | | | | | |
| 159 | 4 | SSSM-352 | Araria | Jokihaat | High School Building at Bagarhra | | | | | | | | | | | | |
| 160 | 5 | SSSM-353 | Araria | Jokihaat | High School Building at Bhansi | | | | | | | | | | | | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks |
|---|---------|----------|------------------|-----------------|--|-----------------|-----------|----|---------------|----|-----------|--------------------------------|-----------|----------|-------------|--|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 161 | 6 | SSSM-357 | Darbhanga | Darbhanga Sadar | High School Building at Dularpur | | | | | | | | | | 1 | Land Available, Work Not Started By Contractor. |
| 162 | 7 | SSSM-359 | Darbhanga | Hayaghat | New High School Building at Anadpur | | | | | | | | | | | G+2 |
| 163 | 8 | SSSM-360 | Darbhanga | Manigachi | New High School Building at Mobehat | | | | | | | | | | | |
| 164 | 9 | SSSM-361 | Darbhanga | Keotriranway | High School Building at Khirma | | | | | | | | | | | Handed Over |
| | | | TOTAL | | 9 | 1 | 0 | 0 | 1 | 0 | 0 | 2 | 2 | 1 | 2 | |
| Name of Scheme :- High School Building | | | | | | | | | | | | Empowered Committee-110 | | | | |
| 165 | 1 | SSSM-362 | Sitamarhi | Bairgania | High School Building at Chakwa | | | | | | | | | | 1 | land Donation Work in Progress |
| 166 | 2 | SSSM-364 | Sitamarhi | Sursand | High School Building at Kumbha | | | | | | | | | | | |
| | | | TOTAL | | 2 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 1 | |
| Name of Scheme :- High School Building | | | | | | | | | | | | Empowered Committee-129 | | | | |
| 167 | 1 | SSSM-365 | अररिया | फारबिसगंज | Construction of High School building in Jogbani | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| 168 | 2 | SSSM-366 | अररिया | नरपतगंज | Construction of High School building in Narpatganj | | | | | | | | | | | |
| 169 | 3 | SSSM-367 | अररिया | नरपतगंज | Construction of High School building in Pithora | | | | | | | | | | 1 | Letter issue To contractor to Start The Work |
| 170 | 4 | SSSM-368 | अररिया | रानीगंज | Construction of High School building in Hansa Kamalpur | | | | | | | | | | | G+2 (2nd.F.R.L) |
| 171 | 5 | SSSM-369 | किशनगंज | कोचाधामन | Construction of High School building at upgraded high school Kochadhaman | | | | | | | | | | | G+2 (2nd.F.R.L) |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|---------|---------|----------|------------------|---------------|--|-----------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|---------|---|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | | |
| | | | | | | | | | LL | RL | LL | RL | | | | | |
| 172 | 6 | SSSM-370 | किशनगंज | कोचाधामन | Construction of High School building at upgraded high school Kuwarikairi | | | | | | | | | | | 1 | LOA IN PROCESS (K) |
| 173 | 7 | SSSM-371 | किशनगंज | कोचाधामन | Construction of High School building at upgraded high school Barijan | | | | | | | | | | | 1 | Re-Tender 34/2018-19 Cancel (01.07.2019) Again Re-Tender In Process (NIT-28/19.20) 22.07.19 Again Re-Tender In Process (NIT-72/19.20) 13.11.19 |
| 174 | 8 | SSSM-372 | भागलपुर | सन्हौला | Construction of High School building in middle school Badinaki | | | | | | | | | | | | |
| 175 | 9 | SSSM-373 | गोपालगंज | थावे | Construction of High School building in Akderva | | | | | | | | | | | 1 | No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19). |
| | | | TOTAL | | 9 | 1 | 0 | 0 | 0 | 1 | 0 | 1 | 1 | 0 | 5 | | |

Name of Scheme :- High School Building

Empowered Committee-135

| | | | | | | | | | | | | | | | | | |
|-----|---|----------|--------|-----------|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 176 | 1 | SSSM-374 | दरभंगा | सिंहवाड़ा | Construction of High School building in Singhwara | | | | | | | | | | | | G+2 (2nd.F.R.L) |
| 177 | 2 | SSSM-375 | अररिया | रानीगंज | मध्य विद्यालय मझुआ | | | | | | | | | | | 1 | |
| 178 | 3 | SSSM-376 | अररिया | रानीगंज | मध्य विद्यालय रामपुर | | | | | | | | | | | 1 | No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).Again Retender in process (NIT-64/19-20 dt-07.11.19). |
| 179 | 4 | SSSM-377 | अररिया | अररिया | मध्य विद्यालय महिषाकोल | | | | | | | | | | | 1 | |
| 180 | 5 | SSSM-378 | अररिया | अररिया | मध्य विद्यालय फराहसुत | | | | | | | | | | | 1 | LOA IN PROCESS (K) |
| 181 | 6 | SSSM-379 | अररिया | सिकटी | मध्य विद्यालय कचना | | | | | | | | | | | 1 | LOA IN PROCESS (K) |
| 182 | 7 | SSSM-380 | अररिया | जोकिहाट | मध्य विद्यालय बाजिदपुर | | | | | | | | | | | | |
| 183 | 8 | SSSM-381 | अररिया | फारबिसगंज | मध्य विद्यालय चौरा परवाहा | | | | | | | | | | | | |
| | | | TOTAL | | 8 | 0 | 1 | 0 | 0 | 0 | 1 | 0 | 1 | 0 | 5 | | |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks |
|---|---------|----------|------------------|---------------|--|---------------------------------------|-----------|----|---------------|----|-----------|----|-----------|----------|-------------|----------------------------|
| | | | | | | Lay-out | Foundatio | PL | Groun d floor | | 1st Floor | | Finishing | Complete | Not Started | |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| Name of Scheme :- High School Building | | | | | | Empowered Committee-14/2019-20 | | | | | | | | | | |
| 184 | 1 | SSSM-382 | Purnia | Purnia (HQ) | Construction of Anchit Shah higher school building, Bilori | | | | | | | | | | 1 | DPR Preparation in Process |
| 185 | 2 | SSSM-383 | Purnia | Purnia (HQ) | Construction of School building of middle school, Raniganj | | | | | | | | | | 1 | DPR Preparation in Process |
| 186 | 3 | SSSM-384 | Purnia | K Nagar | Construction of School building of Higher school, Alinagar, Satkodariya | | | | | | | | | | 1 | DPR Preparation in Process |
| 187 | 4 | SSSM-385 | Purnia | K Nagar | Construction of School building of Higher school, Alinagar, Kamakhya | | | | | | | | | | 1 | DPR Preparation in Process |
| 188 | 5 | SSSM-386 | Purnia | Kasba | Construction of School building of K.D girls high school | | | | | | | | | | 1 | DPR Preparation in Process |
| 189 | 6 | SSSM-387 | Purnia | Dagarua | Construction of High School building of Abul Kalam high school, Mohammadia | | | | | | | | | | 1 | DPR Preparation in Process |
| 190 | 7 | SSSM-388 | Purnia | Dagarua | Construction of High School building of Bhola Nath high school, Sakhol | | | | | | | | | | 1 | DPR Preparation in Process |
| 191 | 8 | SSSM-389 | Purnia | Dagarua | Construction of High School building of High school, Barsoni | | | | | | | | | | 1 | DPR Preparation in Process |
| 192 | 9 | SSSM-390 | Purnia | Dagarua | Construction of High School building of High school, Kanhariya | | | | | | | | | | 1 | DPR Preparation in Process |
| 193 | 10 | SSSM-391 | Purnia | Amour | Construction of building in Higher school, Hafniya | | | | | | | | | | 1 | DPR Preparation in Process |
| 194 | 11 | SSSM-392 | West Champaran | Manatand | Construction of high school building in middle school, Ghorpakri | | | | | | | | | | 1 | DPR Preparation in Process |

| Sl. No. | Sl. No. | Gr. No | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|---------|---------|----------|------------------|---------------|--|-----------------|-----------|----------|----------|----------|----------|----------|-----------|-----------|----------------------------|-------------|
| | | | | | | Lay-out | Foundatio | PL | Groun | | 1st | | Finishing | | Complete | Not Started |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 195 | 12 | SSSM-393 | East Champaran | Banjariya | Construction of New building at Jatva Urdu high school | | | | | | | | | 1 | DPR Preparation in Process | |
| 196 | 13 | SSSM-394 | East Champaran | Choradano | Construction of New building at BLSSPKL, Narktia high school | | | | | | | | | 1 | DPR Preparation in Process | |
| 197 | 14 | SSSM-395 | East Champaran | Rangarhwa | Construction of New building at high secondary school, Ahiroliya | | | | | | | | | 1 | DPR Preparation in Process | |
| | | | TOTAL | | 14 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 14 | | |