

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD., PATNA.

SUMMARY OF PROJECTS

As On:- 31/03/2017

| S. N. | PROJECT | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurtated | Recieved Amount (in Lakh) | Fin. Exp. (in Lakhs) as on 31.03.17 | Financial Achievement (%) |
|-------|-------------------------|------------------|------------------|-----------------|------------|----|--------------|----|-----------------------|----|-----------|----|-----------|----------|-------------|-----------|--------------|---------------------------|-------------------------------------|---------------------------|
| | | | | Lay-out | Foundation | PL | Ground floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | Not start | | | | |
| | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | |
| 1 | DIET Institutional- | 26 | 21 | 0 | 3 | 1 | 1 | 2 | 0 | 4 | 0 | 1 | 5 | 1 | 17 | 3 | 0 | 49564.25 | 39375.51 | 79.44% |
| | DIET Boys Hostel- | 26 | 21 | 1 | 3 | 0 | 1 | 5 | 0 | 1 | 0 | 2 | 6 | 1 | 19 | 1 | 0 | | | |
| | DIET Girls Hostel- | 26 | 21 | 0 | 2 | 1 | 0 | 1 | 0 | 2 | 0 | 3 | 6 | 1 | 15 | 5 | 0 | | | |
| 2 | PTEC Institutional- | 22 | 17 | 1 | 4 | 2 | 0 | 5 | 0 | 2 | 0 | 0 | 3 | 0 | 17 | 0 | 0 | | | |
| | PTEC Boys Hostel- | 22 | 17 | 0 | 2 | 2 | 0 | 5 | 0 | 2 | 0 | 2 | 4 | 0 | 17 | 0 | 0 | | | |
| | PTEC Girls Hostel- | 22 | 17 | 0 | 1 | 2 | 1 | 3 | 0 | 1 | 1 | 2 | 5 | 0 | 16 | 1 | 0 | | | |
| | PTEC Principal Quarter- | 22 | 17 | 3 | 0 | 0 | 0 | 6 | 0 | 0 | 0 | 0 | 1 | 0 | 10 | 7 | 0 | | | |
| 3 | CTE Institutional- | 6 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 0 | | | |
| | CTE Boys Hostel- | 6 | 2 | 0 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | | | |
| | CTE Girls Hostel- | 6 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 0 | 0 | | | |
| | CTE Principal Quarter- | 6 | 2 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 | 0 | | | |
| 4 | BITE Institutional- | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | | | |
| | BITE Boys Hostel- | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | | | |
| | BITE Girls Hostel- | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | | | |
| | BITE Principal Quarter- | 4 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | | | |