

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/03/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.03.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	0	0	0	0	1	1	0	0	3	27	5	13	2134.20	1580.49	74.06%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	13	5	5	0	0	9	251	42	30	13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	2	2	3	6	3	13	0	0	48	271	78	54	14947.24	16302.76	109.07%
	Total :-	771	766	1	3	5	9	19	9	19	0	0	60	549	125	97	30251.58	30656.85	101.34%
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	0	1	0	0	20	36	25	20	11307.36	7280.07	64.38%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	2	0	0	14	71	16	26	5872.80	11629.50	198.02%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0.00	0.00	
	Total :-	201	186	1	0	0	1	2	0	3	0	0	34	107	41	53	17180.16	18909.57	110.07%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	7	0	2	2	70	16	12	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	17	0	6	25	146	64	45	39714.17	47677.55	120.05%
	Total :-	353	338	0	2	1	0	17	1	24	0	8	27	216	80	57	55569.17	67243.65	121.01%
9	SSS (Senior Secondary School) 2013-14	993	990	5	17	11	11	43	11	52	0	0	281	447	431	115	80000.00	83241.94	104.05%
10	HSS(Higher Secondary School) 2013-14	226	222	1	3	3	2	7	0	11	0	0	60	110	87	29	18797.16	17556.70	93.40%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	3	4	2	1	14	0	6	0	0	37	32	67	22	17692.36	8749.57	49.45%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	313	4	13	10	3	16	7	18	0	0	79	78	150	129	1404.00	19031.74	1355.54%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	0	1	1	0	1	6	17	9	0	7333.42	7684.12	104.78%
14	Shiksha Bhawan 2013-14	9	9	0	0	0	0	0	1	1	0	0	3	2	5	2	1628.00	1228.07	75.43%
15	Deegree College	12	12	0	2	0	0	1	0	1	0	0	2	0	6	6	3500.00	2266.73	64.76%
16	Child Development Project Office co-housing (CDPO)	33	33	0	0	0	0	2	0	1	1	4	15	5	23	5	3180.50	2276.57	71.58%
17	ICT Projects - World Bank Project	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
18	Block Resource Centre (BRC)	185	135	5	17	8	3	8	8	2	0	0	0	0	51	134	8139.00	408.00	5.01%
	Total :-	3537	3144	20	61	40	30	129	38	139	1	13	604	1563	1075	649	248999.20	259713.56	104.30%