

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of Model School ( 2009-10 & 2010-11 )**

Report Dated : 31/03/2019

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Reten der	Not Starte d	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING		COMPLE TE
											LL	RL	LL	RL	LL	RL			
1	MS-36-1	2009-10	Araria	Raniganj	H. S. Raniganj													Inaugurated 16.07.2016. Handover	
2	MS-36-2	2009-10	Araria	Forebisganj	Govt. Basic School Haripur													Handover.	
3	MS-36-3	2009-10	Araria	Bhargama	H. S. Bhargama													Inaugurated 16.07.2016. Handover	
4	MS-27-1	2009-10	Arwal	Karpi	Govt. Basic School, Pariyahi Bazar														
5	MS-27-2	2009-10	Arwal	Kaler	H. S. Kaler														
6	MS-182-1	2010-11	Aurangabad	Aurangabad	Govt. M. S, Babhandi													Inaugurated 16.07.2016. Handover	
7	MS-182-2	2010-11	Aurangabad	Baraun	R.D.B. H. S, Sunderganj													Inaugurated 16.07.2016. Handover	
8	MS-184-1	2010-11	Aurangabad	Haspura	Govt. Basic School, Dindir													Inaugurated 2017. Handover	
9	MS-133-1	2010-11	Banka	Rajaun	Govt. Basic School, Chilkawar													Inaugurated 16.07.2016	
10	MS-133-2	2010-11	Banka	Dhoraiya	Tribhuwan Academy													Inaugurated 16.07.2016	
11	MS-8 -1	2009-10	Banka	Katoriya	Govt. Basic School Karjhausa													Inaugurated	
12	MS-8 -2	2009-10	Banka	Bounsi	H. S. Maniyarpur													Inaugurated	
13	MS-23 -1	2009-10	Begusarai	Begusarai	Govt. Basic School, Ulao													Inaugurated. Handover	
14	MS-23 -2	2009-10	Begusarai	Gadhpora	H. S. Mortar													Inaugurated. Handover	
15	MS-23 -3	2009-10	Begusarai	Navkothi	H. S. Samsa													Inaugurated. Handover	
16	MS-134 -1	2010-11	Begusarai	Balia	Govt. H. S, Sadanandpur													Inaugurated 2017. Handover	















SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS			
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE		
											LL	RL	LL	RL	LL	RL					
141	MS-101 -2	2010-11	Patna	Bihta	R.T.P. H. S, Bihta (Anandpur)																Handover
142	MS-101 -3	2010-11	Patna	Bikram	D. D. S. H. S. Morlawa																Inaugurated. Handover
143	MS-102 -1	2010-11	Patna	Danapur	R.G.S.S. School, khagaul																Inaugurated 2017. Handover
144	MS-102 -2	2010-11	Patna	Dulhin Bazar	Basidhar H. S. Bharatpur																Inaugurated. Handover
145	MS-102 -3	2010-11	Patna	Naubatpur	Govt. H. S. Amarpur (Chiraura)																Inaugurated 2017. Handover
146	MS-103-1	2010-11	Patna	Dhanrua	H. S. Biroiyara																Inaugurated 2017. Handover
147	MS-103-2	2010-11	Patna	Khusrupur	Mahadeo H. S. Khusrupur																Inaugurated 2017. Handover
148	MS-104 -2	2010-11	Patna	Fathua	A.N.S. H. S, Usfa																Inaugurated 2017. Handover
149	MS-105 -1	2010-11	Patna	Belchi	Govt. H. S, Saksohars																Inaugurated. Handover
150	MS-105 -2	2010-11	Patna	Mokama	R.A. H. S, Mokama																Inaugurated. Handover
151	MS-105 -3	2010-11	Patna	Pandark	P.B.M. H. S, Pandark																Inaugurated 16.07.2016. Handover
152	MS-106-1	2010-11	Patna	Ghoswari	Govt. H. S, Kurmichak																Handover
153	MS-106-2	2010-11	Patna	Bakhtiyaarpur	Govt. H. S, Sawani																Inaugurated. Handover
154	MS-106-3	2010-11	Patna	Baadh	Govt. H. S, Badhna																Handover
155	MS-166 -1	2010-11	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj																Inaugurated 2017. Handover
156	MS-166 -2	2010-11	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur																Inaugurated 2017. Handover
157	MS-166 -3	2010-11	Purnea	Kasba	Govt. Basic School, Sabdalpur																Inaugurated 2017. Handover
158	MS-169 -1	2010-11	Purnea	Bhawanipur	Govt. Basic School, Barhari																Inaugurated 16.07.2016



















SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
315	MS-158 -3	2010-11	Gaya	Mohda	Govt. Basic School, Jatian													Not Started. (Land given by H.M. Dated - 15.06.15)	
316	MS-175-2	2010-11	Jamui	Jhajha	M. G. S. H. S, Jhajha													Land not available. Dropped	
317	MS-37 -1	2009-10	Katihar	Kotha	Govt. Basic School, Gorawari													land litigation . Final bill submitted (Group No.: 37-1,37-2 &37-3)	
318	MS-37 -2	2009-10	Katihar	Katihar	P.T.T.C Musapur													land litigation	
319	MS-170-2	2010-11	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr													LAND PROBLEM. (villagers claiming the land as raiyati after layout)	
320	MS-172 -1	2010-11	Katihar	Dandkhora	SadaNand H. S, Dumaria													Retender	
321	MS-176-2	2010-11	Khagaria	Manasi	Gandhi H. S, Mansi													Land not available. Dropped	
322	MS-115 -1	2010-11	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur													Land Dispute	
323	MS-115 -3	2010-11	Madhubani	Madhepur	High School, Madhepur													Land Dispute	
324	MS-139 -1	2010-11	Nalanda	Silaw	Gandhi h.s.Silaw													Not Started	
325	MS-139 -2	2010-11	Nalanda	Rajgir	R.D.H.S. Rajgir													Not Started	
326	MS-141-1	2010-11	Nalanda	Nagar Nousa	H.S. Nagarnousa													Land problem water logged 8'-0" deep land	
327	MS-177 -3	2010-11	Nawada	Nardiganj	Govt. Basic School, Nadariganj													Land not available	
328	MS-178 -1	2010-11	Nawada	Barisliganj	Govt. Basic School, Dariyapur													Land not available	
329	MS-12 -1	2009-10	Patna	Masaurhi	H. S. Masaurhi													Not Started	
330	MS-12 -2	2009-10	Patna	Punpun	H. S. Punpun													Not Started	
331	MS-12 -3	2009-10	Patna	Paliganj	H. S. Chandhosh													Not Started	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
332	MS-101 -1	2010-11	Patna	Maner	M. Y. H. S. Gorakhatola													Land not Available Site changed proposal goes to BMSP.	
333	MS-104 -1	2010-11	Patna	Daniyawa	Rajkiyakrit H. S. Daniyawa													Land not available	
334	MS-35 -1	2009-10	Purnea	Dhamdaha	Govt. Basic School Purandaha													Not Started, aggrement not done	
335	MS-35 -2	2009-10	Purnea	Barhara kothi	Govt. Basic School Diwrawanar													Not Started, aggrement not done	
336	MS-35 -3	2009-10	Purnea	Banmankhi	Govt. Basic School Dheema													Not Started, aggrement not done	
337	MS-15 -1	2009-10	Rohtas	Sasaram	H. S.Takia													Foundation work stopped due to Land Dispute (Playground)	
338	MS-191 -1	2010-11	Saran	Amnaur	Govt. Basic School, Mandroli													Not started. Retender	
339	MS-191 -2	2010-11	Saran	Parsa	H. S. Parsa													Not started. Retender	
340	MS-191 -3	2010-11	Saran	Madhaur	Govt. Basic School, Agahara													Not started. Retender	
341	MS-192-1	2010-11	Saran	Ekma	Govt. Basic School, Rasulpur													Not started. EMD Refund	
342	MS-34-1	2009-10	Sheohar	Tariyani	H. S. Taiyari													Land not available	
343	MS-120-3	2010-11	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari													Not Started. Tree on Land	
344	MS-121 -3	2010-11	Sitamarhi	Sursand	Saryu H. S. Sursand													Land Dispute. Field	
345	MS-122 -3	2010-11	Sitamarhi	Parihar	S. G. H. S. Parihar													Local dispute.	
346	MS-109 -3	2010-11	Vaishali	Bidupur	Govt. Basic School, Chechar													Land Dispute. Old building on Land & Insufficient Land	
347	MS-112 -2	2010-11	Vaishali	Desari	S.G.B.B.A.S. H. S. Bhatauliya													L P Mandir on land Old Building to be Dismantle	
348	MS-185 -1	2010-11	West Champaran	Bairiya	H. S. Bathna													Not Started	

