

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated : 31/05/2018

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Physical Status											Remarks	
				No t Sta rt	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g		Com plet e
								LL	RL	LL	RL	LL	RL			
1	Bhagalpur	SB-9	Shiksha Bhawan Bhagalpur	1												Land Dispute
2	Darbhanga	SB-1	Shiksha Bhawan Darbhanga													Complete Dated-30.10.2015. Handover
3	Gaya	SB-2	Shiksha Bhawan Gaya													Inaugurated 16.7.2016. Handover
4	Jehanabad	SB-7	Shiksha Bhawan Jehanabad													
5	Kaimur	SB-5	Shiksha Bhawan Kaimur													
6	Patna	SB-6	Shiksha Bhawan Patna													Inaugurated 16.7.2017
7	Saharsa	SB-4	Shiksha Bhawan Saharsa													
8	Samastipur	SB-8	Shiksha Bhawan Samastipur													Handover
9	Vaishali	SB-3	Shiksha Bhawan Vaishali													Roof Casted in Half Portion
Total No. of Shiksha Bhawan		9		1	0	0	0	0	0	0	0	1	0	0	2	5

