

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/11/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30.11.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	1	0	2	0	0	2	26	6	12	2134.20	1562.30	73.20%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	15	5	3	0	0	10	250	43	30	13170.14	12607.37	95.73%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	1	0	1	13	4	20	0	0	64	239	104	56	14947.24	15565.75	104.14%
	Total :-	771	766	1	3	3	7	29	9	25	0	0	76	515	153	98	30251.58	29735.42	98.29%
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	2	1	0	0	18	36	25	16	11307.36	7073.83	62.56%
5	GH(Girl's Hostel) (2010-11)	113	109	1	0	0	0	1	1	0	0	0	15	69	18	22	5872.80	11472.75	195.35%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	186	2	0	0	1	3	3	1	0	0	33	105	43	38	17180.16	18546.58	107.95%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	8	0	2	1	70	16	12	15855.00	19512.57	123.07%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	17	0	8	22	146	63	31	39714.17	46735.29	117.68%
	Total :-	353	338	0	2	1	0	17	1	25	0	10	23	216	79	43	55569.17	66247.86	119.22%
9	SSS (Senior Secondary School) 2013-14	993	990	6	21	15	13	50	20	77	0	0	298	367	500	123	80000.00	78549.17	98.19%
10	HSS(Higher Secondary School) 2013-14	226	222	1	3	4	1	8	1	8	2	0	78	93	106	23	10451.81	17554.47	167.96%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	1	8	3	3	11	0	9	0	0	29	30	64	20	12373.24	7467.03	60.35%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	313	2	1	6	2	29	6	14	0	0	84	63	144	106	1404.00	17421.78	1240.87%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	1	0	2	0	3	6	14	12	0	7333.42	7401.84	100.93%
14	Shiksha Bhawan 2013-14	9	9	0	0	0	0	1	1	1	0	0	2	2	5	2	1628.00	928.97	57.06%
15	Deegree College	10	10	0	2	0	0	0	0	1	1	0	1	0	5	5	3500.00	1349.15	38.55%
16	Child Development Project Office co-housing (CDPO)	33	33	2	1	0	2	5	1	1	1	6	8	4	27	2	3745.50	1680.47	44.87%
17	ICT Maintenance	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
18	BRC (Block Resource Centre)	185	135	4	3	0	0	0	0	0	0	0	0	0	7	128	8139.00	0.00	0.00%
	Total :-	4100	3007	15	41	32	29	154	42	164	4	19	638	1409	1138	460	235899.73	247342.79	104.85%