

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of Institution Buildings for CTE,BITE,DIET & PTEC (World Bank Projects)**

Report Dated: 30.11.2017

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete r	Te n d e r P r o c e s s	Not S t a r t	Physical Status											Remarks						
											L a y o u t	F o u n d a t i o n	P l i n t h	Ground Floor		1st Floor		2nd Floor		F i n i s h i n g	C o m p l e t e							
														LL	RL	LL	RL	LL	RL									
1	1	C-14	ARARIA	CTE	CTE, FORBESGANJ	1	Institutional Building																					
2		C-14	ARARIA	CTE	CTE, FORBESGANJ	2	Boys Hostel																					
3		C-14	ARARIA	CTE	CTE, FORBESGANJ	3	Girls Hostel																					
4		C-14	ARARIA	CTE	CTE, FORBESGANJ	4	Principal Quarter			1																		
5	2	D-6	ARARIA	DIET	DIET FORBESGANJ	1	Institutional Building									x	x								Inaugurated 16.07.2016			
6		D-6	ARARIA	DIET	DIET FORBESGANJ	2	Boys Hostel																			Inaugurated 16.07.2016		
7		D-6	ARARIA	DIET	DIET FORBESGANJ	3	Girls Hostel																				Inaugurated 16.07.2016	
8	3	D-27	ARWAL	DIET	DIET HAIBATPUR	1	Institutional Building			1																Work Stop due to water logged in the site		
9		D-27	ARWAL	DIET	DIET HAIBATPUR	2	Boys Hostel			1																		
10		D-27	ARWAL	DIET	DIET HAIBATPUR	3	Girls Hostel			1																		
11		D-27	ARWAL	DIET	DIET HAIBATPUR	4	Principal Quarter			1																		
12	4	C-11	AURANGABAD	CTE	CTE, TARAR, DAUDNAGAR	1	Institutional Building			1																Land Dispute. Not start due to IPC 144 imposed by SDO, Daudnagar., Lette given		
13		C-11	AURANGABAD	CTE	CTE, TARAR, DAUDNAGAR	2	Boys Hostel			1																	Land Dispute. Not start due to IPC 144 imposed by SDO, Daudnagar., Lette given	
14		C-11	AURANGABAD	CTE	CTE, TARAR, DAUDNAGAR	3	Girls Hostel																					
15		C-11	AURANGABAD	CTE	CTE, TARAR, DAUDNAGAR	4	Principal Quarter																				Water Logged	
16	5	D-13	AURANGABAD	DIET	DIET TARAR	1	Institutional Building																					
17		D-13	AURANGABAD	DIET	DIET TARAR	2	Boys Hostel																					
18		D-13	AURANGABAD	DIET	DIET TARAR	3	Girls Hostel																					
19		D-13	AURANGABAD	DIET	DIET TARAR	4	Principal Quarter									x	x	x	x									
20	6	P-10	AURANGABAD	PTEC	PTEC SHAHPUR	1	Institutional Building																					
21		P-10	AURANGABAD	PTEC	PTEC SHAHPUR	2	Boys Hostel																					
22		P-10	AURANGABAD	PTEC	PTEC SHAHPUR	3	Girls Hostel																					
23		P-10	AURANGABAD	PTEC	PTEC SHAHPUR	4	Principal Quarter									x	x	x	x									
24	7	D-1	BANKA	DIET	DIET BABU TOLA	1	Institutional Building																				INNER PAINT IN PROGRESS	
25		D-1	BANKA	DIET	DIET BABU TOLA	2	Boys Hostel																					S.F ROOF CASTED AND G.F FOORING IN PROGRESS.
26		D-1	BANKA	DIET	DIET BABU TOLA	3	Girls Hostel																					S.F ROOF CASTED, G.F FLOORING IN PROGRESS.

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete nde r	Tend er Proces s	Not Start	Lay out	Fo un dat ion	Pli nth	Physical Status								Remarks	
														Ground Floor		1st Floor		2nd Floor		Finis hing	Com plet e		
														LL	RL	LL	RL	LL	RL				
27	8	P-11	BEGUSARAI	PTEC	PTEC VISHNUPUR	1	Institutional Building															Inaugurated 16.07.2017	
28		P-11	BEGUSARAI	PTEC	PTEC VISHNUPUR	2	Boys Hostel																Inaugurated 16.07.2017
29		P-11	BEGUSARAI	PTEC	PTEC VISHNUPUR	3	Girls Hostel																Inaugurated 16.07.2017
30		P-11	BEGUSARAI	PTEC	PTEC VISHNUPUR	4	Principal Quarter								x	x	x	x					Inaugurated 16.07.2017
31	9	C-2	BHAGALPUR	CTE	CTE BHAGALPUR	1	Institutional Building																
32		C-2	BHAGALPUR	CTE	CTE BHAGALPUR	2	Boys Hostel																
33		C-2	BHAGALPUR	CTE	CTE BHAGALPUR	3	Girls Hostel																
34		C-2	BHAGALPUR	CTE	CTE BHAGALPUR	4	Principal Quarter								x	x	x	x					
35	10	P-8	BHAGALPUR	PTEC	PTEC PHULWARIA	1	Institutional Building																Inaugurated 16.07.2016
36		P-8	BHAGALPUR	PTEC	PTEC PHULWARIA	2	Boys Hostel																Inaugurated 16.07.2016
37		P-8	BHAGALPUR	PTEC	PTEC PHULWARIA	3	Girls Hostel																Inaugurated 16.07.2016
38		P-8	BHAGALPUR	PTEC	PTEC PHULWARIA	4	Principal Quarter																Inaugurated 16.07.2016
39	11	P-9	BHAGALPUR	PTEC	PTEC NAGARPARA	1	Institutional Building																Inaugurated 16.07.2017
40		P-9	BHAGALPUR	PTEC	PTEC NAGARPARA	2	Boys Hostel																Inaugurated 16.07.2017
41		P-9	BHAGALPUR	PTEC	PTEC NAGARPARA	3	Girls Hostel																Inaugurated 16.07.2017
42		P-9	BHAGALPUR	PTEC	PTEC NAGARPARA	4	Principal Quarter																Inaugurated 16.07.2017
43	12	P-1	BHOJPUR	PTEC	PTEC BIHIYA	1	Institutional Building																
44		P-1	BHOJPUR	PTEC	PTEC BIHIYA	2	Boys Hostel																
45		P-1	BHOJPUR	PTEC	PTEC BIHIYA	3	Girls Hostel																
46		P-1	BHOJPUR	PTEC	PTEC BIHIYA	4	Principal Quarter								x	x	x	x					
47	13	C-10	BUXAR	CTE	CTE, DUMRAON	1	Institutional Building																NOC issued by Principal
48		C-10	BUXAR	CTE	CTE, DUMRAON	2	Boys Hostel			1													
49		C-10	BUXAR	CTE	CTE, DUMRAON	3	Girls Hostel			1													
50		C-10	BUXAR	CTE	CTE, DUMRAON	4	Principal Quarter			1													
51	14	D-2	BUXAR	DIET	DIET DUMRAON	1	Institutional Building																
52		D-2	BUXAR	DIET	DIET DUMRAON	2	Boys Hostel																
53		D-2	BUXAR	DIET	DIET DUMRAON	3	Girls Hostel																

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete nde r	Te nde r Pro ces s	Physical Status												Remarks				
										Not Star t	Lay out	Fo un dat ion	Pli nth	Ground Floor		1st Floor		2nd Floor		Finis hing	Com plet e					
														LL	RL	LL	RL	LL	RL							
54	15	C-5	CHHAPRA	CTE	CTE CHHAPRA	1	Institutional Building			1													Not start			
55		C-5	CHHAPRA	CTE	CTE CHHAPRA	2	Boys Hostel																	Not start		
56		C-5	CHHAPRA	CTE	CTE CHHAPRA	3	Girls Hostel																			
57		C-5	CHHAPRA	CTE	CTE CHHAPRA	4	Principal Quarter								x	x	x	x							Not started.	
58	16	B-4	DARBHANGA	BITE	BITE MADHOPATTI	1	Institutional Building																	Inaugurated 16.07.2017		
59		B-4	DARBHANGA	BITE	BITE MADHOPATTI	2	Boys Hostel																		Inaugurated 16.07.2017	
60		B-4	DARBHANGA	BITE	BITE MADHOPATTI	3	Girls Hostel																		Inaugurated 16.07.2017	
61		B-4	DARBHANGA	BITE	BITE MADHOPATTI	4	Principal Quarter								x	x	x	x							Inaugurated 16.07.2017	
62	17	D-19	DARBHANGA	DIET	DIET KILAGHAT	1	Institutional Building			1														LOA Issue. Land Dispute		
63		D-19	DARBHANGA	DIET	DIET KILAGHAT	2	Boys Hostel																			
64		D-19	DARBHANGA	DIET	DIET KILAGHAT	3	Girls Hostel			1															LOA Issue. Land Dispute	
65	18	B-1	EAST CHAMPARAN	BITE	BITE DARIYAPUR	1	Institutional Building																			
66		B-1	EAST CHAMPARAN	BITE	BITE DARIYAPUR	2	Boys Hostel																			
67		B-1	EAST CHAMPARAN	BITE	BITE DARIYAPUR	3	Girls Hostel																			
68		B-1	EAST CHAMPARAN	BITE	BITE DARIYAPUR	4	Principal Quarter									x	x	x	x							
69	19	C-12	EAST CHAMPARAN	CTE	CTE , KUMARBAGH	1	Institutional Building			1																
70		C-12	EAST CHAMPARAN	CTE	CTE , KUMARBAGH	2	Boys Hostel			1																
71		C-12	EAST CHAMPARAN	CTE	CTE , KUMARBAGH	3	Girls Hostel			1																
72		C-12	EAST CHAMPARAN	CTE	CTE , KUMARBAGH	4	Principal Quarter			1																
73	20	D-16	EAST CHAMPARAN	DIET	DIET CHHATAUNI, MOTIHARI	1	Institutional Building																		Inaugurated 16.07.2017	
74		D-16	EAST CHAMPARAN	DIET	DIET CHHATAUNI, MOTIHARI	2	Boys Hostel																			Inaugurated 16.07.2017
75		D-16	EAST CHAMPARAN	DIET	DIET CHHATAUNI, MOTIHARI	3	Girls Hostel																			Inaugurated 16.07.2017
76	21	C-6	GAYA	CTE	CTE GAYA	1	Institutional Building																			
77		C-6	GAYA	CTE	CTE GAYA	2	Boys Hostel																			
78		C-6	GAYA	CTE	CTE GAYA	3	Girls Hostel																			
79		C-6	GAYA	CTE	CTE GAYA	4	Principal Quarter									x	x	x	x							
80	22	P-17	GAYA	PTEC	PTEC SHERGHATI	1	Institutional Building																			
81		P-17	GAYA	PTEC	PTEC SHERGHATI	2	Boys Hostel																			
82		P-17	GAYA	PTEC	PTEC SHERGHATI	3	Girls Hostel																			
83		P-17	GAYA	PTEC	PTEC SHERGHATI	4	Principal Quarter									x	x	x	x							

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete r	Tend er Proc es s	Physical Status										Remarks						
										Not Star t	Lay out	Fo un dat ion	Pli nth	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plet e				
														LL	RL	LL	RL	LL	RL							
84	23	D-7	GOPALGANJ	DIET	DIET THAWE	1	Institutional Building																			
85		D-7	GOPALGANJ	DIET	DIET THAWE	2	Boys Hostel																			
86		D-7	GOPALGANJ	DIET	DIET THAWE	3	Girls Hostel																			
87	24	D-28	JAMUI	DIET	DIET , GIDHOUR	1	Institutional Building																			
88		D-28	JAMUI	DIET	DIET , GIDHOUR	2	Boys Hostel																			
89		D-28	JAMUI	DIET	DIET , GIDHOUR	3	Girls Hostel																			
90		D-28	JAMUI	DIET	DIET , GIDHOUR	4	Principal Quarter																			
91	25	D-29	JEHANABAD	DIET	DIET DOGRA, HULASGANJ	1	Institutional Building			1														Stop due to water logged in the site		
92		D-29	JEHANABAD	DIET	DIET DOGRA, HULASGANJ	2	Boys Hostel			1																
93		D-29	JEHANABAD	DIET	DIET DOGRA, HULASGANJ	3	Girls Hostel			1																
94		D-29	JEHANABAD	DIET	DIET DOGRA, HULASGANJ	4	Principal Quarter			1																
95	26	D-3	KAIMUR	DIET	DIET MOHANIYA	1	Institutional Building																			
96		D-3	KAIMUR	DIET	DIET MOHANIYA	2	Boys Hostel																			
97		D-3	KAIMUR	DIET	DIET MOHANIYA	3	Girls Hostel																			
98	27	B-3	KATIHAR	BITE	BITE MUSAPUR KATIHAR	1	Institutional Building																			
99		B-3	KATIHAR	BITE	BITE MUSAPUR KATIHAR	2	Boys Hostel																			
100		B-3	KATIHAR	BITE	BITE MUSAPUR KATIHAR	3	Girls Hostel																			
101		B-3	KATIHAR	BITE	BITE MUSAPUR KATIHAR	4	Principal Quarter																			
102	28	D-14	KATIHAR	DIET	DIET TIKKAPATTI	1	Institutional Building																		Inaugurated 16.07.2017	
103		D-14	KATIHAR	DIET	DIET TIKKAPATTI	2	Boys Hostel																			Inaugurated 16.07.2017
104		D-14	KATIHAR	DIET	DIET TIKKAPATTI	3	Girls Hostel																			Inaugurated 16.07.2017
105	29	D-22	KHAGARIA	DIET	DIET RAMGANJ	1	Institutional Building																		Inaugurated 16.07.2016	
106		D-22	KHAGARIA	DIET	DIET RAMGANJ	2	Boys Hostel																			Inaugurated 16.07.2016
107		D-22	KHAGARIA	DIET	DIET RAMGANJ	3	Girls Hostel																			Inaugurated 16.07.2016
108		D-22	KHAGARIA	DIET	DIET RAMGANJ	4	Principal Quarter																			Inaugurated 16.07.2016
109	30	D-4	KISHANGANJ	DIET	DIET CHAKLAGHAT KISHANGANJ	1	Institutional Building																		Inaugurated 16.07.2016	
110		D-4	KISHANGANJ	DIET	DIET CHAKLAGHAT KISHANGANJ	2	Boys Hostel																			Inaugurated 16.07.2016
111		D-4	KISHANGANJ	DIET	DIET CHAKLAGHAT KISHANGANJ	3	Girls Hostel																			Inaugurated 16.07.2016

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete n d e r	T e n d e r P r o c e s s	N o t S t a r t	L a y o u t	F o u n d a t i o n	P l i n t h	Physical Status								Remarks	
														Ground Floor		1st Floor		2nd Floor		F i n i s h i n g	C o m p l e t e		
														LL	RL	LL	RL	LL	RL				
112	31	D-5	LAKHISARAI	DIET	DIET LAKHISARAI	1	Institutional Building																
113		D-5	LAKHISARAI	DIET	DIET LAKHISARAI	2	Boys Hostel																
114		D-5	LAKHISARAI	DIET	DIET LAKHISARAI	3	Girls Hostel																
115		D-5	LAKHISARAI	DIET	DIET LAKHISARAI	4	Principal Quarter									x	x	x	x				
117	32	D-11	MADHEPURA	DIET	DIET MADHEPURA	1	Institutional Building																
118		D-11	MADHEPURA	DIET	DIET MADHEPURA	2	Boys Hostel																
119		D-11	MADHEPURA	DIET	DIET MADHEPURA	3	Girls Hostel																
120	33	P-13	MADHEPURA	PTEC	PTEC SUKHSAN MANHARA MADHEPURA	1	Institutional Building															Inaugurated 16.07.2017. Handover	
121		P-13	MADHEPURA	PTEC	PTEC SUKHSAN MANHARA MADHEPURA	2	Boys Hostel															Inaugurated 16.07.2017. Handover	
122		P-13	MADHEPURA	PTEC	PTEC SUKHSAN MANHARA MADHEPURA	3	Girls Hostel															Inaugurated 16.07.2017. Handover	
123		P-13	MADHEPURA	PTEC	PTEC SUKHSAN MANHARA MADHEPURA	4	Principal Quarter									x	x	x	x				Inaugurated 16.07.2017. Handover
124	34	D-8	MADHUBANI	DIET	DIET NARAR	1	Institutional Building															31.10.2015	
125		D-8	MADHUBANI	DIET	DIET NARAR	2	Boys Hostel															31.10.2015	
126		D-8	MADHUBANI	DIET	DIET NARAR	3	Girls Hostel															31.10.2015	
127	35	P-15	MADHUBANI	PTEC	PTEC GHOGHARDIHA	1	Institutional Building															Inaugurated 16.07.2017	
128		P-15	MADHUBANI	PTEC	PTEC GHOGHARDIHA	2	Boys Hostel															Inaugurated 16.07.2017	
129		P-15	MADHUBANI	PTEC	PTEC GHOGHARDIHA	3	Girls Hostel															Inaugurated 16.07.2017	
130		P-15	MADHUBANI	PTEC	PTEC GHOGHARDIHA	4	Principal Quarter									x	x	x	x				Inaugurated 16.07.2017
131	36	C-8	MUNGER	CTE	CTE, HAWELI KHARAGPUR	1	Institutional Building															Excavation	
132		C-8	MUNGER	CTE	CTE, HAWELI KHARAGPUR	2	Boys Hostel															P.C.C.	
133		C-8	MUNGER	CTE	CTE, HAWELI KHARAGPUR	3	Girls Hostel			1													
134		C-8	MUNGER	CTE	CTE, HAWELI KHARAGPUR	4	Principal Quarter			1													
135	37	D-21	MUNGER	DIET	DIET PURABSARAI	1	Institutional Building																
136		D-21	MUNGER	DIET	DIET PURABSARAI	2	Boys Hostel																
137		D-21	MUNGER	DIET	DIET PURABSARAI	3	Girls Hostel																
138		D-21	MUNGER	DIET	DIET PURABSARAI	4	Principal Quarter									x	x	x	x				
139	38	P-20	MUNGER	PTEC	PTEC HAWELI KHARGPUR	1	Institutional Building																
140		P-20	MUNGER	PTEC	PTEC HAWELI KHARGPUR	2	Boys Hostel																
141		P-20	MUNGER	PTEC	PTEC HAWELI KHARGPUR	3	Girls Hostel																
142		P-20	MUNGER	PTEC	PTEC HAWELI KHARGPUR	4	Principal Quarter									x	x	x	x				

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete nde r	Tend er Pro ces s	Physical Status												Remarks
										Not Star t	Lay out	Fo un dat ion	Pli nth	Ground Floor		1st Floor		2nd Floor		Finis hing	Com plet e	
														LL	RL	LL	RL	LL	RL			
143	39	C-1	MUZAFFARPUR	CTE	CTE TURKI	1	Institutional Building												SOME ELECTRICAL WORK TO BE DONE			
144		C-1	MUZAFFARPUR	CTE	CTE TURKI	2	Boys Hostel												Complete			
145		C-1	MUZAFFARPUR	CTE	CTE TURKI	3	Girls Hostel												Complete			
146		C-1	MUZAFFARPUR	CTE	CTE TURKI	4	Principal Quarter							X	X	X	X		Complete			
147	40	P-5	MUZAFFARPUR	PTEC	PTEC CHANDWARA	1	Institutional Building												Inaugurated 16.07.2016			
148		P-5	MUZAFFARPUR	PTEC	PTEC CHANDWARA	2	Boys Hostel												Inaugurated 16.07.2016			
149		P-5	MUZAFFARPUR	PTEC	PTEC CHANDWARA	3	Girls Hostel												Inaugurated 16.07.2016			
150		P-5	MUZAFFARPUR	PTEC	PTEC CHANDWARA	4	Principal Quarter							X	X	X	X		Inaugurated 16.07.2016			
151	41	P-6	MUZAFFARPUR	PTEC	PTEC PATAHI	1	Institutional Building												Inaugurated 16.07.2017			
152		P-6	MUZAFFARPUR	PTEC	PTEC PATAHI	2	Boys Hostel												Inaugurated 16.07.2017			
153		P-6	MUZAFFARPUR	PTEC	PTEC PATAHI	3	Girls Hostel												Inaugurated 16.07.2017			
154		P-6	MUZAFFARPUR	PTEC	PTEC PATAHI	4	Principal Quarter							X	X	X	X		Inaugurated 16.07.2017			
155	42	P-19	MUZAFFARPUR	PTEC	PTEC POKHRAIRA	1	Institutional Building												Inaugurated 16.07.2017			
156		P-19	MUZAFFARPUR	PTEC	PTEC POKHRAIRA	2	Boys Hostel												Inaugurated 16.07.2017			
157		P-19	MUZAFFARPUR	PTEC	PTEC POKHRAIRA	3	Girls Hostel												Inaugurated 16.07.2017			
158		P-19	MUZAFFARPUR	PTEC	PTEC POKHRAIRA	4	Principal Quarter							X	X	X	X		Inaugurated 16.07.2017			
159	43	D-15	NALANDA	DIET	DIET NOORSARAI	1	Institutional Building															
160		D-15	NALANDA	DIET	DIET NOORSARAI	2	Boys Hostel															
161		D-15	NALANDA	DIET	DIET NOORSARAI	3	Girls Hostel															
162	44	D-20	NAWADA	DIET	DIET JAWAHAR NAGAR	1	Institutional Building												Handover			
163		D-20	NAWADA	DIET	DIET JAWAHAR NAGAR	2	Boys Hostel												Handover			
164		D-20	NAWADA	DIET	DIET JAWAHAR NAGAR	3	Girls Hostel												Handover			
165		D-20	NAWADA	DIET	DIET JAWAHAR NAGAR	4	Principal Quarter							X	X	X	X		Handover			
166	45	C-7	PATNA	CTE	CTE, BARH	1	Institutional Building			1									Required old building demolision			
167		C-7	PATNA	CTE	CTE, BARH	2	Boys Hostel			1									Required old building demolision			
168		C-7	PATNA	CTE	CTE, BARH	3	Girls Hostel			1									Required old building demolision			
169		C-7	PATNA	CTE	CTE, BARH	4	Principal Quarter			1									पत्रक 146/25.04.17 एवं 338/10.11.17द्वारा स्थल उपलब्ध कराने का अनुरोध किया गया है			



Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete n d e r	T e n d e r P r o c e s s	Physical Status												Remarks
										Not Start	Lay out	Fo un d a t i o n	P l i n t h	Ground Floor		1st Floor		2nd Floor		F i n i s h i n g	C o m p l e t e	
														LL	RL	LL	RL	LL	RL			
197	53	P-4	ROHTAS	PTEC	PTEC SASARAM	1	Institutional Building			1										Not started due to Archeological area (Tomb of Shershah Suri)		
198		P-4	ROHTAS	PTEC	PTEC SASARAM	2	Boys Hostel			1												
199		P-4	ROHTAS	PTEC	PTEC SASARAM	3	Girls Hostel			1												
200		P-4	ROHTAS	PTEC	PTEC SASARAM	4	Principal Quarter			1					x	x	x	x				
201	54	C-4	SAHARSA	CTE	CTE SAHARSA	1	Institutional Building															
202		C-4	SAHARSA	CTE	CTE SAHARSA	2	Boys Hostel															
203		C-4	SAHARSA	CTE	CTE SAHARSA	3	Girls Hostel			1											Not start	
204		C-4	SAHARSA	CTE	CTE SAHARSA	4	Principal Quarter			1					x	x	x	x			Not start	
205	55	D-30	SAHARSA	DIET	DIET SAHARSA (SOHAT)	1	Institutional Building			1											LOA Issue	
206		D-30	SAHARSA	DIET	DIET SAHARSA (SOHAT)	2	Boys Hostel			1											LOA Issue	
207		D-30	SAHARSA	DIET	DIET SAHARSA (SOHAT)	3	Girls Hostel			1											LOA Issue	
208		D-30	SAHARSA	DIET	DIET SAHARSA (SOHAT)	4	Principal Quarter			1											LOA Issue	
209	56	C-3	SAMASTIPUR	CTE	CTE SAMASTIPUR	1	Institutional Building															
210		C-3	SAMASTIPUR	CTE	CTE SAMASTIPUR	2	Boys Hostel															
211		C-3	SAMASTIPUR	CTE	CTE SAMASTIPUR	3	Girls Hostel															
212		C-3	SAMASTIPUR	CTE	CTE SAMASTIPUR	4	Principal Quarter								x	x	x	x				
213	57	D-10	SAMASTIPUR	DIET	DIET PUSA	1	Institutional Building			1											old building dismaltng	
214		D-10	SAMASTIPUR	DIET	DIET PUSA	2	Boys Hostel															
215		D-10	SAMASTIPUR	DIET	DIET PUSA	3	Girls Hostel															
216	58	P-14	SAMASTIPUR	PTEC	PTEC RAMPUR JALALPUR	1	Institutional Building														Inaugurated 16.07.2016	
217		P-14	SAMASTIPUR	PTEC	PTEC RAMPUR JALALPUR	2	Boys Hostel														Inaugurated 16.07.2016	
218		P-14	SAMASTIPUR	PTEC	PTEC RAMPUR JALALPUR	3	Girls Hostel														Inaugurated 16.07.2016	
219		P-14	SAMASTIPUR	PTEC	PTEC RAMPUR JALALPUR	4	Principal Quarter														Inaugurated 16.07.2016	
220	59	P-22	SAMASTIPUR	PTEC	PTEC SHAHPUR PATORI	1	Institutional Building															
221		P-22	SAMASTIPUR	PTEC	PTEC SHAHPUR PATORI	2	Boys Hostel															
222		P-22	SAMASTIPUR	PTEC	PTEC SHAHPUR PATORI	3	Girls Hostel															
223		P-22	SAMASTIPUR	PTEC	PTEC SHAHPUR PATORI	4	Principal Quarter								x	x	x	x				



Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete n d e r	T e n d e r P r o c e s s	N o t S t a r t	L a y o u t	F o u n d a t i o n	P l i n t h	Physical Status								Remarks
														Ground Floor		1st Floor		2nd Floor		F i n i s h i n g	C o m p l e t e	
														LL	RL	LL	RL	LL	RL			
224	60	D-9	SARAN	DIET	DIET SONPUR	1	Institutional Building													Inaugurated 16.07.2016		
225		D-9	SARAN	DIET	DIET SONPUR	2	Boys Hostel			1										Land problem		
226		D-9	SARAN	DIET	DIET SONPUR	3	Girls Hostel														Inaugurated 16.07.2016	
227	61	P-12	SARAN	PTEC	PTEC BANGRA	1	Institutional Building															
228		P-12	SARAN	PTEC	PTEC BANGRA	2	Boys Hostel															
229		P-12	SARAN	PTEC	PTEC BANGRA	3	Girls Hostel															
230		P-12	SARAN	PTEC	PTEC BANGRA	4	Principal Quarter									x	x	x	x			
231	62	D-18	SHAHPUR	DIET	DIET BEGUSARAI	1	Institutional Building											x	x			
232		D-18	SHAHPUR	DIET	DIET BEGUSARAI	2	Boys Hostel															
233		D-18	SHAHPUR	DIET	DIET BEGUSARAI	3	Girls Hostel															
234		D-18	SHAHPUR	DIET	DIET BEGUSARAI	4	Principal Quarter									x	x	x	x			
235	63	D-23	SHEIKHPURA	DIET	DIET SHEIKHPURA	1	Institutional Building															
236		D-23	SHEIKHPURA	DIET	DIET SHEIKHPURA	2	Boys Hostel															
237		D-23	SHEIKHPURA	DIET	DIET SHEIKHPURA	3	Girls Hostel															
238		D-23	SHEIKHPURA	DIET	DIET SHEIKHPURA	4	Principal Quarter									x	x	x	x			
239	64	D-26	SHEOHAR	DIET	DIET SHEOHAR	1	Institutional Building															
240		D-26	SHEOHAR	DIET	DIET SHEOHAR	2	Boys Hostel															
241		D-26	SHEOHAR	DIET	DIET SHEOHAR	3	Girls Hostel															
242		D-26	SHEOHAR	DIET	DIET SHEOHAR	4	Principal Quarter									x	x	x	x			
243	65	C-13	SIWAN	CTE	CTE , SIWAN	1	Institutional Building		1												NIT-24 (2016-17)	
244		C-13	SIWAN	CTE	CTE , SIWAN	2	Boys Hostel		1													NIT-24 (2016-17)
245		C-13	SIWAN	CTE	CTE , SIWAN	3	Girls Hostel		1													NIT-24 (2016-17)
246		C-13	SIWAN	CTE	CTE , SIWAN	4	Principal Quarter		1													NIT-24 (2016-17)
247	66	D-12	SIWAN	DIET	DIET SIWAN	1	Institutional Building											x	x			Inaugurated 16.07.2016
248		D-12	SIWAN	DIET	DIET SIWAN	2	Boys Hostel															Inaugurated 16.07.2016
249		D-12	SIWAN	DIET	DIET SIWAN	3	Girls Hostel															Inaugurated 16.07.2016
250	67	P-21	SIWAN	PTEC	PTEC SIWAN	1	Institutional Building															
251		P-21	SIWAN	PTEC	PTEC SIWAN	2	Boys Hostel															
252		P-21	SIWAN	PTEC	PTEC SIWAN	3	Girls Hostel															
253		P-21	SIWAN	PTEC	PTEC SIWAN	4	Principal Quarter									x	x	x	x			

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete nde r	Te nd er Pro ces s	Physical Status										Remarks			
										Not Star t	Lay out	Fo un dat ion	Pli nth	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plet e	
														LL	RL	LL	RL	LL	RL				
254	68	D-31	SUPUAL	DIET	DIET , BASAHO , SUPUAL	1	Institutional Building			1												LOA Issue. Land Dispute	
255		D-31	SUPUAL	DIET	DIET , BASAHO , SUPUAL	2	Boys Hostel			1												LOA Issue. Land Dispute	
256		D-31	SUPUAL	DIET	DIET , BASAHO , SUPUAL	3	Girls Hostel			1													LOA Issue. Land Dispute
257		D-31	SUPUAL	DIET	DIET , BASAHO , SUPUAL	4	Principal Quarter			1													LOA Issue. Land Dispute
258	69	P-7	VAISHALI	PTEC	PTEC SORHATTHA	1	Institutional Building															Inaugurated 16.07.2017	
259		P-7	VAISHALI	PTEC	PTEC SORHATTHA	2	Boys Hostel																Inaugurated 16.07.2017
260		P-7	VAISHALI	PTEC	PTEC SORHATTHA	3	Girls Hostel																Inaugurated 16.07.2017
261		P-7	VAISHALI	PTEC	PTEC SORHATTHA	4	Principal Quarter									x	x	x	x				Inaugurated 16.07.2017
262	70	B-2	WEST CHAMPARAN	BITE	BITE BALMIKI NAGAR	1	Institutional Building																
263		B-2	WEST CHAMPARAN	BITE	BITE BALMIKI NAGAR	2	Boys Hostel																
264		B-2	WEST CHAMPARAN	BITE	BITE BALMIKI NAGAR	3	Girls Hostel																
265		B-2	WEST CHAMPARAN	BITE	BITE BALMIKI NAGAR	4	Principal Quarter									x	x	x	x				
266	71	D-25	WEST CHAMPARAN	DIET	DIET KUMARBAG, WEST CHAMPARAN	1	Institutional Building																
267		D-25	WEST CHAMPARAN	DIET	DIET KUMARBAG, WEST CHAMPARAN	2	Boys Hostel																
268		D-25	WEST CHAMPARAN	DIET	DIET KUMARBAG, WEST CHAMPARAN	3	Girls Hostel																
269		D-25	WEST CHAMPARAN	DIET	DIET KUMARBAG, WEST CHAMPARAN	4	Principal Quarter									x	x	x	x				
<b>Total No. Of Insituitions (BITE-4, CTE-14, DIET-31 &amp; PTEC-22) - 71</b>						<b>269</b>		<b>0</b>	<b>4</b>	<b>45</b>	<b>3</b>	<b>9</b>	<b>7</b>	<b>2</b>	<b>11</b>	<b>0</b>	<b>13</b>	<b>0</b>	<b>10</b>	<b>66</b>	<b>99</b>		

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Scheme Name	Name Of Institution	S. No.	Name Of Building	Rete r	Tender Process	Physical Status												Remarks
										Not Start	Lay out	Fou ndation	Pli nth	Ground Floor		1st Floor		2nd Floor		Finis hing	Com plete	
														LL	RL	LL	RL	LL	RL			

**SUMMARY OF PROJECTS OF DIET, PTEC, CTE & BITE**

Total No. of Institution	Name of Institution	Name of Institutional Buildings	Total No. of Buildings	Rete r	Tender Process	Physical Status												Remarks
						Not Start	Lay out	Fou ndation	P	Ground		1st Floor		2nd		Finis hing	Com plete	
										LL	RL	LL	RL	LL	RL			
<b>31</b>	<b>District Institute of Education and Training (DIET)</b>	Institutional Building	31	0	0	6	0	1	1	1	0	0	3	0	0	7	12	
		Boys Hostel	31	0	0	5	0	0	2	0	1	0	2	0	3	7	11	
		Girls Hostel	31	0	0	5	0	2	0	0	1	0	2	0	2	7	12	
		Principal Quarter	16	0	0	4	2	0	0	0	1	0	0	0	0	5	4	
	Total No. of Institutional Buildings	<b>109</b>	<b>0</b>	<b>0</b>	<b>20</b>	<b>2</b>	<b>3</b>	<b>3</b>	<b>1</b>	<b>3</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>5</b>	<b>26</b>	<b>39</b>		
<b>22</b>	<b>Primary Teacher Education College (PTEC)</b>	Institutional Building	22	0	0	1	0	0	0	0	1	0	4	0	0	4	12	
		Boys Hostel	22	0	0	1	0	0	1	0	0	0	0	0	1	7	12	
		Girls Hostel	22	0	0	1	0	0	0	0	0	0	1	0	3	5	12	
		Principal Quarter	22	0	0	2	0	0	0	0	1	0	0	0	0	7	12	
	Total No. of Institutional Buildings	<b>88</b>	<b>0</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>4</b>	<b>23</b>	<b>48</b>		
<b>14</b>	<b>College of Teacher Education (CTE)</b>	Institutional Building	14	0	1	4	0	4	1	1	0	0	0	0	0	1	2	
		Boys Hostel	14	0	1	5	0	1	2	0	2	0	0	0	0	1	2	
		Girls Hostel	14	0	1	5	0	0	0	0	3	0	1	0	1	1	2	
		Principal Quarter	14	0	1	6	1	1	0	0	1	0	0	0	0	2	2	
	Total No. of Institutional Buildings	<b>56</b>	<b>0</b>	<b>4</b>	<b>20</b>	<b>1</b>	<b>6</b>	<b>3</b>	<b>1</b>	<b>6</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>5</b>	<b>8</b>		
<b>4</b>	<b>Block Institutes of Teacher Education (BITE)</b>	Institutional Building	4	0	0	0	0	0	0	0	0	0	0	0	0	3	1	
		Boys Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	3	1	
		Girls Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	3	1	
		Principal Quarter	4	0	0	0	0	0	0	0	0	0	0	0	0	3	1	
	Total No. of Institutional Buildings	<b>16</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>12</b>	<b>4</b>		