

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Model School (2009-10 & 2010-11)

Report Dated : 30/11/2018

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDA TION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
1	MS-36 -1	2009-10	Araria	Raniganj	H. S. , Raniganj														Inaugurated 16.07.2016. Handover
2	MS-36 -2	2009-10	Araria	Forebisganj	Govt. Basic School Haripur														Handover.
3	MS-36 -3	2009-10	Araria	Bhargama	H. S. Bhargama														Inaugurated 16.07.2016. Handover
4	MS-27 -1	2009-10	Arwal	Karpi	Govt. Basic School, Pariyahi Bazar														
5	MS-27 -2	2009-10	Arwal	Kaler	H. S. Kaler														
6	MS-182 -1	2010-11	Aurangabad	Aurangabad	Govt. M. S, Babhandi														Inaugurated 16.07.2016. Handover
7	MS-182 -2	2010-11	Aurangabad	Baraun	R.D.B. H. S, Sunderganj														Inaugurated 16.07.2016. Handover
8	MS-184 -1	2010-11	Aurangabad	Haspura	Govt. Basic School, Dindir														Inaugurated 2017. Handover
9	MS-133 -1	2010-11	Banka	Rajaun	Govt. Basic School, Chilkawar														Inaugurated 16.07.2016
10	MS-133 -2	2010-11	Banka	Dhoraiya	Tribhuwan Academy														Inaugurated 16.07.2016
11	MS-8 -1	2009-10	Banka	Katoriya	Govt. Basic School Karjhausa														Inaugurated
12	MS-8 -2	2009-10	Banka	Bounsi	H. S.Maniyarpur														Inaugurated
13	MS-23 -1	2009-10	Begusarai	Begusarai	Govt. Basic School , Ulao														Inaugurated. Handover
14	MS-23 -2	2009-10	Begusarai	Gadhpora	H. S.Mortar														Inaugurated. Handover
15	MS-23 -3	2009-10	Begusarai	Navkothi	H. S Samsa														Inaugurated. Handover
16	MS-134 -1	2010-11	Begusarai	Balia	Govt. H. S, Sadanandpur														Inaugurated 2017. Handover
17	MS-134 -2	2010-11	Begusarai	Teghara	Govt. Basic School, Bajatpur														Inaugurated 2017. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
18	MS-7 -1	2009-10	Bhagalpur	Sanhaura	Govt. Basic School Bhuriya													Inaugurated	
19	MS-7 -2	2009-10	Bhagalpur	Kahalgaoon	Govt. Basic School Shobhnathpur													Inaugurated	
20	MS-7 -3	2009-10	Bhagalpur	Pirpaiti	Govt. Basic School Panchrukhi													Inaugurated	
21	MS-204-1	2010-11	Bhagalpur	Sabaur	H. S, Parsadih Simri													Inaugurated 16.07.2016	
22	MS-204-2	2010-11	Bhagalpur	Jagdispur	Loknath H. S, Jagdishpur													Inaugurated 2017.	
23	MS-204-3	2010-11	Bhagalpur	Nathnagar	H. S, Shapur													Inaugurated 2017	
24	MS-205-1	2010-11	Bhagalpur	Goradih	H. S, Jamin Murhan Hat													Inaugurated 2017. handover	
25	MS-205-2	2010-11	Bhagalpur	Shahkund	Govt. Basic School, Hajipur													Inaugurated 2017.	
26	MS-205-3	2010-11	Bhagalpur	Suntanganj	H. S, Karharia													Inaugurated 2017.	
27	MS-206 -1	2010-11	Bhagalpur	Bihpur	M.S. H. S, Bihpur													Inaugurated	
28	MS-206 -2	2010-11	Bhagalpur	Kharik	Govt. Basic School, Telghi													Inaugurated	
29	MS-207 -1	2010-11	Bhagalpur	Navgachhiya	H. S, Sahu Parbatta													Inaugurated 16.07.2016	
30	MS-207 -2	2010-11	Bhagalpur	Gopalpur	Govt. Basic School, Tintanga													Inaugurated 16.07.2016	
31	MS-136 -1	2010-11	Bhojpur	Koilawar	M.B. H. S, Kulhariya													Inaugurated 2017	
32	MS-136 -3	2010-11	Bhojpur	Charpokhari	Macha H. S, Barami													Inaugurated 2017	
33	MS-137 -1	2010-11	Bhojpur	Sahar	H. S, Sahar, Bhojpur													Inaugurated. Handover	
34	MS-137 -2	2010-11	Bhojpur	Sandesh	H. S, Sandesh													Inaugurated. Handover	
35	MS-138 -1	2010-11	Bhojpur	Garhani	R.D. H. S, Garhani													Inaugurated	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS			
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE		
											LL	RL	LL	RL	LL	RL					
36	MS-138 -2	2010-11	Bhojpur	Agiaon	Govt. Basic School, Agiaon																Inaugurated 16.07.2016. Handover
37	MS-107-1	2010-11	Buxar	Buxar	Govt. Basic School, Karhansi																Inaugurated 16.07.2016. Handover
38	MS-107-3	2010-11	Buxar	Dumraon	(+2) Raj H. S, Dumraon																Inaugurated 16.07.2016. Handover
39	MS-9 -1	2009-10	Darbhangha	Bahadur	Govt. Basic School Ughara																Inaugurated
40	MS-9 -2	2009-10	Darbhangha	Baheri	Govt. Basic School Machchhi																Inaugurated
41	MS-9 -3	2009-10	Darbhangha	Darbhangha	H. S,Atihar																Inaugurated
42	MS-198 -1	2010-11	Darbhangha	Benipur	Jayanand H. S. Bahera																Inaugurated 16.07.2016. Handover
43	MS-199 -1	2010-11	Darbhangha	Ghanshyampur	Janta H. S, Shivnagar Gah																Inaugurated. Handover
44	MS-199 -2	2010-11	Darbhangha	Gaurboram	H. S, Azi																Inaugurated 16.07.2016. Handover
45	MS-200 -1	2010-11	Darbhangha	Kewati	R.J. H. S, Keoti Baubari																Inaugurated 16.07.2016. Handover
46	MS-200 -2	2010-11	Darbhangha	Jale	Govt. Basic School, Daughara																Inaugurated. Handover
47	MS-201 -1	2010-11	Darbhangha	Tardih	Govt. Basic School, Narayanpur																Inaugurated 16.07.2016. Handover
48	MS-201 -2	2010-11	Darbhangha	Manigachhi	High School, Nehra																Inaugurated 16.07.2016. Handover
49	MS-202 -1	2010-11	Darbhangha	Hayaghat	Govt. Basic School, Sree rampur																Inaugurated 16.07.2016. Handover
50	MS-202 -2	2010-11	Darbhangha	Singhwara	Govt. Basic School, Haripur Ladaur																Inaugurated. Handover
51	MS-202 -3	2010-11	Darbhangha	Hanuman Nagar	Govt. Basic School, Goraipatti																Inaugurated. Handover
52	MS-31 -1	2009-10	East Champaran	Kalyanpur	Govt. Basic School Madhopur Govind																Inaugurated. Handover
53	MS-31 -2	2009-10	East Champaran	Chakiya	B.A.A.P. H. S. Barachakia																Inaugurated. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
88	MS-162 -2	2010-11	Jehanabad	Ratanifaridpur	H. S. Sarta													Inaugurated	
89	MS-37 -3	2009-10	Katihar	Manihari	H. S. Nawabganj													Inaugurated 16.07.2016. Handover	
90	MS-170-1	2010-11	Katihar	Sameli	D.G. H. S, Krishna Ngr													Inaugurated 16.07.2016	
91	MS-171 -2	2010-11	Katihar	Kursela	A.P. H. S Ayodhyaganj													Inaugurated 16.07.2016	
92	MS-22 -1	2009-10	Khagaria	Khagaria	Govt. Basic School ,Durgapur													Inaugurated 16.07.2016. Handover	
93	MS-22 -2	2009-10	Khagaria	Gogari	Govt. Basic School ,Basua													Inaugurated 16.07.2016. Handover	
94	MS-176-3	2010-11	Khagaria	Chautham	Brahma H. S, Pipra														
95	MS-38 -1	2009-10	Kishanganj	Dighal Bank	H. S. Tulsiya													Inaugurated. Handover	
96	MS-38 -2	2009-10	Kishanganj	Thakur ganj	H. S. Thakurganj													Inaugurated. Handover	
97	MS-20 -1	2009-10	Lakhisarai	Surajgarha	Govt. Basic School, Kiranpur													Inaugurated 2017. Handover	
98	MS-20 -2	2009-10	Lakhisarai	Halsi	H. S. Halsi													Handover	
99	MS-208 -1	2010-11	Lakhisarai	Ramgarh Chowk	Govt. Basic School, Nandnama													Inaugurated 2017. Handover	
100	MS-208 -2	2010-11	Lakhisarai	Chanan	R.S. +2 H.S., Mananpur													Inaugurated 2017. Handover	
101	MS-209 -1	2010-11	Lakhisarai	Pipiriya	M.R.M.P. +2 H.S., Ramchandrapur													Inaugurated 2017. Handover	
102	MS-209 -2	2010-11	Lakhisarai	Barahiya	Govt. Basic School, Bispur													Inaugurated 2017. Handover	
103	MS-2-1	2009-10	Madhepura	Kumarkhand	High School Kumarkhand													Handover	
104	MS-2-2	2009-10	Madhepura	Madhepura	Shiv Nandan Pd.+2 School													Inaugurated 16.07.2016. Handover	
105	MS-2-3	2009-10	Madhepura	Alamnagar	A.K.M. H. S Shah Alam Nagar													Inaugurated 16.07.2016. Handover	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
124	MS-141-2	2010-11	Nalanda	Chandi	Govt. Basic School, Kurnawa														Inaugurated. Handover
125	MS-142 -1	2010-11	Nalanda	Tharthari	H. S, Bhathar														Handover
126	MS-142 -2	2010-11	Nalanda	Noorsarai	H. S, Noorsarai														Handover
127	MS-143 -1	2010-11	Nalanda	Islampur	Govt. Basic School, Sanda														Inaugurated. Handover
128	MS-143 -2	2010-11	Nalanda	Ben	H. S, Eksara														Inaugurated. Handover
129	MS-143 -3	2010-11	Nalanda	Ekangasarai	S.S. Academy, Ekangarsarai														Inaugurated. Handover
130	MS-144 -1	2010-11	Nalanda	Harnaut	Govt. Basic School, Gokulpur Math														Inaugurated 16.07.2016. Handover
131	MS-144 -2	2010-11	Nalanda	Sarmera	H. S, Sarmera														Inaugurated. Handover
132	MS-144 -3	2010-11	Nalanda	Bind	H. S, Bind														Inaugurated. Handover
133	MS-28-1	2009-10	Nawada	Sirdala	H. S.Sirdala														
134	MS-28-2	2009-10	Nawada	Rajauli	H. S.Chiraita														
135	MS-28-3	2009-10	Nawada	Hisua	Govt.Basic School Wagodar														
136	MS-178 -2	2010-11	Nawada	Kashichak	Inter School, Chandinawa														Inaugurated 2017. Handover
137	MS-179 -1	2010-11	Nawada	Govindpur	Inter School, Govindpur														Inaugurated 2017. Handover
138	MS-179 -2	2010-11	Nawada	Pakribarawan	Inter School, Pakribarawan														Inaugurated 2017. Handover
139	MS-180 -1	2010-11	Nawada	Narhat	Inter School, Narhat														Inaugurated 16.07.2016. Handover
140	MS-180 -2	2010-11	Nawada	Akabarpur	Govt. Basic School, Gopalpur														Inaugurated 16.07.2016. Handover
141	MS-101 -2	2010-11	Patna	Bihta	R.T.P. H. S, Bihta (Anandpur)														Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
142	MS-101 -3	2010-11	Patna	Bikram	D.D.S. H. S, Morlawa														Inaugurated. Handover
143	MS-102 -1	2010-11	Patna	Danapur	R.G.S.S. School, khagaul														Inaugurated 2017. Handover
144	MS-102 -2	2010-11	Patna	Dulhin Bazar	Basidhar H. S, Bharatpur														Inaugurated. Handover
145	MS-102 -3	2010-11	Patna	Naubatpur	Govt. H. S, Amarpur (Chiraura)														Inaugurated 2017. Handover
146	MS-103-1	2010-11	Patna	Dhanrua	H. S, Biroiyara														Inaugurated 2017. Handover
147	MS-103-2	2010-11	Patna	Khusrupur	Mahadeo H. S, Khusrupur														Inaugurated 2017. Handover
148	MS-104 -2	2010-11	Patna	Fathua	A.N.S, H. S, Usfa														Inaugurated 2017. Handover
149	MS-105 -1	2010-11	Patna	Belchi	Govt. H. S, Saksohars														Inaugurated. Handover
150	MS-105 -2	2010-11	Patna	Mokama	R.A. H. S, Mokama														Inaugurated. Handover
151	MS-105 -3	2010-11	Patna	Pandark	P.B.M. H. S, Pandark														Inaugurated 16.07.2016. Handover
152	MS-106-1	2010-11	Patna	Ghoswari	Govt. H. S, Kurmichak														Handover
153	MS-106-2	2010-11	Patna	Bakhtiyaarpur	Govt. H. S, Sawani														Inaugurated. Handover
154	MS-106-3	2010-11	Patna	Baadh	Govt. H. S, Badhna														Handover
155	MS-166 -1	2010-11	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj														Inaugurated 2017. Handover
156	MS-166 -2	2010-11	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur														Inaugurated 2017. Handover
157	MS-166 -3	2010-11	Purnea	Kasba	Govt. Basic School, Sabdalpur														Inaugurated 2017. Handover
158	MS-169 -1	2010-11	Purnea	Bhawanipur	Govt. Basic School, Barhari														Inaugurated 16.07.2016
159	MS-167 -1	2010-11	Purnea	Jalalgarh	N.D. Rungta H. S, Jalalgarh														Inaugurated. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
214	MS-111 -3	2010-11	Vaishali	Chehra Kala	B.N. H. S, Sehan														Inaugurated. Handover
215	MS-112 -1	2010-11	Vaishali	Raja Pakar	Govt. Basic School, Narayanpur														Inaugurated. Handover
216	MS-112 -3	2010-11	Vaishali	Sahde Bujarag	Gandhi H. S, Sahadai Buzurg														Inaugurated. Handover
217	MS-32-1	2009-10	West Champaran	Bagha-1	Govt. Basic School Patilar														Inaugurated 16.07.2016. Handover
218	MS-32-2	2009-10	West Champaran	Narkatiyaganj	H. S. Mathura Gokhula														Inaugurated 16.07.2016. Handover
219	MS-32-3	2009-10	West Champaran	Majhauliya	Govt. Basic School Mahna Mirjapur														Inaugurated 16.07.2016. Handover
220	MS-187-1	2010-11	West Champaran	Yogapatti	Govt. Basic School, Balua														Inaugurated 2017. Handover
221	MS-187-2	2010-11	West Champaran	Chanpatiya	Govt. Basic School, Chaubetola														Inaugurated 2017. Handover
222	MS-187-3	2010-11	West Champaran	Sikta	Janta H. S, Sikta														Inaugurated 2017. Handover
223	MS-188 -1	2010-11	West Champaran	Ramnagar	H. S, Harinagar														Inaugurated 16.07.2016. Handover
224	MS-189 -2	2010-11	West Champaran	Madhubani	M. S, Tamkuhwa														
225	MS-171 -1	2010-11	Katihar	Falka	Govt. Basic School, Mangha									X	X				
226	MS-17 -3	2009-10	Kaimur (Bhabhua)	Durgawati	H. S. Kampura														
227	MS-146 -1	2010-11	Rohtas	Bikram Ganj	Govt. Basic School, Kabhai														
228	MS-146 -3	2010-11	Rohtas	Dawat	R.P.S. H.S.Kabai, Dawath														
229	MS-25-1	2009-10	Aurangabad	Madanpur	H. S. Beri									X	X				
230	MS-25-3	2009-10	Aurangabad	Kutumba	Govt. Basic School, Rampur Parsa														

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS		
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE	
											LL	RL	LL	RL	LL	RL				
266	MS-114 -1	2010-11	Madhubani	Harlakhi	Govt. Basic School, Hisar															
267	MS-114 -2	2010-11	Madhubani	Madhwapur	Govt. Basic School, Rema															
268	MS-116 -1	2010-11	Madhubani	Babubarahi	J.N. H. S, Babubarahi															
269	MS-116 -2	2010-11	Madhubani	Pandaul	Govt. Basic School, Maukarampur															
270	MS-116 -3	2010-11	Madhubani	Rajnagar	Govt. Basic School, Nakati															
271	MS-118 -1	2010-11	Madhubani	Jaynagar	High School, Jainagar							X	X	X	X					
272	MS-118 -2	2010-11	Madhubani	Kaluaahi	High School, Narar									X	X					
273	MS-18 -1	2009-10	Munger	Dharhara	Govt. Basic School, Ghatwari															
274	MS-177 -1	2010-11	Nawada	Kauvakol	Govt. Basic School, Baraun Bajitpur															
275	MS-177 -2	2010-11	Nawada	Roh	Inter School, Roh															
276	MS-181 -1	2010-11	Nawada	Meskaur	Inter School, Meskaur															
277	MS-146 -2	2010-11	Rohtas	Bikram Ganj	R.R. H.S. Suryappura															
278	MS-147 -1	2010-11	Rohtas	Kochas	H.S. Kochas															
279	MS-147 -2	2010-11	Rohtas	Dinara	M.H.S. Basdihan, Dinara															
280	MS-1 -1	2009-10	Saharsa	Sonbarsa	High School Sonbarsha															
281	MS-1 -2	2009-10	Saharsa	Sonbarsa	Govt. Basic School Surath															
282	MS-120-1	2010-11	Sitamarhi	Reega	T.R.N.H.S, Sahbajpur Kharsan															Work Stop. Letter Issued to Debar the Contractor
283	MS-120-2	2010-11	Sitamarhi	Parsauni	Govt. Basic School, Raghopur Bhakhari															Work Stop. Letter Issued to Debar the Contractor

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
284	MS-121 -1	2010-11	Sitamarhi	Nanpur	Govt. Basic School, Janipur													Internal Plaster Running	
285	MS-121 -2	2010-11	Sitamarhi	Choraut	S.L.N.S H. S, Chorout													Internal Plaster Running	
286	MS-122 -1	2010-11	Sitamarhi	Bajpatti	S.R.P.N. H. S, Bajpatti													Letter Issued to Debar the Contractor	
287	MS-122 -2	2010-11	Sitamarhi	Mejarganj	J.B. H. S, Majorganj													Letter Issued to Debar the Contractor	
288	MS-195-1	2010-11	Siwan	Nautan	H. S, Nawatan													Inaugurated	
289	MS-164 -1	2010-11	Supual	Raghopur	L.S. H. S, Simrahi Bazar, Raghopur													Work Stop.	
290	MS-164 -3	2010-11	Supual	Chhatapur	S.S. H. S, Sukhpur. Surpatganj													Work Stop.	
291	MS-30 -1	2009-10	Vaishali	Jandaha	R.B.S.Loma														
292	MS-30 -2	2009-10	Vaishali	Patepur	Govt. Basic School Bardiha														
293	MS-30 -3	2009-10	Vaishali	Hajipur	Govt. Basic School Jagdishpur														
294	MS-30 -4	2009-10	Vaishali	Mahua	M.S Singhara														
295	MS-189 -1	2010-11	West Champaran	Piparasi	Govt. Basic School, Manjhariya														
296	MS-190-1	2010-11	West Champaran	Gaunaha	Govt. Basic School, Bhithakha													LOA Issues	
297	MS-190-2	2010-11	West Champaran	Mainatand	R.S. H. S, Rampurwa													LOA Issues	
298	MS-152 -1	2010-11	Arwal	Kurtha	H. S., Kurtha													Not Started.	
299	MS-152 -2	2010-11	Arwal	Sonbhadra vanshi Suryapur.	H. S, Khatangi													Not Started.	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
318	MS-37 -2	2009-10	Katihar	Katihar	P.T.T.C Musapur													land litigation	
319	MS-170-2	2010-11	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr													LAND PROBLEM. (villagers claiming the land as raiyati after layout)	
320	MS-172 -1	2010-11	Katihar	Dandkhora	SadaNand H. S, Dumaria													Retender	
321	MS-176-2	2010-11	Khagaria	Manasi	Gandhi H. S, Mansi													Land not available. Dropped	
322	MS-115 -1	2010-11	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur													Land Dispute	
323	MS-115 -3	2010-11	Madhubani	Madhepur	High School, Madhepur													Land Dispute	
324	MS-139 -1	2010-11	Nalanda	Silaw	Gandhi h.s.Silaw													Not Started	
325	MS-139 -2	2010-11	Nalanda	Rajgir	R.D.H.S. Rajgir													Not Started	
326	MS-141-1	2010-11	Nalanda	Nagar Nousa	H.S. Nagarnousa													Land problem water logged 8'-0" deep land	
327	MS-177 -3	2010-11	Nawada	Nardiganj	Govt. Basic School, Nadariganj													Land not available	
328	MS-178 -1	2010-11	Nawada	Barisliganj	Govt. Basic School, Dariyapur													Land not available	
329	MS-12 -1	2009-10	Patna	Masaurhi	H. S.Masaurhi													Not Started	
330	MS-12 -2	2009-10	Patna	Punpun	H. S.Punpun													Not Started	
331	MS-12 -3	2009-10	Patna	Paliganj	H. S Chandhosh													Not Started	
332	MS-101 -1	2010-11	Patna	Maner	M.Y. H. S, Gorakhatola													Land not Available Site changed proposal goes to BMSP.	
333	MS-104 -1	2010-11	Patna	Daniyawa	Rajkiyakrit H. S, Daniyawa													Land not available	
334	MS-35 -1	2009-10	Purnea	Dhamdaha	Govt. Basic School Purandaha													Not Started, aggrement not done	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS			
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE		
											LL	RL	LL	RL	LL	RL					
335	MS-35 -2	2009-10	Purnea	Barhara kothi	Govt. Basic School Diwrawanar																Not Started, agreement not done
336	MS-35 -3	2009-10	Purnea	Banmankhi	Govt. Basic School Dheema																Not Started, agreement not done
337	MS-15 -1	2009-10	Rohtas	Sasaram	H. S.Takia																Foundation work stopped due to Land Dispute (Playground)
338	MS-191 -1	2010-11	Saran	Amnaur	Govt. Basic School, Mandroli																Not started. Retender
339	MS-191 -2	2010-11	Saran	Parsa	H. S, Parsa																Not started. Retender
340	MS-191 -3	2010-11	Saran	Madhaur	Govt. Basic School, Agahara																Not started. Retender
341	MS-192-1	2010-11	Saran	Ekma	Govt. Basic School, Rasulpur																Not started. EMD Refund
342	MS-34-1	2009-10	Sheohar	Tariyani	H.S.Taiyari																Land not available
343	MS-120-3	2010-11	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari																Not Started. Tree on Land
344	MS-121 -3	2010-11	Sitamarhi	Sursand	Saryu H. S, Sursand																Land Dispute. Field
345	MS-122 -3	2010-11	Sitamarhi	Parihar	S.G. H. S, Parihar																Local dispute.
346	MS-109 -3	2010-11	Vaishali	Bidupur	Govt. Basic School, Chechar																Land Dispute. Old building on Land & Insufficient Land
347	MS-112 -2	2010-11	Vaishali	Desari	S.G.B.B.A.S. H. S, Bhatauliya																L P Mandir on land Old Building to be Dismantle
348	MS-185 -1	2010-11	West Champaran	Bairiya	H. S, Bathna																Not Started
349	MS-185 -2	2010-11	West Champaran	Thakhara	G.M. H. S, Thakaraha																Not Started
350	MS-185 -3	2010-11	West Champaran	Bhithaha	H. S. Ajaynagar Rerha																Not Started
351	MS-186 -1	2010-11	West Champaran	Nautan	Janta H. S, Telua																Land not available
352	MS-186 -2	2010-11	West Champaran	Betiah	B.H.S.S, Bettiah																Land not available

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS			
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE		
											LL	RL	LL	RL	LL	RL					
353	MS-188 -2	2010-11	West Champaran	Lauriya	A.H. H. S, Bagahi																Land not available
Total Number of MS (2009-10)					98	0	12	0	1	0	1	2	0	4	0	1	10	67			
Total Number of MS (2010-11)					255	2	44	0	0	0	1	5	3	9	0	3	27	161			
TOTAL					353	2	56	0	1	0	2	7	3	13	0	4	37	228			