

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/10/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.10.2016) (in Lakhs)	Financial Achievemen t (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	1	0	2	0	0	2	26	6	12	2134.20	1559.23	73.06%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	15	5	3	0	0	11	249	44	30	13170.14	12605.84	95.72%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	1	0	2	16	5	15	0	0	64	239	104	56	14947.24	15435.11	103.26%
	Total :-	771	766	1	3	3	8	32	10	20	0	0	77	514	154	98	30251.58	29600.18	
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	2	2	0	0	17	36	25	16	11307.36	7049.35	62.34%
5	GH(Girl's Hostel) (2010-11)	113	109	1	0	0	0	1	1	1	0	0	14	69	18	22	5872.80	11422.89	194.51%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	186	2	0	0	1	3	3	3	0	0	31	105	43	38	17180.16	18472.24	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	9	0	1	1	70	16	12	15855.00	19512.57	123.07%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	19	0	8	20	146	63	31	39714.17	46704.68	117.60%
	Total :-	353	338	0	2	1	0	17	1	28	0	9	21	216	79	43	55569.17	66217.25	
9	SSS (Senior Secondary School) 2013-14	993	990	9	19	21	18	41	23	77	0	0	291	367	499	124	80000.00	77625.20	97.03%
10	HSS(Higher Secondary School) 2013-14	226	222	1	6	1	1	8	1	9	2	0	77	93	106	23	10451.81	17554.47	167.96%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	1	6	5	3	10	3	8	0	0	28	29	64	21	12373.24	7241.29	58.52%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	259	2	0	7	3	27	7	16	0	0	79	63	141	55	1404.00	17113.32	1218.90%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	1	0	2	0	3	6	14	12	0	7333.42	7401.84	100.93%
14	Shiksha Bhawan 2013-14	9	9	0	0	0	1	1	0	1	0	0	2	2	5	2	1628.00	928.97	57.06%
15	Deegree College	10	10	0	1	0	0	0	0	1	1	0	1	0	4	6	3500.00	1349.15	38.55%
16	Child Development Project Office co-housing (CDPO)	33	33	3	1	1	2	6	0	2	1	6	5	4	27	2	3745.50	1608.02	42.93%
17	ICT Maintenance	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
	Total :-	4100	2953	19	38	39	37	146	48	167	4	18	618	1407	1134	412	227760.7	245571.98	107.82%