

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD., PATNA.

SUMMARY OF WORLD BANK PROJECTS

As On:- 31.10.2017

| S. N. | Name of Institution | Total No. of Institution | Name of Institutional Buildings | Total Sanctioned | Contract Awarded | Physical Status | | | | | | | | | | Summary | | | Inaugurated | Recieved Amount (in Lakh) | Fin. Exp. (in Lakhs) as on 31.10.2017 | Financial Achievement (%) | |
|--------------------------|---|--------------------------|--------------------------------------|------------------|------------------|-----------------|------------|----|--------------|----|-----------------------|----|-----------|----|-----------|----------|-------------|-----------|-------------|---------------------------|---------------------------------------|---------------------------|---|
| | | | | | | Lay-out | Foundation | PL | Ground floor | | 1 st Floor | | 2nd Floor | | Finishing | Complete | In-Progress | Not start | | | | | |
| | | | | | | | | | LL | RL | LL | RL | LL | RL | | | | | | | | | |
| 1 | District Institute of Education and Training (DIET) जिला शिक्षा और प्रशिक्षण संस्थान | 31 | DIET Institutional- | 31 | 31 | 0 | 1 | 2 | 0 | 0 | 0 | 3 | 0 | 0 | 8 | 11 | 14 | 6 | 9 | 49564.25 | 45536.99 | 91.87% | |
| | | | DIET Boys Hostel- | 31 | 31 | 0 | 0 | 2 | 0 | 1 | 0 | 3 | 0 | 2 | 8 | 10 | 16 | 5 | | | | | |
| | | | DIET Girls Hostel- | 31 | 31 | 0 | 2 | 0 | 0 | 1 | 0 | 2 | 0 | 2 | 8 | 11 | 15 | 5 | | | | | |
| | | | DIET Principal Quarter- | 16 | 16 | 1 | 1 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 5 | 4 | 8 | 4 | | | | | |
| 2 | Primary Teacher Education College (PTEC) प्राथमिक शिक्षक शिक्षा महाविद्यालय | 22 | PTEC Institutional- | 22 | 22 | 0 | 0 | 0 | 0 | 1 | 0 | 4 | 0 | 0 | 4 | 12 | 9 | 1 | 11 | 49564.25 | 45536.99 | 91.87% | |
| | | | PTEC Boys Hostel- | 22 | 22 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 0 | 2 | 6 | 12 | 9 | 1 | | | | | |
| | | | PTEC Girls Hostel- | 22 | 22 | 0 | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 3 | 5 | 12 | 9 | 1 | | | | | |
| | | | PTEC Principal Quarter- | 22 | 22 | 0 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 7 | 12 | 8 | 2 | | | | | |
| 3 | College of Teacher Education (CTE) अध्यापक शिक्षा महाविद्यालय | 14 | CTE Institutional- | 14 | 14 | 0 | 3 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 1 | 2 | 6 | 6 | 0 | 49564.25 | 45536.99 | 91.87% | |
| | | | CTE Boys Hostel- | 14 | 14 | 0 | 1 | 2 | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 2 | 6 | 6 | | | | | |
| | | | CTE Girls Hostel- | 14 | 14 | 0 | 0 | 0 | 0 | 3 | 0 | 2 | 0 | 0 | 1 | 2 | 6 | 6 | | | | | |
| | | | CTE Principal Quarter- | 14 | 14 | 1 | 1 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 3 | 1 | 6 | 7 | | | | | |
| 4 | Block Institutes of Teacher Education (BITE) प्रखंड शिक्षक शिक्षा संस्थान | 4 | BITE Institutional- | 4 | 4 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3 | 1 | 3 | 0 | 1 | 49564.25 | 45536.99 | 91.87% | |
| | | | BITE Boys Hostel- | 4 | 4 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3 | 1 | 3 | | | | | 0 |
| | | | BITE Girls Hostel- | 4 | 4 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3 | 1 | 3 | | | | | 0 |
| | | | BITE Principal Quarter- | 4 | 4 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 3 | 1 | 3 | | | | | 0 |
| Total No. of Institution | | 71 | Total No. of Institutional Buildings | 269 | 269 | 2 | 9 | 8 | 2 | 10 | 0 | 15 | 0 | 9 | 69 | 95 | 124 | 50 | 21 | | | | |