

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA.

SUMMARY OF WORLD BANK PROJECTS

As On:- 30/09/2017

S. N.	Name of Institution	Total No. of Institution	Name of Institutional Buildings	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 30.09.2017	Financial Achievem ent (%)
						Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
									LL	RL	LL	RL	LL	RL								
1	District Institute of Education and Training (DIET) जिला शिक्षा और प्रशिक्षण संस्थान	31	DIET Institutional-	31	31	0	2	1	0	1	0	3	0	0	8	11	15	5	9	49564.25	44178.07	89.13%
			DIET Boys Hostel-	31	31	0	1	1	0	2	1	1	0	2	8	10	16	5				
			DIET Girls Hostel-	31	31	0	2	0	1	1	0	1	0	2	8	11	15	5				
			DIET Principal Quarter-	16	16	1	1	0	0	1	0	0	0	0	5	4	8	4				
2	Primary Teacher Education College (PTEC) प्राथमिक शिक्षक शिक्षा महाविधालय	22	PTEC Institutional-	22	22	0	0	0	0	1	0	4	0	0	5	11	10	1	11	49564.25	44178.07	89.13%
			PTEC Boys Hostel-	22	22	0	0	1	0	0	0	0	1	2	6	11	10	1				
			PTEC Girls Hostel-	22	22	0	0	0	0	0	0	1	0	3	6	11	10	1				
			PTEC Principal Quarter-	22	22	0	0	0	0	1	0	0	0	0	8	11	9	2				
3	College of Teacher Education (CTE) अध्यापक शिक्षा महाविधालय	14	CTE Institutional-	14	13	0	3	0	1	0	0	0	0	3	0	7	6	0	49564.25	44178.07	89.13%	
			CTE Boys Hostel-	14	13	0	3	0	1	1	0	0	0	0	3	0	8					5
			CTE Girls Hostel-	14	13	0	0	2	2	0	0	1	0	0	3	0	8					5
			CTE Principal Quarter-	14	13	1	0	0	0	2	0	0	0	0	3	0	6					7
4	Block Institutes of Teacher Education (BITE) प्रखंड शिक्षक शिक्षा संस्थान	4	BITE Institutional-	4	4	0	0	0	0	0	0	0	0	3	1	3	0	1	49564.25	44178.07	89.13%	
			BITE Boys Hostel-	4	4	0	0	0	0	0	0	0	0	0	3	1	3					0
			BITE Girls Hostel-	4	4	0	0	0	0	0	0	0	0	0	3	1	3					0
			BITE Principal Quarter-	4	4	0	0	0	0	0	0	0	0	0	3	1	3					0
Total No. of Institution		71	Total No. of Institutional Buildings	269	265	2	12	5	5	10	1	11	1	9	78	84	134	47	21			