

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 30/09/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.09.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	567	2134.20	1584.13	74.23%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	8	0	0	9	251	42	30		13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	0	2	3	4	2	12	0	0	34	291	57	55		14947.24	16302.76	109.07%
	Total :-	771	768	0	3	5	6	18	6	21	0	0	45	570	104	97	567	30251.58	30660.49	101.35%
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	40	11307.36	7360.35	65.09%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	76	5872.80	11673.54	198.77%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7		0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	17	124	22	55	116	17180.16	19033.89	110.79%
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	29	146	63	46	151	39714.17	47781.05	120.31%
	Total :-	353	338	0	2	1	0	16	1	20	0	6	33	216	79	58	203	55569.17	67347.15	121.20%
9	SSS (Senior Secondary School) (2013-14)	993	992	6	10	11	11	39	1	53	0	0	211	544	342	107	469	90000.00	88625.02	98.47%
10	HSS(Higher Secondary School) (2013-14)	226	222	1	2	1	1	8	0	9	0	0	57	118	79	29	126	23904.88	19711.32	82.46%
11	SSSM (Senior Secondary School Minority) (2014-15)	121	114	3	5	4	1	12	3	7	0	0	35	42	70	9	38	25177.64	10299.74	40.91%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	7	16	13	3	26	6	22	1	0	63	106	157	94	96	1404.00	21743.40	1548.68%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	1	0	0	0	0	2	23	3	0	17	7333.42	7809.38	106.49%
14	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	1	0	0	0	3	3	5	1	3	1628.00	1395.67	85.73%
15	Deegree College	12	12	0	0	0	0	0	0	0	1	2	2	2	5	5		3500.00	2661.22	76.03%
16	Child Development Project Office co-housing (CDPO)	33	33	0	1	0	0	0	0	1	0	4	10	15	16	2	5	3180.50	2551.32	80.22%
17	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	Block Resource Centre	185	135	10	9	8	4	19	6	16	7	10	15	3	104	78	1	8139.00	2219.39	27.27%
	Total :-	3537	3171	27	48	44	27	141	24	151	9	22	493	1766	986	535	1641	271592.20	274518.04	101.08%