

Bihar State Educational Infrastructure Development Corporation Limited, Patna

Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)

Report Dated: 30/09/2018

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
1	GH-112-1	2010-11	Arwal	Karpi	High School, Karpi									COMPLETED	Inaugurated 16.07.2016. Handover		
2	GH-112-2	2010-11	Arwal	Arwal	Balika High School, Arwal									COMPLETED	Inaugurated 16.07.2016. Handover		
3	GH-09-1	2009-10	Aurangabad	Madanpur	Anugrah H.S., Madanpur									COMPLETED	Inaugurated. Handover		
4	GH-09-2	2009-10	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj									COMPLETED	Inaugurated. Handover		
5	GH-148-1	2010-11	Banka	Rajaoun	R.H.S, Douni									COMPLETED	Inaugurated. Handover		
6	GH-30-1	2009-10	Bhagalpur	Sanhoula	M.S., Arar, ☐									COMPLETED	Inaugurated. Handover		
7	GH-31-2	2009-10	Bhagalpur	Narayanpur	M.S., Manoharpur,									COMPLETED	Inaugurated 16.07.2016. Handover		
8	GH-143-1	2010-11	Bhagalpur	Pirpaiti	M.S, Simanpur									COMPLETED	Inaugurated. Handover		
9	GH-143-2	2010-11	Bhagalpur	Kahalgaon	R. S. H.S, Rampur									COMPLETED	Inaugurated. Handover		
10	GH-143-3	2010-11	Bhagalpur	Sabour	H.S, Mamalkha									COMPLETED	Inaugurated. Handover		
11	GH-144-1	2010-11	Bhagalpur	Goradih	M.S, Goradih									COMPLETED	Inaugurated. Handover		
12	GH-144-2	2010-11	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj									COMPLETED	Inaugurated. Handover		
13	GH-145-1	2010-11	Bhagalpur	Bihpur	H.S, Jairampur									COMPLETED	Inaugurated. Handover		
14	GH-145-2	2010-11	Bhagalpur	Naugachhia	H.S, Sahu Parbatta									COMPLETED	Inaugurated. Handover		
15	GH-146-1	2010-11	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur									COMPLETED	Inaugurated. Handover		

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
16	GH-147-1	2010-11	Bhagalpur	Shahkund	Proj. H.S, Shahkund											COMPLETED	Inaugurated. Handover
17	GH-147-2	2010-11	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur											COMPLETED	Inaugurated. Handover
18	GH-07-1	2009-10	Bhojpur	Agioan	D.N.H.S., Gorpa											COMPLETED	Handover
19	GH-08-1	2009-10	Bhojpur	Jagdishpur	Janta H.S., Baligaw											COMPLETED	Handover
20	GH-109-1	2010-11	Buxar	Rajpur	H.S.Rajpur Compound											COMPLETED	Inaugurated 16.07.2017. Handover
21	GH-109-2	2010-11	Buxar	Itarhi	H.S.Itarhi											COMPLETED	Inaugurated 16.07.2017. Handover
22	GH-109-3	2010-11	Buxar	Nawanagar	H.S. Nawanagar											COMPLETED	Inaugurated 16.07.2016. Handover
23	GH-133-1	2010-11	Darbhanga	Keoti	R. S. H.S, Keoti											COMPLETED	Inaugurated. Handover
24	GH-133-2	2010-11	Darbhanga	Ghanshyampur	H.S, Pohadidibela											COMPLETED	Inaugurated. Handover
25	GH-134-1	2010-11	Darbhanga	Kusheswara	M.S, Kushe .Sthan											COMPLETED	Inaugurated. Handover
26	GH-134-2	2010-11	Darbhanga	Hanuman Nagar	G..H. S.Kolhanta Patori											COMPLETED	Inaugurated. Handover
27	GH-135-2	2010-11	Darbhanga	Manigachhi	H.S, Balour											COMPLETED	Inaugurated. Handover
28	GH-135-3	2010-11	Darbhanga	Tardih	H.S, Narainpur											COMPLETED	Inaugurated. Handover
29	GH-116-2	2010-11	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur											COMPLETED	Inaugurated 16.07.2016
30	GH-117-1	2010-11	East Champaran	Dhaka	K.G.B.N., Dhaka											COMPLETED	Inaugurated 16.07.2016. Handover
31	GH-117-2	2010-11	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan											COMPLETED	Inaugurated 16.07.2016. Handover
32	GH-118-1	2010-11	East Champaran	Kesariya	K.G.B.N., Kesariya											COMPLETED	Inaugurated 16.07.2016. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
33	GH-118-2	2010-11	East Champaran	Kotwa	K.G.B.N., Kotwa											COMPLETED	Inaugurated 2017. Handover
34	GH-118-3	2010-11	East Champaran	Sangrampur	K.G.B.N., Sangrampur											COMPLETED	Inaugurated 2017
35	GH-129-1	2010-11	Gopalganj	Baikunthpur	H.S, Sirsa											COMPLETED	Inaugurated. Handover
36	GH-129-2	2010-11	Gopalganj	Sidhwaliya	H.S, Mahamadpur											COMPLETED	Inaugurated. Handover
37	GH-129-3	2010-11	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)											COMPLETED	Location Changed on 27.08.15. Handover
38	GH-130-1	2010-11	Gopalganj	Panchdewari	H.S, Jamunaha Bazar											COMPLETED	Inaugurated. Handover
39	GH-132-1	2010-11	Gopalganj	Kuchaikote	H.S, Sonekola											COMPLETED	Inaugurated. Handover
40	GH-132-2	2010-11	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj											COMPLETED	Inaugurated. Handover
41	GH-150-1	2010-11	Jamui	Khaira	Project G.H.S, Khaira											COMPLETED	Inaugurated. Handover
42	GH-150-2	2010-11	Jamui	Sono	Project H.S, Sona											COMPLETED	Inaugurated. Handover
43	GH-111-1	2010-11	Kaimur	Durgawati	K.G.B.V. Compound											COMPLETED	Inaugurated. Handover
44	GH-111-2	2010-11	Kaimur	Adhaura	H. S. Adhaura											COMPLETED	Inaugurated. Handover
45	GH-27-1	2009-10	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon											COMPLETED	Inaugurated
46	GH-27-2	2009-10	Katihar	Balrampur	S. S., High School, Telta											COMPLETED	Inaugurated
47	GH-27-3	2009-10	Katihar	Sameli	D. G. H. S., Krishna Nagar											COMPLETED	Inaugurated
48	GH-28-1	2009-10	Katihar	Manihari	B. P. S. P. H. S., Manihari											COMPLETED	Inaugurated
49	GH-28-2	2009-10	Katihar	Azamnagar	H. S., Salmari											COMPLETED	Inaugurated
50	GH-29-2	2009-10	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela											COMPLETED	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
51	GH-34-2	2009-10	Lakhisarai	Pipariya	M.M.P. H.S., Walipur											COMPLETED	Inaugurated 16.07.2016. Handover
52	GH-15-1	2009-10	Madhubani	Madhepur	H.S. Madhepur*											COMPLETED	Inaugurated 16.07.2016. Handover
53	GH-15-2	2009-10	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*											COMPLETED	Inaugurated 16.07.2016. Handover
54	GH-15-3	2009-10	Madhubani	Andarathari	M.S., Andarathari											COMPLETED	Inaugurated 16.07.2016
55	GH-16-2	2009-10	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*											COMPLETED	Inaugurated 16.07.2016. Handover
56	GH-16-3	2009-10	Madhubani	Babubarhi	M.S., Bhupatti											COMPLETED	Inaugurated 16.07.2016. Handover
57	GH-17-2	2009-10	Madhubani	Jainagar	M.S., Dullipatti											COMPLETED	Inaugurated. Handover
58	GH-18-1	2009-10	Madhubani	Basopatti	H.S. Basopatti *											COMPLETED	Handover
59	GH-18-2	2009-10	Madhubani	Madhwapur	H.S. Madhwapur*											COMPLETED	Handover
60	GH-18-3	2009-10	Madhubani	Ghoghardiha	H.S., Dewadh											COMPLETED	Handover
61	GH-136-2	2010-11	Madhubani	Harlakhi	H.S, Umgau											COMPLETED	Inaugurated. Handover
62	GH-33-1	2009-10	Munger	Haveli Kharapur	Govt.+2 H.S., Haweli Kharapur											COMPLETED	Inaugurated
63	GH-33-3	2009-10	Munger	Tetiabamber	Jagannath H.S Tetia Bamber											COMPLETED	Inaugurated
64	GH-101-1	2010-11	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa											COMPLETED	Inaugurated 16.07.2016. Handover
65	GH-101-2	2010-11	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur											COMPLETED	Inaugurated. Handover
66	GH-102-2	2010-11	Patna	Belchhi	Rajkiyakrit H.S., Saksohar											COMPLETED	Inaugurated 2017. Handover
67	GH-103-1	2010-11	Patna	Paliganj	Rajkiyakrit H.S., Paliganj											COMPLETED	Inaugurated 2017. Handover
68	GH-103-2	2010-11	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura											COMPLETED	Inaugurated 2017. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
69	GH-103-3	2010-11	Patna	Bikram	Parwati H.S., Bikram											COMPLETED	Inaugurated. Handover
70	GH-104-1	2010-11	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih											COMPLETED	Inaugurated 2017. Handover
71	GH-104-2	2010-11	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun											COMPLETED	Inaugurated 2017. Handover
72	GH-105-2	2010-11	Patna	Danapur	Baldeo Senior Secondary School, Danapur											COMPLETED	Inaugurated. Handover
73	GH-105-3	2010-11	Patna	Maner	Rajkiyakrit H/S, Maner											COMPLETED	Handover
74	GH-106-1	2010-11	Patna	Mokama	Railway Aided H.S., Mokama											COMPLETED	Inaugurated. Handover
75	GH-106-2	2010-11	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra											COMPLETED	Inaugurated. Handover
76	GH-107-1	2010-11	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh											COMPLETED	Inaugurated. Handover
77	GH-108-1	2010-11	Patna	Naubatpur	Rajkiyakrit H.S., Amarpura											COMPLETED	Inaugurated. Handover
78	GH-108-2	2010-11	Patna	Sampatchak	Gramin S.S.School Chakbairiya, Patna											COMPLETED	Inaugurated. Handover
79	GH-22-1	2009-10	Purnea	Dhamdaha	H.S., Dhamdaha											COMPLETED	Inaugurated 2017
80	GH-24-2	2009-10	Purnea	Jalalgarh	N.D Rungata H.S., Jalalgarh											COMPLETED	Inaugurated. Handover
81	GH-24-3	2009-10	Purnea	Kasba	Kalanand H.S., Garabnaili											COMPLETED	Inaugurated. Handover
82	GH-110-1	2010-11	Rohtas	Chenari	Middle School, Khurmabad, Chenari											COMPLETED	Inaugurated. Handover
83	GH-141-1	2010-11	Saharsa	Kahra	Govt. Girls H. S, Saharsa											COMPLETED	Inaugurated
84	GH-141-2	2010-11	Saharsa	Saur Bazar	Gajadhar Sahu H.S, Saur Bazar											COMPLETED	Inaugurated
85	GH-142-2	2010-11	Saharsa	Sonbarsa	Sir Hariballabh Inst.											COMPLETED	Inaugurated 2017

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
86	GH-19-2	2009-10	Samastipur	Bithan	H.S., Bithan											COMPLETED	Inaugurated. Handover
87	GH-20-1	2009-10	Samastipur	Warisnagar	M.S., Hajpurwa, Warisnagar											COMPLETED	Inaugurated. Handover
88	GH-137-2	2010-11	Samastipur	Pusa	Girls Int. Sch. Pusa											COMPLETED	Inaugurated. Handover
89	GH-138-1	2010-11	Samastipur	Ujiarpur	B.R.C, Ujiarpur Campus											COMPLETED	Inaugurated. Handover
90	GH-138-2	2010-11	Samastipur	Sarayranjan	H.S, Bathua Bujurg											COMPLETED	Inaugurated. Handover
91	GH-138-3	2010-11	Samastipur	Samastipur	M. I. S. Samastipur											COMPLETED	Inaugurated. Handover
92	GH-139-1	2010-11	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N											COMPLETED	Inaugurated. Handover
93	GH-139-2	2010-11	Samastipur	Bibhutipur	M.S, Sirsi											COMPLETED	Inaugurated. Handover
94	GH-139-3	2010-11	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai											COMPLETED	Inaugurated. Handover
95	GH-140-1	2010-11	Samastipur	Hasanpur	N.H.S, Hasanpur Road											COMPLETED	Inaugurated. Handover
96	GH-140-2	2010-11	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar											COMPLETED	Inaugurated. Handover
97	GH-140-3	2010-11	Samastipur	Khanpur	I.Sch. Siropatti Khatu											COMPLETED	Inaugurated. Handover
98	GH-13-1	2009-10	Saran	Parsa	M.S., Bishnupur, Parsa											COMPLETED	Inaugurated. Handover
99	GH-126-1	2010-11	Saran	Garkha	MS Chainpur Bhaiswara											COMPLETED	Handover. Handover
100	GH-126-2	2010-11	Saran	Maker	UMS Baghakol											COMPLETED	Inaugurated. Handover
101	GH-01-1	2009-10	Sitamarhi	Parihar	S.G.H.S., Parihar											COMPLETED	Inaugurated. Handover
102	GH-01-2	2009-10	Sitamarhi	Sonbarsa	H.S., Bhutahi											COMPLETED	Inaugurated. Handover
103	GH-01-3	2009-10	Sitamarhi	Bathnaha	H.S., Yogibana Bazar											COMPLETED	Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
104	GH-02-1	2009-10	Sitamarhi	Parsauni	H.S., Parsauni Chowk											COMPLETED	Inaugurated 16.07.2016. Handover
105	GH-02-2	2009-10	Sitamarhi	Riga	H.S., Rewasi											COMPLETED	Inaugurated 16.07.2016. Handover
106	GH-02-3	2009-10	Sitamarhi	Belsand	H.S., Belsand											COMPLETED	Inaugurated 16.07.2016. Handover
107	GH-4-1	2009-10	Sitamarhi	Sursand	Saryu H.S., Sursand											COMPLETED	Handover
108	GH-4-3	2009-10	Sitamarhi	Choraut	H.S., Choraut											COMPLETED	Inaugurated 2017. Handover
109	GH-5-1	2009-10	Sitamarhi	Bajpatti	H.S., Bajpatti											COMPLETED	Inaugurated. Handover
110	GH-5-2	2009-10	Sitamarhi	Nanpur	H.S., Janipur											COMPLETED	Inaugurated. Handover
111	GH-5-3	2009-10	Sitamarhi	Bokhra	H.S., Kharka											COMPLETED	Inaugurated. Handover
112	GH-6-1	2009-10	Sitamarhi	Dumra	K.G.H.S., Dumra											COMPLETED	Inaugurated 2017. Handover
113	GH-6-2	2009-10	Sitamarhi	Runni saidpur	H.S., Morsand											COMPLETED	Inaugurated 2017. Handover
114	GH-127-1	2010-11	Siwan	Maharajganj	H. S. Sikatiya											COMPLETED	Inaugurated. Handover
115	GH-127-2	2010-11	Siwan	Barhariya	Sri Krishan H. S. Kailgarh											COMPLETED	Inaugurated. Handover
116	GH-127-3	2010-11	Siwan	Bhagwanpur Hatt	S. S. High School, Bhagawanpur Hatt											COMPLETED	Inaugurated. Handover
117	GH-128-1	2010-11	Siwan	Goreya Kothi	Narayan Karmayogi H. S., Goreyakothi											COMPLETED	Inaugurated. Handover
118	GH-128-2	2010-11	Siwan	Basantpur	H.S., Basantpur											COMPLETED	Inaugurated. Handover
119	GH-128-3	2010-11	Siwan	Dharaunda	G. S. H.S., Ujaini											COMPLETED	Inaugurated. Handover
120	GH-21-1	2009-10	Supaul	Raghopur	M.S., Kajayan, Raghopur											COMPLETED	Inaugurated
121	GH-21-2	2009-10	Supaul	Pratapganj	Public H.S., Pratapganj											COMPLETED	Inaugurated

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
122	GH-121-2	2010-11	Vaishali	Mahua	M.S. Singhara										COMPLETED	Inaugurated. Handover	
123	GH-122-2	2010-11	Vaishali	Bidupur	S.S.V.M.H.S., Ramdauli										COMPLETED	Inaugurated. Handover	
124	GH-123-1	2010-11	Vaishali	Patepur	S.R.C.H.S.,Patepur, Vaishali										COMPLETED	Inaugurated 16.07.2016. Handover	
125	GH-124-2	2010-11	Vaishali	Bhagwanpur	M.S.Ratnapura Bhagwanpur										COMPLETED	Inaugurated 16.07.2016. Handover	
126	GH-124-3	2010-11	Vaishali	Chehrakala	B.N. High School, Sehan *										COMPLETED	Inaugurated 2017. Handover	
127	GH-135-1	2010-11	Darbhanga	Gora Bauram	H.S, Gourabauram										COMPLETED		
128	GH-120-1	2010-11	East Champaran	Ramgharwa	K.G.B.N., Ramgharwa										COMPLETED		

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
129	GH-130-2	2010-11	Gopalganj	Bhorey	H.S, Bhore											IN-PROGRESS	
130	GH-131-1	2010-11	Gopalganj	Uchakagaon	H.S, Uchakagaon											IN-PROGRESS	
131	GH-29-1	2009-10	Katihar	Falka	B. S. M. High School, Pothiya											IN-PROGRESS	
132	GH-35-1	2009-10	Lakhisarai	Halsi	High School, Halsi											IN-PROGRESS	
133	GH-35-2	2009-10	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma											IN-PROGRESS	
134	GH-14-1	2009-10	Madhubani	Benipatti	B.J.J.H.S. Adher*											IN-PROGRESS	
135	GH-14-2	2009-10	Madhubani	Bisfi	H.S. Parsauni*											IN-PROGRESS	
136	GH-149-1	2010-11	Munger	Tarapur	M.S, Tarapur											IN-PROGRESS	
137	GH-22-2	2009-10	Purnea	Rupouli	Project Girl's H.S., Rupouli											IN-PROGRESS	letter issued to contractor to start the work
138	GH-22-3	2009-10	Purnea	Bhawanipur	H. S., Bhawanipur											IN-PROGRESS	letter issued to contractor to start the work
139	GH-23-1	2009-10	Purnea	Barharakothi	Shyama H.S., Bhatotar											IN-PROGRESS	letter issued to contractor to start the work
140	GH-23-2	2009-10	Purnea	K. Nagar	H. S., Champanagar											IN-PROGRESS	letter issued to contractor to start the work
141	GH-26-1	2009-10	Purnea	Baisa	H.S., Rauta											IN-PROGRESS	
142	GH-26-2	2009-10	Purnea	Amour	Project Girl's School, Amour											IN-PROGRESS	
143	GH-12-1	2009-10	Saran	Marhourah	U.M.S., Awari, Marhourah											IN-PROGRESS	Inaugurated
144	GH-3-1	2009-10	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania											IN-PROGRESS	STOP (Letter given)/13/12/2014
145	GH-3-2	2009-10	Sitamarhi	Suppi	H.S., Suppi											IN-PROGRESS	STOP/12-04-2015
146	GH-3-3	2009-10	Sitamarhi	Majarganj	H.S., Majarganj											IN-PROGRESS	Shuttering Running

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
						0	0	0	0	1	0	1	3	13	2		
147	GH-10-1	2009-10	Aurangabad	Haspura	Haspura H.S., Haspura											NOT STARTED	Land Disput, due to court-stay order. PROPOSED
148	GH-11-1	2009-10	Aurangabad	Kutumba	Govt. Middle School, Kutumba											NOT STARTED	Insufficient land. Letter to CE. PROPOSED FOR
149	GH-31-1	2009-10	Bhagalpur	Nathnagar	M.S., Kanjhiya,											NOT STARTED	Land not available. (DROP OUT)
150	GH-32-1	2009-10	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk											NOT STARTED	Land not available.
151	GH-32-2	2009-10	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*											NOT STARTED	Land not available.
152	GH-32-3	2009-10	Bhagalpur	Ishmailpur	M.S.Parvatta*											NOT STARTED	Land not available.
153	GH-116-1	2010-11	East Champaran	Chakiya	K.G.B.N., Chakiya											NOT STARTED	Land not available
154	GH-131-2	2010-11	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya											NOT STARTED	Land Dispute
155	GH-113-1	2010-11	Jehanabad	Jehanabad	H.S., Jehanabad											NOT STARTED	Not started. EMD to be returned
156	GH-113-2	2010-11	Jehanabad	Kako	H.S. Pali Bazar											NOT STARTED	Not started. EMD to be returned
157	GH-113-3	2010-11	Jehanabad	Ghosi	H.S. Ghosi											NOT STARTED	Not started. EMD to be returned
158	GH-114-1	2010-11	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur											NOT STARTED	Not started EMD to be returned
159	GH-114-2	2010-11	Jehanabad	Makhdumpur	S.S. Tehta											NOT STARTED	Low land. EMD to be returned
160	GH-115-1	2010-11	Jehanabad	Hulashganj	H.S. Hulashganj											NOT STARTED	Local problem. EMD to be returned
161	GH-115-2	2010-11	Jehanabad	Modanganj	D.N.H.S. Bandhuganj											NOT STARTED	Not Started. EMD to be returned
162	GH-28-3	2009-10	Katihar	Pranpur	M. S., Bastol											NOT STARTED	Land Dispute
163	GH-34-1	2009-10	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha											NOT STARTED	Land not available.

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
164	GH-151-1	2010-11	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai												NOT STARTED	Dropped.
165	GH-151-2	2010-11	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya												NOT STARTED	Dropped. Land problem
166	GH-16-1	2009-10	Madhubani	Rajnagar	R. H.S.Raj Nagar*												NOT STARTED	Required land 125'x100' available land50'x25'
167	GH-17-1	2009-10	Madhubani	Ladania	M.S., Ladania Girl's												NOT STARTED	Land not available. required land 125'x100'
168	GH-136-1	2010-11	Madhubani	Kaulahi	H.S, Kaulahi												NOT STARTED	Land not available.
169	GH-33-2	2009-10	Munger	Dharahara	K.R.S.K.H H.S., Dharahra												NOT STARTED	Land not available
170	GH-102-1	2010-11	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur												NOT STARTED	Land not available.
171	GH-105-1	2010-11	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur												NOT STARTED	Land Dispute
172	GH-107-2	2010-11	Patna	Pandararak	Laxmi Narayan Rajbanshi H.S., Dhibar												NOT STARTED	Sufficient land not available
173	GH-24-1	2009-10	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra												NOT STARTED	Land encroachment
174	GH-25-1	2009-10	Purnea	Dagarua	Abul Kalam H.S., Ichalo												NOT STARTED	Not Started. Agreement pending
175	GH-25-2	2009-10	Purnea	Srinagar	Govt. S.S., Srinagar												NOT STARTED	Not Started. Agreement pending
176	GH-25-3	2009-10	Purnea	Baisi	Proj. Girl's School Baisi												NOT STARTED	Not Started. Agreement pending
177	GH-142-1	2010-11	Saharsa	Salkhua	H.S, Salkhua												NOT STARTED	Land not available.
178	GH-19-1	2009-10	Samastipur	Singhia	K.G., Academy, Singhia												NOT STARTED	Land not available (required land 125'x100' avlaible land22'x11')
179	GH-20-2	2009-10	Samastipur	Marwa	H.S., Morwa												NOT STARTED	Land not available. (required land 125'x100')

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						Not Started	Layout	Foundation	PL	Ground floor		1st Floor		Finishing	Complete			
										LL	RL	LL	RL					
180	GH-137-1	2010-11	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur												NOT STARTED	Land not available. required land 125'x100' available land 17'x15'
181	GH-12-2	2009-10	Saran	Taraiyan	M.S., Gawandary, Taria												NOT STARTED	Land not available.
182	GH-13-2	2009-10	Saran	Ishuapur	U.M.S., Satasi, Ishuapur												NOT STARTED	Land not available.
183	GH-4-2	2009-10	Sitamarhi	Pupri	Proj. H.S., Pupri												NOT STARTED	Insufficient Land
184	GH-121-1	2010-11	Vaishali	Rajapakar	H.S., Rajapakar												NOT STARTED	Land Dispute
185	GH-122-1	2010-11	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali												NOT STARTED	Land problem
186	GH-122-3	2010-11	Vaishali	Deshri	H.S. Bhataulla												NOT STARTED	Land Problem. Mandir on land Old Building to be
187	GH-123-2	2010-11	Vaishali	Lalganj	G.A.H/S, Lalganj												NOT STARTED	Land in Field Area Headmaster Objecting To
188	GH-123-3	2010-11	Vaishali	Goraul	H.S., Goraul												NOT STARTED	Land in Field Area Headmaster Objecting To
189	GH-124-1	2010-11	Vaishali	Vaishali	S.M.T.H.S., Vaishali												NOT STARTED	No approach road
190	GH-119-1	2010-11	East Champaran	Madhuwan	K.G.B.N., Madhuwan												CONTRACT NOT AWARDED	To be Retender
191	GH-119-2	2010-11	East Champaran	Mehsi	K.G.B.N., Mehsi												CONTRACT NOT AWARDED	To be Retender
192	GH-119-3	2010-11	East Champaran	Tetariya	K.G.B.N., Tetariya												CONTRACT NOT AWARDED	To be Retender
193	GH-125-1	2010-11	West Champaran	Bagha-1	R.S.H.S. Parsuniform												CONTRACT NOT AWARDED	To be Retender
TOTAL						47	0	0	0	1	0	1	3	13	128			