

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
36	MS-138 -2	2010-11	Bhojpur	Agiaon	Govt. Basic School, Agiaon													Inaugurated 16.07.2016. Handover	
37	MS-107-1	2010-11	Buxar	Buxar	Govt. Basic School, Karhansi													Inaugurated 16.07.2016. Handover	
38	MS-107-3	2010-11	Buxar	Dumraon	(+2) Raj H. S, Dumraon													Inaugurated 16.07.2016. Handover	
39	MS-9 -1	2009-10	Darbhanga	Bahadur	Govt. Basic School Ughara													Inaugurated	
40	MS-9 -2	2009-10	Darbhanga	Baheri	Govt. Basic School Machchhi													Inaugurated	
41	MS-9 -3	2009-10	Darbhanga	Darbhanga	H. S,Atihar													Inaugurated	
42	MS-198 -1	2010-11	Darbhanga	Benipur	Jayanand H. S. Bahera													Inaugurated 16.07.2016. Handover	
43	MS-199 -1	2010-11	Darbhanga	Ghanshyampur	Janta H. S, Shivnagar Gah													Inaugurated. Handover	
44	MS-199 -2	2010-11	Darbhanga	Gaurboram	H. S, Azi													Inaugurated 16.07.2016. Handover	
45	MS-200 -1	2010-11	Darbhanga	Kewati	R.J. H. S, Keoti Baubari													Inaugurated 16.07.2016. Handover	
46	MS-200 -2	2010-11	Darbhanga	Jale	Govt. Basic School, Daughara													Inaugurated. Handover	
47	MS-201 -1	2010-11	Darbhanga	Tardih	Govt. Basic School, Narayanpur													Inaugurated 16.07.2016. Handover	
48	MS-201 -2	2010-11	Darbhanga	Manigachhi	High School, Nehra													Inaugurated 16.07.2016. Handover	
49	MS-202 -1	2010-11	Darbhanga	Hayaghat	Govt. Basic School, Sree rampur													Inaugurated 16.07.2016. Handover	
50	MS-202 -2	2010-11	Darbhanga	Singhwara	Govt. Basic School, Haripur Ladaur													Inaugurated. Handover	
51	MS-202 -3	2010-11	Darbhanga	Hanuman Nagar	Govt. Basic School, Goraipatti													Inaugurated. Handover	
52	MS-31 -1	2009-10	East Champaran	Kalyanpur	Govt. Basic School Madhopur Govind													Inaugurated. Handover	
53	MS-31 -2	2009-10	East Champaran	Chakiya	B.A.A.P. H. S. Barachakia													Inaugurated. Handover	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS		
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE	
											LL	RL	LL	RL	LL	RL				
142	MS-101 -3	2010-11	Patna	Bikram	D.D.S. H. S, Morlawa															Inaugurated. Handover
143	MS-102 -1	2010-11	Patna	Danapur	R.G.S.S. School, khagaul															Inaugurated 2017. Handover
144	MS-102 -2	2010-11	Patna	Dulhin Bazar	Basidhar H. S, Bharatpur															Inaugurated. Handover
145	MS-102 -3	2010-11	Patna	Naubatpur	Govt. H. S, Amarpur (Chiraura)															Inaugurated 2017. Handover
146	MS-103-1	2010-11	Patna	Dhanrua	H. S, Biroiyara															Inaugurated 2017. Handover
147	MS-103-2	2010-11	Patna	Khusrupur	Mahadeo H. S, Khusrupur															Inaugurated 2017. Handover
148	MS-104 -2	2010-11	Patna	Fathua	A.N.S, H. S, Usfa															Inaugurated 2017. Handover
149	MS-105 -1	2010-11	Patna	Belchi	Govt. H. S, Saksohars															Inaugurated. Handover
150	MS-105 -2	2010-11	Patna	Mokama	R.A. H. S, Mokama															Inaugurated. Handover
151	MS-105 -3	2010-11	Patna	Pandark	P.B.M. H. S, Pandark															Inaugurated 16.07.2016. Handover
152	MS-106-1	2010-11	Patna	Ghoswari	Govt. H. S, Kurmichak															Handover
153	MS-106-2	2010-11	Patna	Bakhtiyaarpur	Govt. H. S, Sawani															Inaugurated. Handover
154	MS-106-3	2010-11	Patna	Baadh	Govt. H. S, Badhna															Handover
155	MS-166 -1	2010-11	Purnea	Purnea Purab	Govt. Basic School, Chadirjiganj															Inaugurated 2017. Handover
156	MS-166 -2	2010-11	Purnea	Krityanand Nagar	Govt. Basic School, Kalyanpur															Inaugurated 2017. Handover
157	MS-166 -3	2010-11	Purnea	Kasba	Govt. Basic School, Sabdalpur															Inaugurated 2017. Handover
158	MS-169 -1	2010-11	Purnea	Bhawanipur	Govt. Basic School, Barhari															Inaugurated 16.07.2016
159	MS-167 -1	2010-11	Purnea	Jalalgarh	N.D. Rungta H. S, Jalalgarh															Inaugurated. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
160	MS-167 -2	2010-11	Purnea	Srinagar	Govt. Basic School, Srinagar														Inaugurated 16.07.2016. Handover
161	MS-167 -3	2010-11	Purnea	Dagurwa	H. S, Soura														Inaugurated 16.07.2016. Handover
162	MS-168-1	2010-11	Purnea	Baisi	H. S, Baisi														Inaugurated 16.07.2016. Handover
163	MS-168-2	2010-11	Purnea	Baisa	T.N.H. S, Piyaji														Inaugurated. Handover
164	MS-169 -2	2010-11	Purnea	Rupali	Govt. Basic School, Sapaha														Inaugurated 16.07.2016. Handover
165	MS-15 -2	2009-10	Rohtas	Karhagar	Govt. Basic School, Sawan Bahar														Inaugurated. Handover
166	MS-145 -1	2010-11	Rohtas	Akodhigola	H.S. Prem Nagar, Akodhigola														Inaugurated. Handover
167	MS-145 -2	2010-11	Rohtas	Dehari	H.S. Dihri-on-sona, Dehari														Inaugurated. Handover
168	MS-148-1	2010-11	Rohtas	Nokha	H.S. Garh Nokha, Nokha														Inaugurated 16.07.2016 . Handover
169	MS-148-2	2010-11	Rohtas	Karakat	S.S.D.H.S. Amauna, Karakat														Inaugurated 16.07.2016. Handover
170	MS-148-3	2010-11	Rohtas	Nasariganj	Basant H.S. Itimiha Karma														Inaugurated 16.07.2016. Handover
171	MS-149-1	2010-11	Rohtas	Chenari	R.D.G.H.S. Chenari														Inaugurated 16.07.2016. Handover
172	MS-149-2	2010-11	Rohtas	Sheosagar	S.D.H.S. Sheo Sagar														Inaugurated 16.07.2016. Handover
173	MS-150 -1	2010-11	Rohtas	Nauhatta	H.S.Boulian														Inaugurated. Handover
174	MS-151 -1	2010-11	Rohtas	Tilauthu	H.S.Tilauthu														Inaugurated. Handover
175	MS-1 -3	2009-10	Saharsa	Attar Kataiya	High School Menha														Inaugurated
176	MS-11 -1	2009-10	Samastipur	Kalyanpur	Govt. Basic School,Janardanpur														Inaugurated
177	MS-11 -2	2009-10	Samastipur	Samastipur	Govt. Basic School,Chatauna														Inaugurated

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS						
								LAY OUT	FOUN DATION	PL	Ground Floor		First Floor		Second Floor		FINIS HING		COMPLE TE					
											LL	RL	LL	RL	LL	RL								
178	MS-196 -1	2010-11	Samastipur	Ujiyarpur	Govt. Basic School, Kariyara																		Inaugurated. Handover	
179	MS-196 -2	2010-11	Samastipur	Morwa	Govt. Basic School, Mariya																			Inaugurated. Handover
180	MS-196 -3	2010-11	Samastipur	Rosera	Govt. Basic School, Dharpur																			Inaugurated. Handover
181	MS-197-1	2010-11	Samastipur	Dalsingh Sarai	Govt. Basic School, Salkhani																			Inaugurated. Handover
182	MS-197-2	2010-11	Samastipur	Bibhutipur	L.L. H. S, Sirsi																			Inaugurated. Handover
183	MS-4 -1	2009-10	Saran	Manjhi	M. S. Tajpur																			Handover
184	MS-4 -2	2009-10	Saran	Garkha	H. S. Rampur Birbhan																			Inaugurated. Handover
185	MS-4 -3	2009-10	Saran	Dariyapur	Govt. Basic School Bhagwanpur																			Inaugurated. Handover
186	MS-21 -1	2009-10	Sheikhpura	Barbigha	Govt. Basic School Sarba																			Inaugurated 16.07.2016. Handover
187	MS-21 -2	2009-10	Sheikhpura	Shekhpura	M. S. Sheikhpura																			Inaugurated 16.07.2016. Handover
188	MS-132 -1	2010-11	Sheikhpura	Chewara	H. S, Chewara																			Inaugurated. Handover
189	MS-34-2	2009-10	Sheohar	Sheohar	Govt. Basic School Bishahi																			Handover
190	MS-34-3	2009-10	Sheohar	Purnihiya	H. S. Sonoul Sultan																			Handover
191	MS-33-1	2009-10	Sitamarhi	Runnisaipur	H. S. Morsand																			Inaugurated. Handover
192	MS-33-2	2009-10	Sitamarhi	Sonbarsa	H. S. Sonbarsha																			Inaugurated. Handover
193	MS-5 -1	2009-10	Siwan	Panchrukhi	H. S. Pachrukhi																			Inaugurated. Handover
194	MS-5 -2	2009-10	Siwan	Andar	Govt. Basic School Jayjor																			Inaugurated. Handover
195	MS-5 -3	2009-10	Siwan	Raghunathpur	Govt. Basic School Sarhara																			Inaugurated. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
196	MS-193 -1	2010-11	Siwan	Hasanpur	C.B. H. S, Usari Dhanauti														Inaugurated 16.07.2016
197	MS-193 -2	2010-11	Siwan	Darauli	H. S, Don														Inaugurated. Handover
198	MS-194 -1	2010-11	Siwan	Zeradei	Mahendra H. S, Zeradei														Inaugurated. Handover
199	MS-194 -2	2010-11	Siwan	Lakari Nabiganj	Govt. Basic School, Jalalpur														Inaugurated. Handover
200	MS-3-1	2009-10	Supual	Triveniganj	M. S.Daparkha														Inaugurated. Handover
201	MS-3-2	2009-10	Supual	Basantpur	H. S. Hirdya Nagar														Inaugurated 16.07.2016. Handover
202	MS-163 -1	2010-11	Supual	Kishanpur	H. S, Kishanpur														Inaugurated 16.07.2016. Handover
203	MS-163 -2	2010-11	Supual	Supual	H. S, Sukhpur														Inaugurated. Handover
204	MS-163 -3	2010-11	Supual	Pipara	Govt. Basic School, Basaha														Inaugurated 16.07.2016. Handover
205	MS-164 -2	2010-11	Supual	Pratapganj	Public H. S, Pratapganj														Inaugurated 16.07.2016. Handover
206	MS-165 -1	2010-11	Supual	Saraigarh Bhaptiyahi	B.G H. S, Bhaptiyahi														Inaugurated 16.07.2016. Handover
207	MS-109 -1	2010-11	Vaishali	Raghopur	T.R.S.S. H. S Jurawanpur														Inaugurated 2017. Handover
208	MS-109 -2	2010-11	Vaishali	Mahnar	Govt. Basic School, Karnauti														Inaugurated. Handover
209	MS-110-1	2010-11	Vaishali	Vaishali	H.S H. S, Chintamanipur														Inaugurated. Handover
210	MS-110-2	2010-11	Vaishali	Pathehi Belsar	Govt. Basic School, Surhattha														Inaugurated. Handover
211	MS-110-3	2010-11	Vaishali	Lalganj	Govt. Basic School, Michagadh														Inaugurated. Handover
212	MS-111 -1	2010-11	Vaishali	Bhagwanpur	Govt. Basic School, Warispur														Inaugurated. Handover
213	MS-111 -2	2010-11	Vaishali	Garaul	Govt. Basic School, Kanhauri														Inaugurated. Handover

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS		
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE	
											LL	RL	LL	RL	LL	RL				
214	MS-111 -3	2010-11	Vaishali	Chehra Kala	B.N. H. S, Sehan															Inaugurated. Handover
215	MS-112 -1	2010-11	Vaishali	Raja Pakar	Govt. Basic School, Narayanpur															Inaugurated. Handover
216	MS-112 -3	2010-11	Vaishali	Sahde Bujarag	Gandhi H. S, Sahadai Buzurg															Inaugurated. Handover
217	MS-32-1	2009-10	West Champaran	Bagha-1	Govt. Basic School Patilar															Inaugurated 16.07.2016. Handover
218	MS-32-2	2009-10	West Champaran	Narkatiyaganj	H. S. Mathura Gokhula															Inaugurated 16.07.2016. Handover
219	MS-32-3	2009-10	West Champaran	Majhauliya	Govt. Basic School Mahna Mirjapur															Inaugurated 16.07.2016. Handover
220	MS-187-1	2010-11	West Champaran	Yogapatti	Govt. Basic School, Balua															Inaugurated 2017. Handover
221	MS-187-2	2010-11	West Champaran	Chanpatiya	Govt. Basic School, Chaubetola															Inaugurated 2017. Handover
222	MS-187-3	2010-11	West Champaran	Sikta	Janta H. S, Sikta															Inaugurated 2017. Handover
223	MS-188 -1	2010-11	West Champaran	Ramnagar	H. S, Harinagar															Inaugurated 16.07.2016. Handover
224	MS-189 -2	2010-11	West Champaran	Madhubani	M. S, Tamkuhwa															
225	MS-25-1	2009-10	Aurangabad	Madanpur	H. S. Beri											x	x			
226	MS-25-3	2009-10	Aurangabad	Kutumba	Govt. Basic School, Rampur Parsa															
227	MS-183 -1	2010-11	Aurangabad	Dev	Govt. Basic School, Vishnupur															Work Stop
228	MS-14 -1	2009-10	Bhojpur	Piro	Govt. Basic School, Rajaiya															Work Stop
229	MS-14 -2	2009-10	Bhojpur	Tarari	H. S.Barkagaon															Work Stop

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
230	MS-135 -2	2010-11	Bhojpur	Bihiya	(+2) H. S, Bihia														Work Stop
231	MS-108-1	2010-11	Buxar	Brampur	(+2) B.N. H. S, Brahampur														
232	MS-108-2	2010-11	Buxar	Simri	(+2) H. S, Simri														
233	MS-108 -3	2010-11	Buxar	Kesath	(+2) H. S, Kesath														
234	MS-16 -1	2009-10	Buxar	Rajpur	H. S.Rajpur														
235	MS-16 -2	2009-10	Buxar	Itarhi	Govt. Basic School, Unwas														Putti, Electrification, floor finishing going on
236	MS-127 -1	2010-11	East Champaran	Aadapur	Govt. Basic School, Bhawanati														
237	MS-127 -2	2010-11	East Champaran	Ghorasahan	Govt. Basic School, Bhelwa Circle														
238	MS-127 -3	2010-11	East Champaran	Dhaka	H. S, Dhaka														
239	MS-128 -1	2010-11	East Champaran	Phenhara	H. S, Phenhara														
240	MS-128 -2	2010-11	East Champaran	Chiraiya	M.S. H. S, Chiraiya														
241	MS-128 -3	2010-11	East Champaran	Patahi	H. S, Patahi														
242	MS-24 -1	2009-10	Gaya	Fathehpur	H. S. Fatehpur														
243	MS-24 -2	2009-10	Gaya	Bajirganj	H. S.Wazirganj														
244	MS-153 -1	2010-11	Gaya	Manpur	H. S. Rasalpur								x	x					
245	MS-153 -2	2010-11	Gaya	Bodhgaya	H. S. Bodhgaya								x	x					
246	MS-153 -3	2010-11	Gaya	Belaganj	A. H. S. Belaganj														

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Reten der	Not Starte d	PHYSICAL STATUS										REMARKS			
								LAY OUT	FOU ND ATIO N	PL	Ground Floor		First Floor		Second Floor		FINIS HING		COMPLE TE		
											LL	RL	LL	RL	LL	RL					
247	MS-154 -1	2010-11	Gaya	Tikari	Govt. Basic School, Bhawanpur																
248	MS-154 -2	2010-11	Gaya	Konch	G. H. S. Konch									X	X						
249	MS-154 -3	2010-11	Gaya	Paraiya	A. H. S. Paraiya																
250	MS-156 -1	2010-11	Gaya	Dobhi	Govt. Basic School, Bajaura																
251	MS-156 -2	2010-11	Gaya	Mohanpur	H. S. Mohanpur																
252	MS-158 -1	2010-11	Gaya	Amas	H. S. Amas																
253	MS-158 -2	2010-11	Gaya	Guruaa	H. S. Bharsanthu (Bharaundha)																
254	MS-160-1	2010-11	Gaya	Chandouti	H. S. Chandaouti																
255	MS-26 -1	2009-10	Jehanabad	Makhdumpur	Govt. Basic School, Meera Bigha																
256	MS-26 -2	2009-10	Jehanabad	Hulasganj	Govt. Basic School, Dogra																
257	MS-17 -1	2009-10	Kaimur (Bhabhua)	Mohaniya	Govt. Basic School, Mohaniya																Plastering, plumbing, flooring going on.
258	MS-17 -2	2009-10	Kaimur (Bhabhua)	Bhabhua	H. S. Akhlashpur																Roof slab casted of F.F.
259	MS-17 -3	2009-10	Kaimur (Bhabhua)	Durgawati	H. S. Kampura																Painting, Elecrification going on
260	MS-171 -1	2010-11	Katihar	Falka	Govt. Basic School, Mangha									X	X						
261	MS-176-1	2010-11	Khagaria	Beldaur	Gandhi H. S, Beldaur																Paint complete
262	MS-113-1	2010-11	Madhubani	Basopatti	Govt. Basic School, Sukhasi																
263	MS-113-2	2010-11	Madhubani	Bisti	Govt. Basic School, Simari																
264	MS-114 -1	2010-11	Madhubani	Harlakhi	Govt. Basic School, Hisar																

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS		
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE	
											LL	RL	LL	RL	LL	RL				
265	MS-114 -2	2010-11	Madhubani	Madhwapur	Govt. Basic School, Rema															
266	MS-116 -1	2010-11	Madhubani	Babubarahi	J.N. H. S, Babubarahi															
267	MS-116 -2	2010-11	Madhubani	Pandaul	Govt. Basic School, Maukarampur															
268	MS-116 -3	2010-11	Madhubani	Rajnagar	Govt. Basic School, Nakati															
269	MS-118 -1	2010-11	Madhubani	Jaynagar	High School, Jainagar							X	X	X	X					
270	MS-118 -2	2010-11	Madhubani	Kaluaahi	High School, Narar									X	X					
271	MS-18 -1	2009-10	Munger	Dharhara	Govt. Basic School, Ghatwari															
272	MS-177 -1	2010-11	Nawada	Kauvakol	Govt. Basic School, Baraun Bajitpur															
273	MS-177 -2	2010-11	Nawada	Roh	Inter School, Roh															
274	MS-181 -1	2010-11	Nawada	Meskaur	Inter School, Meskaur															
275	MS-146 -1	2010-11	Rohtas	Bikram Ganj	Govt. Basic School, Kabhai															
276	MS-146 -2	2010-11	Rohtas	Bikram Ganj	R.R. H.S. Suryappura															
277	MS-146 -3	2010-11	Rohtas	Dawat	R.P.S. H.S.Kabai, Dawath															
278	MS-147 -1	2010-11	Rohtas	Kochas	H.S. Kochas															
279	MS-147 -2	2010-11	Rohtas	Dinara	M.H.S. Basdihan, Dinara															
280	MS-1 -1	2009-10	Saharsa	Sonbarsa	High School Sonbarsha															Work Stop.
281	MS-1 -2	2009-10	Saharsa	Sonbarsa	Govt. Basic School Surath															
282	MS-120-1	2010-11	Sitamarhi	Reega	T.R.N.H.S, Sahbajpur Kharsan															Work Stop.

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAYOUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
283	MS-120-2	2010-11	Sitamarhi	Parsauni	Govt. Basic School, Raghapur Bhakhari														Work Stop.
284	MS-121 -1	2010-11	Sitamarhi	Nanpur	Govt. Basic School, Janipur														
285	MS-121 -2	2010-11	Sitamarhi	Choraut	S.L.N.S H. S, Chorout														Work Stop
286	MS-122 -1	2010-11	Sitamarhi	Bajpatti	S.R.P.N. H. S, Bajpatti														Work Stop
287	MS-122 -2	2010-11	Sitamarhi	Mejarganj	J.B. H. S, Majorganj														Work Stop
288	MS-195-1	2010-11	Siwan	Nautan	H. S, Nawatan														Inaugurated
289	MS-164 -1	2010-11	Supual	Raghapur	L.S. H. S, Simrahi Bazar, Raghapur														Work Stop.
290	MS-164 -3	2010-11	Supual	Chhatapur	S.S. H. S, Sukhpur. Surpatganj														Work Stop.
291	MS-30 -1	2009-10	Vaishali	Jandaha	R.B.S.Loma														
292	MS-30 -2	2009-10	Vaishali	Patepur	Govt. Basic School Bardiha														
293	MS-30 -3	2009-10	Vaishali	Hajipur	Govt. Basic School Jagdishpur														
294	MS-30 -4	2009-10	Vaishali	Mahua	M.S Singhara														
295	MS-189 -1	2010-11	West Champaran	Piparasi	Govt. Basic School, Manjhariya														
296	MS-190-1	2010-11	West Champaran	Gaunaha	Govt. Basic School, Bhithakha														Tender Process. NIT-26 (2018-19)
297	MS-190-2	2010-11	West Champaran	Mainatand	R.S. H. S, Rampurwa														Tender Process. NIT-26 (2018-19)
298	MS-152 -1	2010-11	Arwal	Kurtha	H. S., Kurtha														Not Started.

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS				
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE			
											LL	RL	LL	RL	LL	RL						
299	MS-152 -2	2010-11	Arwal	Sonbhadra vanshi Suryapur.	H. S, Khatangi																	Not Started.
300	MS-25-2	2009-10	Aurangabad	Navi Nagar	H. S. Nabinagar																	Not Started.
301	MS-183 -2	2010-11	Aurangabad	Rafiganj	R.B.R. H. S, Rafiganj																	Not Started
302	MS-135 -1	2010-11	Bhojpur	Barhara	Govt. Basic School, Barhara																	Not started. School not locate
303	MS-136 -2	2010-11	Bhojpur	Udwant Nagar	H. S, Udwant Nagar																	Land dispute
304	MS-107-2	2010-11	Buxar	Chausa	Govt. Basic School, Saraiya																	School not locate
305	MS-198 -2	2010-11	Darbhanga	Kiratpur	H. S, Rasiyari																	Land not available (required land 293'x250' avaiable land 25'x15')
306	MS-203 -1	2010-11	Darbhanga	Kusheshwar Sthan purwi	S.K. H. S, Kusheshwar Asthan																	Retender
307	MS-203 -2	2010-11	Darbhanga	Kusheshwar Sthan	G.P. H. S, Bhahar																	Retender
308	MS-203 -3	2010-11	Darbhanga	Biraul	Onkar H. S, Supaul Bazar																	Retender
309	MS-24 -3	2009-10	Gaya	Sherghati	P.T.T.C. Sherghati																	Land not given by H.M.
310	MS-155 -1	2010-11	Gaya	Tamnkuppa	Govt. Basic School, Makhdumpur																	Not Started
311	MS-155 -2	2010-11	Gaya	Guraru	B. S. H. S. Esmailpur																	Not Started
312	MS-156 -3	2010-11	Gaya	Barachhati	Govt. Basic School, Pataluka																	Not Started.
313	MS-157 -1	2010-11	Gaya	Emamganj	Govt. Basic School, Wara																	Not Started.
314	MS-157 -2	2010-11	Gaya	Dumariya	J. H. S. Dumariya																	Not Started.
315	MS-158 -3	2010-11	Gaya	Mohda	Govt. Basic School, Jatian																	Not Started. (Land given by H.M. Dated - 15.06.15)
316	MS-175-2	2010-11	Jamui	Jhajha	M. G. S. H. S, Jhajha																	Land not available. Dropped

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
317	MS-37 -1	2009-10	Katihar	Kotha	Govt. Basic School, Gorawari													land litigation . Final bill submitted (Group No.: 37-1,37-2)	
318	MS-37 -2	2009-10	Katihar	Katihar	P.T.T.C Musapur													land litigation	
319	MS-170-2	2010-11	Katihar	Aajam Nagar	R.K. H. S, Azam Ngr													LAND PROBLEM. (villagers claiming the land as raiyati after	
320	MS-172 -1	2010-11	Katihar	Dandkhora	SadaNand H. S, Dumaria													Retender	
321	MS-176-2	2010-11	Khagaria	Manasi	Gandhi H. S, Mansi													Land not available. Dropped	
322	MS-115 -1	2010-11	Madhubani	Jhanjharpur	Kejriwal H. S, Jhanjharpur													Land Dispute	
323	MS-115 -3	2010-11	Madhubani	Madhepur	High School, Madhepur													Land Dispute	
324	MS-139 -1	2010-11	Nalanda	Silaw	Gandhi h.s.Silaw													Not Started	
325	MS-139 -2	2010-11	Nalanda	Rajgir	R.D.H.S. Rajgir													Not Started	
326	MS-141-1	2010-11	Nalanda	Nagar Nousa	H.S. Nagarnousa													Land problem water logged 8'-0" deep land	
327	MS-177 -3	2010-11	Nawada	Nardiganj	Govt. Basic School, Nadariganj													Land not available	
328	MS-178 -1	2010-11	Nawada	Barisliganj	Govt. Basic School, Dariyapur													Land not available	
329	MS-12 -1	2009-10	Patna	Masaurhi	H. S.Masaurhi													Not Started	
330	MS-12 -2	2009-10	Patna	Punpun	H. S.Punpun													Not Started	
331	MS-12 -3	2009-10	Patna	Paliganj	H. S Chandhosh													Not Started	
332	MS-101 -1	2010-11	Patna	Maner	M.Y. H. S, Gorakhatola													Land not Available Site changed proposal goes to BMSP.	
333	MS-104 -1	2010-11	Patna	Daniyawa	Rajkiyakrit H. S, Daniyawa													Land not available	

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
334	MS-35 -1	2009-10	Purnea	Dhamdaha	Govt. Basic School Purandaha														Not Started, agreement not done
335	MS-35 -2	2009-10	Purnea	Barhara kothi	Govt. Basic School Diwrawanar														Not Started, agreement not done
336	MS-35 -3	2009-10	Purnea	Banmankhi	Govt. Basic School Dheema														Not Started, agreement not done
337	MS-15 -1	2009-10	Rohtas	Sasaram	H. S.Takia														Foundation work stopped due to Land Dispute (Playground)
338	MS-191 -1	2010-11	Saran	Amnaur	Govt. Basic School, Mandroli														Not started. Retender
339	MS-191 -2	2010-11	Saran	Parsa	H. S, Parsa														Not started. Retender
340	MS-191 -3	2010-11	Saran	Madhaur	Govt. Basic School, Agahara														Not started. Retender
341	MS-192-1	2010-11	Saran	Ekma	Govt. Basic School, Rasulpur														Not started. EMD Refund
342	MS-34-1	2009-10	Sheohar	Tariyani	H.S.Taiyari														Land not available
343	MS-120-3	2010-11	Sitamarhi	Belsand	Govt. Basic School, Machi Bhandari														Not Started. Tree on Land
344	MS-121 -3	2010-11	Sitamarhi	Sursand	Saryu H. S, Sursand														Land Dispute. Field
345	MS-122 -3	2010-11	Sitamarhi	Parihar	S.G. H. S, Parihar														Local dispute.
346	MS-109 -3	2010-11	Vaishali	Bidupur	Govt. Basic School, Chechar														Land Dispute. Old building on Land & Insufficient Land
347	MS-112 -2	2010-11	Vaishali	Desari	S.G.B.B.A.S. H. S, Bhatauliya														L P Mandir on land Old Building to be Dismantle
348	MS-185 -1	2010-11	West Champaran	Bairiya	H. S, Bathna														Not Started
349	MS-185 -2	2010-11	West Champaran	Thakhara	G.M. H. S, Thakaraha														Not Started
350	MS-185 -3	2010-11	West Champaran	Bhithaha	H. S. Ajaynagar Rerha														Not Started
351	MS-186 -1	2010-11	West Champaran	Nautan	Janta H. S, Telua														Land not available

SL. NO.	GROUP NO.	SESSION	DISTRICT	BLOCK	NAME OF SCHOOLS	Retender	Not Started	PHYSICAL STATUS										REMARKS	
								LAY OUT	FOUNDATION	PL	Ground Floor		First Floor		Second Floor		FINISHING		COMPLETE
											LL	RL	LL	RL	LL	RL			
352	MS-186 -2	2010-11	West Champaran	Betiah	B.H.S.S, Bettiah														Land not available
353	MS-188 -2	2010-11	West Champaran	Lauriya	A.H. H. S, Bagahi														Land not available
Total Number of MS (2009-10)					98	0	12	0	1	0	1	2	0	4	0	1	11	66	
Total Number of MS (2010-11)					255	2	44	0	0	2	0	5	4	9	0	3	28	158	
TOTAL					353	2	56	0	1	2	1	7	4	13	0	4	39	224	