

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated :30/09/2018

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
1	2011-12	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar												Inaugurated 16.7.2016. Handover	
2	2011-12	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan													
3	2011-12	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak												Inaugurated 16.7.2016. Handover	
4	2011-12	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya												Inaugurated 16.7.2016. Handover	
5	2011-12	USSS-19-2	BHAGALPUR	Karakat	Middle School Dayalpur												Inaugurated 16.7.2016. Handover	
6	2011-12	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj												Inaugurated 16.7.2016. Handover	
7	2011-12	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater												Inaugurated 16.7.2017. Handover	
8	2011-12	USSS-9-1	KATIHAR	Katihar	Middle School Belwa												Inaugurated 16.7.2017. Handover	
9	2011-12	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi													
10	2011-12	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha												Handover	
11	2011-12	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari													
12	2011-12	USSS-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur												Inaugurated	
13	2011-12	USSS-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur												Inaugurated 16.7.2017	
14	2011-12	USSS-27 (A)	PATNA	Fatuha	Middle School, Diwra												Handover	
15	2011-12	USSS-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur												Inaugurated 16.7.2017. Handover	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
16	2011-12	USSS-34-2	ROHTAS	Dihari	Middle School, Tandwa												Inaugurated 16.7.2017. Handover	
17	2011-12	USSS-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan												Handover	
18	2011-12	USSS-34-3	ROHTAS	Karakat	Middle School, Danwar												Inaugurated 16.7.2017. Handover	
19	2011-12	USSS-25-3	SHEIKHPURA	Barbigha	Middle School, Kutout												Inaugurated 16.7.2017. Handover	
20	2011-12	USSS-14-4	SIWAN	Baniyapur	Middle School, Baluya												Inaugurated 16.7.2017. Handover	
21	2011-12	USSS-14-3	SIWAN	Daraundha	Middle School Daraunda												Inaugurated on 16.07.2016. Handed Over	
22	2011-12	USSS-46-5	SIWAN	Jeeradei	Middle School Balaipur													
23	2011-12	USSS-14-5	SIWAN	Mairwa	Middle School Barka Manjha												Inaugurated 16.7.2017. Handover	
24	2011-12	USSS-46-3	SIWAN	Nautan	Middle School Pratapur													
25	2011-12	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya													
26	2011-12	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh													
27	2011-12	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli													
28	2011-12	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha													
29	2011-12	USSS-38-2	AURANGABAD	Madanpur	Middle School, Sondiha													
30	2011-12	USSS-20 (A)	BANKA	Bansi	Middle School kairi												Second Floor Roof Casted	
31	2011-12	USSS-20 (B)	BANKA	Chandan	Middle School Bank													
32	2011-12	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
33	2011-12	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri													
34	2011-12	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani													
35	2011-12	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi													
36	2011-12	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur													Second Floor Roof Level
37	2011-12	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha													
38	2011-12	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak													
39	2011-12	USSS-29-1	BHOJPUR	Karakat	Govt. Middle School, Kudariya Parshurampur													
40	2011-12	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga													
41	2011-12	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura													
42	2011-12	USSS-29-3	BHOJPUR	Rohtas	Upgraded Middle School, Barouli													
43	2011-12	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara													Work stopped due to approach road not available due to water
44	2011-12	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara													
45	2011-12	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura													Foundation RCC
46	2011-12	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar													
47	2011-12	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi													
48	2011-12	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilleshwar Sthan													
49	2011-12	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
50	2011-12	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar													
51	2011-12	USSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand pars													
52	2011-12	USSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur													
53	2011-12	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima													
54	2011-12	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria													
55	2011-12	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd													G+2
56	2011-12	USSS-41 (E)	GAYA	Emamganj	Middle School, Bindhua													
57	2011-12	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha													G+2. work stopped
58	2011-12	USSS-41 (D)	GAYA	Guruua	Middle School, Belauti													
59	2011-12	USSS-42 (B)	GAYA	Konch	Middle School, Angara													G+2. work stopped
60	2011-12	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan													
61	2011-12	USSS-42 (D)	GAYA	Tekari	Middle School, Noni													
62	2011-12	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa													
63	2011-12	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla													
64	2011-12	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan													
65	2011-12	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa													
66	2011-12	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
67	2011-12	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta													
68	2011-12	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon													
69	2011-12	USSS-9-4	KATIHAR	Kodha	Middle School Rampur													
70	2011-12	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura													B/w uptoff sill
71	2011-12	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh													
72	2011-12	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari													
73	2011-12	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama													
74	2011-12	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat													
75	2011-12	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha													
76	2011-12	USSS-47 (A)	MUNGER	Birpur	Middle School Parra													
77	2011-12	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli													2nd Floor Sill
78	2011-12	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur													
79	2011-12	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol													
80	2011-12	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan													Upto Tie beam
81	2011-12	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna													Brickwork Running above GF LL
82	2011-12	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya													Shuttering Running
83	2011-12	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
84	2011-12	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari													
85	2011-12	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan													
86	2011-12	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur													
87	2011-12	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur													2nd Floor Sill Level
88	2011-12	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound													Kota stone work is in progress
89	2011-12	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta													
90	2011-12	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari													
91	2011-12	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak													
92	2011-12	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha													
93	2011-12	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari													
94	2011-12	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini													
95	2011-12	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan													G+2, Second Floor Linter Level
96	2011-12	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi													
97	2011-12	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina													
98	2011-12	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola													
99	2011-12	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha													Work Stop by District Admin (upto FF sill level)
100	2011-12	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
101	2011-12	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul													
102	2011-12	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari												Work Stop Letter given	
103	2011-12	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara												Work Stop Letter given	
104	2011-12	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur													
105	2011-12	USSS-46-2	SIWAN	Nautan	Middle School Kilpur													
106	2011-12	USSS-14-2	SIWAN	Raghunathpur	Middle School Gamiyar													
107	2011-12	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut													
108	2011-12	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha													
109	2011-12	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar													
110	2011-12	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya													
111	2011-12	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa													
112	2011-12	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar													
113	2011-12	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School, Sewnon												NIT-36 (2018-19)	
114	2011-12	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe												NIT-34 (2018-19)	
115	2011-12	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari												NIT-34 (2018-19)	
116	2011-12	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak												NIT-34 (2018-19)	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
117	2011-12	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur												Not Started	
118	2011-12	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu												Land not available	
119	2011-12	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia												Insufficient Land.	
120	2011-12	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East												Land available , letter issued to contractor for start the work.	
121	2011-12	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan												Insufficient Land	
122	2011-12	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi												Insufficient Land	
123	2011-12	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa												Insufficient Land	
124	2011-12	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag												Land not available.	
125	2011-12	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur												Land not available	
126	2011-12	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra												Land not available, DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध करने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 तक	
127	2011-12	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap												DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 तक	
128	2011-12	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar												स्थल उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 तक	
129	2011-12	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali												Land not available	
130	2011-12	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho												Local Dispute	
131	2011-12	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado												Double Scheme. Match to SSS 184	
132	2011-12	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula												H.M. not giving permission to construct the building	
133	2011-12	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur												LOA Issue. Dismantling require	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
134	2011-12	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola												LOA Issue. Dismantling require	
135	2011-12	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur												Insufficient Land	
136	2011-12	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara												LOA Issue. Dismantling require	
137	2011-12	USSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih												LOA Issue	
138	2011-12	USSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi												Not Started. Land available	
139	2011-12	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari												LOA Issue	
140	2011-12	USSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai												LOA issue. Land not available	
141	2011-12	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli												Land Dispute	
142	2011-12	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur												Land Dispute	
143	2011-12	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini												Required old building demolition	
144	2011-12	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini												LOA Issue. Not Started	
145	2011-12	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna												LOA Issue. Not Started	
146	2011-12	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna												LOA Issue. Available Land 40'-0" x 120'-0"	
147	2011-12	USSS-28-1	PATNA	Naubatpur	Middle School, Karai												स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है	
148	2011-12	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli												LOA Issue. Land not registered in the name of school	
149	2011-12	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East												Not Started. Double Scheme SSS-75 ,	
150	2011-12	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara												LOA issue	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete	
												LL	RL	LL	RL			
151	2011-12	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur													LOA Issue
152	2011-12	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp													LOA Issue
153	2011-12	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara													Land Dispute
154	2011-12	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra													Land not available
155	2011-12	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya													Land not available
156	2011-12	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola													LOA Issue
Total No. Of USSS (2011-12)				156		4	0	40	3	15	8	2	14	8	11	29	24	