

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
Physical status of Construction of Tharuhat Project (100 Bedded Residential School)

Report dated: 30/09/2019

S. No.	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Agreement No. & Date	Physical Status										Remarks		
							No t Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		2nd Floor			Fini shi ng	Com plet e
											LL	RL	LL	RL	LL	RL			
1	THARU-7-1	West Champaran	Madhubani	100 BED Hostel Madhubani	Samir kumar	58SBD OF 2018-19											Expected Completion end of November 2019		
2	THARU-8-1	West Champaran	Kadmahwa	100 BED Hostel Madhubani	Anil kumar	61SBD OF 2018-19											Expected Completion January 2020		
3	THARU-9-1	West Champaran	Belsandi	100 BED Hostel Madhubani	Baba Bateswar Constuction	147SBD of 2018-19											Expected Completion January 2020		
4	THARU-9-1	West Champaran	Dhamura	100 BED Hostel Madhubani	Sarda Chandel Construction Pvt.Ltd.	181 SBD of 2018-19											Expected Completion June 2020		
5	THARU-9-1	West Champaran	Bhirbhiriya	100 BED Hostel Madhubani	-	-	1										Land not available.		
Total No. Of Tharuhat Projects (100 Bedded Residential School)					5		1	0	0	0	0	1	0	0	0	0	3	0	