

BSEIDC LTD., PATNA																											
Construction of 100 Beded Girls Hostel																											
Administrative Approval Letter no. & Date :				BEPC letter no. KGBV/56/2019-20/1589 & Revised AA letter no. BSEIDC/TECH/24/2021/5342 & AA Amount (Rs. In Lakh) :- 263.087																							
Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	Date completion (as per agreement)	Duration (in Months)	Not Started	Physical Status												Remarks			
												Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Handover				
															LL	RL	LL	RL	LL	RL							
AGREEMENT DONE																											
1	GH-302	Bhagalpur	Banka	Belhar	High School,Rajpur Belhar	M/s Rungta Enterprises	743/ 24.01.22	432 SBD of 2021-22 (22.02.2022)	21-05-2023	15 Months																	
		Bhagalpur		Shambhuganj	Block Office Campus Shambhuganj				21-05-2023	15 Months																	
		Bhagalpur		Phullidumar	KGBV Campus, Phullidumar				21-05-2023	15 Months																	
		Bhagalpur		Amarpur	MS Bharko				21-05-2023	15 Months																	
LOA ISSUED																											
2	GH-301	Magadh	Aurangabad	Aurangabad	MS Jamhor	Rajnish Kumar Singh	1794/ 04.03.22			15 Months																	
		Magadh		Barun	KGBV Campus, Barun					15 Months																	
		Magadh		Daudnagar	H S Akauni					15 Months																	
		Magadh		Obra	MS Bharub					15 Months																	
3	GH-303	Bhagalpur	Banka	Chandan	Proj. Girl's H. S. Chandan	Lal Rupak Kumar Singh	740/ 24.01.22			15 Months																	
		Bhagalpur		Katoria	MS Katoria Campus					15 Months																	
		Bhagalpur		Bounsi	C. N. D. High School Baunsi					15 Months																	
		Bhagalpur		Barahat	KGBV , Block Office Campus, Barahat					15 Months																	
4	GH-309	Munger	Jamui	Chakai	Middile School, Chakhai	Lal Rupak Kumar Singh	742/ 24.01.22			15 Months																	
		Munger		Islamnagar,Aliganj	KGBV Campus, Islamnagar,Aliganj					15 Months																	
		Munger		Laxmipur	KGBV Campus in Block Headquarter, Laxmipur					15 Months																	
		Munger		Sikandra	Middle School, Sikandra					15 Months																	
5	GH-312	Tirhut East	Muzaffarpur	Gaighat	KGBV Campus, Gaighat	M/S Mother India Construction Pvt. Ltd.	742/ 24.01.22			15 Months																	
		Tirhut East		Bandra	Middle School Vishnupur Mehsi					15 Months														Notice for Agreement			
		Tirhut East		Muraul	DIET(KGBV Campus), Muraul					15 Months																	
6	GH-316	Magadh	Nawada	Pakari Barawan	KGBV Campus, PakariBarawan	Pankaj Kumar (9334457321)	9214/ 23.12.21			15 Months																	
		Magadh		Kouakol	Inter School Kouakol					15 Months																	
7	GH-318	Purnea	Araria	Araria	L. S. H. S. Palasi, Pategna	ANIL KUMAR (9523747413)	1796/ 04.03.22			15 Months																	
		Purnea		Bhargama	K.G.B.V. Campus ,Bhargama					15 Months																	
		Purnea		Jokihat	K.G.B.V. Campus, Jokihat					15 Months																	
		Purnea		Palasi	K.G.B.V. Campus ,Palasi					15 Months																	
		Purnea		Raniganj	M. S. Raniganj Campus					15 Months																	
8	GH-319	Magadh	Arwal	Kaler	H. S. Validad	DHANANJAY KUMAR (9523747413)	9213/23.1 2.21			15 Months																Tie beam	
		Magadh		Sonbhadra Banshi Survapur	H. S. Banshi Kalyanpur					15 Months														Foundation			
9	GH-320	Tirhut West	East Champaran	Banjaria	K.G.B.V. Campus, Banjaria	M/s A.B Buildicon	9212/23.1 2.21			15 Months																	
		Tirhut West		Chhauradano	K.G.B.V. Campus, Chhauradano					15 Months																	

Sl. No.	Group No.	Divison	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	completion (as per agreement)	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks
															LL	RL	LL	RL	LL	RL				
10	GH-321	Patna West	Kaimur	Bhabhua	Middle School „Siwo	Ajay Kumar Singh	1797/4.03 .2022			15 Months														
		Patna West		Chainpur	K.G.B.V. Campus, Chainpur					15 Months														
		Patna West		Chand	K.G.B.V. Parisar, Chand					15 Months														
		Patna West		Mohania	K.G.B.V. Campus, Mohania					15 Months														
11	GH-322	Munger	Sheikhpura	Sheikhpura	K.G.B.V. Campus, Shekhpura	Sanjay Kumar Technocrate Pvt. Ltd.	741/24.01 .2022	24 SBD of 2022-23 (08.04.2022)	07-07-2023	15 Months													Sufficient Land Not Available	
		Munger		Sheikhopur Sarai	K.G.B.V. Campus, Shekhopur Sarai				07-07-2023	15 Months												NOC Awaited		
12	GH-304	Magadh	Gaya	Atri	Proj.(+2)Girl's H. S. Tetua	SARAOJ NARAYAN PRASAD SINGH NALANDA, MOB. 9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3019 date 21-04- 2022			15 Months														
		Magadh		Mohra	KGBV Campus, Mohra					15 Months														
		Magadh		Wazirganj	(+2 Kedarnath High School Tarwan					15 Months														
		Magadh		Tankuppa	Middle School Tankuppa,Campus					15 Months														
13	GH-305	Magadh	Gaya	Tikari	Middle School Makhpa	SARAOJ NARAYAN PRASAD SINGH , NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3018 date 21-04- 2022			15 Months														
		Magadh		Belaganj	MS Rauna					15 Months														
		Magadh		Khizarsarai	M S Khizarsarai					15 Months														
		Magadh		Gaya Nagar	KGBV Campus, Gaya Nagar					15 Months														
		Magadh		Manpur	MS Bhore, Manpur					15 Months														
		Magadh								15 Months														
14	GH-306	Magadh	Gaya	Bodhgaya	MS Basarhi	GOKUL VASUDEV CONSTRUCTION PRIVATE LIMITED, JEHANABAD, Mob. 9430045240 , Email- Gokulvasudevconstructionpvt ltd@gmail.com	3007 date 20-04- 2022			15 Months														
		Magadh		Dobhi	KGBV Campus, Dobhi					15 Months														
		Magadh		Barachatti	KGBV Campus, Barachatti					15 Months														
15	GH-308	Magadh	Gaya	Sherghati	KGBV Campus, Sherghati	SARAOJ NARAYAN PRASAD SINGH, NALANDA, MOB.9431686479 EMAIL- sarojnarayanprasadsingh@gmail.com	3008 date 20-04- 2022			15 Months														
		Magadh		Banke Bazar	Middle School Roshanganj					15 Months														
		Magadh		Imamganj	MS Pararia					15 Months														
TENDER PROCESS																								
16	GH-307	Magadh	Gaya	Paraiya	(+2 Pro. Kanya High School Paraiya					15 Months														NIT-40 (2021-22)
		Magadh		Guraru	M.S. Mathurapur					15 Months														
		Magadh		Gurua	UHS Rahunath Khap					15 Months														
17	GH-310	Tirhut East	Muzaffarpur	Kanti	M.S. Madhuban KGBV Campus, Kanti					15 Months														NIT-40 (2021-22)
		Tirhut East		Marwan	KGBV Campus, Marwan					15 Months														
		Tirhut East		Kurhani	Buniyadi Abhyasshala,Turki					15 Months														
		Tirhut East		Mushahari	Navrastra H.S Patahi					15 Months														
18	GH-313	Tirhut East	Muzaffarpur	Paroo	KGBV Campus, Paroo					15 Months														NIT-40 (2021-22)
		Tirhut East		Sahebganj	KGBV Campus, Sahebganj					15 Months														
		Tirhut East		Motipur	S. U. HS Brahmpura					15 Months														
19	GH-315	Magadh	Nawada	Warsaliganj	MS Sambe					15 Months														NIT-40 (2021-22)
		Magadh		Nawada	Proj. Kanya Inter High School,Nawada					15 Months														

Sl. No.	Group No.	Division	District Name	Block	Name of School	Agency Name	LOA No. & Date	Agreement No. / Date	completion (as per agreement)	Duration (in Months)	Not Start	Lay-out	Foundation	Plinth	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks
															LL	RL	LL	RL	LL	RL				
19	GH-315	Magadh	Nawada	Akbarpur	KGBV Campus, Akbarpur					15 Months													NIT-40 (2021-22)	
		Magadh		Govindpur	KGBV Campus, Govindpur					15 Months														
20	GH-317	Patna West	Rohtas	Dawath	Block Office Dawath					15 Months													NIT-40 (2021-22)	
		Patna West		Dinara	Block Office Dinara,					15 Months														
		Patna West		Kochas	K.G.B.V. Campus, Kochas					15 Months														
		Patna West		Rohtas	K.G.B.V. Campus, Rohtas					15 Months														
21	GH-323	Tirhut West	Sheohar	Puranhiya	K.G.B.V. Campus, Puranhiya					15 Months													NIT-40 (2021-22)	
		Tirhut West		Sheohar	Near K.G.B.V. Campus, Sheohar					15 Months														
		Tirhut West		Tariani Chowk	U. M. S. Chatauni Near K.G.B.V. Campus, Tariani Chowk					15 Months														
22	GH-324	Tirhut West	West Champaran	Sidha (Bagaha-2)	K.G.B.V. Campus, Sidha (Bagaha-2)					15 Months													NIT-40 (2021-22)	
		Tirhut West		Piprasi	K.G.B.V. Campus, Piprasi					15 Months														
		Tirhut West		Madhubani	K.G.B.V. Campus, Madhubani					15 Months														
23	GH-325	Tirhut West	West Champaran	Ramnagar	MS Bakhri					15 Months													NIT-40 (2021-22) Retender NIT-47 (2021-22)	
		Tirhut West		Gaunaha	K.G.B.V. Campus, Gaunaha					15 Months														
		Tirhut West		Mainatand	Laxmi Narayan High School, Pidari					15 Months														
		Tirhut West		Narkatiyaganj	K.G.B.V. Campus, Narkatiyaganj					15 Months														
24	GH-327	Tirhut West	West Champaran	Jogapatti	K.G.B.V. Campus, Jogapatti					15 Months													NIT-40 (2021-22)	
		Tirhut West		Chanpatiya	Buniyadi vidyalay Vrindavan Kanya					15 Months														
		Tirhut West		Sikta	K.G.B.V. Campus, Sikta					15 Months														
25	GH-311	Tirhut East	Muzaffarpur	Aurai	Block Campus, Aurai					15 Months													NIT-47 (2021-22)	
		Tirhut East		Meenapur	Block Campus, Meenapur					15 Months														
		Tirhut East		Bochahan	Middle School Bochahan					15 Months														
26	GH-314	Magadh	Nawada	Nardiganj	Inter School Nadiganj					15 Months													NIT-47 (2021-22)	
		Magadh		Hisua	Near KGBV Campus, Hisua					15 Months														
		Magadh		Narhat	KGBV Campus, Narhat					15 Months														
		Magadh		Meskaur	Near KGBV Campus, Meskaur					15 Months														
		Magadh		Sirdala	KGBV Campus, Sirdala					15 Months														
27	GH-326	Tirhut West	West Champaran	Bettiah	Middile School Singhachhapar					15 Months													NIT-47 (2021-22)	
		Tirhut West		Majhauliya	K.G.B.V. Campus, Majhauliya					15 Months														
		Tirhut West		Bairiya	K.G.B.V. Campus, Bairiya					15 Months														
Total No. of Groups			27	Total No. of Buildings	93						90	0	3	0	0	0	0	0	0	0	0	0	0	