

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

## SUMMARY OF PROJECTS

As On:- 31/08/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieived Amount (in Lakh)	Fin. Exp. (31.08.2017) (in Lakhs)	Financial Achievem ent (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	<b>567</b>	2134.20	1584.13	74.23%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	8	0	0	9	251	42	30		13170.14	12773.60	96.99%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	0	3	2	5	0	12	0	0	35	290	57	56		14947.24	16302.76	109.07%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>3</b>	<b>6</b>	<b>5</b>	<b>19</b>	<b>4</b>	<b>21</b>	<b>0</b>	<b>0</b>	<b>46</b>	<b>569</b>	<b>104</b>	<b>98</b>	<b>567</b>	<b>30251.58</b>	<b>30660.49</b>	<b>101.35%</b>
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	40	11307.36	7360.35	65.09%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	5	80	6	27	76	5872.80	11673.54	198.67%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7		0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>123</b>	<b>23</b>	<b>55</b>	<b>116</b>	<b>17180.16</b>	<b>19033.89</b>	<b>110.79%</b>
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	<b>52</b>	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	29	146	63	46	<b>151</b>	39714.17	47781.05	120.27%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>16</b>	<b>1</b>	<b>20</b>	<b>0</b>	<b>6</b>	<b>33</b>	<b>216</b>	<b>79</b>	<b>58</b>	<b>203</b>	<b>55569.17</b>	<b>67347.15</b>	<b>121.20%</b>
9	SSS (Senior Secondary School) (2013-14)	993	992	5	11	13	9	41	4	50	0	0	229	522	362	109	469	90000.00	87711.98	92.49%
10	HSS(Higher Secondary School) (2013-14)	226	222	1	2	1	3	7	1	8	0	0	56	118	79	29	126	23904.88	19551.80	80.36%
11	SSSM (Senior Secondary School Minority) (2014-15)	121	114	3	5	5	2	13	1	8	0	0	35	41	72	8	38	25177.64	9831.63	44.10%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	7	13	13	5	26	6	17	0	0	65	103	152	102	96	1404.00	21260.03	1355.54%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	1	0	0	0	0	3	22	4	0	17	7333.42	7752.30	104.78%
14	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	1	0	0	0	3	3	5	1	3	1628.00	1325.82	75.43%
15	Deegree College	12	12	0	2	1	0	0	0	0	1	2	2	2	8	2		3500.00	2599.80	65.37%
16	Child Development Project Office co-housing (CDPO)	33	33	0	1	0	0	1	0	1	0	3	14	11	20	2	5	3180.50	2525.70	73.17%
17	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
18	Block Resource Centre (BRC)	185	135	7	11	11	8	19	6	21	6	4	13	0	106	79	1	8139.00	1191.98	9.75%
	<b>Total :-</b>	<b>3537</b>	<b>3171</b>	<b>23</b>	<b>50</b>	<b>52</b>	<b>33</b>	<b>145</b>	<b>24</b>	<b>148</b>	<b>7</b>	<b>15</b>	<b>517</b>	<b>1730</b>	<b>1014</b>	<b>543</b>	<b>1641</b>	<b>271592.20</b>	<b>271252.62</b>	<b>99.87%</b>