

Bihar State Educational Infrastructure Development Corporation Limited, Patna

Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)

Report Dated: 31/08/2018

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio n	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
1	GH-112-1	2010-11	Arwal	Karpi	High School, Karpi									COMPLETED	Inaugurated 16.07.2016. Handover		
2	GH-112-2	2010-11	Arwal	Arwal	Balika High School, Arwal									COMPLETED	Inaugurated 16.07.2016. Handover		
3	GH-09-1	2009-10	Aurangabad	Madanpur	Anugrah H.S., Madanpur									COMPLETED	Inaugurated. Handover		
4	GH-09-2	2009-10	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj									COMPLETED	Inaugurated. Handover		
5	GH-148-1	2010-11	Banka	Rajaoun	R.H.S, Douni									COMPLETED	Inaugurated. Handover		
6	GH-30-1	2009-10	Bhagalpur	Sanhoula	M.S., Arar,									COMPLETED	Inaugurated. Handover		
7	GH-31-2	2009-10	Bhagalpur	Narayanpur	M.S., Manoharpur,									COMPLETED	Inaugurated 16.07.2016. Handover		
8	GH-143-1	2010-11	Bhagalpur	Pirpaiti	M.S, Simanpur									COMPLETED	Inaugurated. Handover		
9	GH-143-2	2010-11	Bhagalpur	Kahalgaon	R. S. H.S, Rampur									COMPLETED	Inaugurated. Handover		
10	GH-143-3	2010-11	Bhagalpur	Sabour	H.S, Mamalkha									COMPLETED	Inaugurated. Handover		
11	GH-144-1	2010-11	Bhagalpur	Goradih	M.S, Goradih									COMPLETED	Inaugurated. Handover		
12	GH-144-2	2010-11	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj									COMPLETED	Inaugurated. Handover		
13	GH-145-1	2010-11	Bhagalpur	Bihpur	H.S, Jairampur									COMPLETED	Inaugurated. Handover		
14	GH-145-2	2010-11	Bhagalpur	Naugachhia	H.S, Sahu Parbatta									COMPLETED	Inaugurated. Handover		
15	GH-146-1	2010-11	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur									COMPLETED	Inaugurated. Handover		

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
16	GH-147-1	2010-11	Bhagalpur	Shahkund	Proj. H.S, Shahkund											1	COMPLETED	Inaugurated. Handover
17	GH-147-2	2010-11	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur											1	COMPLETED	Inaugurated. Handover
18	GH-07-1	2009-10	Bhojpur	Agioan	D.N.H.S., Gorpa											1	COMPLETED	Handover
19	GH-08-1	2009-10	Bhojpur	Jagdishpur	Janta H.S., Baligaw											1	COMPLETED	Handover
20	GH-109-1	2010-11	Buxar	Rajpur	H.S.Rajpur Compound											1	COMPLETED	Inaugurated 16.07.2017. Handover
21	GH-109-2	2010-11	Buxar	Itarhi	H.S.Itarhi											1	COMPLETED	Inaugurated 16.07.2017. Handover
22	GH-109-3	2010-11	Buxar	Nawanagar	H.S. Nawanagar											1	COMPLETED	Inaugurated 16.07.2016. Handover
23	GH-133-1	2010-11	Darbhanga	Keoti	R. S. H.S, Keoti											1	COMPLETED	Inaugurated. Handover
24	GH-133-2	2010-11	Darbhanga	Ghanshyampur	H.S, Pohadidibela											1	COMPLETED	Inaugurated. Handover
25	GH-134-1	2010-11	Darbhanga	Kusheswara	M.S, Kushe .Sthan											1	COMPLETED	Inaugurated. Handover
26	GH-134-2	2010-11	Darbhanga	Hanuman Nagar	G..H. S.Kolhanta Patori											1	COMPLETED	Inaugurated. Handover
27	GH-135-2	2010-11	Darbhanga	Manigachhi	H.S, Balour											1	COMPLETED	Inaugurated. Handover
28	GH-135-3	2010-11	Darbhanga	Tardih	H.S, Narainpur											1	COMPLETED	Inaugurated. Handover
29	GH-116-2	2010-11	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur											1	COMPLETED	Inaugurated 16.07.2016
30	GH-117-1	2010-11	East Champaran	Dhaka	K.G.B.N., Dhaka											1	COMPLETED	Inaugurated 16.07.2016. Handover
31	GH-117-2	2010-11	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan											1	COMPLETED	Inaugurated 16.07.2016. Handover
32	GH-118-1	2010-11	East Champaran	Kesariya	K.G.B.N., Kesariya											1	COMPLETED	Inaugurated 16.07.2016. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
33	GH-118-2	2010-11	East Champaran	Kotwa	K.G.B.N., Kotwa											1	COMPLETED	Inaugurated 2017. Handover
34	GH-118-3	2010-11	East Champaran	Sangrampur	K.G.B.N., Sangrampur											1	COMPLETED	Inaugurated 2017
35	GH-129-1	2010-11	Gopalganj	Baikunthpur	H.S, Sirsa											1	COMPLETED	Inaugurated. Handover
36	GH-129-2	2010-11	Gopalganj	Sidhwaliya	H.S, Mahamadpur											1	COMPLETED	Inaugurated. Handover
37	GH-129-3	2010-11	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)											1	COMPLETED	Location Changed on 27.08.15. Handover
38	GH-130-1	2010-11	Gopalganj	Panchdewari	H.S, Jamunaha Bazar											1	COMPLETED	Inaugurated. Handover
39	GH-132-1	2010-11	Gopalganj	Kuchaikote	H.S, Sonkola											1	COMPLETED	Inaugurated. Handover
40	GH-132-2	2010-11	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj											1	COMPLETED	Inaugurated. Handover
41	GH-150-1	2010-11	Jamui	Khaira	Project G.H.S, Khaira											1	COMPLETED	Inaugurated. Handover
42	GH-150-2	2010-11	Jamui	Sono	Project H.S, Sona											1	COMPLETED	Inaugurated. Handover
43	GH-111-1	2010-11	Kaimur	Durgawati	K.G.B.V. Compound											1	COMPLETED	Inaugurated. Handover
44	GH-111-2	2010-11	Kaimur	Adhaura	H. S. Adhaura											1	COMPLETED	Inaugurated. Handover
45	GH-27-1	2009-10	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon											1	COMPLETED	Inaugurated
46	GH-27-2	2009-10	Katihar	Balrampur	S. S., High School, Telta											1	COMPLETED	Inaugurated
47	GH-27-3	2009-10	Katihar	Sameli	D. G. H. S., Krishna Nagar											1	COMPLETED	Inaugurated
48	GH-28-1	2009-10	Katihar	Manihari	B. P. S. P. H. S., Manihari											1	COMPLETED	Inaugurated
49	GH-28-2	2009-10	Katihar	Azamnagar	H. S., Salmari											1	COMPLETED	Inaugurated
50	GH-29-2	2009-10	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela											1	COMPLETED	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
51	GH-34-2	2009-10	Lakhisarai	Pipariya	M.M.P. H.S., Walipur									COMPLETED	Inaugurated 16.07.2016. Handover		
52	GH-15-1	2009-10	Madhubani	Madhepur	H.S. Madhepur*									COMPLETED	Inaugurated 16.07.2016. Handover		
53	GH-15-2	2009-10	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*									COMPLETED	Inaugurated 16.07.2016. Handover		
54	GH-15-3	2009-10	Madhubani	Andarathari	M.S., Andarathari									COMPLETED	Inaugurated 16.07.2016		
55	GH-16-2	2009-10	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*									COMPLETED	Inaugurated 16.07.2016. Handover		
56	GH-16-3	2009-10	Madhubani	Babubarhi	M.S., Bhupatti									COMPLETED	Inaugurated 16.07.2016. Handover		
57	GH-17-2	2009-10	Madhubani	Jainagar	M.S., Dullipatti									COMPLETED	Inaugurated. Handover		
58	GH-18-1	2009-10	Madhubani	Basopatti	H.S. Basopatti *									COMPLETED	Handover		
59	GH-18-2	2009-10	Madhubani	Madhwapur	H.S. Madhwapur*									COMPLETED	Handover		
60	GH-18-3	2009-10	Madhubani	Ghoghardiha	H.S., Dewadh									COMPLETED	Handover		
61	GH-136-2	2010-11	Madhubani	Harlakhi	H.S, Umgau									COMPLETED	Inaugurated. Handover		
62	GH-33-1	2009-10	Munger	Haveli Kharapur	Govt.+2 H.S., Haweli Kharapur									COMPLETED	Inaugurated		
63	GH-33-3	2009-10	Munger	Tetiabamber	Jagannath H.S Tetia Bamber									COMPLETED	Inaugurated		
64	GH-101-1	2010-11	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa									COMPLETED	Inaugurated 16.07.2016. Handover		
65	GH-101-2	2010-11	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur									COMPLETED	Inaugurated. Handover		
66	GH-102-2	2010-11	Patna	Belchhi	Rajkiyakrit H.S., Saksohar									COMPLETED	Inaugurated 2017. Handover		
67	GH-103-1	2010-11	Patna	Paliganj	Rajkiyakrit H.S., Paliganj									COMPLETED	Inaugurated 2017. Handover		
68	GH-103-2	2010-11	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura									COMPLETED	Inaugurated 2017. Handover		

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
69	GH-103-3	2010-11	Patna	Bikram	Parwati H.S., Bikram									1	COMPLETED	Inaugurated. Handover	
70	GH-104-1	2010-11	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih									1	COMPLETED	Inaugurated 2017. Handover	
71	GH-104-2	2010-11	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun									1	COMPLETED	Inaugurated 2017. Handover	
72	GH-105-2	2010-11	Patna	Danapur	Baldeo Senior Secondary School, Danapur									1	COMPLETED	Inaugurated. Handover	
73	GH-105-3	2010-11	Patna	Maner	Rajkiyakrit H/S, Maner									1	COMPLETED	Handover	
74	GH-106-1	2010-11	Patna	Mokama	Railway Aided H.S., Mokama									1	COMPLETED	Inaugurated. Handover	
75	GH-106-2	2010-11	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra									1	COMPLETED	Inaugurated. Handover	
76	GH-107-1	2010-11	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh									1	COMPLETED	Inaugurated. Handover	
77	GH-108-1	2010-11	Patna	Naubatpur	Rajkiyakrit H.S., Amarpura									1	COMPLETED	Inaugurated. Handover	
78	GH-108-2	2010-11	Patna	Sampatchak	Gramin S.S.School Chakbairiya, Patna									1	COMPLETED	Inaugurated. Handover	
79	GH-22-1	2009-10	Purnea	Dhamdaha	H.S., Dhamdaha									1	COMPLETED	Inaugurated 2017	
80	GH-24-2	2009-10	Purnea	Jalalgarh	N.D Rungata H.S., Jalalgarh									1	COMPLETED	Inaugurated. Handover	
81	GH-24-3	2009-10	Purnea	Kasba	Kalanand H.S., Garabnaili									1	COMPLETED	Inaugurated. Handover	
82	GH-110-1	2010-11	Rohtas	Chenari	Middle School, Khurmabad, Chenari									1	COMPLETED	Inaugurated. Handover	
83	GH-141-1	2010-11	Saharsa	Kahra	Govt. Girls H. S, Saharsa									1	COMPLETED	Inaugurated	
84	GH-141-2	2010-11	Saharsa	Saur Bazar	Gajadhar Sahu H.S, Saur Bazar									1	COMPLETED	Inaugurated	
85	GH-142-2	2010-11	Saharsa	Sonbarsa	Sir Hariballabh Inst.									1	COMPLETED	Inaugurated 2017	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks			
						No t Sta rt	La yo ut	Fo un da tio n	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e					
										LL	RL	LL	RL							
86	GH-19-2	2009-10	Samastipur	Bithan	H.S., Bithan												1	COMPLETED	Inaugurated. Handover	
87	GH-20-1	2009-10	Samastipur	Warisnagar	M.S., Hajpurwa, Warisnagar													1	COMPLETED	Inaugurated. Handover
88	GH-137-2	2010-11	Samastipur	Pusa	Girls Int. Sch. Pusa													1	COMPLETED	Inaugurated. Handover
89	GH-138-1	2010-11	Samastipur	Ujiarpur	B.R.C, Ujiarpur Campus													1	COMPLETED	Inaugurated. Handover
90	GH-138-2	2010-11	Samastipur	Sarayranjan	H.S, Bathua Bujurg													1	COMPLETED	Inaugurated. Handover
91	GH-138-3	2010-11	Samastipur	Samastipur	M. I. S. Samastipur													1	COMPLETED	Inaugurated. Handover
92	GH-139-1	2010-11	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N													1	COMPLETED	Inaugurated. Handover
93	GH-139-2	2010-11	Samastipur	Bibhutipur	M.S, Sirsi													1	COMPLETED	Inaugurated. Handover
94	GH-139-3	2010-11	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai													1	COMPLETED	Inaugurated. Handover
95	GH-140-1	2010-11	Samastipur	Hasanpur	N.H.S, Hasanpur Road													1	COMPLETED	Inaugurated. Handover
96	GH-140-2	2010-11	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar													1	COMPLETED	Inaugurated. Handover
97	GH-140-3	2010-11	Samastipur	Khanpur	I.Sch. Siropatti Khatu													1	COMPLETED	Inaugurated. Handover
98	GH-13-1	2009-10	Saran	Parsa	M.S., Bishnupur, Parsa													1	COMPLETED	Inaugurated. Handover
99	GH-126-1	2010-11	Saran	Garkha	MS Chainpur Bhaiswara													1	COMPLETED	Handover. Handover
100	GH-126-2	2010-11	Saran	Maker	UMS Baghakol													1	COMPLETED	Inaugurated. Handover
101	GH-01-1	2009-10	Sitamarhi	Parihar	S.G.H.S., Parihar													1	COMPLETED	Inaugurated. Handover
102	GH-01-2	2009-10	Sitamarhi	Sonbarsa	H.S., Bhutahi													1	COMPLETED	Inaugurated. Handover
103	GH-01-3	2009-10	Sitamarhi	Bathnaha	H.S., Yogibana Bazar													1	COMPLETED	Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e		
										LL	RL	LL	RL				
104	GH-02-1	2009-10	Sitamarhi	Parsauni	H.S., Parsauni Chowk										1	COMPLETED	Inaugurated 16.07.2016. Handover
105	GH-02-2	2009-10	Sitamarhi	Riga	H.S., Rewasi										1	COMPLETED	Inaugurated 16.07.2016. Handover
106	GH-02-3	2009-10	Sitamarhi	Belsand	H.S., Belsand										1	COMPLETED	Inaugurated 16.07.2016. Handover
107	GH-4-1	2009-10	Sitamarhi	Sursand	Saryu H.S., Sursand										1	COMPLETED	Handover
108	GH-4-3	2009-10	Sitamarhi	Choraut	H.S., Choraut										1	COMPLETED	Inaugurated 2017. Handover
109	GH-5-1	2009-10	Sitamarhi	Bajpatti	H.S., Bajpatti										1	COMPLETED	Inaugurated. Handover
110	GH-5-2	2009-10	Sitamarhi	Nanpur	H.S., Janipur										1	COMPLETED	Inaugurated. Handover
111	GH-5-3	2009-10	Sitamarhi	Bokhra	H.S., Kharka										1	COMPLETED	Inaugurated. Handover
112	GH-6-1	2009-10	Sitamarhi	Dumra	K.G.H.S., Dumra										1	COMPLETED	Inaugurated 2017. Handover
113	GH-6-2	2009-10	Sitamarhi	Runni saidpur	H.S., Morsand										1	COMPLETED	Inaugurated 2017. Handover
114	GH-127-1	2010-11	Siwan	Maharajganj	H. S. Sikatiya										1	COMPLETED	Inaugurated. Handover
115	GH-127-2	2010-11	Siwan	Barhariya	Sri Krishan H. S. Kailgarh										1	COMPLETED	Inaugurated. Handover
116	GH-127-3	2010-11	Siwan	Bhagwanpur Hatt	S. S. High School, Bhagawanpur Hatt										1	COMPLETED	Inaugurated. Handover
117	GH-128-1	2010-11	Siwan	Goreya Kothi	Narayan Karmayogi H. S., Goreyakothi										1	COMPLETED	Inaugurated. Handover
118	GH-128-2	2010-11	Siwan	Basantpur	H.S., Basantpur										1	COMPLETED	Inaugurated. Handover
119	GH-128-3	2010-11	Siwan	Dharaunda	G. S. H.S., Ujaini										1	COMPLETED	Inaugurated. Handover
120	GH-21-1	2009-10	Supaul	Raghopur	M.S., Kajayan, Raghopur										1	COMPLETED	Inaugurated
121	GH-21-2	2009-10	Supaul	Pratapganj	Public H.S., Pratapganj										1	COMPLETED	Inaugurated

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
122	GH-121-2	2010-11	Vaishali	Mahua	M.S. Singhara									1	COMPLETED	Inaugurated. Handover	
123	GH-122-2	2010-11	Vaishali	Bidupur	S.S.V.M.H.S., Ramdauli									1	COMPLETED	Inaugurated. Handover	
124	GH-123-1	2010-11	Vaishali	Patepur	S.R.C.H.S.,Patepur, Vaishali									1	COMPLETED	Inaugurated 16.07.2016. Handover	
125	GH-124-2	2010-11	Vaishali	Bhagwanpur	M.S.Ratnapura Bhagwanpur									1	COMPLETED	Inaugurated 16.07.2016. Handover	
126	GH-124-3	2010-11	Vaishali	Chehrakala	B.N. High School, Sehan *									1	COMPLETED	Inaugurated 2017. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Physical Status	Remarks		
						No t Sta rt	La yo ut	Fo un da tio n	PL	Groun d floor		1st Floor				Fin ish ing	Com plet e
										LL	RL	LL	RL				
127	GH-135-1	2010-11	Darbhanga	Gora Bauram	H.S, Gourabauram									1		IN-PROGRESS	
128	GH-120-1	2010-11	East Champaran	Ramgharwa	K.G.B.N., Ramgharwa									1		IN-PROGRESS	
129	GH-130-2	2010-11	Gopalganj	Bhorey	H.S, Bhore									1		IN-PROGRESS	
130	GH-131-1	2010-11	Gopalganj	Uchakagaon	H.S, Uchakagaon									1		IN-PROGRESS	
131	GH-29-1	2009-10	Katihar	Falka	B. S. M. High School, Pothiya									1		IN-PROGRESS	
132	GH-35-1	2009-10	Lakhisarai	Halsi	High School, Halsi									1		IN-PROGRESS	
133	GH-35-2	2009-10	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma									1		IN-PROGRESS	
134	GH-14-1	2009-10	Madhubani	Benipatti	B.J.J.H.S. Adher*									1		IN-PROGRESS	
135	GH-14-2	2009-10	Madhubani	Bisfi	H.S. Parsauni*									1		IN-PROGRESS	
136	GH-149-1	2010-11	Munger	Tarapur	M.S, Tarapur									1		IN-PROGRESS	
137	GH-22-2	2009-10	Purnea	Rupouli	Project Girl's H.S., Rupouli									1		IN-PROGRESS	letter issued to contractor to start the work
138	GH-22-3	2009-10	Purnea	Bhawanipur	H. S., Bhawanipur									1		IN-PROGRESS	letter issued to contractor to start the work
139	GH-23-1	2009-10	Purnea	Barharakothi	Shyama H.S., Bhatotar									1		IN-PROGRESS	letter issued to contractor to start the work
140	GH-23-2	2009-10	Purnea	K. Nagar	H. S., Champanagar									1		IN-PROGRESS	letter issued to contractor to start the work
141	GH-26-1	2009-10	Purnea	Baisa	H.S., Rauta									1		IN-PROGRESS	
142	GH-26-2	2009-10	Purnea	Amour	Project Girl's School, Amour									1		IN-PROGRESS	
143	GH-12-1	2009-10	Saran	Marhourah	U.M.S., Awari, Marhourah									1		IN-PROGRESS	Inaugurated
144	GH-3-1	2009-10	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania									1		IN-PROGRESS	STOP (Letter given)/13/12/2014

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
145	GH-3-2	2009-10	Sitamarhi	Suppi	H.S., Suppi												IN-PROGRESS	STOP/12-04-2015
146	GH-3-3	2009-10	Sitamarhi	Majarganj	H.S., Majarganj												IN-PROGRESS	Shuttering Running
						0	0	0	0	1	0	1	3	15	0			

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
147	GH-10-1	2009-10	Aurangabad	Haspura	Haspura H.S., Haspura	1											NOT STARTED	Land Disput, due to court-stay order. PROPOSED
148	GH-11-1	2009-10	Aurangabad	Kutumba	Govt. Middle School, Kutumba	1											NOT STARTED	Insufficient land. Letter to CE. PROPOSED FOR DROP.
149	GH-31-1	2009-10	Bhagalpur	Nathnagar	M.S., Kanjhiya,	1											NOT STARTED	Land not available. (DROP OUT)
150	GH-32-1	2009-10	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk	1											NOT STARTED	Land not available.
151	GH-32-2	2009-10	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*	1											NOT STARTED	Land not available.
152	GH-32-3	2009-10	Bhagalpur	Ishmailpur	M.S.Parvatta*	1											NOT STARTED	Land not available.
153	GH-116-1	2010-11	East Champaran	Chakiya	K.G.B.N., Chakiya	1											NOT STARTED	Land not available
154	GH-131-2	2010-11	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya	1											NOT STARTED	Land Dispute
155	GH-113-1	2010-11	Jehanabad	Jehanabad	H.S., Jehanabad	1											NOT STARTED	Not started. EMD to be returned
156	GH-113-2	2010-11	Jehanabad	Kako	H.S. Pali Bazar	1											NOT STARTED	Not started. EMD to be returned
157	GH-113-3	2010-11	Jehanabad	Ghosi	H.S. Ghosi	1											NOT STARTED	Not started. EMD to be returned
158	GH-114-1	2010-11	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur	1											NOT STARTED	Not started EMD to be returned
159	GH-114-2	2010-11	Jehanabad	Makhdumpur	S.S. Tehta	1											NOT STARTED	Low land. EMD to be returned
160	GH-115-1	2010-11	Jehanabad	Hulashganj	H.S. Hulashganj	1											NOT STARTED	Local problem. EMD to be returned
161	GH-115-2	2010-11	Jehanabad	Modanganj	D.N.H.S. Bandhuganj	1											NOT STARTED	Not Started. EMD to be returned
162	GH-28-3	2009-10	Katihar	Pranpur	M. S., Bastol	1											NOT STARTED	Land Dispute
163	GH-34-1	2009-10	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha	1											NOT STARTED	Land not available.
164	GH-151-1	2010-11	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai	1											NOT STARTED	Dropped.

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
165	GH-151-2	2010-11	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya	1											NOT STARTED	Dropped. Land problem
166	GH-16-1	2009-10	Madhubani	Rajnagar	R. H.S.Raj Nagar*	1											NOT STARTED	Required land 125'x100' available land50'x25'
167	GH-17-1	2009-10	Madhubani	Ladania	M.S., Ladania Girl's	1											NOT STARTED	Land not available. required land 125'x100'
168	GH-136-1	2010-11	Madhubani	Kaulahi	H.S, Kaulahi	1											NOT STARTED	Land not available.
169	GH-33-2	2009-10	Munger	Dharahara	K.R.S.K.H H.S., Dharahra	1											NOT STARTED	Land not available
170	GH-102-1	2010-11	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur	1											NOT STARTED	Land not available.
171	GH-105-1	2010-11	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur	1											NOT STARTED	Land Dispute
172	GH-107-2	2010-11	Patna	Pandararak	Laxmi Narayan Rajbanshi H.S., Dhibar	1											NOT STARTED	Sufficient land not available
173	GH-24-1	2009-10	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra	1											NOT STARTED	Land encroachment
174	GH-25-1	2009-10	Purnea	Dagarua	Abul Kalam H.S., Ichalo	1											NOT STARTED	Not Started. Agreement pending
175	GH-25-2	2009-10	Purnea	Srinagar	Govt. S.S., Srinagar	1											NOT STARTED	Not Started. Agreement pending
176	GH-25-3	2009-10	Purnea	Baisi	Proj. Girl's School Baisi	1											NOT STARTED	Not Started. Agreement pending
177	GH-142-1	2010-11	Saharsa	Salkhua	H.S, Salkhua	1											NOT STARTED	Land not available.
178	GH-19-1	2009-10	Samastipur	Singhia	K.G., Academy, Singhia	1											NOT STARTED	Land not available (required land 125'x100' avlaible land22'x11')
179	GH-20-2	2009-10	Samastipur	Marwa	H.S., Morwa	1											NOT STARTED	Land not available. (required land 125'x100')
180	GH-137-1	2010-11	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur	1											NOT STARTED	Land not available. required land 125'x100' avlaible land17'x15'

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Physical Status	Remarks	
						No t Sta rt	La yo ut	Fo un da tio	PL	Groun d floor		1st Floor		Fin ish ing	Com plet e			
										LL	RL	LL	RL					
181	GH-12-2	2009-10	Saran	Taraiyan	M.S., Gawandary, Taria	1											NOT STARTED	Land not available.
182	GH-13-2	2009-10	Saran	Ishuapur	U.M.S., Satasi, Ishuapur	1											NOT STARTED	Land not available.
183	GH-4-2	2009-10	Sitamarhi	Pupri	Proj. H.S., Pupri	1											NOT STARTED	Insufficient Land
184	GH-121-1	2010-11	Vaishali	Rajapakar	H.S.,Rajapakar	1											NOT STARTED	Land Dispute
185	GH-122-1	2010-11	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali	1											NOT STARTED	Land problem
186	GH-122-3	2010-11	Vaishali	Deshri	H.S. Bhataulla	1											NOT STARTED	Land Problem. Mandir on land Old Building to be
187	GH-123-2	2010-11	Vaishali	Lalganj	G.A.H/S, Lalganj	1											NOT STARTED	Land in Field Area Headmaster Objecting To
188	GH-123-3	2010-11	Vaishali	Goraul	H.S., Goraul	1											NOT STARTED	Land in Field Area Headmaster Objecting To
189	GH-124-1	2010-11	Vaishali	Vaishali	S.M.T.H.S., Vaishali	1											NOT STARTED	No apparoch road
190	GH-119-1	2010-11	East Champaran	Madhuwan	K.G.B.N., Madhuwan	1											CONTRACT NOT AWARDED	To be Retender
191	GH-119-2	2010-11	East Champaran	Mehsi	K.G.B.N., Mehsi	1											CONTRACT NOT AWARDED	To be Retender
192	GH-119-3	2010-11	East Champaran	Tetariya	K.G.B.N., Tetariya	1											CONTRACT NOT AWARDED	To be Retender
193	GH-125-1	2010-11	West Champaran	Bagha-1	R.S.H.S. Parsuniform	1											CONTRACT NOT AWARDED	To be Retender
TOTAL						47	0	0	0	1	0	1	3	15	126			