

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12 & 2013-14

Report Dated :31/08/2018

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
1	2011-12	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya													
2	2013-14	USSS-104-1	ARARIA	Forbesganj	U.M.S. Subhankarpur													
3	2013-14	USSS-103-1	ARARIA	Kurskata	U.M.S. Sonamani Godam													Inaugurated 16.7.2017
4	2013-14	USSS-105(A)	ARARIA	Narpatganj	M.S. Basmatiya													Inaugurated 16.7.2016. Handover
5	2013-14	USSS-105(B)	ARARIA	Narpatganj	M.S. Khaira													Inaugurated 16.7.2016. Handover
6	2013-14	USSS-105(C)	ARARIA	Narpatganj	M.S. Maheshpatti													Inaugurated 16.7.2016. Handover
7	2013-14	USSS-105(D)	ARARIA	Narpatganj	M.S. Tamganj													Inaugurated 16.7.2017
8	2011-12	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East			1										Land available , letter issued to contractor for start the work.
9	2013-14	USSS-101-1	ARARIA	Raniganj	A. M. S. Kala Balua													Inaugurated 16.7.2016. Handover
10	2013-14	USSS-102-1	ARARIA	Sikati	M. S. Barmasiya													Inaugurated 16.7.2017
11	2011-12	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh													
12	2011-12	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli													
13	2011-12	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan			1										Insufficient Land
14	2011-12	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi			1										Insufficient Land
15	2011-12	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa			1										Insufficient Land

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
16	2011-12	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha													
17	2011-12	USSS-38-2	AURANGABAD	Madanpur	Middle School, Sondiha													
18	2011-12	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur			1										Not Started
19	2011-12	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu			1										Land not available
20	2011-12	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia			1										Insufficient Land.
21	2013-14	USSS-111-1	BANKA	Banka	U.M.S Hasiya													Inaugurated 16.7.2017. Handover
22	2011-12	USSS-20 (A)	BANKA	Bansi	Middle School kairi													Second Floor Roof Casted
23	2013-14	USSS-108 (A)	BANKA	Baonsi	M.S Madari													Inaugurated 16.7.2016. Handover
24	2013-14	USSS-108 (B)	BANKA	Baonsi	U.M.S Phaga													Inaugurated 16.7.2017. Handover
25	2013-14	USSS-112 (A)	BANKA	Belhar	M.S Darshniya													Inaugurated 16.7.2017. Handover
26	2013-14	USSS-112 (B)	BANKA	Belhar	U.M.S, Bounka													Inaugurated 16.7.2017. Handover
27	2013-14	USSS-112 (C)	BANKA	Belhar	U.M.S Chariya			1										Land not available. Drop
28	2011-12	USSS-20 (B)	BANKA	Chandan	Middle School Bank													
29	2013-14	USSS-109-1	BANKA	Chandan	U.M.S Koriya													Inaugurated 16.7.2016. Handover
30	2013-14	USSS-109-2	BANKA	Chandan	M.S. Kendwar													Inaugurated 16.7.2016. Handover
31	2013-14	USSS-110-1	BANKA	Dhauraiya	U.M.S Amjora													2nd Letter For Debar to Contractor
32	2013-14	USSS-106 (A)	BANKA	Katoriya	U.M.S Kerwar													Inaugurated 16.7.2016. Handover

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
33	2013-14	USSS-106 (B)	BANKA	Katoriya	U.M.S Burhawa Bathan												Inaugurated 16.7.2017. Handover	
34	2013-14	USSS-106 (C)	BANKA	Katoriya	U.M.S Upar Chak Marhdiya												Inaugurated 16.7.2017. Handover	
35	2013-14	USSS-106 (D)	BANKA	Katoriya	M.S Jamdaha												Inaugurated 16.7.2016. Handover	
36	2013-14	USSS-106 (E)	BANKA	Katoriya	M.S Mochanma												Inaugurated 16.7.2016. Handover	
37	2013-14	USSS-106 (F)	BANKA	Katoriya	U.M.S Lila waran												Inaugurated 16.7.2016. Handover	
38	2013-14	USSS-106 (G)	BANKA	Katoriya	U.M.S Dhevermoh												Inaugurated 16.7.2017. Handover	
39	2011-12	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda													
40	2013-14	USSS-107-1	BANKA	Rajaun	M.S Bhavan Kormama												Inaugurated 16.7.2017. Handover	
41	2011-12	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar												Inaugurated 16.7.2016. Handover	
42	2011-12	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan													
43	2011-12	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri													
44	2011-12	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani													
45	2011-12	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi													
46	2011-12	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur												Second Floor Roof Level	
47	2011-12	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha													
48	2011-12	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak													
49	2011-12	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak												Inaugurated 16.7.2016. Handover	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
50	2011-12	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya												Inaugurated 16.7.2016. Handover	
51	2011-12	USSS-19-2	BHAGALPUR	Karakat	Middle School Dayalpur												Inaugurated 16.7.2016. Handover	
52	2011-12	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj												Inaugurated 16.7.2016. Handover	
53	2013-14	USSS-113-1	BHAGALPUR	Sultanganj	U.M.S Asiachak												Letter for Debar	
54	2011-12	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag			1									Land not available.	
55	2011-12	USSS-29-1	BHOJPUR	Karakat	Govt. Middle School, Kudariya Parshurampur													
56	2011-12	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga													
57	2011-12	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur			1									Land not available	
58	2011-12	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura													
59	2011-12	USSS-29-3	BHOJPUR	Rohtas	Upgraded Middle School, Barouli													
60	2011-12	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra			1									Land not available, DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध करने के लिए कार्य	
61	2011-12	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap			1									DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने के लिए कार्य	
62	2011-12	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar			1									स्थल उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 तक	
63	2011-12	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara												Work stopped due to approach road not available due to water	
64	2011-12	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara													
65	2011-12	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura												Foundation RCC	
66	2011-12	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
67	2011-12	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akraasi													
68	2013-14	USSS-116 (A)	DARBHANGA	Bahadurpur	M.S. Basatpur													
69	2013-14	USSS-116 (B)	DARBHANGA	Bahadurpur	M.S. Dagarsam													
70	2013-14	USSS-119(A)	DARBHANGA	Biraul	M.S. Kahuaa													
71	2013-14	USSS-119(B)	DARBHANGA	Biraul	M.S. Tarbara Ganaura													
72	2013-14	USSS-122-1	DARBHANGA	Gaurbauram	M.S Kothram													
73	2013-14	USSS-118-1	DARBHANGA	Ghanshyampur	U.M.S. Ganaun													
74	2013-14	USSS-120-1	DARBHANGA	Hanuman nagar	U.M.S. Basuara													Inaugurated 16.7.2016
75	2013-14	USSS-120-2	DARBHANGA	Hanuman nagar	U.M.S. Godhiyari													
76	2013-14	USSS-120-3	DARBHANGA	Hanuman nagar	U.M.S. Narsara													
77	2013-14	USSS-115-1	DARBHANGA	Hayaghat	M.S. Ghosrama													
78	2013-14	USSS-114-1	DARBHANGA	Jale	U.M.S. Kaji Bahera													Inaugurated 16.7.2016. Handover
79	2013-14	USSS-114-2	DARBHANGA	Jale	M.S. Basant													Inaugurated 16.7.2016. Handover
80	2011-12	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilkeswar Sthan													
81	2011-12	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur													
82	2013-14	USSS-117-1	DARBHANGA	Manigachhi	M.S. Kankpur													Inaugurated 16.7.2017. Handover
83	2011-12	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
84	2013-14	USSS-121-1	DARBHANGA	Tardih	U.M.S. Kathra													
85	2013-14	USSS-175-1	EAST CHAMPARAN	Adapur	UMS Pokhariya													Inaugurated 16.7.2016.
86	2013-14	USSS-176-1	EAST CHAMPARAN	Banjariya	GMS Ajarwa													
87	2013-14	USSS-177-1	EAST CHAMPARAN	Bankatwa	GMS Bankatwa (Boys)													2nd Floor Roof Level
88	2013-14	USSS-177-2	EAST CHAMPARAN	Bankatwa	GMS Inarwa Phulwar													
89	2013-14	USSS-178-1	EAST CHAMPARAN	Chiraiya	UMS Dharharwa													
90	2013-14	USSS-179-1	EAST CHAMPARAN	Ghorasahan	GMS Tonwa													Inaugurated 16.7.2016.
91	2013-14	USSS-180-1	EAST CHAMPARAN	Harsidhi	GMS Murarpur													Inaugurated 16.7.2016.
92	2013-14	USSS-180-2	EAST CHAMPARAN	Harsidhi	GMS Bhada													Handover
93	2013-14	USSS-181-1	EAST CHAMPARAN	Keshriya	UMS Dhekaha Math			1										Cancel. No Agreement
94	2013-14	USSS-182-1	EAST CHAMPARAN	Keshriya	GMS Majhar													
95	2011-12	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali			1										Land not available
96	2011-12	USSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsa													
97	2011-12	USSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur													
98	2013-14	USSS-183-1	EAST CHAMPARAN	Tetriya	GMS Narha Panapur													Inaugurated 16.7.2016. Handover
99	2011-12	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima													
100	2011-12	USSS-43-1	GAYA	Bajiranj	Upgraded Middle School, Pater													Inaugurated 16.7.2017. Handover

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
101	2011-12	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria													
102	2011-12	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd													G+2
103	2011-12	USSS-41 (E)	GAYA	Emamganj	Middle School, Bindhua													
104	2011-12	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho			1										Local Dispute
105	2011-12	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha													G+2. work stopped
106	2013-14	USSS-123-1	GAYA	Gurua	Middle School, Mahadev Sthan													Work Stopped.
107	2011-12	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti													
108	2011-12	USSS-42 (B)	GAYA	Konch	Middle School, Angara													G+2. work stopped
109	2011-12	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan													
110	2011-12	USSS-42 (D)	GAYA	Tekari	Middle School, Noni													
111	2013-14	USSS-130-1	JAHANABAD	Hulasganj	Middle School, Gangapur													Handover
112	2011-12	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa													
113	2011-12	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla													
114	2011-12	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado			1										Double Scheme. Match to SSS 184
115	2011-12	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan													
116	2013-14	USSS-127 (A)	JAMUI	Gidhaur	M .S. Sewa													Inaugurated 16.7.2017
117	2013-14	USSS-127 (B)	JAMUI	Gidhuar	M. S. , KEWAL													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
118	2013-14	USSS-128-1	JAMUI	Jhajha	M S Borwa												DISTURB AREA WORK STOPPED	
119	2013-14	USSS-128-2	JAMUI	Jhajha	U M S Chapa													
120	2013-14	USSS-129 (A)	JAMUI	Laxmipur	U M S Hathiyawar Taljhari													
121	2013-14	USSS-129 (B)	JAMUI	Laxmipur	U M S Taliyadh													
122	2013-14	USSS-129 (C)	JAMUI	Laxmipur	U M S Bela													
123	2013-14	USSS-129 (D)	JAMUI	Laxmipur	U M S Karra													
124	2013-14	USSS-126 (A)	JAMUI	Sono	Uraktrohaniya													
125	2013-14	USSS-126 (B)	JAMUI	Sono	M S Sarebad												Inaugurated 16.7.2017	
126	2013-14	USSS-126 (C)	JAMUI	Sono	M S Agahra												Inaugurated 16.7.2017	
127	2013-14	USSS-126 (D)	JAMUI	Sono	M.S Charkapathar												Inaugurated 16.7.2017. S.F.R.L.(G+2)	
128	2011-12	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa													
129	2011-12	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School, Sewnon	1											NIT-36 (2018-19)	
130	2011-12	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra													
131	2011-12	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta													
132	2013-14	USSS-140(A)	KATIHAR	Ajamnagar	M.S. Mukuria Dakshin Tola												Inaugurated 16.7.2017. Handover	
133	2013-14	USSS-140(B)	KATIHAR	Ajamnagar	M.S. Sikitia			1									Double scheme - SSSM-2	
134	2011-12	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
135	2013-14	USSS-138(A)	KATIHAR	Balrampur	U M.S. Hajiyaar Palsa												Inaugurated 16.7.2016.Handover	
136	2013-14	USSS-138(B)	KATIHAR	Balrampur	U M.S. Chilha Para												Inaugurated 16.7.2017. Handover	
137	2013-14	USSS-132-1	KATIHAR	Dandkhora	M.S. Dwasay												Letter issued to contractor to speed up the work.	
138	2013-14	USSS-132-2	KATIHAR	Dandkhora	R M.S. Souriya												Letter issued to contractor to speed up the work.	
139	2013-14	USSS-137-1	KATIHAR	Falka	M.S. Bharsia			1									Double scheme -SSSM-5	
140	2013-14	USSS-137-2	KATIHAR	Falka	M.S. Mohammad Nagar Rajdhani													
141	2013-14	USSS-137-3	KATIHAR	Falka	M.S. Dermahi													
142	2013-14	USSS-137-4	KATIHAR	Falka	U M.S. Musapur Ranga Kol												Handover	
143	2013-14	USSS-137-5	KATIHAR	Falka	U M.S. Tapua Gobindpur												Handover	
144	2013-14	USSS-133-1	KATIHAR	Hasanganj	M.S. Padam Pur												Inaugurated 16.7.2016. Handover	
145	2011-12	USSS-9-1	KATIHAR	Katihar	Middle School Belwa												Inaugurated 16.7.2017. Handover	
146	2013-14	USSS-131-1	KATIHAR	Katihar	M.S. Bathilli		1										Double scheme work progress under SSSM-8-2	
147	2011-12	USSS-9-4	KATIHAR	Kodha	Middle School Rampur													
148	2013-14	USSS-134-1	KATIHAR	Kodha	M.S. Makai Pur													
149	2013-14	USSS-134-2	KATIHAR	Kodha	M.S. Kheria													
150	2013-14	USSS-134-3	KATIHAR	Kodha	M.S. Pawai													
151	2013-14	USSS-134-4	KATIHAR	Kodha	M.S. Rautara												Inaugurated 16.7.2016.	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
152	2013-14	USSS-134-5	KATIHAR	Kodha	M.S. Dighree													
153	2013-14	USSS-134-6	KATIHAR	Kodha	M.S. Chandwa Rupaspur													
154	2013-14	USSS-135-1	KATIHAR	Kursela	M.S. Kathria			1										Double scheme - SSS 90
155	2013-14	USSS-142-1	KATIHAR	Manihari	M.S. Kanta Kosh													Inaugurated 16.7.2016. Handover
156	2013-14	USSS-141-1	KATIHAR	Pranpur	M.S. Budhanagar			1										Double scheme - SSSM-7
157	2013-14	USSS-136-1	KATIHAR	Sameli	M.S. Nawabganj													
158	2013-14	USSS-136-2	KATIHAR	Sameli	M.S. Chakla Khaira													
159	2013-14	USSS-139-1	KATIHAR	Kadwa	M.S. Parbheli													Inaugurated 16.7.2016. Handover
160	2013-14	USSS-143-1	KHAGARIA	Alauli	MS Icharua													
161	2013-14	USSS-149-1	KISHANGANJ	Bahadurganj	U.M.S Masangoan													
162	2013-14	USSS-149-2	KISHANGANJ	Bahadurganj	M.S Shameswar													
163	2013-14	USSS-149-3	KISHANGANJ	Bahadurganj	M.S Natuapara			1										Land available recently ,letter issued to contractor for work start
164	2013-14	USSS-149-4	KISHANGANJ	Bahadurganj	M.S Khodaganj													
165	2013-14	USSS-149-5	KISHANGANJ	Bahadurganj	U.M.S Gopalpur Haat													
166	2013-14	USSS-148-1	KISHANGANJ	Dighal Bank	M.S Talgacch													
167	2013-14	USSS-148-2	KISHANGANJ	Dighal Bank	M.S. Gandharvdanga													
168	2013-14	USSS-148-3	KISHANGANJ	Dighal Bank	U.M.S Talwarbandha													Work stopped by contractor since long time, letter issued

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
169	2011-12	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula			1								H.M. not giving permission to construct the building		
170	2013-14	USSS-144-1	KISHANGANJ	Kishanganj	UMS Teusa											Inaugurated 16.7.2016.		
171	2013-14	USSS-150-1	KISHANGANJ	Kochadhaman	U.M.S Kochgarh Purndha													
172	2013-14	USSS-146-1	KISHANGANJ	Pothiya	M.S Gilhabari Kanya											Work progress slow , contractor already debare , rescined notice		
173	2013-14	USSS-146-2	KISHANGANJ	Pothiya	M.S Shitalpur											work progress slow , contractor already debare , rescined notice		
174	2013-14	USSS-146-3	KISHANGANJ	Pothiya	U. M.S Kusiya											work progress slow , contractor already debare , rescined notice		
175	2013-14	USSS-146-4	KISHANGANJ	Pothiya	U.M,S Nawnadi													
176	2013-14	USSS-147-1	KISHANGANJ	Takurganj	M.S Bourigacch											Work progress slow , contractor already debare , rescined notice		
177	2013-14	USSS-147-2	KISHANGANJ	Takurganj	M.S Ruidhasa											work progress slow , contractor already debare , rescined notice		
178	2013-14	USSS-147-3	KISHANGANJ	Takurganj	M.S Barchondi											work progress slow , contractor already debare , rescined notice		
179	2013-14	USSS-145-1	KISHANGANJ	Teda gachh	M.S Farabari			1								Land not available		
180	2013-14	USSS-145-2	KISHANGANJ	Teda gachh	M.S Kuwari													
181	2011-12	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi													
182	2011-12	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover		
183	2011-12	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari													
184	2011-12	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura											B/w uptoff sill		
185	2011-12	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
186	2011-12	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari													
187	2011-12	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama													
188	2013-14	USSS-151-1	LAKHISARAI	Suryagarha	U M S Singhaul Tetariaya			1										Land dispute (Local Issue)
189	2013-14	USSS-153-1	MADHEPURA	Bihariganj	M.S. Rahi													Handover
190	2013-14	USSS-154-1	MADHEPURA	Madhepura	M.S Bhelva													Slow in Progress
191	2013-14	USSS-154-2	MADHEPURA	Madhepura	M.S.Gadhiya													Slow in Progress
192	2013-14	USSS-152-1	MADHEPURA	Shankarpur	M.S Sonbarsha													
193	2013-14	USSS-155-1	MADHEPURA	Udakishunganj	M.S.Uda													Inaugurated 16.7.2016 Handover
194	2011-12	USSS-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur													Inaugurated
195	2013-14	USSS-156-1	MADHUBANI	Benipatti	Middle School Nagwas													Inaugurated 16.7.2017
196	2011-12	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat													
197	2013-14	USSS-157-1	MADHUBANI	Bisfi	Middle School Gaudhol													Inaugurated 16.7.2017
198	2013-14	USSS-158(A)	MADHUBANI	Ghoghradih	Middle School Majhaura													
199	2013-14	USSS-158(B)	MADHUBANI	Ghoghradih	Middle School Amhi													Inaugurated 16.7.2017
200	2013-14	USSS-159-1	MADHUBANI	Khajauli	Middle School Gobaura													
201	2013-14	USSS-160(A)	MADHUBANI	Madhepur	Middle School Kurso													
202	2013-14	USSS-160(B)	MADHUBANI	Madhepur	UPS Middle School Basipatti													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
203	2013-14	USSS-161(A)	MADHUBANI	Madhwapur	Middle School Basuki											Handover		
204	2013-14	USSS-161(B)	MADHUBANI	Madhwapur	Middle School Sujatpur											Inaugurated 16.7.2016. Handover		
205	2013-14	USSS-161(C)	MADHUBANI	Madhwapur	Middle School Trimuhan											Inaugurated 16.7.2016. Handover		
206	2011-12	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe	1										NIT-34 (2018-19)		
207	2011-12	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur			1								LOA Issue. Dismantling require		
208	2011-12	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola			1								LOA Issue. Dismantling require		
209	2011-12	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur			1								Insufficient Land		
210	2011-12	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha													
211	2011-12	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari	1										NIT-34 (2018-19)		
212	2011-12	USSS-47 (A)	MUNGER	Birpur	Middle School Parra													
213	2011-12	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli											2nd Floor Sill		
214	2013-14	USSS-125 (A)	MUNGER	Chakai	M S Saron											Inaugurated 16.7.2016		
215	2013-14	USSS-125 (B)	MUNGER	Chakai	M S Kiyajori											Inaugurated 16.7.2016		
216	2013-14	USSS-125 (C)	MUNGER	Chakai	M S Bamdah													
217	2013-14	USSS-125 (D)	MUNGER	Chakai	M S Kewal													
218	2011-12	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara			1								LOA Issue. Dismantling require		
219	2011-12	USSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih			1								LOA Issue		

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
220	2013-14	USSS -124 (A)	MUNGER	Khaira	M S Bujhayat													
221	2013-14	USSS -124 (B)	MUNGER	Khaira	M.S Ghari Bishanpur													
222	2013-14	USSS -124 (C)	MUNGER	Khaira	M S Ghari													G+2
223	2011-12	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur													
224	2011-12	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol													
225	2011-12	USSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi			1										Not Started. Land available
226	2011-12	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari			1										LOA Issue
227	2011-12	USSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai			1										LOA issue. Land not available
228	2011-12	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan													Upto Tie beam
229	2011-12	USSS-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur													Inaugurated 16.7.2017
230	2011-12	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli			1										Land Dispute
231	2011-12	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur			1										Land Dispute
232	2011-12	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna													Brickwork Running above GF LL
233	2011-12	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya													Shuttering Running
234	2011-12	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur													
235	2011-12	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini			1										Required old building demolision
236	2011-12	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
237	2011-12	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan													
238	2011-12	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur													
239	2011-12	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur													2nd Floor Sill Level
240	2011-12	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound													Kota stone work is in progress
241	2011-12	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini			1										LOA Issue. Not Started
242	2011-12	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna			1										LOA Issue. Not Started
243	2013-14	USSS-162 (A)	NAWADA	Kawakol	UPS Rupai													Inaugurated 16.7.2017. Handover
244	2013-14	USSS-162 (B)	NAWADA	Kawakol	UPS Lohgarwa													Inaugurated 16.7.2016. Handover
245	2011-12	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta													
246	2013-14	USSS-163 (A)	NAWADA	Sirdala	UPS Hemja Bhart													Inaugurated 16.7.2017. Handover
247	2013-14	USSS-163 (B)	NAWADA	Sirdala	M.S., Kharsari													
248	2013-14	USSS-163 (C)	NAWADA	Sirdala	UPS Mahuliya Tanr													
249	2011-12	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari													
250	2011-12	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna			1										LOA Issue. Available Land 40'-0" x 120'-0"
251	2011-12	USSS-27 (A)	PATNA	Fatuha	Middle School, Diwra													Handover
252	2011-12	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak		1											NIT-34 (2018-19)
253	2011-12	USSS-28-1	PATNA	Naubatpur	Middle School, Karai			1										स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
254	2011-12	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak													
255	2013-14	USSS-184 (A)	PURNEA	Amaur	M.S. Routi Basha	1												Retender
256	2013-14	USSS-184 (B)	PURNEA	Amaur	M.S. Talbari													Work is slow , Notice has sent to contractor to speed up the work.
257	2011-12	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli			1										LOA Issue. Land not registered in the name of school
258	2011-12	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East			1										Not Started. Double Scheme SSS-75 ,
259	2013-14	USSS-189 (A)	PURNEA	Banmankhi	M.S.Chandpur Bhanha													
260	2013-14	USSS-189 (B)	PURNEA	Banmankhi	M.S. Harimurhi													
261	2013-14	USSS-187-1	PURNEA	Barhara Kothi	M.S. Laxmipur													Inaugurated 16.7.2016.. Handover
262	2013-14	USSS-186-1	PURNEA	Bayasi	M.S. Amirganj			1										LOA Issue. Land available in the bed of river.
263	2013-14	USSS-194 (A)	PURNEA	Dagarua	M.S. Kodheli													Inaugurated 16.7.2017. Handover
264	2013-14	USSS-194 (B)	PURNEA	Dagarua	M.S. Belgchhi													Inaugurated 16.7.2017. Handover
265	2013-14	USSS-194 (C)	PURNEA	Dagarua	M.S. Babhni													
266	2011-12	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara			1										LOA issue
267	2013-14	USSS-192 (A)	PURNEA	Dhamdaha	M.S. Sanjha Ghat													Inaugurated 16.7.2017
268	2013-14	USSS-192 (B)	PURNEA	Dhamdaha	M.S.Champawati													
269	2013-14	USSS-191-1	PURNEA	Kasba	M.S.Bishanpur													
270	2013-14	USSS-188 (A)	PURNEA	Krityanand Nagar	M.S. Sauraha													work progress slow by contractor , 3rd debar notice sent to

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
271	2013-14	USSS-188 (B)	PURNEA	Krityanand Nagar	M.S. Pranpatti													
272	2013-14	USSS-188 (C)	PURNEA	Krityanand Nagar	M.S. Kajha												Work stoped by the contractor , Letter issued to speed up the work	
273	2013-14	USSS-190 (A)	PURNEA	Rupauli	M.S. Dumri												Inaugurated 16.7.2016.	
274	2013-14	USSS-190 (B)	PURNEA	Rupauli	M.S. Goriar													
275	2013-14	USSS-193-1	PURNEA	Sri nagar	I. M. S. Garhi Baluwa												Inaugurated 16.7.2017	
276	2013-14	USSS-185-1	PURNEA	Vaisa	M.S. Sirsi			1									Old building to be demolished. Permission not given by H.M. till	
277	2011-12	USSS-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur												Inaugurated 16.7.2017. Handover	
278	2011-12	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha													
279	2011-12	USSS-34-2	ROHTAS	Dihari	Middle School, Tandwa												Inaugurated 16.7.2017. Handover	
280	2011-12	USSS-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan												Handover	
281	2011-12	USSS-34-3	ROHTAS	Karakat	Middle School, Danwar												Inaugurated 16.7.2017. Handover	
282	2011-12	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari													
283	2011-12	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini													
284	2011-12	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan												G+2, Second Floor Linter Level	
285	2011-12	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi													
286	2013-14	USSS-195-1	SAHARSA	Navhatta	MS Partaha Barhara													
287	2013-14	USSS-197-1	SAHARSA	Salkhua	MS Samhar												Work stop	

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
288	2011-12	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina													
289	2013-14	USSS-196-1	SAHARSA	Simri bakhtiyarpur	MS Dhanupra													
290	2013-14	USSS-198-1	SAMASTIPUR	Singhiya	Middle School Pulhara													
291	2011-12	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola													
292	2011-12	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha													Work Stop by District Admin (upto FF sill level)
293	2011-12	USSS-25-3	SHEIKHPURA	Barbigha	Middle School, Kutout													Inaugurated 16.7.2017. Handover
294	2011-12	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama													
295	2013-14	USSS-199-1	SHEOHAR	Dumri Katsari	M. S. Shyampur / M.S. Bathan													Constructed at M.S. Bathan
296	2011-12	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul													
297	2011-12	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur			1										LOA Issue
298	2011-12	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp			1										LOA Issue
299	2013-14	USSS-203(A)	SITAMARHI	Bokhada	M.S.Banaul													Inaugurated 16.7.2017. Handover
300	2013-14	USSS-203(B)	SITAMARHI	Bokhada	M.S.Mahisautha													Inaugurated 16.7.2017. Handover
301	2011-12	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari													Work Stop Letter given
302	2013-14	USSS-200-1	SITAMARHI	Dumara	M.S.Bishanpur													Inaugurated 16.7.2017. Handover
303	2011-12	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara			1										Land Dispute
304	2013-14	USSS-202 (A)	SITAMARHI	Parihar	M.S.Mahuawa													Inaugurated 16.7.2017. Handover

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
305	2013-14	USSS-202 (B)	SITAMARHI	Parihar	M.S.Ghaghara Bazar											Inaugurated 16.7.2017. Handover		
306	2011-12	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Work Stop Letter given		
307	2013-14	USSS-201-1	SITAMARHI	Sonbarsa	M.S. Indarwa-1											Inaugurated 16.7.2017. Handover		
308	2011-12	USSS-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover		
309	2011-12	USSS-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handed Over		
310	2011-12	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur													
311	2011-12	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra			1								Land not available		
312	2011-12	USSS-46-5	SIWAN	Jeeradei	Middle School Balaipur													
313	2011-12	USSS-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover		
314	2011-12	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya			1								Land not available		
315	2011-12	USSS-46-2	SIWAN	Nautan	Middle School Kilpur													
316	2011-12	USSS-46-3	SIWAN	Nautan	Middle School Pratapur													
317	2011-12	USSS-14-2	SIWAN	Raghunathpur	Middle School Gamiyar													
318	2013-14	USSS-204-1	SUPUAL	Basantpur	MS Parmanandpur											Work stop		
319	2013-14	USSS-204-2	SUPUAL	Basantpur	MS Bhawani pur			1								Not Started		
320	2013-14	USSS-205-1	SUPUAL	Chhatapur	MS Bhimpur													
321	2013-14	USSS-206(A)	SUPUAL	Kishanpur	MS sisauni													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shing	Comp lete
												LL	RL	LL	RL			
322	2013-14	USSS-206(B)	SUPUAL	Kishanpur	MS sukhashan												Handover	
323	2013-14	USSS-207(A)	SUPUAL	Marauna	MS saroja Bela			1									Cancel	
324	2013-14	USSS-207(B)	SUPUAL	Marauna	MS rasuaar													
325	2013-14	USSS-207(C)	SUPUAL	Marauna	MS Hari												Handover	
326	2013-14	USSS-208-1	SUPUAL	Nirmali	MS Bela sringarmoti			1									Cancelled	
327	2013-14	USSS-209-1	SUPUAL	Saraigarh Bhaptiyahi	MS Lalganj			1									Cancelled	
328	2013-14	USSS-210-1	SUPUAL	Supual	MS Basbitti			1									Cancelled	
329	2013-14	USSS-210-2	SUPUAL	Supual	MS kaliganj												Handover	
330	2013-14	USSS-211(A)	SUPUAL	Triveniganj	Durga MS Laharnia			1									Cancelled	
331	2013-14	USSS-211(B)	SUPUAL	Triveniganj	MS Parsa Garhi												Inaugurated 16.7.2017. Handover	
332	2013-14	USSS-211(C)	SUPUAL	Triveniganj	MS Mogla Ghat nandana												Work Stop	
333	2013-14	USSS-212-1	VAISHALI	Gauraul	Gov.M.S.Baksama			1									Project Drop due to unavailability of land currently land available	
334	2011-12	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut													
335	2011-12	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha													
336	2011-12	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar													
337	2013-14	USSS-213-1	VAISHALI	Patepur	MS Ajijpur Chande												Inaugurated 16.7.2017. Handover	
338	2011-12	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya													

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shin g	Comp lete
												LL	RL	LL	RL			
339	2011-12	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa													
340	2013-14	USSS-168-1	WEST CHAMPARAN	Bagha-1	UMS Bathuwarua													
341	2013-14	USSS-166-1	WEST CHAMPARAN	Bairiya	MS Ojhwalia													Inaugurated 16.7.2017. Handover
342	2013-14	USSS-164 (A)	WEST CHAMPARAN	Chanpatia	UMS Laukaria													Inaugurated 16.7.2017. Handover
343	2013-14	USSS-164 (B)	WEST CHAMPARAN	Chanpatia	MS Barharawa													
344	2013-14	USSS-173-1	WEST CHAMPARAN	Gaunaha	UMS Pipra Colony													
345	2013-14	USSS-173-2	WEST CHAMPARAN	Gaunaha	MS Semri Dumari													
346	2013-14	USSS-173-3	WEST CHAMPARAN	Gaunaha	UMS Turkaulia													
347	2013-14	USSS-169-1	WEST CHAMPARAN	Lauriya	MS Gonauli													Inaugurated 16.7.2016. Handover
348	2013-14	USSS-169-2	WEST CHAMPARAN	Lauriya	UMS Jawaharpur													Inaugurated 16.7.2016. Handover
349	2013-14	USSS-170-1	WEST CHAMPARAN	Madhubani	UMS Ghagwa Rupahi													Inaugurated 16.7.2016. Handover
350	2013-14	USSS-167-1	WEST CHAMPARAN	Majhauriya	MS Birawa													Inaugurated 16.7.2017
351	2013-14	USSS-174(A)	WEST CHAMPARAN	Piprasi	UMS Sujnahi Ghorahawa													Inaugurated 16.7.2017. Handover
352	2013-14	USSS-174(B)	WEST CHAMPARAN	Piprasi	UMS Parsauni													Inaugurated 16.7.2017
353	2013-14	USSS-171-1	WEST CHAMPARAN	Ramnagar	UMS Madhubani													Inaugurated 16.7.2016. Handover
354	2013-14	USSS-172-1	WEST CHAMPARAN	Sikta	UMS Sugha Bhawanipur			1										Not Started. Agreement Pending
355	2011-12	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola			1										LOA Issue

S.N.	Session	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks		
								Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shin g	Comp lete			
												LL	RL	LL	RL					
356	2011-12	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar															
357	2013-14	USSS-165-1	WEST CHAMPARAN	Yogapatti	UMS Kaulapur Bazar															Inaugurated 16.7.2017. Handover
Total No. Of USSS (2011-12)				156		4	0	40	3	15	8	2	14	8	11	29	24			
Total No. Of USSS (2013-14)				201		2	0	19	2	7	4	2	4	6	8	39	108			
TOTAL NUMBER OF USSS (2011-12) & (2013-14)				357		6	0	59	5	22	12	4	18	14	19	68	132			