

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

As On:- 31/12/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.12.2016) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	0	0	0	1	2	0	0	2	26	6	12	2134.20	1566.07	73.38%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	15	5	3	0	0	10	250	43	30	13170.14	12618.71	95.81%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	2	2	0	1	10	5	18	0	0	52	255	90	54	14947.24	15795.95	105.68%
	Total :-	771	766	2	4	3	7	25	11	23	0	0	64	531	139	96	30251.58	29980.73	
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	2	0	0	0	19	36	25	16	11307.36	7073.83	62.56%
5	GH(Girl's Hostel) (2010-11)	113	109	1	0	0	0	1	1	0	0	0	14	70	17	22	5872.80	11472.75	195.35%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	Total :-	201	186	2	0	0	1	3	3	0	0	0	33	106	42	38	17180.16	18546.58	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	8	0	1	1	70	15	13	15855.00	19512.57	123.07%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	17	0	6	25	146	64	30	39714.17	46735.29	117.68%
	Total :-	353	338	0	2	1	0	17	1	25	0	7	26	216	79	43	55569.17	66247.86	
9	SSS (Senior Secondary School) 2013-14	993	990	7	20	19	10	44	17	68	0	0	294	393	479	118	80000.00	80282.98	100.35%
10	HSS(Higher Secondary School) 2013-14	226	222	1	3	4	1	7	2	8	0	0	72	98	98	26	10451.81	17556.70	167.98%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	1	7	6	2	12	0	5	0	0	33	30	66	18	15349.26	7695.61	50.14%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	313	6	5	5	2	21	9	15	0	0	83	67	146	100	1404.00	18138.62	1291.92%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	1	0	2	0	2	5	16	10	0	7333.42	7402.06	100.94%
14	Shiksha Bhawan 2013-14	9	9	0	0	0	0	0	1	1	0	1	2	2	5	2	1628.00	928.97	57.06%
15	Deegree College	10	10	0	1	1	0	0	0	1	0	1	1	0	5	5	3500.00	1514.48	43.27%
16	Child Development Project Office co-housing (CDPO)	33	33	2	1	0	1	5	0	3	1	4	9	5	26	2	3180.50	1904.44	59.88%
17	ICT Projects - World Bank	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
18	Block Resource Centre (BRC)	185	135	6	11	1	0	0	0	0	0	0	0	0	18	117	8139.00	0.00	0.00%
	Total :-	4285	3142	27	54	40	24	135	44	151	1	15	622	1464	1113	565	238310.75	250659.08	105.18%