

## Bihar State Educational Infrastructure Development Corporation Limited, Patna

### Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated :28.02.2018

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
1	USSS-6 (A)	Araria	Bhargama	Middle School Mangalwar Chariya													
2	USSS-6 (B)	Araria	Palasi	Middle School Maldwar East			1										Land available , letter issued to contractor for start the work.
3	USSS-37 (A)	Aurangabad	Kutumba	Middle School, Kusumbasdiha													Land available
4	USSS-37 (B)	Aurangabad	Navin nagar	Middle School, Pandu			1										LOA Issue. Land not available
5	USSS-38-1	Aurangabad	Rafiganj	Middle School, Gamharia			1										Insufficient Land.
6	USSS-38-2	Aurangabad	Madanpur	Middle School,Sondiha													G+1
7	USSS-38-3	Aurangabad	Madanpur	Middle School, Rasipur			1										Insufficient Land
8	USSS-39-1	Aurangabad	Haspura	Middle School, Chourahi			1										Insufficient Land
9	USSS-39-2	Aurangabad	Haspura	Middle School, Sonbarsa			1										Insufficient Land
10	USSS-39-3	Aurangabad	Goh	Middle School, Dandwan			1										Insufficient Land
11	USSS-40 (A)	Aurangabad	Barun	Middle School, Meh			1										LOA Issue
12	USSS-40 (B)	Aurangabad	Barun	Middle School, Tamoli													
13	USSS-20 (A)	Banka	Bansi	Middle School kairi													Second Floor Linter Level
14	USSS-20 (B)	Banka	Chandan	Middle School Bank			1										Not Started.
15	USSS-20 (C)	Banka	Phulidumar	Middle School Pathdda													
16	USSS-32-1	Bhabhua Kaimur	Chainpur	Middle School, Dhardihan													
17	USSS-32-2	Bhabhua Kaimur	Chand	Upgraded Middle School, Chouri													Encroachment

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
18	USSS-32-3	Bhabhua Kaimur	Bhagwan	Middle School, Dadar													Inaugurated 16.7.2016. Handover
19	USSS-32-4	Bhabhua Kaimur	Rampur	Middle School, Lohandi													
20	USSS-32-5	Bhabhua Kaimur	Mohniya	Middle School, Badhani													
21	USSS-17 (A)	Bhagalpur	Brahmpur	Middle School Kishanpur													Second Floor Roof Level
22	USSS-17 (B)	Bhagalpur	Brahmpur	Middle School Tarchha			1										Not Strated
23	USSS-18-1	Bhagalpur	Dawat	Middle School Ghanshyamchak													
24	USSS-19-1	Bhagalpur	Naokha	Middle School Kalgiganj													Inaugurated 16.7.2016. Handover
25	USSS-19-2	Bhagalpur	Karakat	Middle School Dayalpur													Inaugurated 16.7.2016. Handover
26	USSS-19-3	Bhagalpur	Akodhigola	Middle School Siya													Inaugurated 16.7.2016. Handover
27	USSS-19-4	Bhagalpur	Dihari	Middle School Kishunichak													Inaugurated 16.7.2016. Handover
28	USSS-29-1	Bhojpur	Karakat	Govt. Middle School, Kudariya Parshurampur			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
29	USSS-29-2	Bhojpur	Karhagar	Upgraded Middle School, Paiga			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
30	USSS-29-3	Bhojpur	Rohtas	Upgraded Middle School, Barouli			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
31	USSS-29-4	Bhojpur	Rohtas	Middle School, Barka Dumra			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
32	USSS-29-5	Bhojpur	Garahni	Upgraded Middle School, Dadiyabag			1										Not Start. 46/2013-14 (DEO से पत्रांक 661 दिनांक 24.12.16)
33	USSS-29-6	Bhojpur	Koielwar	Upgraded Middle School, Bhoparpur			1										स्थल उपलब्ध कराने हेतु HM से L.No.-584/20.11.16 द्वारा अनुरोध किया गया. 46/2013-19
34	USSS-30-1	Bhojpur	Tarari	Middle School, Sara													GL
35	USSS-30-2	Bhojpur	Tarari	Middle School, Bhakura													Foundation RCC

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
36	USSS-30-3	Bhojpur	Pero	Middle School, Dhanpura													Tie Beam
37	USSS-30-4	Bhojpur	Sahar	Middle School, Perhap			1										DEO से पत्रांक 661 दिनांक 24.12.16
38	USSS-30-5	Bhojpur	Sahar	Middle School, Nonuar			1										स्थल उपलब्ध कराने हेतु HM से L.No.-580/20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 द्वारा अनुरोध किया गया है
39	USSS-30-6	Bhojpur	Sahar	Middle School, Purhara													Foundation RCC
40	USSS-31 (A)	Buxar	Brahmpur	Middle School, Bhadwar													
41	USSS-31 (B)	Buxar	Brahmpur	Girl Middle School, Akraasi													
42	USSS-11 (A)	Darbhanga	Tardih	Upgraded Middle School Raj kharwar													
43	USSS-11 (B)	Darbhanga	Kusheswarstahn East	Upgraded Middle School Tilkeswar Sthan													
44	USSS-11 (C)	Darbhanga	Kusheswarstahn East	Upgraded Middle School Raipur													
45	USSS-2-1	East Champaran	Sugauli	Middle School Mali			1										Land not available
46	USSS-2-2	East Champaran	Sugauli	Middle School Chand parsa													
47	USSS-2-3	East Champaran	Sugauli	Middle School Sitalpur													
48	USSS-41 (A)	Gaya	Aamas	Middle School, Shyamnagar Nima													
49	USSS-41 (B)	Gaya	Banke Bazar	Middle School, Khajuria													G+1
50	USSS-41 (C)	Gaya	Banke Bazar	Middle School, Parsawan Khurd													G+2
51	USSS-41 (D)	Gaya	Guruaa	Middle School, Belauti													G+1
52	USSS-41 (E)	Gaya	Emamganj	Middle School, Bindhua			1										LOA Issue. Land not available
53	USSS-42 (A)	Gaya	Guraru	Middle School, Sondiha													G+2
54	USSS-42 (B)	Gaya	Konch	Middle School, Angara													G+2

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
55	USSS-42 (C)	Gaya	Paraiya	Middle School, Punakalan			1										N.O.C. not available
56	USSS-42 (D)	Gaya	Tekari	Middle School, Noni													
57	USSS-43-1	Gaya	Bajiranj	Upgraded Middle School, Pater													Inaugurated 16.7.2017
58	USSS-43-2	Gaya	Gaya Sadar	Middle School, Bitho			1										Local Dispute
59	USSS-36 (A)	Jehanabad	Ghoshi	Middle School, Ahiyasa													G+1
60	USSS-36 (B)	Jehanabad	Jehanabad	Middle School, Sewnon		1											NIT-46 (2015-16). Land not available
61	USSS-36 (C)	Jehanabad	Modanganj	Middle School, Dewra													G+1
62	USSS-45 (A)	Jamaui	Jamaui	Upgraded Middle School, Harla													
63	USSS-45 (B)	Jamaui	Khaira	Middle School, Kairakado			1										Double Scheme. Match to SSS 184
64	USSS-45 (C)	Jamaui	Khaira	Middle School, Shobhakhan													
65	USSS-45 (D)	Jamaui	E. Aliganj	Middle School, Abgila Chourasa													
66	USSS-9-1	katihar	Katihar	Middle School Belwa													Inaugurated 16.7.2017. Handover
67	USSS-9-2	katihar	Ajamnagar	Middle School Kharsauta													
68	USSS-9-3	katihar	Balrampur	Middle School Kalyan Gaon													
69	USSS-9-4	katihar	Kodha	Middle School Rampur													
70	USSS-7-1	Kishanganj	Kishanganj	Middle School Daula			1										H.M. not giving permission to construct the building
71	USSS-23-1	Lakhisarai	Halsi	Middle School, Bahachha													Handover
72	USSS-23-2	Lakhisarai	Halsi	Middle School Tarhari													
73	USSS-23-3	Lakhisarai	Ramgarh	Middle School Nongarh													

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks	
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
											LL	RL	LL	RL				
74	USSS-23-4	Lakhisarai	Ramgarh	Upgraded Middle School Surari														
75	USSS-24 (A)	Lakhisarai	Lakhisarai	Upgraded Middle School Bihraura														
76	USSS-24 (B)	Lakhisarai	Suryagarha	Middle School Pokhrama														
77	USSS-24 (C)	Lakhisarai	Chanan	Upgraded Middle School Dhoni Kundi														
78	USSS-5-1	Madhubani	Andhrathari	Govt. Middle School Rudrapur														Inaugurated
79	USSS-5-2	Madhubani	Bisfi	Govt. Middle School Bhatra Ghat														
80	USSS-21 (A)	Munger	Bariyarpur	Middle School Harinmar Bishunpur			1											LOA Issue. Dismantling require
81	USSS-21 (B)	Munger	Bariyarpur	Middle School Manik Mandal Tola			1											LOA Issue. Dismantling require
82	USSS-21 (C)	Munger	Bariyarpur	Middle School Kalyanpur			1											Insufficient Land
83	USSS-21 (D)	Munger	Haveli Kharagpur	Middle School Teghara			1											LOA Issue. Dismantling require
84	USSS-21 (E)	Munger	Haveli Kharagpur	Middle School Dhudhaladih			1											LOA Issue
85	USSS-22 (A)	Munger	Tateyabamber	Middle School Ramcharit Maidan														Upto Tie beam
86	USSS-22 (B)	Munger	Tarapur	Middle School Madhura / Katiyari			1											LOA Issue
87	USSS-22 (C)	Munger	Tarapur	Middle School, Dhobai			1											LOA issue. Land not available
88	USSS-22 (D)	Munger	Sangrampur	Middle School Nabgoi			1											Not Started. Land available
89	USSS-47 (A)	Munger	Birpur	Middle School Parra														
90	USSS-47 (B)	Munger	Bakhari	Middle School Lauchhe	1													NIT-46 (2015-16). Retender
91	USSS-47 (C)	Munger	Birpur	Middle School Kharmauli														
92	USSS-47 (D)	Munger	Sahebpur Kamal	Middle School Hira Tol			1											LOA Issue

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
93	USSS-47 (E)	Munger	Mansurchak	Middle School Makdhampur			1										LOA Issue
94	USSS-48-1	Munger	Begusarai	Middle School Akaha													
95	USSS-48-2	Munger	Begusarai	Middle School Bhitsari	1												Tender Process
96	USSS-12-1	Muzaffarpur	Bandra	Middle School Bariyarpur													Inaugurated 16.7.2017
97	USSS-12-2	Muzaffarpur	Gai ghat	Middle School Dhabauli			1										Insufficient land
98	USSS-12-3	Muzaffarpur	Katra	Middle School Lakhanpur			1										Insufficient land
99	USSS-13 (A)	Muzaffarpur	Madwan	Middle School Bhatauna													Sill band work Running
100	USSS-13 (B)	Muzaffarpur	Saraiya	Middle School Sirkohiya													Brickwork above LL Running
101	USSS-26 (A)	Nalanda	Rajgir	Middle School, Basuan													Foundation PCC
102	USSS-26 (B)	Nalanda	Silao	Middle School, Malikpur													
103	USSS-26 (C)	Nalanda	Bihar Sharif	Middle School, Mohaddinpur													
104	USSS-26 (D)	Nalanda	Noorsarai	Middle School, Jagdishpur Tayari													1st Floor Shuttering
105	USSS-26 (E)	Nalanda	Giriyak	Middle School, Puraini			1										Required old building demolision
106	USSS-26 (F)	Nalanda	Rajgir	Middle School, Lodipur													Layout for earth excavation
107	USSS-44 (A)	Nawada	Hisuaa	Middle School, Bardhauna													LOA Issue. Agreement Process.
108	USSS-44 (B)	Nawada	Govindpur	Upgraded Middle School, Puraini			1										LOA Issue. Land available
109	USSS-44 (C)	Nawada	Akbarpur	Middle School, Kalound													G+1

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks	
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete		
											LL	RL	LL	RL				
110	USSS-44 (D)	Nawada	Varshaliganj	Middle School, Paingari														
111	USSS-44 (E)	Nawada	Roh	Upgraded Middle School, Bhatta														
112	USSS-27 (A)	Patna	Fatuha	Middle School, Diwra														Flooring work in Progress
113	USSS-27 (B)	Patna	Paliganj	Middle School, Samstichak														
114	USSS-27 (C)	Patna	Bakhtiyarpur	Middle School, Pirbarhouna			1											LOA Issue. Available Land 40'-0" x 120'-0"
115	USSS-27 (D)	Patna	Masaurhi	Middle School, Gangachak		1												NIT-46 (2015-16)
116	USSS-28-1	Patna	Naubatpur	Middle School, Karai			1											स्थल उपलब्ध कराने हेतु HM से L.No.-582/20.11.16 द्वारा अनुरोध किया गया है
117	USSS-8 (A)	Purnea	Banmankhi	Middle School Rupauli			1											LOA Issue. Land not registered in the name of school
118	USSS-8 (B)	Purnea	Banmankhi	Middle School Rampur Tilak East		1												Double Scheme
119	USSS-8 (C)	Purnea	Dhamdaha	Middle School ,Mahendra Nagar Diyara			1											LOA issue
120	USSS-33 (A)	Rohtas	Dawat	Middle School, Parmdiha														
121	USSS-33 (B)	Rohtas	Naokha	Middle School, Hathini														
122	USSS-33 (C)	Rohtas	Karakat	Middle School, Itdhiyan														
123	USSS-34-1	Rohtas	Akodhigola	Middle School, Gobardhanpur														Inaugurated 16.7.2017. Handover
124	USSS-34-2	Rohtas	Dihari	Middle School, Tandwa														Inaugurated 16.7.2017. Handover
125	USSS-34-3	Rohtas	Karakat	Middle School, Danwar														Inaugurated 16.7.2017. Handover
126	USSS-35 (A)	Rohtas	Karhagar	Upgraded Middle School, Rehari														
127	USSS-35 (B)	Rohtas	Rohtas	Middle School, Majhiyawan														G+2, Second Floor Linter Level

S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
128	USSS-35-3	Rohtas	Rohtas	Middle School, Ghordihi													
129	USSS-10 (A)	Saharsa	Saur Bazar	Middle School Dhamsaina													
130	USSS-16-1	Samastipur	Vibhutipur	Middle School Isar Tola													
131	USSS-25-1	Sheikhpura	Chewara	Middle School, Akrama													
132	USSS-25-2	Sheikhpura	Ariyari	Upgraded Middle School, Diha													Work Stop by District Admin (upto FF sill level)
133	USSS-25-3	Sheikhpura	Barbigaha	Middle School, Kutout													Inaugurated 16.7.2017. Handover
134	USSS-3 (A)	Sheohar	Piprahi	Middle School Dhankaul													
135	USSS-3 (B)	Sheohar	Piprahi	Middle School Narayanpur			1										LOA Issue
136	USSS-3 (C)	Sheohar	Sheohar	Middle School Khairadarp			1										LOA Issue
137	USSS-4 (B)	Sitamarhi	Parihar	Middle School Sutihara			1										Land Dispute
138	USSS-4 (C)	Sitamarhi	Choraut	Middle School Bhantawari													Brick work upto lintel in progress
139	USSS-4 (D)	Sitamarhi	Sonbarsa	Middle School Rajwara													
140	USSS-14-1	Siwan	Hussainganj	Middle School Sahadulpur													
141	USSS-14-2	Siwan	Raghunathpur	Middle School Gamiyar													
142	USSS-14-3	Siwan	Daraundha	Middle School Daraunda													Inaugurated on 16.07.2016. Handed Over
143	USSS-14-4	Siwan	Baniyapur	Middle School, Baluya													Inaugurated 16.7.2017
144	USSS-14-5	Siwan	Mairwa	Middle School Barka Manjha													Inaugurated 16.7.2017
145	USSS-46-1	Siwan	Nautan	Middle School Sikatiya			1										Land not available
146	USSS-46-2	Siwan	Nautan	Middle School Kilpur													



S.N.	Group No.	Name of District	Name of Block	Name of School	Retender	Tender Process	Physical Status										Remarks
							Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
147	USSS-46-3	Siwan	Nautan	Middle School Pratapur													
148	USSS-46-4	Siwan	Jeeradei	Middle School Shivpur Sakra			1										Land not available
149	USSS-46-5	Siwan	Jeeradei	Middle School Balaipur													
150	USSS-15 (A)	Vaishali	Jandaha	Upgraded Middle School Panapur Silaut													Brick work upto g.f roof level work stop
151	USSS-15 (B)	Vaishali	Lalganj	Upgraded Middle School Totha													Foundation Done Brickwork Running
152	USSS-15 (C)	Vaishali	Lalganj	Middle School Shital Bhakurhar													Layout Done
153	USSS-1 (A)	West Champaran	Bagha	Govt. Middle School Kumhiya			1										LOA Issue
154	USSS-1 (B)	West Champaran	Bagha	Middle School Panchgawa			1										LOA Issue
155	USSS-1 (C)	West Champaran	Yogapatti	Middle School Donwar													
156	USSS-1 (D)	West Champaran	Thakaraha	Ugraded middle school malahi tola			1										LOA Issue
<b>Total No. of Construction of USSS 2011-12</b>			<b>156</b>		<b>2</b>	<b>3</b>	<b>50</b>	<b>7</b>	<b>16</b>	<b>4</b>	<b>2</b>	<b>8</b>	<b>10</b>	<b>12</b>	<b>21</b>	<b>21</b>	