

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 28/02/2021

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|------------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|---------------------------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 1 | USSS-32-3 | BHABHUA KAIMUR | Bhagwan | Middle School, Dadar | | | | | | | | | | | Inaugurated 16.7.2016. Handover |
| 2 | USSS-32-1 | BHABHUA KAIMUR | Chainpur | Middle School, Dhardihan | | | | | | | | | | | Handover |
| 3 | USSS-19-4 | BHAGALPUR | Dihari | Middle School Kishunichak | | | | | | | | | | | Inaugurated 16.7.2016. Handover |
| 4 | USSS-19-3 | BHAGALPUR | Kahalgoan | Middle School Siya | | | | | | | | | | | Inaugurated 16.7.2016. Handover |
| 5 | USSS-19-2 | BHAGALPUR | Kahalgoan | Middle School Dayalpur | | | | | | | | | | | Inaugurated 16.7.2016. Handover |
| 6 | USSS-19-1 | BHAGALPUR | Naokha | Middle School Kalgiganj | | | | | | | | | | | Inaugurated 16.7.2016. Handover |
| 7 | USSS-43-1 | GAYA | Bajirganj | Upgraded Middle School, Pater | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 8 | USSS-9-1 | KATIHAR | Katihar | Middle School Belwa | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 9 | USSS-24 (C) | LAKHISARAI | Chanan | Upgraded Middle School Dhoni Kundi | | | | | | | | | | | Handover |
| 10 | USSS-23-1 | LAKHISARAI | Halsi | Middle School, Bahachha | | | | | | | | | | | Handover |
| 11 | USSS-23-2 | LAKHISARAI | Halsi | Middle School Tarhari | | | | | | | | | | | Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|-------------------------------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 12 | USSS-5-1 | MADHUBANI | Andhrathari | Govt. Middle School Rudrapur | | | | | | | | | | | Inaugurated. Handover |
| 13 | USSS-12-1 | MUZAFFARPUR | Bandra | Middle School Bariyarpur | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 14 | USSS-27 (A) | PATNA | Fatuha | Middle School, Diwra | | | | | | | | | | | Handover |
| 15 | USSS-34-1 | ROHTAS | Akodhigola | Middle School, Gobardhanpur | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 16 | USSS-34-2 | ROHTAS | Dihari | Middle School, Tandwa | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 17 | USSS-33 (C) | ROHTAS | Karakat | Middle School, Itdhiyan | | | | | | | | | | | Handover |
| 18 | USSS-34-3 | ROHTAS | Karakat | Middle School, Danwar | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 19 | USSS-25-3 | SHEIKHPURA | Barbigaha | Middle School, Kutout | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 20 | USSS-14-4 | SIWAN | Baniyapur | Middle School, Baluya | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 21 | USSS-14-3 | SIWAN | Daraundha | Middle School Daraunda | | | | | | | | | | | Inaugurated on 16.07.2016. Handover |
| 22 | USSS-46-5 | SIWAN | Jeeradei | Middle School Balaipur | | | | | | | | | | | Handover |
| 23 | USSS-14-5 | SIWAN | Mairwa | Middle School Barka Manjha | | | | | | | | | | | Inaugurated 16.7.2017. Handover |
| 24 | USSS-46-3 | SIWAN | Nautan | Middle School Pratapur | | | | | | | | | | | Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|--------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|---------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 25 | USSS-45 (A) | JAMAUI | Jamaui | Upgraded Middle School, Harla | | | | | | | | | | | Handover |
| 26 | USSS-35 (B) | ROHTAS | Rohtas | Middle School, Majhiyawan | | | | | | | | | | | G+2. Handover |
| 27 | USSS-3 (A) | SHEOHAR | Piprahi | Middle School Dhankaul | | | | | | | | | | | Handover |
| 28 | USSS-44 (E) | NAWADA | Roh | Upgraded Middle School, Bhatta | | | | | | | | | | | Handover |
| 29 | USSS-32-4 | BHABHUA KAIMUR | Rampur | Middle School, Lohandi | | | | | | | | | | | Handover |
| 30 | USSS-17 (A) | BHAGALPUR | Brahmpur | Middle School Kishanpur | | | | | | | | | | | Handover |
| 31 | USSS-41 (B) | GAYA | Banke Bazar | Middle School, Khajuria | | | | | | | | | | | Handover |
| 32 | USSS-25-1 | SHEIKHPURA | Chewara | Middle School, Akrama | | | | | | | | | | | Handover |
| 33 | USSS-1 (C) | WEST CHAMPARAN | Yogapatti | Middle School Donwar | | | | | | | | | | | Handover |
| 34 | USSS-20 (A) | BANKA | Bansi | Middle School kairi | | | | | | | | | | | Handover |
| 35 | USSS-16-1 | SAMASTIPUR | Vibhutipur | Middle School Isar Tola | | | | | | | | | | | Handover |
| 36 | USSS-25-2 | SHEIKHPURA | Ariyari | Upgraded Middle School, Diha | | | | | | | | | | | Handover |
| 37 | USSS-1 (A) | WEST CHAMPARAN | Bagha | Govt. Middle School Kumhiya | | | | | | | | | | | Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------------|---|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|-----------------------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 38 | USSS-40 (B) | AURANGABAD | Barun | Middle School, Tamoli | | | | | | | | | | | Handover |
| 39 | USSS-41 (C) | GAYA | Banke Bazar | Middle School, Parsawan Khurd | | | | | | | | | | | G+2. Handover |
| 40 | USSS-27 (B) | PATNA | Paliganj | Middle School, Samstichak | | | | | | | | | | | G+2. Handover |
| 41 | USSS-26 (D) | NALANDA | Noorsarai | Middle School, Jagdishpur Tayari | | | | | | | | | | | G+2, Handover |
| 42 | USSS-31 (B) | BUXAR | Brahmpur | Girl Middle School, Akrasi | | | | | | | | | | | Handover |
| 43 | USSS-33 (A) | ROHTAS | Dawat | Middle School, Parmdiha | | | | | | | | | | | Handover |
| 44 | USSS-24 (B) | LAKHISARAI | Suryagarha | Middle School Pokhrama | | | | | | | | | | | Handover |
| 45 | USSS-11 (B) | DARBHANGA | Kusheswarstahn East | Upgraded Middle School Tilleshwar Sthan | | | | | | | | | | | G+2 |
| 46 | USSS-36 (A) | JEHANABAD | Ghoshi | Middle School, Ahiyasa | | | | | | | | | | | Handover |
| 47 | USSS-36 (C) | JEHANABAD | Modanganj | Middle School, Dewra | | | | | | | | | | | Handover |
| 48 | USSS-14-1 | SIWAN | Hussainganj | Middle School Sahadulpur | | | | | | | | | | | Handover |
| 49 | USSS-2-2 | EAST CHAMPARAN | Sugauli | Middle School Chand parsas | | | | | | | | | | | Rectification Work Required |
| 50 | USSS-2-3 | EAST CHAMPARAN | Sugauli | Middle School Sitalpur | | | | | | | | | | | Rectification Work Required |
| 51 | USSS-5-2 | MADHUBANI | Bisfi | Govt. Middle School Bhatra Ghat | | | | | | | | | | | |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|----------------|---------------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|---------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 52 | USSS-47 (A) | MUNGER | Birpur | Middle School Parra | | | | | | | | | | | Handover |
| 53 | USSS-44 (C) | NAWADA | Akbarpur | Middle School, Kalound | | | | | | | | | | | Handover |
| 54 | USSS-46-2 | SIWAN | Nautan | Middle School Kilpur | | | | | | | | | | | Handover |
| 55 | USSS-15 (A) | VAISHALI | Jandaha | Upgraded Middle School Panapur Silaut | | | | | | | | | | | G+2. Handover |
| 56 | USSS-35-3 | ROHTAS | Rohtas | Middle School, Ghordih | | | | | | | | | | | Handover |
| 57 | USSS-35 (A) | ROHTAS | Karhagar | Upgraded Middle School, Rehari | | | | | | | | | | | Handover |
| 58 | USSS-1 (D) | WEST CHAMPARAN | Thakaraha | Ugraded middle school malahi tola | | | | | | | | | | | G+2, Handover |
| 59 | USSS-47 (E) | MUNGER | Mansurchak | Middle School Makdhampur | | | | | | | | | | | G+2. Handover |
| 60 | USSS-47 (D) | MUNGER | Sahebpur Kamal | Middle School Hira Tol | | | | | | | | | | | G+2. Handover |
| 61 | USSS-26 (C) | NALANDA | Bihar Sharif | Middle School, Mohaddinpur | | | | | | | | | | | G+2. Handover |
| 62 | USSS-18-1 | BHAGALPUR | Dawat | Middle School Ghanshyamchak | | | | | | | | | | | G+2. Handover |
| 63 | USSS-41 (D) | GAYA | Guruaa | Middle School, Belauti | | | | | | | | | | | Handover |
| 64 | USSS-4 (D) | SITAMARHI | Sonbarsa | Middle School Rajwara | | | | | | | | | | | Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|---------------------------------|------------------|------------|--------------------|----|-----------------|----|-----------|----|---------|---------------|---------------|
| | | | | | Not Sta rt | Lay out | Fou nda tion | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 65 | USSS-4 (C) | SITAMARHI | Choraut | Middle School Bhantawari | | | | | | | | | | | Handover |
| 66 | USSS-20 (B) | BANKA | Chandan | Middle School Bank | | | | | | | | | | | G+2. Handover |
| 67 | USSS-47 (C) | MUNGER | Birpur | Middle School Kharmauli | | | | | | | | | | | G+2, Handover |
| 68 | USSS-13 (B) | MUZAFFARPUR | Saraiya | Middle School Sirkohiya | | | | | | | | | | | Handover |
| 69 | USSS-42 (B) | GAYA | Konch | Middle School, Angara | | | | | | | | | | | G+2 |
| 70 | USSS-42 (D) | GAYA | Tekari | Middle School, Noni | | | | | | | | | | | G+2. Handover |
| 71 | USSS-1 (B) | WEST CHAMPARAN | Bagha | Middle School Panchgawa | | | | | | | | | | | G+2, Handover |
| 72 | USSS-38-2 | AURANGABAD | Madanpur | Middle School, Sondiha | | | | | | | | | | | Handover |
| 73 | USSS-24 (A) | LAKHISARAI | Lakhisarai | Upgraded Middle School Bihraura | | | | | | | | | | | |
| 74 | USSS-23-3 | LAKHISARAI | Ramgarh | Middle School Nongarh | | | | | | | | | | | |
| 75 | USSS-23-4 | LAKHISARAI | Ramgarh | Upgraded Middle School Surari | | | | | | | | | | | G+2. Handover |
| 76 | USSS-48 (A) | MUNGER | Begusarai | Middle School Akaha | | | | | | | | | | | |
| 77 | USSS-26 (A) | NALANDA | Rajgir | Middle School, Basuan | | | | | | | | | | | Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|--|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---------------|---|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 78 | USSS-26 (F) | NALANDA | Rajgir | Middle School, Lodipur | | | | | | | | | | | G+2. |
| 79 | USSS-14-2 | SIWAN | Raghunathpur | Middle School Gamiyar | | | | | | | | | | | Handover |
| 80 | USSS-45 (C) | JAMAUI | Khaira | Middle School, Shobhakhan | | | | | | | | | | | G+2, Handover |
| 81 | USSS-36 (B) | JEHANABAD | Jehanabad | Middle School, Sewnon | | | | | | | | | | | G+2 |
| 82 | USSS-22 (B) | MUNGER | Tarapur | Middle School Madhura / Katiyari | | | | | | | | | | | G+2, Handover |
| 83 | USSS-13 (A) | MUZAFFARPUR | Madwan | Middle School Bhatauna | | | | | | | | | | | |
| 84 | USSS-44 (A) | NAWADA | Hisuaa | Middle School, Bardhauna | | | | | | | | | | | Handover |
| 85 | USSS-32-2 | BHABHUA KAIMUR | Chand | Upgraded Middle School, Chouri | | | | | | | | | | | Expected date of completion 30 April 2021 |
| 86 | USSS-29-1 | BHOJPUR | Karakat | Govt. Middle School, Kudariya Parshurampur | | | | | | | | | | | |
| 87 | USSS-45 (D) | JAMAUI | E. Aliganj | Middle School, Abgila Chourasa | | | | | | | | | | | Handover |
| 88 | USSS-32-5 | BHABHUA KAIMUR | Mohniya | Middle School, Badhani | | | | | | | | | | | |
| 89 | USSS-6 (A) | ARARIA | Bhargama | Middle School Mangalwar Chariya | | | | | | | | | | | Expected date of completion 30 March 2021 |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | Remarks | |
|------|-------------|------------------|---------------------|---------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------------|---------|---|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | Finis hing | | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 90 | USSS-40 (A) | AURANGABAD | Barun | Middle School, Meh | | | | | | | | | | | Expected date of completion 30 June 2021 |
| 91 | USSS-37 (A) | AURANGABAD | Kutumba | Middle School, Kusumbasdiha | | | | | | | | | | | Debar. Recommendation for rescind |
| 92 | USSS-38-3 | AURANGABAD | Madanpur | Middle School, Rasalpur | | | | | | | | | | | Expected date of completion 30 May 2021 |
| 93 | USSS-20 (C) | BANKA | Phulidumar | Middle School Pathdda | | | | | | | | | | | Expected date of completion 30 April 2021 |
| 94 | USSS-17 (B) | BHAGALPUR | Brahmpur | Middle School Tarchha | | | | | | | | | | | Expected date of completion 30 April 2021 |
| 95 | USSS-29-2 | BHOJPUR | Karhagar | Upgraded Middle School, Paiga | | | | | | | | | | | Expected date of completion 31 March 2021 |
| 96 | USSS-30-3 | BHOJPUR | Pero | Middle School, Dhanpura | | | | | | | | | | | Expected date of completion 30 May 2021 |
| 97 | USSS-29-3 | BHOJPUR | Ara | Upgraded Middle School, Barouli | | | | | | | | | | | Expected date of completion 31 March 2021 |
| 98 | USSS-30-6 | BHOJPUR | Sahar | Middle School, Purhara | | | | | | | | | | | Expected date of completion 31 March 2021 |
| 99 | USSS-30-1 | BHOJPUR | Tarari | Middle School, Sara | | | | | | | | | | | Expected date of completion 31 June 2021 |
| 100 | USSS-30-2 | BHOJPUR | Tarari | Middle School, Bhakura | | | | | | | | | | | Expected date of completion 31 March 2021 |
| 101 | USSS-31 (A) | BUXAR | Brahmpur | Middle School, Bhadwar | | | | | | | | | | | Stopped From HQ, due to High-Court order. |
| 102 | USSS-11 (C) | DARBHANGA | Kusheswarstahn East | Upgraded Middle School Raipur | | | | | | | | | | | Expected date of completion 31 March 2021 |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|--------------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---|--------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 103 | USSS-41 (A) | GAYA | Aamas | Middle School, Shyamnagar Nima | | | | | | | | | | Expected date of completion 31 March 2021 | |
| 104 | USSS-41 (E) | GAYA | Emamganj | Middle School, Bindhua | | | | | | | | | | Expected date of completion 30 April 2021 | |
| 105 | USSS-42 (A) | GAYA | Guraru | Middle School, Sondiha | | | | | | | | | | Expected date of completion 30 April 2021 | |
| 106 | USSS-42 (C) | GAYA | Paraiya | Middle School, Punakalan | | | | | | | | | | Expected date of completion 30 April 2021 | |
| 107 | USSS-9-2 | KATIHAR | Ajamnagar | Middle School Kharsauta | | | | | | | | | | Expected date of completion 30 Aug 21 | |
| 108 | USSS-9-3 | KATIHAR | Balrampur | Middle School Kalyan Gaon | | | | | | | | | | Expected date of completion 31 March 2021 | |
| 109 | USSS-9-4 | KATIHAR | Kodha | Middle School Rampur | | | | | | | | | | Expected date of completion 31 March 2021 | |
| 110 | USSS-48 (B) | MUNGER | Begusarai | Middle School Bhitsari | | | | | | | | | | Expected date of completion 28 Feb 2021 | |
| 111 | USSS-22 (A) | MUNGER | Tateyabamber | Middle School Ramcharit Maidan | | | | | | | | | | Expected date of completion 28 Feb 2021 | |
| 112 | USSS-47 (B) | MUNGER | Bakhari | Middle School Lauchhe | | | | | | | | | | Expected date of completion 30 March 2021 | |
| 113 | USSS-26 (B) | NALANDA | Silao | Middle School, Malikpur | | | | | | | | | | Expected date of completion 31 Mar 2021 | |
| 114 | USSS-44 (D) | NAWADA | Varshaliganj | Middle School, Paingari | | | | | | | | | | Expected date of completion 30 April 2021 | |
| 115 | USSS-8 (C) | PURNEA | Dhamdaha | Middle School ,Mahendra Nagar Diyara | | | | | | | | | | Expected date of completion 30 Sep 2021 | |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | Remarks | | |
|------|-------------|------------------|---------------|-----------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------|---|--------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | | Finis hing | Comp lete |
| | | | | | | | | | LL | RL | LL | RL | | | |
| 116 | USSS-33 (B) | ROHTAS | Naokha | Middle School, Hathini | | | | | | | | | | Expected date of completion 15 Feb 2021 | |
| 117 | USSS-10 (A) | SAHARSA | Saur Bazar | Middle School Dhamsaina | | | | | | | | | | (Agreement not done). Only excavation & BFS done. Work Stop | |
| 118 | USSS-3 (B) | SHEOHAR | Piprahi | Middle School Narayanpur | | | | | | | | | | Expected date of completion 31 July 2020 | |
| 119 | USSS-15 (B) | VAISHALI | Lalganj | Upgraded Middle School Totha | | | | | | | | | | Expected date of completion 31 Jan 2020 | |
| 120 | USSS-15 (C) | VAISHALI | Lalganj | Middle School Shital Bhakurhar | | | | | | | | | | Expected date of completion 28 Feb 2021 | |
| 121 | USSS-27 (D) | PATNA | Masaurhi | Middle School, Gangachak | | | | | | | | | | LOA issued (1752 dtd. 4.3.2020) | |
| 122 | USSS-37 (B) | AURANGABAD | Navin nagar | Middle School, Pandu | | | | | | | | | | Land not available | |
| 123 | USSS-38-1 | AURANGABAD | Rafiganj | Middle School, Gamharia | | | | | | | | | | Insufficient Land. | |
| 124 | USSS-6 (B) | ARARIA | Palasi | Middle School Maldwar East | | | | | | | | | | Land not available | |
| 125 | USSS-39-3 | AURANGABAD | Goh | Middle School, Dandwan | | | | | | | | | | Insufficient Land | |
| 126 | USSS-39-1 | AURANGABAD | Haspura | Middle School, Chourahi | | | | | | | | | | Insufficient Land | |
| 127 | USSS-39-2 | AURANGABAD | Haspura | Middle School, Sonbarsa | | | | | | | | | | Insufficient Land | |
| 128 | USSS-29-5 | BHOJPUR | Garahni | Upgraded Middle School, Dadiyabag | | | | | | | | | | Land not available. | |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|------|-------------|------------------|---------------|------------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------------|--------------|---------|---|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | Finis hing | Comp lete | | |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 129 | USSS-29-6 | BHOJPUR | Koielwar | Upgraded Middle School, Bhoparpur | | | | | | | | | | | | Land not available |
| 130 | USSS-29-4 | BHOJPUR | Rohtas | Middle School, Barka Dumra | | | | | | | | | | | | Land not available |
| 131 | USSS-30-4 | BHOJPUR | Sahar | Middle School, Perhap | | | | | | | | | | | | Land not available |
| 132 | USSS-30-5 | BHOJPUR | Sahar | Middle School, Nonuar | | | | | | | | | | | | Land not available |
| 133 | USSS-2-1 | EAST CHAMPARAN | Sugauli | Middle School Mali | | | | | | | | | | | | Land not available |
| 134 | USSS-11 (A) | DARBHANGA | Tardih | Upgraded Middle School Raj kharwar | | | | | | | | | | | | During contract period land was not available for construction. Now land is available |
| 135 | USSS-43-2 | GAYA | Gaya Sadar | Middle School, Bitho | | | | | | | | | | | | Local Dispute |
| 136 | USSS-45 (B) | JAMAUI | Khaira | Middle School, Kairakado | | | | | | | | | | | | Double Scheme. Completed & handover under other scheme Group no. SSS-184-4) |
| 137 | USSS-7-1 | KISHANGANJ | Kishanganj | Middle School Daula | | | | | | | | | | | | Land not available |
| 138 | USSS-21 (A) | MUNGER | Bariyarpur | Middle School Harinmar Bishunpur | | | | | | | | | | | | LOA Issue. Dismantling require |
| 139 | USSS-21 (B) | MUNGER | Bariyarpur | Middle School Manik Mandal Tola | | | | | | | | | | | | LOA Issue. Dismantling require |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|------|-------------|------------------|------------------|---------------------------------|------------------|------------|------------------------|----|-----------------|----|-----------|----|---------------|--------------|---------|---|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | Finis hing | Comp lete | | |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 140 | USSS-21 (C) | MUNGER | Bariyarpur | Middle School Kalyanpur | | | | | | | | | | | | Insufficient Land |
| 141 | USSS-21 (D) | MUNGER | Haveli Kharagpur | Middle School Teghara | | | | | | | | | | | | LOA Issue. Dismantling require |
| 142 | USSS-21 (E) | MUNGER | Haveli Kharagpur | Middle School Dhudhaladih | | | | | | | | | | | | LOA Issue. Not Started |
| 143 | USSS-22 (D) | MUNGER | Sangrampur | Middle School Nabgoi | | | | | | | | | | | | During contract period land was not available for construction. Now land is available |
| 144 | USSS-22 (C) | MUNGER | Tarapur | Middle School, Dhobai | | | | | | | | | | | | Land not available |
| 145 | USSS-12-2 | MUZAFFARPUR | Gai ghat | Middle School Dhabauli | | | | | | | | | | | | Insufficient land |
| 146 | USSS-12-3 | MUZAFFARPUR | Katra | Middle School Lakhanpur | | | | | | | | | | | | Insufficient land |
| 147 | USSS-26 (E) | NALANDA | Giriyak | Middle School, Puraini | | | | | | | | | | | | Required old building demolition |
| 148 | USSS-44 (B) | NAWADA | Govindpur | Upgraded Middle School, Puraini | | | | | | | | | | | | Land not available |
| 149 | USSS-27 (C) | PATNA | Bakhtiyarpur | Middle School, Pirbarhouna | | | | | | | | | | | | Insufficient land available 40'-0" x 120'-0" |
| 150 | USSS-28-1 | PATNA | Naubatpur | Middle School, Karai | | | | | | | | | | | | Land not available. स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है |
| 151 | USSS-8 (A) | PURNEA | Banmankhi | Middle School Rupauli | | | | | | | | | | | | Land not available |
| 152 | USSS-8 (B) | PURNEA | Banmankhi | Middle School Rampur Tilak East | | | | | | | | | | | | Land not available |

| S.N. | Group No. | Name of District | Name of Block | Name of School | Physical Status | | | | | | | | | | Remarks | |
|------------------------------------|------------|------------------|---------------|--------------------------------------|------------------|------------|------------------------|----------|-----------------|----------|-----------|----------|---------------|--------------|---------|--------------------|
| | | | | | Not Sta rt | Lay out | Fou nda tio n | PL | Ground Floor | | 1st Floor | | Finis hing | Comp lete | | |
| | | | | | | | | | LL | RL | LL | RL | | | | |
| 153 | USSS-3 (C) | SHEOHAR | Sheohar | Middle School Khairadarp | | | | | | | | | | | | LOA Issued |
| 154 | USSS-4 (B) | SITAMARHI | Parihar | Middle School Sutihara | | | | | | | | | | | | Land Dispute |
| 155 | USSS-46-4 | SIWAN | Jeeradei | Middle School Shivpur Sakra | | | | | | | | | | | | Land not available |
| 156 | USSS-46-1 | SIWAN | Nautan | Middle School Sikatiya / UMS Mathiya | | | | | | | | | | | | Land not available |
| Total No. Of USSS (2011-12) | | | 156 | | 36 | 1 | 1 | 1 | 0 | 0 | 1 | 4 | 24 | 88 | | |