

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)

Report Dated: 31/01/2021

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plete
										LL	RL	LL	RL			
1	GH-112-1	2010-11	Arwal	Karpi	High School, Karpi										Inaugurated 16.07.2016. Handover	
2	GH-112-2	2010-11	Arwal	Arwal	Balika High School, Arwal										Inaugurated 16.07.2016. Handover	
3	GH-09-1	2009-10	Aurangabad	Madanpur	Anugrah H.S., Madanpur										Inaugurated. Handover	
4	GH-09-2	2009-10	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj										Inaugurated. Handover	
5	GH-148-1	2010-11	Banka	Rajaoun	R.H.S, Douni										Inaugurated. Handover	
6	GH-30-1	2009-10	Bhagalpur	Sanhoula	M.S., Arar,										Inaugurated. Handover	
7	GH-31-2	2009-10	Bhagalpur	Narayanpur	M.S., Manoharpur,										Inaugurated 16.07.2016. Handover	
8	GH-143-1	2010-11	Bhagalpur	Pirpaiti	M.S, Simanpur										Inaugurated. Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
9	GH-143-2	2010-11	Bhagalpur	Kahalgaon	R. S. H.S, Rampur											Inaugurated. Handover
10	GH-143-3	2010-11	Bhagalpur	Sabour	H.S, Mamalkha											Inaugurated. Handover
11	GH-144-1	2010-11	Bhagalpur	Goradih	M.S, Goradih											Inaugurated. Handover
12	GH-144-2	2010-11	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj											Inaugurated. Handover
13	GH-145-1	2010-11	Bhagalpur	Bihpur	H.S, Jairampur											Inaugurated. Handover
14	GH-145-2	2010-11	Bhagalpur	Naugachhia	H.S, Sahu Parbatta											Inaugurated. Handover
15	GH-146-1	2010-11	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur											Inaugurated. Handover
16	GH-147-1	2010-11	Bhagalpur	Shahkund	Proj. H.S, Shahkund											Inaugurated. Handover
17	GH-147-2	2010-11	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
18	GH-07-1	2009-10	Bhojpur	Agioan	D.N.H.S., Gorpa											Handover
19	GH-08-1	2009-10	Bhojpur	Jagdishpur	Janta H.S., Baligaw											Handover
20	GH-109-1	2010-11	Buxar	Rajpur	H.S.Rajpur Compound											Inaugurated 16.07.2017. Handover
21	GH-109-2	2010-11	Buxar	Itarhi	H.S.Itarhi											Inaugurated 16.07.2017. Handover
22	GH-109-3	2010-11	Buxar	Nawanagar	H.S. Nawanagar											Inaugurated 16.07.2016. Handover
23	GH-133-1	2010-11	Darbhanga	Keoti	R. S. H.S, Keoti											Inaugurated. Handover
24	GH-133-2	2010-11	Darbhanga	Ghanshyampur	H.S, Pohadidibela											Inaugurated. Handover
25	GH-134-1	2010-11	Darbhanga	Kusheswara	M.S, Kushe .Sthan											Inaugurated. Handover
26	GH-134-2	2010-11	Darbhanga	Hanuman Nagar	G..H. S.Kolhanta Patori											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plete		
										LL	RL	LL	RL				
27	GH-135-2	2010-11	Darbhanga	Manigachhi	H.S, Balour												Inaugurated. Handover
28	GH-135-3	2010-11	Darbhanga	Tardih	H.S, Narainpur												Inaugurated. Handover
29	GH-116-2	2010-11	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur												Inaugurated 16.07.2016. Handover
30	GH-117-1	2010-11	East Champaran	Dhaka	K.G.B.N., Dhaka												Inaugurated 16.07.2016. Handover
31	GH-117-2	2010-11	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan												Inaugurated 16.07.2016. Handover
32	GH-118-1	2010-11	East Champaran	Kesariya	K.G.B.N., Kesariya												Inaugurated 16.07.2016. Handover
33	GH-118-2	2010-11	East Champaran	Kotwa	K.G.B.N., Kotwa												Inaugurated 2017. Handover
34	GH-118-3	2010-11	East Champaran	Sangrampur	K.G.B.N., Sangrampur												Inaugurated 2017. Handover
35	GH-129-1	2010-11	Gopalganj	Baikunthpur	H.S, Sirsa												Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
36	GH-129-2	2010-11	Gopalganj	Sidhwaliya	H.S, Mahamadpur											Inaugurated. Handover
37	GH-129-3	2010-11	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)											Location Changed on dated 27.08.15. Handover
38	GH-130-1	2010-11	Gopalganj	Panchdewari	H.S, Jamunaha Bazar											Inaugurated. Handover
39	GH-132-1	2010-11	Gopalganj	Kuchaikote	H.S, Sonekola											Inaugurated. Handover
40	GH-132-2	2010-11	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj											Inaugurated. Handover
41	GH-150-1	2010-11	Jamui	Khaira	Project G.H.S, Khaira											Inaugurated. Handover
42	GH-150-2	2010-11	Jamui	Sono	Project H.S, Sona											Inaugurated. Handover
43	GH-111-1	2010-11	Kaimur	Durgawati	K.G.B.V. Compound											Inaugurated. Handover
44	GH-111-2	2010-11	Kaimur	Adhaura	H. S. Adhaura											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plete		
										LL	RL	LL	RL				
45	GH-27-1	2009-10	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon												Inaugurated. Handover
46	GH-27-2	2009-10	Katihar	Balrampur	S. S., High School, Telta												Inaugurated. Handover
47	GH-27-3	2009-10	Katihar	Sameli	D. G. H. S., Krishna Nagar												Inaugurated. Handover
48	GH-28-1	2009-10	Katihar	Manihari	B. P. S. P. H. S., Manihari												Inaugurated. Handover
49	GH-28-2	2009-10	Katihar	Azamnagar	H. S., Salmari												Inaugurated. Handover
50	GH-29-2	2009-10	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela												Handover
51	GH-34-2	2009-10	Lakhisarai	Pipariya	M.M.P. H.S., Walipur												Inaugurated 16.07.2016. Handover
52	GH-15-1	2009-10	Madhubani	Madhepur	H.S. Madhepur*												Inaugurated 16.07.2016. Handover
53	GH-15-2	2009-10	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*												Inaugurated 16.07.2016. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
54	GH-15-3	2009-10	Madhubani	Andarathari	M.S., Andarathari											Inaugurated 16.07.2016
55	GH-16-2	2009-10	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*											Inaugurated 16.07.2016. Handover
56	GH-16-3	2009-10	Madhubani	Babubarhi	M.S., Bhupatti											Inaugurated 16.07.2016. Handover
57	GH-17-2	2009-10	Madhubani	Jainagar	M.S., Dullipatti											Inaugurated. Handover
58	GH-18-1	2009-10	Madhubani	Basopatti	H.S. Basopatti *											Handover
59	GH-18-2	2009-10	Madhubani	Madhwapur	H.S. Madhwapur*											Handover
60	GH-18-3	2009-10	Madhubani	Ghoghardiha	H.S., Dewadh											Handover
61	GH-136-2	2010-11	Madhubani	Harlakhi	H.S, Umgaun											Inaugurated. Handover
62	GH-33-1	2009-10	Munger	Haveli Kharagpur	Govt.+2 H.S., Haweli Kharagpur											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
63	GH-33-3	2009-10	Munger	Tetiabamber	Jagannath H.S Tetia Bamber											Inaugurated. Handover
64	GH-101-1	2010-11	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa											Inaugurated 16.07.2016. Handover
65	GH-101-2	2010-11	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur											Inaugurated. Handover
66	GH-102-2	2010-11	Patna	Belchhi	Rajkiyakrit H.S., Saksohar											Inaugurated 2017. Handover
67	GH-103-1	2010-11	Patna	Paliganj	Rajkiyakrit H.S., Paliganj											Inaugurated 2017. Handover
68	GH-103-2	2010-11	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura											Inaugurated 2017. Handover
69	GH-103-3	2010-11	Patna	Bikram	Parwati H.S., Bikram											Inaugurated. Handover
70	GH-104-1	2010-11	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih											Inaugurated 2017. Handover
71	GH-104-2	2010-11	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun											Inaugurated 2017. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
72	GH-105-2	2010-11	Patna	Danapur	Baldeo Senior Secondary School, Danapur											Inaugurated. Handover
73	GH-105-3	2010-11	Patna	Maner	Rajkiyakrit H/S, Maner											Handover
74	GH-106-1	2010-11	Patna	Mokama	Railway Aided H.S., Mokama											Inaugurated. Handover
75	GH-106-2	2010-11	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra											Inaugurated. Handover
76	GH-107-1	2010-11	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh											Inaugurated. Handover
77	GH-108-1	2010-11	Patna	Naubatpur	Rajkiyakrit H.S., Amarpura											Inaugurated. Handover
78	GH-108-2	2010-11	Patna	Sampatchak	Gramin S.S.School Chakbairiya, Patna											Inaugurated. Handover
79	GH-22-1	2009-10	Purnea	Dhamdaha	H.S., Dhamdaha											Inaugurated 2017. Handover
80	GH-24-2	2009-10	Purnea	Jalalgarh	N.D Rungata H.S., Jalalgarh											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
81	GH-24-3	2009-10	Purnea	Kasba	Kalanand H.S., Garabnaili											Inaugurated. Handover
82	GH-110-1	2010-11	Rohtas	Chenari	Middle School, Khurmabad, Chenari											Inaugurated. Handover
83	GH-141-1	2010-11	Saharsa	Kahra	Govt. Girls H. S, Saharsa											Inaugurated. Handover
84	GH-141-2	2010-11	Saharsa	Saur Bazar	Gajadhar Sahu H.S, Saur Bazar											Inaugurated. Handover
85	GH-142-2	2010-11	Saharsa	Sonbarsa	Sir Hariballabh Inst.											Inaugurated 2017. Handover
86	GH-19-2	2009-10	Samastipur	Bithan	H.S., Bithan											Inaugurated. Handover
87	GH-20-1	2009-10	Samastipur	Warisnagar	M.S., Hajpurwa, Warisnagar											Inaugurated. Handover
88	GH-137-2	2010-11	Samastipur	Pusa	Girls Int. Sch. Pusa											Inaugurated. Handover
89	GH-138-1	2010-11	Samastipur	Ujiarpur	B.R.C, Ujiarpur Campus											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
90	GH-138-2	2010-11	Samastipur	Sarayranjan	H.S, Bathua Bujurg											Inaugurated. Handover
91	GH-138-3	2010-11	Samastipur	Samastipur	M. I. S. Samastipur											Inaugurated. Handover
92	GH-139-1	2010-11	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N											Inaugurated. Handover
93	GH-139-2	2010-11	Samastipur	Bibhutipur	M.S, Sirsi											Inaugurated. Handover
94	GH-139-3	2010-11	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai											Inaugurated. Handover
95	GH-140-1	2010-11	Samastipur	Hasanpur	N.H.S, Hasanpur Road											Inaugurated. Handover
96	GH-140-2	2010-11	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar											Inaugurated. Handover
97	GH-140-3	2010-11	Samastipur	Khanpur	I.Sch. Siropatti Khatu											Inaugurated. Handover
98	GH-13-1	2009-10	Saran	Parsa	M.S., Bishnupur, Parsa											Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
99	GH-126-1	2010-11	Saran	Garkha	MS Chainpur Bhaiswara										Handover. Handover	
100	GH-126-2	2010-11	Saran	Maker	UMS Baghakol										Inaugurated. Handover	
101	GH-01-1	2009-10	Sitamarhi	Parihar	S.G.H.S., Parihar										Inaugurated. Handover	
102	GH-01-2	2009-10	Sitamarhi	Sonbarsa	H.S., Bhutahi										Inaugurated. Handover	
103	GH-01-3	2009-10	Sitamarhi	Bathnaha	H.S., Yogibana Bazar										Inaugurated.	
104	GH-02-1	2009-10	Sitamarhi	Parsauni	H.S., Parsauni Chowk										Inaugurated 16.07.2016.	
105	GH-02-2	2009-10	Sitamarhi	Riga	H.S., Rewasi										Inaugurated 16.07.2016. Handover	
106	GH-02-3	2009-10	Sitamarhi	Belsand	H.S., Belsand										Inaugurated 16.07.2016. Handover	
107	GH-4-1	2009-10	Sitamarhi	Sursand	Saryu H.S., Sursand										Handover	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
108	GH-4-3	2009-10	Sitamarhi	Choraut	H.S., Choraut												Inaugurated 2017. Handover
109	GH-5-1	2009-10	Sitamarhi	Bajpatti	H.S., Bajpatti												Inaugurated. Handover
110	GH-5-2	2009-10	Sitamarhi	Nanpur	H.S., Janipur												Inaugurated. Handover
111	GH-5-3	2009-10	Sitamarhi	Bokhra	H.S., Kharka												Inaugurated. Handover
112	GH-6-1	2009-10	Sitamarhi	Dumra	K.G.H.S., Dumra												Inaugurated 2017. Handover
113	GH-6-2	2009-10	Sitamarhi	Runni saidpur	H.S., Morsand												Inaugurated 2017. Handover
114	GH-127-1	2010-11	Siwan	Maharajganj	H. S. Sikatiya												Inaugurated. Handover
115	GH-127-2	2010-11	Siwan	Barhariya	Sri Krishan H. S. Kailgarh												Inaugurated. Handover
116	GH-127-3	2010-11	Siwan	Bhagwanpur Hatt	S. S. High School, Bhagawanpur Hatt												Inaugurated. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plete
										LL	RL	LL	RL			
117	GH-128-1	2010-11	Siwan	Goreya Kothi	Narayan Karmayogi H. S., Goreyakothi											Inaugurated. Handover
118	GH-128-2	2010-11	Siwan	Basantpur	H.S., Basantpur											Inaugurated. Handover
119	GH-128-3	2010-11	Siwan	Dharaunda	G. S. H.S., Ujaini											Inaugurated. Handover
120	GH-21-1	2009-10	Supaul	Raghopur	M.S., Kajayan, Raghopur											Inaugurated. Handover
121	GH-21-2	2009-10	Supaul	Pratapganj	Public H.S., Pratapganj											Inaugurated. Handover
122	GH-121-2	2010-11	Vaishali	Mahua	M.S. Singhara											Inaugurated. Handover
123	GH-122-2	2010-11	Vaishali	Bidupur	S.S.V.M.H.S., Ramdauli											Inaugurated. Handover
124	GH-123-1	2010-11	Vaishali	Patepur	S.R.C.H.S.,Patepur, Vaishali											Inaugurated 16.07.2016. Handover
125	GH-124-2	2010-11	Vaishali	Bhagwanpur	M.S.Ratnapura Bhagwanpur											Inaugurated 16.07.2016. Handover

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
126	GH-124-3	2010-11	Vaishali	Chehrakala	B.N. High School, Sehan *											Inaugurated 2017. Handover
127	GH-135-1	2010-11	Darbhanga	Gora Bauram	H.S, Gourabauram											
128	GH-120-1	2010-11	East Champaran	Ramgharwa	K.G.B.N., Ramgharwa											Handover
129	GH-131-1	2010-11	Gopalganj	Uchakagaon	H.S, Uchakagaon											Handover
130	GH-12-1	2009-10	Saran	Marhourah	U.M.S., Awari, Marhourah											Inaugurated. Handover
131	GH-23-2	2009-10	Purnea	K. Nagar	H. S., Champanagar											Handover
132	GH-14-2	2009-10	Madhubani	Bisfi	H.S. Parsauni*											
133	GH-130-2	2010-11	Gopalganj	Bhorey	H.S, Bhore											Handover
134	GH-14-1	2009-10	Madhubani	Benipatti	B.J.J.H.S. Adher*											

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
135	GH-23-1	2009-10	Purnea	Barharakothi	Shyama H.S., Bhatotar										Handover	
136	GH-29-1	2009-10	Katihar	Falka	B. S. M. High School, Pothiya										To be Completed by 15 december 2020. Water logged area	
137	GH-35-1	2009-10	Lakhisarai	Halsi	High School, Halsi										To be Completed by 15 december 2020.	
138	GH-35-2	2009-10	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma										To be Completed by 15 december 2020.	
139	GH-149-1	2010-11	Munger	Tarapur	M.S, Tarapur										Roof casted	
140	GH-22-2	2009-10	Purnea	Rupouli	Project Girl's H.S., Rupouli										To be completed by 15 December 2020	
141	GH-22-3	2009-10	Purnea	Bhawanipur	H. S., Bhawanipur										To be completed by 15 December 2020	
142	GH-26-1	2009-10	Purnea	Baisa	H.S., Rauta										Show cause has been asked for rescind	
143	GH-26-2	2009-10	Purnea	Amour	Project Girl's School, Amour										Show cause has been asked for rescind	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
										LL	RL	LL	RL			
144	GH-3-1	2009-10	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania										Agreement has been rescind in tender process for balance work (NIT-16/20-21)	
145	GH-3-2	2009-10	Sitamarhi	Suppi	H.S., Suppi										Agreement has been rescind in tender process for balance work (NIT-16/20-21)	
146	GH-3-3	2009-10	Sitamarhi	Majarganj	H.S., Majarganj										Agreement has been rescind in tender process for balance work (NIT-16/20-21)	
147	GH-10-1	2009-10	Aurangabad	Haspura	Haspura H.S., Haspura										Land Disput, due to court-stay order. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX/160/2014 DATED- 25/08/2014	
148	GH-11-1	2009-10	Aurangabad	Kutumba	Govt. Middle School, Kutumba										Insufficient land. Letter to CE. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX /161/2014 DATE-25/08/2014 & letter to GMPI letter no. 208/2015 dated - 09.07.15	
149	GH-31-1	2009-10	Bhagalpur	Nathnagar	M.S., Kanjhiya,										Land not available	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor			Finishing	Complete
LL	RL	LL	RL													
150	GH-32-1	2009-10	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk											Land not available.
151	GH-32-2	2009-10	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*											Land not available.
152	GH-32-3	2009-10	Bhagalpur	Ishmailpur	M.S.Parvatta*											Land not available.
153	GH-116-1	2010-11	East Champaran	Chakiya	K.G.B.N., Chakiya											Land not available
154	GH-131-2	2010-11	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya											Land Dispute
155	GH-113-1	2010-11	Jehanabad	Jehanabad	H.S., Jehanabad											During contract period land was not available for construction. Now land is available
156	GH-113-2	2010-11	Jehanabad	Kako	H.S. Pali Bazar											During contract period land was not available for construction. Now land is available
157	GH-113-3	2010-11	Jehanabad	Ghosi	H.S. Ghosi											During contract period land was not available for construction. Now land is available

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plete		
										LL	RL	LL	RL				
158	GH-114-1	2010-11	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur												During contract period land was not available for construction. Now land is available
159	GH-114-2	2010-11	Jehanabad	Makhdumpur	S.S. Tehta												During contract period land was not available for construction. Now land is available
160	GH-115-1	2010-11	Jehanabad	Hulashganj	H.S. Hulashganj												During contract period land was not available for construction. Now land is available
161	GH-115-2	2010-11	Jehanabad	Modanganj	D.N.H.S. Bandhuganj												During contract period land was not available for construction. Now land is available
162	GH-28-3	2009-10	Katihar	Pranpur	M. S., Bastol												Land Dispute
163	GH-34-1	2009-10	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha												Land not available.
164	GH-151-1	2010-11	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai												Land not available.
165	GH-151-2	2010-11	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya												Land not available.

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor			Fin ish ing	Com plete
										LL	RL	LL	RL			
166	GH-16-1	2009-10	Madhubani	Rajnagar	R. H.S.Raj Nagar*										Required land 125'x100' available land 50'x25'	
167	GH-17-1	2009-10	Madhubani	Ladania	M.S., Ladania Girl's										Land not available. required land 125'x100' avlaible land 25'x10'	
168	GH-136-1	2010-11	Madhubani	Kaulahi	H.S, Kaulahi										Land not available.	
169	GH-33-2	2009-10	Munger	Dharahara	K.R.S.K.H H.S., Dharahra										Land not available	
170	GH-102-1	2010-11	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur										Land not available.	
171	GH-105-1	2010-11	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur										Land Dispute	
172	GH-107-2	2010-11	Patna	Pandarak	Laxmi Narayan Rajbanshi H.S., Dhibar										Sufficient land not available	
173	GH-24-1	2009-10	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra										Land not available	
174	GH-25-1	2009-10	Purnea	Dagarua	Abul Kalam H.S., Ichalo										During contract period land was not available for construction. Now land is available	

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
175	GH-25-2	2009-10	Purnea	Srinagar	Govt. S.S., Srinagar												During contract period land was not available for construction. Now land is available
176	GH-25-3	2009-10	Purnea	Baisi	Proj. Girl's School Baisi												During contract period land was not available for construction. Now land is available
177	GH-142-1	2010-11	Saharsa	Salkhua	H.S, Salkhua												Land not available.
178	GH-19-1	2009-10	Samastipur	Singhia	K.G., Academy, Singhia												Insufficient land is available. (required land 125'x100' available land 22'x11')
179	GH-20-2	2009-10	Samastipur	Marwa	H.S., Morwa												Land not available. (required land 125'x100' available land 18'x13')
180	GH-137-1	2010-11	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur												Insufficient land available. required land 125'x100' available land 17'x15'
181	GH-12-2	2009-10	Saran	Taraiyan	M.S., Gawandary, Taria												Land not available.
182	GH-13-2	2009-10	Saran	Ishuapur	U.M.S., Satasi, Ishuapur												Land not available.

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						No t Sta rte d	La yo ut	Fo un da tio n	Pli nt h	Groun d floor		1st Floor		Fin ish ing	Com plete		
										LL	RL	LL	RL				
183	GH-4-2	2009-10	Sitamarhi	Pupri	Proj. H.S., Pupri												Insufficient Land
184	GH-121-1	2010-11	Vaishali	Rajapakar	H.S.,Rajapakar												Land Dispute
185	GH-122-1	2010-11	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali												Land Dispute
186	GH-122-3	2010-11	Vaishali	Deshri	H.S. Bhataulla												Land Problem. Mandir on land Old Building to be Dismantle
187	GH-123-2	2010-11	Vaishali	Lalganj	G.A.H/S, Lalganj												Land not available
188	GH-123-3	2010-11	Vaishali	Goraul	H.S., Goraul												Land not available
189	GH-124-1	2010-11	Vaishali	Vaishali	S.M.T.H.S., Vaishali												Land not available
190	GH-119-1	2010-11	East Champaran	Madhuwan	K.G.B.N., Madhuwan												During contract period land was not available for construction. Now land is available

S.N.	Group No.	Session	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						No t Sta rte d	La yo ut	Fo un da tio n	Pl nt h	Groun d floor		1st Floor		Fin ish ing	Com plete		
										LL	RL	LL	RL				
191	GH-119-2	2010-11	East Champaran	Mehsi	K.G.B.N., Mehsi												During contract period land was not available for construction. Now land is available
192	GH-119-3	2010-11	East Champaran	Tetariya	K.G.B.N., Tetariya												During contract period land was not available for construction. Now land is available
193	GH-125-1	2010-11	West Champaran	Bagha-1	R.S.H.S. Parsuniform												During contract period land was not available for construction. Now land is available
Total No. Of Girls Hostel (2009-10)					80	20	0	0	0	1	0	0	2	7	50		
Total No. Of Girls Hostel (2010-11)					113	27	0	0	0	0	0	0	0	1	85		
TOTAL					193	47	0	0	0	1	0	0	2	8	135		