

Bihar State Educational Infrastructure Development Corporation Limited, Patna

Physical Status of construction of Examination Hall (2013-14)

Report Dated : 31/01/2023

S.N.	Name of District	Name of College	Completion Time	Physical Status												Remarks
				Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		2nd Floor		Finishing	Complete	
								LL	RL	LL	RL	LL	RL			
1	Begusarai	J. D. College, Begusarai	12 Months													Handover
2	Bhagalpur	Sunderwati Mahila College, Bhagalpur	12 Months													Handover
3	Chhapra	Rajendra College, Chhapra	12 Months													Inaugurated 16.7.2016. Handover
4	Darbhanga	C. M. Science College, Darbhanga	12 Months													Inaugurated 16.7.2017. Handover
5	East Champaran	M. S. College, Motihari	12 Months													Inaugurated 16.7.2017. Handover
6	Kaimur	Sardar Ballabh Bhai Patel College, Bhabhua	12 Months													Inaugurated 16.7.2016. Handover
7	Katihar	D. S. College, Katihar	12 Months													Handover
8	Madhepura	B. N. Mandal College, Madhepura	12 Months													Handover
9	Madhubani	R. K. College, Madhubani	12 Months													Inaugurated 16.7.2017. Handover
10	Munger	R. D & D. J. College, Munger	12 Months													Inaugurated 16.7.2016. Handover
11	Muzaffarpur	L. S. College, Muzaffarpur	12 Months													Inaugurated 16.7.2017. Handover
12	Nalanda	Nalanda College, Biharsharif	12 Months													Inaugurated 16.7.2017. Handover
13	Nawada	S.N.S College, Warsaliganj, Nawada	12 Months													Inaugurated 16.7.2016. Handover
14	Purnea	Purnea College, Purnea	12 Months													Inaugurated 16.7.2016. Handover
15	Saharsa	Rajendra Mishara College, Saharsa	12 Months													Handover
16	Sasaram	S. P. Jain College, Sasaram	12 Months													Handover

S.N.	Name of District	Name of College	Completion Time	Physical Status												Remarks
				Not Star t	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		2nd Floor		Fini shin g	Co mpl ete	
								LL	RL	LL	RL	LL	RL			
17	Sitamarhi	S. R. K. G. College, Sitamarhi	12 Months												Inaugurated 16.7.2016. Handover	
18	Siwan	Raja Singh College, Siwan	12 Months												Inaugurated 16.7.2016. Handover	
19	Supaul	B. S. S. College, Supaul	12 Months												Inaugurated 16.7.2017. Handover	
20	Vaishali	R. N. College, Hajipur	12 Months												Inaugurated 16.7.2016. Handover	
21	West Champaran	M. J. K. College, Bettiah	12 Months												Handover	
22	Samastipur	Samastipur College, Samastipur	12 Months												Inaugurated 16.7.2017. Handover	
23	Aurangabad	S. N. S College, Aurangabad	12 Months												सम्बंधित संबेदक द्वारा निर्माण कार्य लम्बी अवधि से बंद रखने एवं कारण पत्रांक 489 दिनांक.29-09-2021 द्वारा एकरानामा को विखंडित करने हेतु अनुशंसा की गयी है । EVM रखा हुआ है। जिला पदाधिकारी को EVM हटाने हेतु पत्रांक.76 / 9-03-2022 दूवारा पत्र समर्पित किया गया। जिला पदाधिकारी दूवारा EVM हटवाने का आश्वासन दिया गया। अभीतक EVM नहीं हटने के कारण लम्बे समय से कार्य बंद रहने के चलते एवं सवेदक के अनुरोध पर पत्रांक 428 दिनांक 11.08.2022 द्वारा एकरारनामा बंद(Closed) करने हेतु अनुशंसा की गयी है ।	
Total No. of Examination Hall (2013-14) : 23				0	0	0	0	0	0	0	0	0	1	0	22	