

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

As On:- 31/07/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.07.2016) (in Lakhs)	Financial Achievemen t (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	1	1	0	0	0	3	0	0	1	26	6	12	2134.20	1534.76	71.91%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	15	5	3	0	0	12	248	45	30	13170.14	12537.50	95.20%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	2	4	3	19	7	15	0	0	77	215	128	56	14947.24	14772.87	98.83%
	<b>Total :-</b>	<b>771</b>	<b>766</b>	<b>1</b>	<b>4</b>	<b>8</b>	<b>9</b>	<b>34</b>	<b>12</b>	<b>21</b>	<b>0</b>	<b>0</b>	<b>90</b>	<b>489</b>	<b>179</b>	<b>98</b>	<b>30251.58</b>	<b>28845.13</b>	
4	GH(Girl's Hostel) (2009-10)	81	77	1	1	0	1	3	2	1	0	0	20	33	29	15	11307.36	6911.44	61.12%
5	GH(Girl's Hostel) (2010-11)	113	109	1	0	0	0	2	2	0	0	0	15	67	20	22	5872.80	11021.42	187.67%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>5</b>	<b>4</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>35</b>	<b>100</b>	<b>49</b>	<b>37</b>	<b>17180.16</b>	<b>17932.86</b>	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	9	1	0	1	70	16	12	15855.00	19423.49	122.51%
8	MS(Model School) (2010-11)	255	240	0	2	1	0	13	1	22	0	8	17	146	64	30	39714.17	46412.57	116.87%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>3</b>	<b>1</b>	<b>0</b>	<b>17</b>	<b>1</b>	<b>31</b>	<b>1</b>	<b>8</b>	<b>18</b>	<b>216</b>	<b>80</b>	<b>42</b>	<b>55569.17</b>	<b>65836.06</b>	
9	SSS (Senior Secondary School) 2013-14	993	990	8	33	27	13	71	23	94	0	0	220	366	489	135	80000.00	70067.75	87.58%
10	HSS(Higher Secondary School) 2013-14	226	222	1	8	2	3	4	2	15	0	0	74	88	109	25	10451.81	17503.41	167.47%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	3	9	4	4	8	2	11	0	0	30	19	71	24	11921.07	6228.21	52.25%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	259	5	7	12	7	28	10	23	0	0	63	52	155	52	1404.00	14874.55	1059.44%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	2	0	1	0	5	8	10	16	0	7333.42	7095.79	96.76%
14	Shiksha Bhawan 2013-14	9	9	1	0	0	0	2	0	0	0	2	0	2	5	2	1138.00	751.32	66.02%
15	Deegree College	10	10	0	1	0	0	0	0	1	0	1	0	0	3	7	3500.00	959.38	27.41%
16	Child Development Project Office co-housing (CDPO)	33	33	3	1	1	0	7	0	1	2	7	3	1	25	7	3745.50	1114.63	29.76%
17	ICT Projects - World Bank	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
	<b>Total :-</b>	<b>4100</b>	<b>2953</b>	<b>24</b>	<b>67</b>	<b>55</b>	<b>37</b>	<b>178</b>	<b>54</b>	<b>199</b>	<b>3</b>	<b>23</b>	<b>541</b>	<b>1343</b>	<b>1181</b>	<b>429</b>	<b>226818.56</b>	<b>231669.14</b>	<b>102.14%</b>