

BSEIDC, PATNA

Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-79

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
1	1	SSSM-1-1	कटिहार	अमदाबाद	उ०म०वि० चामा								1		Handed Over	
2	2	SSSM-1-2	कटिहार	अमदाबाद	म०वि० जनतागोपालपुर								1		Handed Over	
3	3	SSSM-1-3	कटिहार	अमदाबाद	म०वि० पारदियारा									1	Available land is on the bank of river Ganga which is dangerous for errosion. It is not suitable for construction	
4	4	SSSM-2-1	कटिहार	आजमनगर	म०वि० सिकटिया								1		Handed Over	
5	5	SSSM-2-2	कटिहार	आजमनगर	उ०म०वि० बेलराही								1		Handed Over	
6	6	SSSM-2-3	कटिहार	आजमनगर	उ०म०वि० तेघड़ा					1						
7	7	SSSM-3(A)	कटिहार	बारसोई	म०वि० ग्वालटोली									1	Available land is 7 feet water logged. It is not suitable for construction	
8	8	SSSM-3(B)	कटिहार	बारसोई	म०वि० खरुआ जमीरा								1		Handed Over	
9	9	SSSM-3(C)	कटिहार	बारसोई	उ०म०वि० फुहागाँव									1	Available land is Insufficient for construction. (14'x80')	
10	10	SSSM-4(A)	कटिहार	बलरामपुर	म०वि० मलिकपुर									1	Available land is enchroched, letter has been issued to DEO to solve the problem.	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started
									LL	RL	LL	RL				
11	11	SSSM-4(B)	कटिहार	बलरामपुर	म०वि० फतेहपुर										1	Handed Over
12	12	SSSM-4(C)	कटिहार	बलरामपुर	उ०म०वि० बालूगंज हिन्दी										1	Handed Over
13	13	SSSM-5-1	कटिहार	फलका	म०वि० मो० नगर राजधानी									1		CONSTRUCTION `UNDER DIFFERENT SCHEME (USSS-137)
14	14	SSSM-5-2	कटिहार	फलका	म०वि० भरसिया							1				
15	15	SSSM-6-1	कटिहार	कोढा	अभ्यास म०वि० मुसापुर								1			
16	16	SSSM-6-2	कटिहार	कोढा	म०वि० खेरिया									1		CONSTRUCTION UNDER DIFFERENT SCHEME (USSS-134)
17	17	SSSM-6-3	कटिहार	कोढा	म०वि० दिघड़ी									1		CONSTRUCTION UNDER DIFFERENT SCHEME (USSS-134)
18	18	SSSM-7-1	कटिहार	प्राणपुर	उ०म०वि० रामचन्द्रपुर										1	Handed Over
19	19	SSSM-7-2	कटिहार	प्राणपुर	म०वि० महादेवपुर										1	Handed Over
20	20	SSSM-7-3	कटिहार	प्राणपुर	म०वि० बुद्ध नगर										1	Handed Over
21	21	SSSM-8-1	कटिहार	कटिहार	उ०म०वि० मनिया										1	Handed Over
22	22	SSSM-8-2	कटिहार	कटिहार	म०वि० बठैली										1	Handed Over
23	23	SSSM-9-1	कटिहार	मनसाही	रा०म०वि० मंरगी										1	Handed Over
24	24	SSSM-9-2	कटिहार	मनसाही	म०वि० रानीपतरा सिंधय								1			
25	25	SSSM-10-1	कटिहार	बरारी	उ०म०वि० गिदरमारी										1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
26	26	SSSM-10-2	कटिहार	बरारी	म०वि० भण्डारतल										1	Available land is not registered in the name of school.
27	27	SSSM-11(A)	कटिहार	मनिहारी	म०वि० सुरापारटाल										1	Handed Over
28	28	SSSM-11(B)	कटिहार	मनिहारी	म०वि० काँटाकोश										1	CONSTRUCTION UNDER DIFFERENT SCHEME (USSS-142)
29	29	SSSM-12(A)	कटिहार	कदवा	उ०म०वि० कचैड़ा पूर्व										1	Handed Over
30	30	SSSM-12(B)	कटिहार	कदवा	उ०म०वि० बैदा										1	Handed Over
31	31	SSSM-13(A)	पूर्णियाँ	अमौर	म०वि० लखनारे										1	Handed Over
32	32	SSSM-13(B)	पूर्णियाँ	अमौर	म०वि० बेलका										1	Handed Over
33	33	SSSM-13(C)	पूर्णियाँ	अमौर	म०वि० बालूटोला, इस्लामपुर										1	Handed Over
34	34	SSSM-14(A)	पूर्णियाँ	कसबा	म०वि० मजगामा										1	Handed Over
35	35	SSSM-14(B)	पूर्णियाँ	कसबा	म०वि० लछणपुर										1	Land not available
36	36	SSSM-14(C)	पूर्णियाँ	कसबा	म०वि० मोहनी										1	Handed Over
37	37	SSSM-15(A)	पूर्णियाँ	बैसी	म०वि० सानापुर										1	Handed Over
38	38	SSSM-15(B)	पूर्णियाँ	बैसी	म०वि० हरेरामपुर										1	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
39	39	SSSM-15(C)	पूर्णियाँ	बैसी	म०वि० चरैया									1		Handed Over
40	40	SSSM-15(D)	पूर्णियाँ	बैसी	म०वि० शीशबाड़ी					1						
41	41	SSSM-15(E)	पूर्णियाँ	बैसी	म०वि० चँदवार										1	Land not available
42	42	SSSM-15(F)	पूर्णियाँ	बैसी	म०वि० नन्दनिया								1			
43	43	SSSM-16(A)	पूर्णियाँ	डगरुआ	म०वि० डगरुआ									1		Handed Over
44	44	SSSM-16(B)	पूर्णियाँ	डगरुआ	म०वि० चैपड़ा बलुआ									1		Handed Over
45	45	SSSM-16(C)	पूर्णियाँ	डगरुआ	म०वि० सियारखम									1		Handed Over
46	46	SSSM-17-1	पूर्णियाँ	जलालगढ़	म०वि० मतियारपुर									1		Handed Over
47	47	SSSM-17-2	पूर्णियाँ	जलालगढ़	म०वि० कठैली									1		Handed Over
48	48	SSSM-17-3	पूर्णियाँ	जलालगढ़	म०वि० एकम्बा									1		Handed Over
49	49	SSSM-18-1	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रखंड काँलनी							1				
50	50	SSSM-18-2	पूर्णियाँ	कृत्यानन्द नगर	म०वि० प्रसादपुर बेलदारी					1						
51	51	SSSM-18-3	पूर्णियाँ	कृत्यानन्द नगर	म०वि० काझा गणेशपुर					1						
52	52	SSSM-19-1	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० पिपरा									1		
53	53	SSSM-19-2	पूर्णियाँ	पूर्णियाँ इस्ट	म०वि० महाराजपुर									1		Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
54	54	SSSM-20-1	पूर्णियाँ	श्रीनगर	म०वि० जगैली									1		Handed Over
55	55	SSSM-20-2	पूर्णियाँ	श्रीनगर	म०वि० गंगा भवन खोखा									1		Handed Over
56	56	SSSM-21(A)	पश्चिम चम्पारण	सिकटा	म०वि० सिरसिया								1			
57	57	SSSM-21(B)	पश्चिम चम्पारण	सिकटा	म०वि० झुमका उर्दू									1		
58	58	SSSM-21(C)	पश्चिम चम्पारण	सिकटा	उ०म०वि० भवानीपुर उर्दू								1			
59	59	SSSM-22(A)	पश्चिम चम्पारण	लौरीया	उ०म०वि० तेलपुर बालक										1	No land/ P. S. Refund
60	60	SSSM-22(B)	पश्चिम चम्पारण	लौरीया	म०वि० देउरवा									1		Handed Over
61	61	SSSM-22(C)	पश्चिम चम्पारण	लौरीया	उ०म०वि० मुसहरी									1		Handed Over
62	62	SSSM-22(D)	पश्चिम चम्पारण	लौरीया	म०वि० मठिया									1		Handed Over
63	63	SSSM-23(A)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० चम्पारण									1		Handed Over
64	64	SSSM-23(B)	पश्चिम चम्पारण	नरकटियागंज	म०वि० सिसवा बहुअरवा									1		Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
65	65	SSSM-23(C)	पश्चिम चम्पारण	नरकटियागंज	उ०म०वि० कोईरगावा										1	No land
66	66	SSSM-24(A)	पश्चिम चम्पारण	मैनाताँड़	म०वि० सौकट										1	
67	67	SSSM-24(B)	पश्चिम चम्पारण	मैनाताँड़	उ०म०वि० पकुहवा पूर्वी										1	
68	68	SSSM-25-1	अररिया	नरपतगंज	एम०एस० गोखलापुर बी०एम०एस०										1	Handed Over
69	69	SSSM-25-2	अररिया	नरपतगंज	एम०एस० बेला रिफूजी										1	Handed Over
70	70	SSSM-25-3	अररिया	नरपतगंज	एम०एस० चन्दा										1	Handed Over
71	71	SSSM-26(A)	अररिया	रानीगंज	एम०एस० हरीदाएपुर										1	Handed Over
72	72	SSSM-26(B)	अररिया	रानीगंज	एम०एस० नारायणपुर										1	Handed Over
73	73	SSSM-26(C)	अररिया	रानीगंज	एम०एस० दुमारिया बालक										1	
74	74	SSSM-27(A)	अररिया	फारबिसगंज	एम०एस० अमौना										1	Handed Over
75	75	SSSM-27(B)	अररिया	फारबिसगंज	एम०एस० पुर्णदाहा										1	Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks															
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started													
									LL	RL	LL	RL																	
76	76	SSSM-28(A)	अररिया	सिकटी	एम०एस० गोरगच्छ											1		Handed Over											
77	77	SSSM-28(B)	अररिया	सिकटी	यू०एम०एस० दिमहिया													1	Handed Over										
78	78	SSSM-29	अररिया	पलासी	एम०एस० पेचैली														1	Handed Over									
79	79	SSSM-30-1	दरभंगा	दरभंगा सदर	म०वि० ठकुरनियाँ															1	Handed Over								
80	80	SSSM-30-2	दरभंगा	दरभंगा सदर	म०वि० कंशी																1	Handed Over							
81	81	SSSM-31	दरभंगा	मनीगाछी	म०वि० चकचिन्तामणिपुर																	1	Handed Over						
82	82	SSSM-32	दरभंगा	अलीनगर	उर्दू म०वि० अलीनगर																		1						
83	83	SSSM-33-1	दरभंगा	जाले	म०वि० जहागीर टोल																			1	Handed Over				
84	84	SSSM-33-2	दरभंगा	जाले	म०वि० अहियारी गोट																				1				
85	85	SSSM-34(A)	दरभंगा	सिंहवाड़ा	म०वि० राजो																					1	Handed Over		
86	86	SSSM-34(B)	दरभंगा	सिंहवाड़ा	उ०म०वि० बहुआरा																						1	Handed Over	
87	87	SSSM-34(C)	दरभंगा	सिंहवाड़ा	म०वि० गौरीनाथ ब्रहमपुर																							1	Handed Over

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun		1st		Finishing		Complete	Not Started
									LL	RL	LL	RL				
88	88	SSSM-35(A)	दरभंगा	केवटी	म०वि० बरही		1								land dispute	
89	89	SSSM-35(B)	दरभंगा	केवटी	उ०म०वि० लालगंज								1			
90	90	SSSM-36	दरभंगा	किरतपुर	म०वि० किरतपुर								1			
91	91	SSSM-37	दरभंगा	गौराबौराम	म०वि० बौराम						1				G+2	
			TOTAL		91	0	1	0	0	3	1	4	7	62	13	

Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-86

92	1	SSSM-38	सीतामढ़ी	बाजपट्टी	एम० एस० बिलहिया									1		Handed Over
93	2	SSSM-39A	मधुबनी	रहिका	एम० एस० मसनगिया										1	There is no any school in the name of High School Masanagiya in Rahika block.
94	3	SSSM-39B		रहिका	एम० एस० मलनगिया										1	Handed Over
95	4	SSSM-39C		रहिका	यू०एम०एस० बाछटोल रामपुर										1	Handed Over
96	5	SSSM-40	मधुबनी	कलुआही	एम० एस० मलमल									1	Handed Over	
97	6	SSSM-41	सुपौल	बसंतपुर	मध्य विद्यालय नरपतट्टी										1	Two school Up-graded in the same panchayat (Satanpatti). (1) M. S. Dhadha and (2) M. S. Narpatpatti. Scheme SSS-313 completed in M. S. Dhadha. (Performance Security Refund for this scheme)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
98	7	SSSM-42A	गोपालगंज	थावे	एम० एस० समरा									1		Handed Over	
99	8	SSSM-42B		थावे	यू० एम० एस० नारायणपुर											1	No Land
100	9	SSSM-43A	गोपालगंज	मांझा	यू० एम० एस० संतपुर											1	No Land
101	10	SSSM-43B		मांझा	यू० एम० एस० शेखपरसा										1		Handed Over
102	11	SSSM-43C		मांझा	यू० एम० एस० कोलहुआ										1		Handed Over
103	12	SSSM-44A	गोपालगंज	उचका गांव	यू० एम० एस० हरपुर					1							
104	13	SSSM-44B		उचका गांव	यू० एम० एस० मूरामकसूदपुर											1	CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-352 Complete)
105	14	SSSM-45A	बांका	धुरैया	उ० म० वि० चलना									1			
106	15	SSSM-45B		धुरैया	उ० म० वि० ताहिरपुरा कन्या				1								DEBAR (now work restarted)
107	16	SSSM-45C		धुरैया	उ० म० वि० अहिरो										1		
108	17	SSSM-46	भागलपुर	सनहौला	म० वि० तेलवाड़ा									1			
109	18	SSSM-47A	किशनगंज	बहादुरगंज	म० वि० भीमटोला									1			

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
110	19	SSSM-47B			उ० म० वि० मंडलटोला डोहर								1				
111	20	SSSM-48	किशनगंज	किशनगंज	म० वि० पानीसाल										1	CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-95)	
112	21	SSSM-49A	किशनगंज	कोचाधामन	उ० म० वि० कन्हैयाबाड़ी								1			Hand over	
113	22	SSSM-49B		कोचाधामन	उ० म० वि० मोहरा			1									
114	23	SSSM-49C		कोचाधामन	उ० म० वि० हरिभाषा									1			Hand over
115	24	SSSM-50A	किशनगंज	पोठिया	उ० म० वि० जालू चौक										1	CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-96)	
116	25	SSSM-50B		पोठिया	उ० म० वि० सोनापूर									1			
117	26	SSSM-50C		पोठिया	उ० म० वि० भेलागाछी बीरपुर										1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-96)
118	27	SSSM-51	किशनगंज	टेरागाच्छ	उ० म० वि० आदिवासी टोला भोरहा								1			Hand over	
119	28	SSSM-52A	किशनगंज	ठाकुरगंज	उ० म० वि० पांचगाछी										1	CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)	
120	29	SSSM-52B		ठाकुरगंज	उ० म० वि० लोधा										1		CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started		
									LL	RL	LL	RL					
121	30	SSSM-52C		ठाकुरगंज	म० वि० बेहुलडांगी											1	CONSTRUCTION UNDER DIFFERENT SCHEME (SSS-92)
			TOTAL		30	0	0	0	1	1	1	0	2	14	11		

Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-96												
122	1	SSSM-270	कटिहार	कोढ़ा	म० वि० परमानन्दपुर												1	Hand over
123	2	SSSM-271	कटिहार	कोढ़ा	उत्क० म० वि० बौरा												1	
124	3	SSSM-272	कटिहार	कादवा	उत्क० म० वि० सागरथ												1	Hand over
125	4	SSSM-273	कटिहार	बलरामपुर	उत्क० म० वि० सदीयन आदमपुर												1	Tender Cancel (01.07.2019)
126	5	SSSM-274	कटिहार	बारसोई	म० वि० छोगड़ा												1	
127	6	SSSM-275	कटिहार	बारसोई	म० वि० मालापाड़ा												1	Hand over
128	7	SSSM-276	कटिहार	बारसोई	म० वि० कर्णपुर												1	Hand over
129	8	SSSM-277	कटिहार	बारसोई	उ० म० वि० हाट बलरामपुर												1	Hand over
130	9	SSSM-278	कटिहार	आजमनगर	म० वि० बालूगंज												1	Tender Cancel (01.07.2019)
131	10	SSSM-279	कटिहार	आजमनगर	म० वि० मुकुरिया												1	Work is completed under USSS-140(A)
132	11	SSSM-280	कटिहार	आजमनगर	म० वि० सजना												1	LAND NOT LOCATED

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started
									LL	RL	LL	RL				
133	12	SSSM-281	कटिहार	बरारी	म० वि० बकिया								1			
134	13	SSSM-282	कटिहार	बरारी	उच्च विद्यालय मरखाहा, बालूघाट, दुर्गापुर								1		Hand Over	
135	14	SSSM-288	दरभंगा		Shafi Muslim High School, Benta, District - Darbhanga							1				
136	15	SSSM-289	दरभंगा		M.K.P. Vidyapati High School, Laheriasarai, District -Darbhanga									1	Tender Cancel (01.07.2019)	
137	16	SSSM-290	दरभंगा		Vasudev Mishra High School, Simri, District - Darbhanga								1		Hand Over	
138	17	SSSM-291	दरभंगा		(+2) M.A.R.M. High School , Lalbagh ,District –Darbhanga								1		Hand Over	
139	18	SSSM-292	दरभंगा		Ramanand Mishra Balika (+2) School, Laheriasarai District - Darbhanga									1	Old building to be dismantalled	
			TOTAL		18	0	0	0	0	0	0	0	2	10	6	

BSEIDC, PATNA

Progress report of MSDP Schemes

Name of Scheme :- High School Building

Empowered Committee-97

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
140	1	SSSM-283	Vaishali		High school, Sherpur Jalal,Block Chakra kalan, district Vaisali.			1								Stay order by court
141	2	SSSM-284	Vaishali		High school,Taal, Sehan, Block Chakra kalan, district Vaisali.								1			Handed Over
142	3	SSSM-285	Gopalgaganj		High school Indrawan Bairan, Block Thawe district Gopalganj.								1			
143	4	SSSM-286	Gopalgaganj		High school Devapur Purdil, block manjha,Distt.-Gopalganj									1		Land available
144	5	SSSM-287	Gopalgaganj		High school Pakri Srikant, block Uchka Gaon, district Gopalganj.									1		No land
			TOTAL		5	0	0	1	0	0	0	0	1	1	2	

Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-107									
145	1	SSSM-293		Ramgarhwa	High School Building at Murla								1		MATCH WITH, SSS-5
146	2	SSSM-294			Upgraded High School Building at Bardhharwa Fateh Mohammad								1		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started	
									LL	RL	LL	RL					
147	3	SSSM-295	East Champaran	Dhaka	Upgraded High School Building at Phulwaria									1	MATCH WITH, SSS-427		
148	4	SSSM-296			High School Building at Kundwa Chainpur							1					
149	5	SSSM-297			Upgraded High School Building at Musoradha								1				Hand over
150	6	SSSM-298			Upgraded High School at saphi								1				Hand over
151	7	SSSM-299			Upgraded High School at Chandanwada (Urdu)							1					
152	8	SSSM-300	East Champaran	Banjaria	Upgraded High School Building at Ajarwa									1	MATCH WITH, USSS-176		
153	9	SSSM-301	East Champaran	Narkatiya/C hodadano	High School Building at Pakariya(Urdu)									1	Land not available		
154	10	SSSM-302	East Champaran	Aadapur	High School at Nakardeye							1					
155	11	SSSM-303			High School at Dhabiya Dakshin								1				Hand over
156	12	SSSM-304			High School at Laxmipur										1		MATCH WITH, SSS-14
157	13	SSSM-305			High School at Bhawanipur Bazar										1		MATCH WITH, SSS-14
158	14	SSSM-306			High Schhol at Boldarwa								1				

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing		Complete	Not Started
									LL	RL	LL	RL				
159	15	SSSM-307	Madhubani	Rahika	High School at Jitbarpur (High School at Malangiya)								1		According to Office Order no.- 140, dated-06.03.2018 H.S.Jitbarpur in place of H.S. Malangiya	
160	16	SSSM-308			High School at Laxmipur									1		Hand Over
161	17	SSSM-309			High School at Rampur										1	Work is completed under SSSM-39(C)
162	18	SSSM-310		Madhubani (Town)	High School at Malmal Dakshin									1	Work is Completed under SSSM-40 in the name of High School at Malmal, block-Kaluahi. There is no any school in the name of High School at Malmal Dakshin in madhubani sadar block.	
163	19	SSSM-311		Kaluahi	High School at Madhopur									1		
164	20	SSSM-312	Bhagalpur	Sanhaura	High School at Telaunadha									1	MATCH WITH, SSS-238	
			TOLAL		20	0	0	0	0	0	0	0	5	6	9	

Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-127								
165	1	SSSM-313	Araria	Araria	High School Building at Gayari								1	Letter Issue to Contractor to Start the Work
166	2	SSSM-314	Banka	Dhoraiya	High School Building at Kurma								1	Land Not Available
167	3	SSSM-315	Banka	Dhoraiya	High School Building at Saguniya Urdu							1		

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
168	4	SSSM-316	Purnia	Baisi	High School Building at Malharia										1	Letter Issue to Contractor to Start the Work
169	5	SSSM-317	Purnia	Dagrua	High School Building at Sindhiya										1	Letter Issue to Contractor to Start the Work
170	6	SSSM-318	Purnia	Dagrua	High School Building at Lasanpur				1							
171	7	SSSM-319	Purnia	Amour	High School Building at Partiya										1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
172	8	SSSM-320	Purnia	Amour	High School Building at Gangoli	1										Approach road not available.
173	9	SSSM-321	Madhubani	Bisfi	High School Building at Shiyaul									1		G+2
174	10	SSSM-322	Madhubani	Bisfi	High School Building at Singiya									1		G+2
175	11	SSSM-323	Samastipur	Tajpur	High School Building at Rajwa									1		G+2
176	12	SSSM-324	Samastipur	Tajpur	High School Building at Udaypur			1								G+2
177	13	SSSM-325	Samastipur	Tajpur	High School Building at Fatehpur										1	G+2
178	14	SSSM-326	Samastipur	Tajpur	High School Building at Kothiya								1			G+2
179	15	SSSM-327	Samastipur	Tajpur	Jagdev Middle School Building at Adharbhut								1			G+2
180	16	SSSM-328	East Champaran	Adapur	High School Building at Koraiya								1			
181	17	SSSM-329	East Champaran	Adapur	High School Building at Bakhri Urdu					1						
182	18	SSSM-330	East Champaran	Banjariya	High School Building at Phulwar										1	Not Started due to N.O.C Awaited

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
183	19	SSSM-331	East Champaran	Banjariya	High School Building at Siswa Urdu										1	
184	20	SSSM-332	East Champaran	Dhaka	High School Building at Karshiya										1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
185	21	SSSM-333	East Champaran	Dhaka	High School Building at Barharwa Lakhana Sen										1	LAO Issued
186	22	SSSM-334	Katihar	Barsaoi	High School Building at Jalkumar										1	Tender Cancel (01.07.2019)
187	23	SSSM-335	Katihar	Barsaoi	High School Building at Lahgariya						1					
188	24	SSSM-336	Katihar	Barsaoi	High School Building at Kadamgachhi										1	land not available (old building needs to be demolished before new construction)
189	25	SSSM-337	Katihar	Kadwa	High School Building at Rauniya				1							
190	26	SSSM-338	Katihar	Kadwa	High School Building at Kadwa		1									
191	27	SSSM-339	Katihar	Kadwa	High School Building at Kurum	1										
192	28	SSSM-340	Katihar	Kadwa	High School Building at Kumaripur	1										
193	29	SSSM-341	Katihar	Kadwa	High School Building at Badhwa						1					
194	30	SSSM-342	Katihar	Kadwa	High School Building at Kasbatoli										1	Land Dispute
195	31	SSSM-343	Katihar	Azam Nagar	High School Building at Rahuiya										1	Tender Cancel (01.07.2019)

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
196	32	SSSM-344	Katihar	Azam Nagar	High School Building at Mangarpur										1	Tender Cancel (01.07.2019)
197	33	SSSM-345	Katihar	Azam Nagar	High School Building at Devganwa										1	Land Not Available
			TOLAL		33	3	1	1	0	2	1	3	3	3	16	

Progress report of MSDP Schemes

Name of Scheme :- High School Building						Empowered Committee-122											
198	1	SSSM-346	Araria	Araria	High School Building at Chanderdei												School Not Upgraded, Letter Given To Minority Dept.
199	2	SSSM-347	Araria	Araria	High School Building at Balvat										1		Land Disput
200	3	SSSM-348	Araria	Araria	High School Building at Araria										1		Letter Issue to Contractir to Start the Work
201	4	SSSM-349	Araria	Jokihaat	High School Building at Jokihaat							1					G+2
202	5	SSSM-350	Araria	Jokihaat	High School Building at Malheria				1								
203	6	SSSM-351	Araria	Jokihaat	High School Building at Udhat										1		Land Not Available
204	7	SSSM-352	Araria	Jokihaat	High School Building at Bagarhra		1										
205	8	SSSM-353	Araria	Jokihaat	High School Building at Bhansi										1		Land Available, Work Not Done By Contractor.
206	9	SSSM-354	Araria	Forbesganj	High School Building at Purandaha										1		MATCH WITH SSSM-27B
207	10	SSSM-355	Araria	Narpatganj	High School Building at Basmatiya										1		MATCH WITH USSS-105A

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status								Remarks		
						Lay-out	Foundatio	PL	Groun		1st		Finishing		Complete	Not Started
									LL	RL	LL	RL				
208	11	SSSM-356	Darbhanga	Darbhanga Sadar	High School Building at Lovam									1	Land Not Available	
209	12	SSSM-357	Darbhanga	Darbhanga Sadar	High School Building at Dularpur									1	Land Available, Work Not Done By Contractor.	
210	13	SSSM-358	Darbhanga	Kiratpur	High School Building at Jamalpur									1	Land Not Available	
211	14	SSSM-359	Darbhanga	Hayaghat	New High School Building at Anadpur							1			G+2	
212	15	SSSM-360	Darbhanga	Manigachi	New High School Building at Mobeat				1							
213	16	SSSM-361	Darbhanga	Keotriranw y	High School Building at Khirma								1		Hand Over	
			TOTAL		16	0	1	0	1	1	0	1	1	1	9	
Name of Scheme :- High School Building											Empowered Committee-110					
214	1	SSSM-362	Sitamarhi	Bairgania	High School Building at Chakwa									1	land Donation Work in Progress	
215	2	SSSM-363	Sitamarhi	Baharwa	High School Building at Hasanpur									1	School Not Located	
216	3	SSSM-364	Sitamarhi	Sursand	High School Building at Kumbha			1								
			TOTAL		3	0	0	1	0	0	0	0	0	0	2	

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status										Remarks
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete	Not Started	
									LL	RL	LL	RL				
Name of Scheme :- High School Building						Empowered Committee-129										
217	1	SSSM-365	अररिया	फारबिसगंज	Construction of High School building in Jogbani										1	Tender Cancel (01.07.2019)
218	2	SSSM-366	अररिया	नरपतगंज	Construction of High School building in Narpatganj				1							
219	3	SSSM-367	अररिया	नरपतगंज	Construction of High School building in Pithora										1	Letter issue To contractor to Start The Work
220	4	SSSM-368	अररिया	रानीगंज	Construction of High School building in Hansa Kamalpur						1					
221	5	SSSM-369	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kochadhaman				1							
222	6	SSSM-370	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Kuwarikairi										1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
223	7	SSSM-371	किशनगंज	कोचाधामन	Construction of High School building at upgraded high school Barijan										1	Tender Cancel (01.07.2019)
224	8	SSSM-372	भागलपुर	सन्हौला	Construction of High School building in middle school Badinaki	1										
225	9	SSSM-373	गोपालगंज	थावे	Construction of High School building in Akderva										1	No bidder in Retender (NIT-34/18-19 dt-03.08.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).

Sl. No.	Sl. No.	Gr. No	Name of District	Name of Block	Name of School	Physical Status									Remarks	
						Lay-out	Foundatio	PL	Groun d floor		1st Floor		Finishing	Complete		Not Started
									LL	RL	LL	RL				
			TOTAL		9	1	0	0	0	2	0	1	0	0	5	
Name of Scheme :- High School Building											Empowered Committee-135					
226	1	SSSM-374	दरभंगा	सिंहवाड़ा	Construction of High School building in Singhwara							1				G+2
227	2	SSSM-375	अररिया	रानीगंज	मध्य विद्यालय मझुआ										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
228	3	SSSM-376	अररिया	रानीगंज	मध्य विद्यालय रामपुर										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
229	4	SSSM-377	अररिया	अररिया	मध्य विद्यालय महिषाकोल										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
230	5	SSSM-378	अररिया	अररिया	मध्य विद्यालय फराहसुत										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
231	6	SSSM-379	अररिया	सिकटी	मध्य विद्यालय कचना										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
232	7	SSSM-380	अररिया	जोकिहाट	मध्य विद्यालय बाजिदपुर			1								
233	8	SSSM-381	अररिया	फारबिसगंज	मध्य विद्यालय चौरा परवाहा										1	No bidder in Tender (NIT-45/18-19 dt-10.09.18. Again Retender in process (NIT-83/18-19 dt-06.12.18).
			TOTAL		8	0	0	1	0	0	0	1	0	0	6	