

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar													Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan													
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak													Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya													Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur													Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj													Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater													Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa													Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi													
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha													Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari													
12	USSS-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur													Inaugurated

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
13	USSS-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur													Inaugurated 16.7.2017
14	USSS-27 (A)	PATNA	Fatuha	Middle School, Diwra													Handover
15	USSS-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur													Inaugurated 16.7.2017. Handover
16	USSS-34-2	ROHTAS	Dihari	Middle School, Tandwa													Inaugurated 16.7.2017. Handover
17	USSS-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan													Handover
18	USSS-34-3	ROHTAS	Karakat	Middle School, Danwar													Inaugurated 16.7.2017. Handover
19	USSS-25-3	SHEIKHPURA	Barbigaha	Middle School, Kutout													Inaugurated 16.7.2017. Handover
20	USSS-14-4	SIWAN	Baniyapur	Middle School, Baluya													Inaugurated 16.7.2017. Handover
21	USSS-14-3	SIWAN	Daraundha	Middle School Daraunda													Inaugurated on 16.07.2016. Handed Over
22	USSS-46-5	SIWAN	Jeeradei	Middle School Balaipur													
23	USSS-14-5	SIWAN	Mairwa	Middle School Barka Manjha													Inaugurated 16.7.2017. Handover
24	USSS-46-3	SIWAN	Nautan	Middle School Pratapur													
25	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla													Handover
26	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan													G+2

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
27	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul													Handover
28	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta													
29	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi													
30	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur													Second Floor Roof Level
31	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria													
32	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama													
33	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar													
34	USSS-20 (A)	BANKA	Bansi	Middle School kairi													Second Floor Roof Casted
35	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola													Handover
36	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha													Completed 28.12.18
37	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya													
38	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli													
39	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd													G+2

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
40	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak													G+2,
41	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari													G+2,
42	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi													Handover
43	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha													
44	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama													Handover 13.12.18
45	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilkeshwar Sthan													G+2
46	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya													work progress slow by contractor letter issued
47	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh													
48	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha													Work Stopped
49	USSS-38-2	AURANGABAD	Madanpur	Middle School, Sondiha													
50	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur													
51	USSS-20 (B)	BANKA	Chandan	Middle School Bank													G+2, Second Floor Roof Level
52	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda													G+2, Second Floor Lintel Level

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shi ng	Comp lete
											LL	RL	LL	RL			
53	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri													
54	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani													
55	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha													
56	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak													G+2
57	USSS-29-1	BHOJPUR	Karakat	Govt. Middle School, Kudariya Parshurampur													
58	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga													
59	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura													
60	USSS-29-3	BHOJPUR	Rohtas	Upgraded Middle School, Barouli													
61	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara													Brickwork above G F roof slab is in progress
62	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara													Brickwork above G F. Roof slab is in progress
63	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura													
64	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar													Work Stopped from HQ, due to High-Court order.
65	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur													
66	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar													

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
67	USSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand pars													
68	USSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur													
69	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima													
70	USSS-41 (E)	GAYA	Emamganj	Middle School, Bindhua													Second Floor Roof Level
71	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha													G+2.
72	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti													
73	USSS-42 (B)	GAYA	Konch	Middle School, Angara													G+2
74	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan													
75	USSS-42 (D)	GAYA	Tekari	Middle School, Noni													G+2, Second Floor Roof Level
76	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa													G+2, Second Floor Lintel Level
77	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakan													G+2, Second Floor Roof Level
78	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa													Handover
79	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School, Sewnon													
80	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra													

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status								Remarks		
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor			Fini shi ng	Comp lete
											LL	RL	LL	RL			
81	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta													
82	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon													
83	USSS-9-4	KATIHAR	Kodha	Middle School Rampur													
84	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura													
85	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh													
86	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari													G+2, Second Floor Lintel Level
87	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat													
88	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha													
89	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari													
90	USSS-47 (A)	MUNGER	Birpur	Middle School Parra													
91	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli													G+2, 2nd Floor Lintel Level
92	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur													G+2, 2nd Floor Roof Level Level
93	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol													G+2, Second Floor Lintel Level
94	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan													

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
95	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari													
96	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna													
97	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya													
98	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur													G+2, Second Floor Lintel level
99	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan													External Plaster work
100	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur													G+2, Shuttering for 2nd floor roof slab
101	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur													G+2, Plaster work is in progress
102	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna													
103	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound													
104	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari													G+2, 2nd Floor Lintel Level
105	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara													
106	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari													Electrification,Pannel , Chamber going on.
107	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini													Roof Castd, BW above FF upto LL .
108	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi													Sanitarty fitting, plumbing, Painting etc going on.

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
109	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina													
110	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari													
111	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara													
112	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur													
113	USSS-46-2	SIWAN	Nautan	Middle School Kilpur													
114	USSS-14-2	SIWAN	Raghunathpur	Middle School Gamiyar													
115	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut													SF Roof Shuttering Running
116	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha													
117	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar													
118	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa													
119	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola													2nd floor roof Level
120	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu													Land not available
121	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia													Insufficient Land.

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
122	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East													Land not available
123	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan													Insufficient Land
124	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi													Insufficient Land
125	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa													Insufficient Land
126	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag													Land not available.
127	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur													Land not available
128	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra													Land not available, DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया गया
129	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap													DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया गया
130	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar													स्थल उपलब्ध कराने हेतु HM से L.No.-580/20.11.16 तथा DEO से पत्रांक 661 दिनांक 24.12.16 द्वारा
131	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali													Land not available
132	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho													Local Dispute
133	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado													Double Scheme. Match to SSS 184
134	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula													Land not available
135	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur													LOA Issue. Dismantling require

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
136	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola													LOA Issue. Dismantling require
137	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur													Insufficient Land
138	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara													LOA Issue. Dismantling require
139	USSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih													LOA Issue
140	USSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi													Not Started. Land available
141	USSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai													LOA issue. Land not available
142	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli													Insufficient land
143	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur													Insufficient land
144	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini													Required old building demolision
145	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini													LOA Issue. Not Started
146	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna													LOA Issue. Available Land 40'-0" x 120'-0"
147	USSS-28-1	PATNA	Naubatpur	Middle School, Karai													स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है
148	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli													Land not available
149	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East													Double Scheme SSS-75 ,

S.N.	Group No.	Name of District	Name of Block	Name of School	Retr ende r	Tend er Proc ess	Physical Status										Remarks
							Not Sta rt	Lay out	Fou nda tion	PL	Ground Floor		1st Floor		Fini shi ng	Comp lete	
											LL	RL	LL	RL			
150	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur													LOA Issue
151	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp													LOA Issue
152	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara													Land Dispute
153	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra													Land not available
154	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya													Land not available
155	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe													Retender NIT-28 (2019-20)
156	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak													Retender NIT-28 (2019-20)
Total No. Of USSS (2011-12)			156		2	0	35	2	4	1	5	8	8	12	32	47	