

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :-31/07/2021

| S. N. | PROJECT                                           | Total Sanctioned | Contract Awarded | Physical Status |            |    |              |    |                       |    |           |    |           | Summary  |             |           | Recieved Amount (in Lakh) | Fin. Exp. (31.07.2021) (in Lakhs) | Financial Achievement (%) |
|-------|---------------------------------------------------|------------------|------------------|-----------------|------------|----|--------------|----|-----------------------|----|-----------|----|-----------|----------|-------------|-----------|---------------------------|-----------------------------------|---------------------------|
|       |                                                   | No. of Schools   | No. of School    | Lay-out         | Foundation | PL | Ground Floor |    | 1 <sup>st</sup> Floor |    | 2nd Floor |    | Finishing | Complete | In-Progress | Not start |                           |                                   |                           |
|       |                                                   |                  |                  |                 |            |    | LL           | RL | LL                    | RL | LL        | RL |           |          |             |           |                           |                                   |                           |
| 1     | USS (Upgraded Secondary School) (2009-10) State   | 45               | 45               | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 33       | -           | 12        | 2134.20                   | 1759.79                           | 82.46%                    |
| 2     | USS (Upgraded Secondary School) (2009-10) central | 323              | 323              | -               | -          | 2  | 1            | 5  | 1                     | -  | -         | -  | 3         | 281      | 12          | 30        | 24170.15                  | 13671.23                          | 56.56%                    |
| 3     | USS (Upgraded Secondary School) (2010-11) central | 403              | 400              | -               | -          | -  | 1            | -  | 1                     | -  | -         | -  | 3         | 346      | 5           | 52        | 23947.24                  | 18314.21                          | 76.48%                    |
|       | Total :-                                          | 771              | 768              | -               | -          | 2  | 2            | 5  | 2                     | -  | -         | -  | 6         | 660      | 17          | 94        | 50251.59                  | 33745.23                          | 67.15%                    |
| 4     | GH (Girl's Hostel) (2009-10)                      | 80               | 77               | -               | -          | -  | 1            | -  | -                     | 2  | -         | -  | 7         | 50       | 10          | 20        | 11307.36                  | 8241.20                           | 72.88%                    |
| 5     | GH (Girl's Hostel) (2010-11)                      | 113              | 109              | -               | -          | -  | -            | -  | -                     | -  | -         | -  | 1         | 85       | 1           | 27        | 5872.80                   | 12410.54                          | 211.32%                   |
|       |                                                   |                  |                  |                 |            |    |              |    |                       |    |           |    |           |          |             |           | 3247.21                   | 0.00                              |                           |
|       | Total :-                                          | 193              | 186              | -               | -          | -  | 1            | -  | -                     | 2  | -         | -  | 8         | 135      | 11          | 47        | 20427.37                  | 20651.74                          | 101.10%                   |
| 6     | MS (Model School) (2009-10)                       | 98               | 86               | -               | -          | 1  | -            | 2  | -                     | 2  | -         | -  | 3         | 78       | 8           | 12        | 15855.00                  | 21541.90                          | 135.87%                   |
| 7     | MS (Model School) (2010-11)                       | 255              | 211              | -               | -          | -  | -            | 3  | -                     | 8  | -         | -  | 14        | 185      | 25          | 45        | 39714.17                  | 53087.27                          | 133.67%                   |
|       |                                                   |                  |                  |                 |            |    |              |    |                       |    |           |    |           |          |             |           | 18667.00                  |                                   | 0.00%                     |
|       | Total :-                                          | 353              | 297              | -               | -          | 1  | -            | 5  | -                     | 10 | -         | -  | 17        | 263      | 33          | 57        | 74236.17                  | 74629.17                          | 100.53%                   |
| 8     | SSS (Senior Secondary School) (2013-14)           | 993              | 992              | -               | 3          | 4  | 9            | 10 | 4                     | 10 | -         | -  | 42        | 808      | 82          | 103       | 98831.73                  | 101571.50                         | 102.77%                   |
| 9     | HSS (Higher Secondary School) (2013-14)           | 226              | 222              | -               | -          | -  | 1            | -  | 1                     | 1  | -         | -  | 8         | 187      | 11          | 28        | 27142.50                  | 23045.98                          | 84.91%                    |
| 10    | SSSM (Senior Secondary School Minority) (2014-15) | 258              | 198              | -               | 1          | 1  | 3            | 5  | 3                     | 6  | -         | -  | 19        | 134      | 38          | 86        | 23623.38                  | 19544.57                          | 82.73%                    |
| 11    | USSS (Upgraded Senior Secondary School) 2011-12   | 156              | 150              | 2               | 1          | 2  | -            | -  | 2                     | 1  | -         | -  | 20        | 96       | 28          | 32        | 8951.28                   | 13010.15                          | 145.34%                   |
| 12    | USSS (Upgraded Senior Secondary School) 2013-14   | 201              | 197              | -               | 1          | 4  | 3            | 1  | 2                     | 3  | -         | -  | 10        | 155      | 24          | 22        | 7238.01                   | 20661.59                          | 285.46%                   |
|       | Total :-                                          | 1834             | 1759             | 2               | 6          | 11 | 16           | 16 | 12                    | 21 | -         | -  | 99        | 1,380    | 183         | 271       | 165786.90                 | 177833.79                         | 107.27%                   |
|       | Grand total                                       | 3151             | 3010             | 2               | 6          | 14 | 19           | 26 | 14                    | 33 | 0         | 0  | 130       | 2438     | 244         | 469       | 310702.03                 | 306859.93                         | 98.76%                    |

| S. N. | PROJECT                                            | Total Sanctioned | Contract Awarded | Physical Status |            |    |              |    |                       |    |           |    |           | Summary  |             |           | Recieved Amount (in Lakh) | Fin. Exp. (31.07.2021) (in Lakhs) | Financial Achievement (%) |
|-------|----------------------------------------------------|------------------|------------------|-----------------|------------|----|--------------|----|-----------------------|----|-----------|----|-----------|----------|-------------|-----------|---------------------------|-----------------------------------|---------------------------|
|       |                                                    | No. of Schools   | No. of School    | Lay-out         | Foundation | PL | Ground Floor |    | 1 <sup>st</sup> Floor |    | 2nd Floor |    | Finishing | Complete | In-Progress | Not start |                           |                                   |                           |
|       |                                                    |                  |                  |                 |            |    | LL           | RL | LL                    | RL | LL        | RL |           |          |             |           |                           |                                   |                           |
| 13    | Examination Hall                                   | 23               | 23               | -               | -          | -  | -            | -  | -                     | -  | -         | 1  | -         | 22       | 1           | -         | 7833.42                   | 8964.43                           | 114.44%                   |
| 14    | Shiksha Bhawan                                     | 13               | 11               | 1               | 1          | -  | -            | -  | -                     | -  | -         | -  | 1         | 7        | 3           | 3         | 1628.00                   | 1762.00                           | 108.23%                   |
| 15    | Deegree College                                    | 18               | 18               | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 7        | 5           | 6         | 6000.00                   | 3728.27                           | 62.14%                    |
| 16    | CDPO (Child Development Project Office co-housing) | 28               | 28               | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 28       | -           | -         | 3180.50                   | 3168.72                           | 99.63%                    |
| 17    | ICT@Shcools                                        | 1000             | 832              | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 832      | -           | 168       | 13515.00                  | 11221.24                          | 83.03%                    |
| 18    | ICT Projects - World Bank                          | 250              | 250              | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 250      | -           | -         | 4323.85                   | 2372.82                           | 54.88%                    |
| 19    | Examination Hall (BSEB)                            | 10               | 10               | -               | -          | -  | -            | -  | -                     | -  | -         | -  | -         | 10       | -           | -         | 14893.16                  | 14957.15                          | 100.43%                   |
|       | Total :-                                           | 4493             | 4182             | 3               | 7          | 14 | 19           | 26 | 14                    | 33 | 0         | 1  | 131       | 3594     | 253         | 646       | 3,62,075.96               | 3,53,034.56                       | 97.50%                    |