

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 31/07/2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar											Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan											Handover
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak											Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya											Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur											Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj											Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater											Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa											Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi											Handover
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
12	USSH-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur											Inaugurated. Handover
13	USSH-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017. Handover
14	USSH-27 (A)	PATNA	Fatuha	Middle School, Diwra											Handover
15	USSH-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover
16	USSH-34-2	ROHTAS	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover
17	USSH-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan											Handover
18	USSH-34-3	ROHTAS	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover
19	USSH-25-3	SHEIKHPURA	Barbiga	Middle School, Kutout											Inaugurated 16.7.2017. Handover
20	USSH-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover
21	USSH-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handover
22	USSH-46-5	SIWAN	Jeeradei	Middle School Balaipur											Handover
23	USSH-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover
24	USSH-46-3	SIWAN	Nautan	Middle School Pratapur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
25	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla											Handover
26	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan											G+2. Handover
27	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul											Handover
28	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta											Handover
29	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi											Handover
30	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur											Handover
31	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria											Handover
32	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama											Handover
33	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar											Handover
34	USSS-20 (A)	BANKA	Bansi	Middle School kairi											Handover
35	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola											Handover
36	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha											Handover
37	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
38	USSF-40 (B)	AURANGABAD	Barun	Middle School, Tamoli											Handover
39	USSF-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd											G+2. Handover
40	USSF-27 (B)	PATNA	Paliganj	Middle School, Samstichak											G+2. Handover
41	USSF-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari											G+2, Handover
42	USSF-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi											Handover
43	USSF-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha											Handover
44	USSF-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama											Handover
45	USSF-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilkeshwar Sthan											G+2
46	USSF-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa											Handover
47	USSF-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra											Handover
48	USSF-14-1	SIWAN	Hussainganj	Middle School Sahadulpur											Handover
49	USSF-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsu											Rectification Work Required
50	USSF-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur											Rectification Work Required

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
51	USSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat											
52	USSS-47 (A)	MUNGER	Birpur	Middle School Parra											Handover
53	USSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound											Handover
54	USSS-46-2	SIWAN	Nautan	Middle School Kilpur											Handover
55	USSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut											G+2. Handover
56	USSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi											Handover
57	USSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari											Handover
58	USSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola											G+2, Handover
59	USSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur											G+2. Handover
60	USSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol											G+2. Handover
61	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur											G+2. Handover
62	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak											G+2. Handover
63	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
64	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Handover
65	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari											Handover
66	USSS-20 (B)	BANKA	Chandan	Middle School Bank											G+2. Handover
67	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli											G+2, Handover
68	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya											Handover
69	USSS-42 (B)	GAYA	Konch	Middle School, Angara											G+2
70	USSS-42 (D)	GAYA	Tekari	Middle School, Noni											G+2. Handover
71	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa											G+2, Handover
72	USSS-38-2	AURANGABAD	Madanpur	Middle School,Sondiha											Handover
73	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura											
74	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh											
75	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari											G+2. Handover
76	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
77	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan											Handover
78	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur											G+2.
79	USSS-14-2	SIWAN	Raghunathpur	Middle School Gamiyar											Handover
80	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan											G+2, Handover
81	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School,Sewnon											G+2
82	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari											G+2, Handover
83	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna											
84	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna											Handover
85	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri											Expected date of completion 30 April 2021
86	USSS-29-1	BHOJPUR	Barhara	Govt. Middle School, Kudariya Parshurampur											
87	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa											Handover
88	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
89	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha											
90	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga											Handover
91	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur											Handover
92	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya											
93	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh											
94	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur											
95	USSS-41 (E)	GAYA	Emamganj	Middle School,Bindhua											Handover
96	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini											Handover
97	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha											Debared. Recommendation for rescind
98	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda											
99	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha											
100	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura											Plaster work in progress

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
101	USSS-29-3	BHOJPUR	Ara	Upgraded Middle School, Barouli											Internal and External Plaster work is in progress
102	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara											Kota work in progress
103	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara											Plaster work is in progress
104	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura											Kota work is in progress
105	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar											Stopped From HQ, due to High-Court order.
106	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur											
107	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima											
108	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha											
109	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan											
110	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta											
111	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon											
112	USSS-9-4	KATIHAR	Kodha	Middle School Rampur											
113	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
114	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan											Debared.
115	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe											
116	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari											
117	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara											
118	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina											(Agreement not done). Only excavation & BFS done. Work Stop
119	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur											
120	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar											Work Started (slow progress) Notice issued to Contractor
121	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak											G+2, Second floor Roof Level
122	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp											
123	USSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi											Layout
124	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu											Land not available
125	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia											Insufficient Land.

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
126	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East											Land not available
127	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan											Insufficient Land
128	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi											Insufficient Land
129	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa											Insufficient Land
130	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag											Land not available.
131	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur											Land not available
132	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra											Land not available
133	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap											Land not available
134	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar											Land not available
135	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali											Land not available
136	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar											During contract period land was not available for construction. Now land is available
137	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho											Local Dispute

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
138	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado											Double Scheme. Completed & handover under other scheme Group no. SSS-184-4)
139	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula											Land not available
140	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur											LOA Issue. Dismentling require
141	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola											LOA Issue. Dismentling require
142	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur											Insufficient Land
143	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara											LOA Issue. Dismentling require
144	USSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih											LOA Issue. Not Started
145	USSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai											Land not available
146	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli											Land not available
147	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur											Land not available
148	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini											Required old building demolision
149	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini											Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Start	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
150	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna											Insufficient land available 40'-0" x 120'-0"
151	USSS-28-1	PATNA	Naubatpur	Middle School, Karai											Land not available. स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है
152	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli											Land not available
153	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East											Land not available
154	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara											Land Dispute
155	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra											Land not available
156	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya / UMS Mathiya											Land not available
Total No. Of USSS (2011-12)			156		33	2	1	2	0	0	2	0	20	96	