

Bihar State Educational Infrastructure Development Corporation Limited, Patna
In-progress of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 30/06/2020

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar											Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan											Handover
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak											Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya											Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur											Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj											Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater											Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa											Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi											Handover
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
12	USSS-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur											Inaugurated. Handover
13	USSS-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017. Handover
14	USSS-27 (A)	PATNA	Fatuha	Middle School, Diwra											Handover
15	USSS-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover
16	USSS-34-2	ROHTAS	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover
17	USSS-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan											Handover
18	USSS-34-3	ROHTAS	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover
19	USSS-25-3	SHEIKHPURA	Barbigha	Middle School, Kutout											Inaugurated 16.7.2017. Handover
20	USSS-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover
21	USSS-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handover
22	USSS-46-5	SIWAN	Jeeradei	Middle School Balaipur											Handover
23	USSS-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
24	USSS-46-3	SIWAN	Nautan	Middle School Pratapur											Handover
25	USSS-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla											Handover
26	USSS-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan											G+2. Handover
27	USSS-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul											Handover
28	USSS-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta											Handover
29	USSS-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi											Handover
30	USSS-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur											Handover
31	USSS-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria											Handover
32	USSS-25-1	SHEIKHPURA	Chewara	Middle School, Akrama											Handover
33	USSS-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar											Handover
34	USSS-20 (A)	BANKA	Bansi	Middle School kairi											Handover
35	USSS-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
36	USSS-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha											Handover
37	USSS-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya											Handover
38	USSS-40 (B)	AURANGABAD	Barun	Middle School, Tamoli											Handover
39	USSS-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd											G+2. Handover
40	USSS-27 (B)	PATNA	Paliganj	Middle School, Samstichak											G+2,
41	USSS-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari											G+2, Handover
42	USSS-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi											Handover
43	USSS-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha											Handover
44	USSS-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama											Handover
45	USSS-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilleshwar Sthan											G+2
46	USSS-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa											Handover
47	USSS-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra											Handover
48	USSS-14-1	SIWAN	Hussainganj	Middle School Sahadulpur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
49	UOSS-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsa											Rectification Work Required
50	UOSS-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur											Rectification Work Required
51	UOSS-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat											
52	UOSS-47 (A)	MUNGER	Birpur	Middle School Parra											Handover
53	UOSS-44 (C)	NAWADA	Akbarpur	Middle School, Kalound											Handover
54	UOSS-46-2	SIWAN	Nautan	Middle School Kilpur											
55	UOSS-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut											G+2. Handover
56	UOSS-35-3	ROHTAS	Rohtas	Middle School, Ghordihi											Handover
57	UOSS-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari											Handover
58	UOSS-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola											G+2, Handover
59	UOSS-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur											G+2,
60	UOSS-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol											G+2,

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
61	USSS-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur											G+2
62	USSS-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak											G+2
63	USSS-41 (D)	GAYA	Guruaa	Middle School, Belauti											
64	USSS-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Handover
65	USSS-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari											Handover
66	USSS-20 (B)	BANKA	Chandan	Middle School Bank											G+2,
67	USSS-47 (C)	MUNGER	Birpur	Middle School Kharmauli											G+2, Handover
68	USSS-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya											Handover
69	USSS-42 (B)	GAYA	Konch	Middle School, Angara											G+2
70	USSS-42 (D)	GAYA	Tekari	Middle School, Noni											G+2,
71	USSS-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa											G+2, Handover
72	USSS-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
73	USSS-40 (A)	AURANGABAD	Barun	Middle School, Meh											
74	USSS-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha											
75	USSS-38-2	AURANGABAD	Madanpur	Middle School,Sondiha											Painting in progress
76	USSS-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur											
77	USSS-20 (C)	BANKA	Phulidumar	Middle School Pathdda											G+2, Second Floor Lintel Level
78	USSS-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri											BW upto SF Roof level
79	USSS-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani											Painting & sanitary work in progress & Electricity Work remaining
80	USSS-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha											G+2, Second Floor Lintel Level
81	USSS-29-1	BHOJPUR	Karakat	Govt. Middle School, Kudariya Parshurampur											G+2, 2nd floor roof level.
82	USSS-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga											G+2,
83	USSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura											Brick work upto lintel level
84	USSS-29-3	BHOJPUR	Ara	Upgraded Middle School, Barouli											Internal and External Plaster work is in progress

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
85	USSS-30-6	BHOJPUR	Sahar	Middle School, Purhara											G+2, Steel binding is in progress
86	USSS-30-1	BHOJPUR	Tarari	Middle School, Sara											Brick work is in progress
87	USSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura											Plaster work is in progress
88	USSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar											Stopped From HQ, due to High-Court order.
89	USSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur											
90	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar											Dropped
91	USSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima											Work stopped by Agency since 26.11.2019
92	USSS-41 (E)	GAYA	Emamganj	Middle School,Bindhua											G+2,
93	USSS-42 (A)	GAYA	Guraru	Middle School, Sondiha											G+2.
94	USSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan											
95	USSS-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa											G+2, Second Floor Roof Level
96	USSS-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan											G+2,

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
97	USSS-36 (B)	JEHANABAD	Jehanabad	Middle School,Sewnon											G+2, Second Floor Lintel Level. PHE & Elec. Work in Progress
98	USSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta											
99	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon											
100	USSS-9-4	KATIHAR	Kodha	Middle School Rampur											
101	USSS-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura											
102	USSS-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh											
103	USSS-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari											G+2,
104	USSS-48 (A)	MUNGER	Begusarai	Middle School Akaha											
105	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari											
106	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan											G+2, Second Floor Roof Level
107	USSS-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari											G+2,
108	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe											

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
109	USSS-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna											Tiles Work Painting Running
110	USSS-26 (A)	NALANDA	Rajgir	Middle School, Basuan											Remaining Work-Painting about to complete
111	USSS-26 (F)	NALANDA	Rajgir	Middle School, Lodipur											G+2, Electrical work is in progress
112	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur											G+2, Inner plaster complete and external plaster work is in
113	USSS-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna											G+2, Second Floor Roof level
114	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari											G+2,
115	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara											
116	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini											Painting & flooring work is going on
117	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina											(Agreement not done)Work Stop
118	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur											
119	USSS-14-2	SIWAN	Raghunathpur	Middle School Gamiyar											Work stopped
120	USSS-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha											Work stop

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
121	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar											Work stop
122	USSS-27 (D)	PATNA	Masaurhi	Middle School, Gangachak											LOA issued (1752 dtd. 4.3.2020)
123	USSS-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu											Land not available
124	USSS-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia											Insufficient Land.
125	USSS-6 (B)	ARARIA	Palasi	Middle School Maldwar East											Land not available
126	USSS-39-3	AURANGABAD	Goh	Middle School, Dandwan											Insufficient Land
127	USSS-39-1	AURANGABAD	Haspura	Middle School, Chourahi											Insufficient Land
128	USSS-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa											Insufficient Land
129	USSS-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag											Land not available.
130	USSS-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur											Land not available
131	USSS-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra											Land not available, DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया
132	USSS-30-4	BHOJPUR	Sahar	Middle School, Perhap											DEO से पत्रांक 661 दिनांक 24.12.16 से भूमि उपलब्ध कराने का अनुरोध किया

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
133	UOSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar											स्थल उपलब्ध कराने हेतु HM से L.No.-580 /20.11.16 तथा DEO से पत्रांक 661
134	UOSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali											Land not available
135	UOSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho											Local Dispute
136	UOSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado											Double Scheme. Match to SSS 184
137	UOSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula											Land not available
138	UOSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur											LOA Issue. Dismentling require
139	UOSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola											LOA Issue. Dismentling require
140	UOSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur											Insufficient Land
141	UOSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara											LOA Issue. Dismentling require
142	UOSS-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih											LOA Issue. Not Started
143	UOSS-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi											Not Started. Land available
144	UOSS-22 (C)	MUNGER	Tarapur	Middle School, Dhobai											LOA issue. Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
145	USSS-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli											Insufficient land
146	USSS-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur											Insufficient land
147	USSS-26 (E)	NALANDA	Giriyak	Middle School, Puraini											Required old building demolision
148	USSS-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini											LOA Issue. Not Started
149	USSS-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna											LOA Issue. Available Land 40'-0" x 120'-0"
150	USSS-28-1	PATNA	Naubatpur	Middle School, Karai											स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है
151	USSS-8 (A)	PURNEA	Banmankhi	Middle School Rupauli											Land not available
152	USSS-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East											Double Scheme SSS-75 ,
153	USSS-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp											LOA Issued
154	USSS-4 (B)	SITAMARHI	Parihar	Middle School Sutihara											Land Dispute
155	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra											Land not available
156	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya / UMS Mathiya											Land not available
Total No. Of USSS (2011-12)			156		35	2	2	2	2	3	3	9	27	71	